

### RECEIVED TOWN CLERK BELMONT, MA

DATE: May 19, 2025 TIME: 2:52 PM

### **Belmont Public Library Building Committee Meeting**

Meeting Minutes Thursday 4/8/25 at 5:00 PM Zoom Meeting

Building Committee Members	CHA – Owner's Project Manager
Attending:	Dave Hurley - CHA
Clair Colburn (Chair)	
Kathy Keohane	Jake Zelikman - CHA
Steve Sala	Tom Gatzunis - CHA
Sally Martin	
Christina Marsh	
Marty Bitner	Oudens-Ello Design Team
Bob McLaughlin	Noel Murphy - Oudens-Ello (O-E)
Steve Engler (Absent)	
Marcie Schorr Hirsch (Absent)	

### Others:

Peter Struzziero (Library Director) Lauren Pfendner (Assistant Library Director) \*Members of the public did attend Franklin Tucker Corinne McCue Olmsted

- 1. Welcome The Public Clair Colburn welcomed the public and called the meeting to order at 5:01pm.
- 2. **Meeting Minutes-** The meeting minutes from 03.11.25 were presented. A motion to approve the meeting minutes from 03.11.25 was made by Bob McLaughlin. The motion was seconded by Marty Bitner. The motion carried unanimously via a roll call vote.
- 3. **Invoices-** The invoices listed below have been reviewed by CHA and Sally Martin, the LBC Treasurer, to verify their accuracy and ensure the amounts are within the approved budget.

**Diamond Relocation**- A Diamond Relocation invoice was presented in the amount of \$1,250. Peter Struzziero explained that this is a small outstanding invoice that is valid but did not make its way to the Building Committee after the move. A motion to approve this invoice was made by Bob McLaughlin. The motion was seconded by Sally Martin. The motion carried unanimously via a roll call vote.

### Library Program Space Rental

**First Church** - Two First Church invoices were presented for Library Program Space Rental invoice #191 in the amount of \$62.50 and invoice #195 for \$375. A motion to approve both invoices totaling \$437.50 was made by Bob McLaughlin. The motion was seconded by Sally Martin. The motion carried unanimously via a roll call vote.

**CHA** - A CHA invoice #38841-23 was presented in the amount of \$32,000 for professional services in the month of March. A motion to approve this invoice was made by Bob McLaughlin. The motion was seconded by Sally Martin. The motion carried unanimously via a roll call vote.

**UTS** - A UTS invoice #116501 was presented in the amount of \$5,962 for construction testing in March. A motion to approve this invoice was made by Bob McLaughlin. The motion was seconded by Kathy Keohane. The motion carried unanimously via a roll call vote.

**Oudens Ello** - An Oudens Ello invoice #2301-26 was presented in the amount of \$41,680.90. This invoice includes work by the structural engineer, mechanical engineer, lighting consultant, and envelope consultant. Construction administration is currently billed around 70%. It was noted that the construction timeline is currently tracking longer than the initially contracted duration for Oudens Ello. It was suggested that a holistic view of the schedule should be presented at the meeting next month. A motion to approve this invoice was made by Bob McLaughlin. The motion was seconded by Kathy Keohane. The motion carried unanimously via a roll call vote.

**G&R Change Order #7** - Noel with Oudens Ello presented change order #7. Noel explained the details of the following six change request (CR's) that make up this change order:

#10R was in the amount of \$53,020 for bulletin 3 changes due to MEP coordination / clash detection. Most of this was for the plumber, about \$36,000, with the rest for mechanical and electrical contractors. This change was initially made for \$62,000 but the team was able to reduce the amount. Clair Colburn noted that there is some value added to this change. Clair also noted that this is part of the expected cost for not paying the premium for a Construction Manager (CM), as CMs provide building systems coordination but General Contractors do not.

#34R is for EV chargers' infrastructure upgrades recommended by Belmont Light for \$12,616 and includes an upsized panel, larger conduits and spare conduits for potential future expansion. It was noted that Belmont Light will supply the chargers and provide ongoing maintenance and support for the chargers. This change will allow for fast charging. It was also noted that Belmont Light can set the rates and time limits as well as other rules to facilitate shared use of the chargers.

#38R is for bulletin 5 changes which include changing finishes to match selected furniture, as well as lockable cabinets that have a screen/mesh material that allow patrons to view artifacts in the local history room for \$5,183.

#43 is for 9 light bollard foundations near walkways. The cost is \$2,426.

#46 is a credit for (\$700) for when UTS was scheduled to perform a pull test but the contractor was not ready for the test.

#51R is for an ALTA line set housing unit for rooftop penetrations. This is essentially a prefabricated box /doghouse that allows pipes to enter through a wall in lieu of the roof, which is preferred, this is for \$3,675.

The total of this Change Order including the six CR's above is \$76,220. A motion to approve this change order was made by Kathy Keohane. The Motion was seconded by Bob McLaughlin. The motion carried unanimously via a roll call vote.

**G&R** - a G&R invoice #24-003-12 was presented in the amount of \$1,218,284.19 for work completed to date in the month of March. A motion to approve this invoice was made by Bob McLaughlin. The motion was seconded by Marty Bitner. The motion carried unanimously via a roll call vote.

- 4. **Budget Update** Jake Zelikman with CHA gave a total project budget update. The budget is still on track, with the only change to the budget this month being changed order #7 in the amount of \$76,220 moving from Construction Contingency to Building Construction. It was also reported that Construction Contingency currently has \$1,040,725 remaining.
- 5. **Schedule Update-** There will be a committee walkthrough on April 29<sup>th</sup> at 2:30pm. Jake will send out a calendar invite. There will be a broader discussion schedule at our next meeting. Jake reviewed the owner's monthly summary with the group including construction progress photos.
- 6. Design Update Noel Murphy with Oudens Ello gave an update on shelving. Noel is receiving 3 quotes from vendors from the approved state list. Noel will be able to bring these bids forward to the next meeting. There are also some small remaining items in furniture such as trash barrels that need to be decided. Since there are only a few more items, and the signage group is the same as the furniture group, Noel will work this out during a signage meeting.

Clair discussed the potential of bringing add alternates back into the project that will be discussed in detail and voted on in next month's meeting: expanding the ADA path, the green roof, panel behind reference desk, and peg board in the children's room.

7. **New Business**- Dave Hurley thanked the Committee and the Project team, He noted that this is one of the most organized and well thought out projects\_he has been a part of. This will be Dave's last meeting with CHA. Dave hopes to come back for the ribbon cutting/grand opening and wishes the project the best of luck.

Kathy Keohane mentioned that agreements with BMC and Historical Society are in process and have been reviewed by the town legal.

8. **Adjourn** - A motion to adjourn was made by Bob McLaughlin at 6:10pm and was seconded by Marty Bitner. The motion carried unanimously.

### Belmont Library - Total Project Budget Update

\$962,540 \$15,000 \$45,137 <b>\$1,022,677</b>	\$962,540 \$15,000 \$45,137	\$0 \$0	\$637,840	\$0	
\$15,000 \$45,137	\$15,000			¢0	4
\$45,137	+ -,	\$0		φU	
	\$45 127		\$7,240	\$7,315	
\$1,022,677	$\psi$ +0,107	\$0	\$45,137	\$0	
	\$1,022,677	\$0	\$690,217	\$7,315	
\$2,080,500	\$2,080,500	02	\$2,656,214	0.9	
	+ - /		1 7	¥ -	
			+ -		
\$3,281,477	\$3,281,477	\$0	\$2,798,188	\$0	<u> </u>
\$450,000	\$450,000	\$0	\$0	\$450.000	
\$1,952,400	\$1,952,400	\$0 \$0	\$0	\$974,519	
¥ )		¥ -	ŧ )		
+		\$76,220	\$13,158,801		
\$1,116,945	\$1,040,725	-\$76,220	\$0	\$1,040,725	Change Order 7
\$32,607,910	\$32,607,910	\$0	\$14,014,512	\$1,040,725	
\$210.000	\$210.000	\$0	\$131.068	\$23.182	\$1250 invoice from Feb 24'
				¥ -	
\$660,943	\$660,943	\$0 \$0	\$229,722	\$356,604	
	,,		· · · ·	, ,	
¢262.400	¢060 400	¢0	ድ	¢060 400	<u> </u>
	\$855,711 \$30,635,254 \$1,116,945 <b>\$32,607,910</b> \$210,000 \$100,000 \$150,000 \$16,221 \$115,928 \$60,000 \$8,794	\$75,000 \$58,003 \$58,003 \$37,284 \$37,284 \$37,284 \$35,400 \$20,000 \$20,000 \$75,200 \$75,200 \$3,281,477 \$1,292,400 \$1,292,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,922,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,952,400 \$1,900 \$1,0000 \$1,0000\$1,0000\$1,000	\$75,000       \$75,000       \$0         \$58,003       \$58,003       \$0         \$37,284       \$37,284       \$0         \$35,400       \$35,400       \$0         \$20,000       \$20,000       \$0         \$75,200       \$75,200       \$0         \$3,281,477       \$3,281,477       \$0         \$450,000       \$450,000       \$0         \$210,000       \$210,000       \$0         \$1,292,400       \$1,292,400       \$0         \$1,952,400       \$1,952,400       \$0         \$30,635,254       \$30,711,474       \$76,220         \$1,116,945       \$1,040,725       -\$76,220         \$32,607,910       \$32,607,910       \$0         \$210,000       \$210,000       \$0         \$100,000       \$100,000       \$0         \$1150,000       \$100,000       \$0         \$16,221       \$16,221       \$0         \$115,928       \$115,928       \$0         \$60,000       \$60,000       \$0         \$8,794       \$8,794       \$0         \$660,943       \$660,943       \$0	\$75,000       \$75,000       \$0       \$15,584         \$58,003       \$58,003       \$0       \$58,003         \$37,284       \$37,284       \$0       \$13,934         \$35,400       \$35,400       \$0       \$34,460         \$20,000       \$20,000       \$0       \$19,993         \$75,200       \$75,200       \$0       \$0         \$3,281,477       \$0       \$2,798,188         \$450,000       \$450,000       \$0       \$0         \$450,000       \$4450,000       \$0       \$0         \$210,000       \$210,000       \$0       \$0         \$1,292,400       \$1,292,400       \$0       \$0         \$1,952,400       \$1,952,400       \$0       \$0         \$1,952,400       \$1,952,400       \$0       \$0         \$1,952,400       \$1,952,400       \$0       \$0         \$1,952,400       \$1,952,400       \$0       \$0         \$210,000       \$1,952,400       \$0       \$0         \$1,952,400       \$1,952,400       \$0       \$0         \$210,000       \$1,040,725       \$76,220       \$13,158,801         \$1,116,945       \$1,040,725       \$76,220       \$0         \$32,607	\$75,000       \$75,000       \$0       \$15,584       \$0         \$58,003       \$58,003       \$0       \$58,003       \$0         \$37,284       \$37,284       \$0       \$13,934       \$0         \$35,400       \$35,400       \$0       \$34,460       \$0         \$20,000       \$20,000       \$0       \$19,993       \$0         \$75,200       \$75,200       \$0       \$0       \$0         \$3,281,477       \$3,281,477       \$0       \$2,798,188       \$0         \$450,000       \$450,000       \$0       \$0       \$210,000         \$210,000       \$210,000       \$0       \$0       \$210,000         \$1,292,400       \$1,292,400       \$0       \$0       \$314,519         \$1,952,400       \$1,952,400       \$0       \$0       \$974,519         \$30,635,254       \$30,711,474       \$76,220       \$13,158,801       \$0         \$31,116,945       \$1,040,725       -\$76,220       \$1,040,725       \$1,040,725         \$32,607,910       \$32,607,910       \$0       \$14,014,512       \$1,040,725         \$210,000       \$210,000       \$0       \$675       \$100,000         \$11,000       \$100,000       \$0

			<b>*</b> -			
Total Project Budget	\$39.787.807.00	\$39.787.807.00	\$0	\$17.732.639.80	\$2.641.563.00	
	Ŧ, -,	ŧ, -,	Ŧ -	+ ) - )	+ )- )	



#### Change Order Log

		CR Date	Design	Unforeseen Scope	IT &	Owner	AHJ				
CR #	Description	Received	Change/Omissions	Changes	Communications	Requests	Requests	Status		Cost	CO#
1	Concrete Demolition	5/21/2024		\$ -				Voided	\$	-	
2	Bulletin 001 Changes	9/27/2024	\$ 11,357.00					Approved	\$	11,357.00	3
	Fire Department Review Modifications	9/26/2024	1				\$ 16,435.00	Approved	\$	16,435.00	3
	Addendum 006 Door Painting Change	5/23/2024	\$ 2.195.00			1		Approved	S	2,195.00	2
5	Partial Loam Removal to Date Thru 7/17/24	8/7/2024	,	\$ 32,579.00		1		Approved	\$	32,579.00	2
6R	RFI 018 Fireproofing Requirements	7/15/2024	\$ 14,365.40			1		Approved	\$	14,365.40	2
7	Additional Tree Removals	6/10/2024		\$ 5.929.00				Approved	S	5.929.00	1
8	Bulletin 002 Changes	6/12/2024	s -					Voided	\$	-	
9	Add SPD Panel PV	7/22/2024	\$ 8,286.00			1		Approved	\$	8,286.00	2
10R	Bulletin 003 Changes	11/6/2024	\$ 53,020.00					Pre-Approved	\$	53,020.00	7
11	RFI 005 Stair Stringer Changes	Pending	s -					Pending	\$	-	
12R	RFI 050 Added W-1 Curtainwall Sill Anchorage	8/3/2024	\$ 11,471.00					Approved	\$	11,471.00	3
13	Structural Steel Changes - Added Beam Pens	1/7/2025	\$ 37,353.00					Potential	\$	37,353.00	
14	Added ERU Circuit	Pending	\$ -			1		Voided	\$	-	-
15	RFI 041 & 043 W2 Head Anchorage	8/5/2024	\$ -					Voided	\$	-	
	Additional Unsuitable Soil Removals (Demo Topsoil)	8/7/2024		\$ 14,585.00				Approved	\$	14,585.00	3
	RFI 064 Remove T-1 Elevator Tile and Replace with Carpet	8/13/2024	\$-		1			Voided	\$	-	
	RFI 075 Added Pier P-16	9/11/2024						Voided	\$	-	
	Bulletin 001 Painting Only	9/25/2024	\$ 8,070.00		1			Rejected	\$	8,070.00	
20	Bulletin 004 Changes - Tree Skirts	2/4/2025	\$ 1,541.00			1		Potential	\$	1,541.00	-
21	Unsuitable Common Fill Soils Removal	11/13/2024		\$ 24,009.00		1		Approved	\$	24,009.00	3
22R	RFI 066 Misc Iron FSB Clarification	10/22/2024	\$ 30,899.00			1		Approved	\$	30,899,00	6
23	Roofing FSB Disputed Scope	Pending	\$ -			1		Pendina	\$	-	
	Demountable Partitions Scope	Pending	\$-					Pending	\$	-	
25	RFI 089 Water & Sewer Main Conflicts	12/9/2024		\$ 12.516.00				Approved	Ś	12,516.00	4
	RFI 085 Shade Locations & Electrical Changes	12/8/2024	\$ 14,210.00			1		Approved	S	14,210.00	5
27	Additional RCS-2 Unsuitable Soils	11/13/2024		\$ 30,869.00		1		Approved	Ŝ	30,869.00	3
	RFI 081 Telephone Extensions	12/8/2024	\$ 12,892.00	\$ -				Approved	Ś	12,892.00	4
29	Low Concrete Compression Analysis	11/1/2024		\$ (2,500.00)		1		Approved	\$	(2,500,00)	3
30	Bulletin 003 Door 129 Credit, Detail K and added access pane	2/4/2025	\$ (934.00)			1		Approved	\$	(934.00)	5
31	Tupelo Tree Temporary Transplant Location	11/13/2024	1 (0.00)	\$-				Voided	\$	-	
32	Bulletin 003 - Plumbing Only	11/26/2024				1		Voided	\$	-	-
33	CW Head Flashing Change	2/4/2025	\$ 1,444.00			1		Potential	Ś	1,444.00	
34R	EV Charging Stations Changes	1/15/2025				1	\$ 12,616.00	Pre-Approved	\$	12,616.00	7
35	Light fixture Changes Per Submittal Review	1/15/2025	\$ 948.00			1		Potential	\$	948.00	
36	CUH-3 Submittal Review Change	1/15/2025	\$ 1,340.00					Approved	\$	1,340.00	5
37	UPS for Shunt Trip	1/15/2025	\$ 2,152.00					Rejected	\$	2,152.00	
38R	Bulletin 005 Changes	3/24/2025	\$ 5,183.00		1			Pre-Approved	\$	5,183.00	
39	Light weight Concrete Shortage	2/3/2025		\$ 7,751.00				Approved	\$	7,751.00	5
	Owner Signage Changes	2/4/2025				\$ -		Pending	\$	-	
41	Bulletin 006 Changes	Pending				\$ -		Pending	\$	-	
	Bulletin 006 Plumbing Changes	Pending				\$ -		Pending	\$	-	
	RFI 108 Light Bollards	3/24/2025	\$ 2,426.00					Pre-Approved	\$	2,426.00	7
44	Custom Lockers in lieu of Standard Legacy	3/10/2025	\$ 4,037.00					Potential	\$	4,037.00	
45	Misc Iron Security Gate Steel	3/24/2025	\$ 10,733.00					Potential	\$	10,733.00	
	Davit Pull Testing Credit	3/18/2025		\$ (700.00)				Pre-Approved	\$	(700.00)	7
47	RFI 129 Loose Lintels Cost	Pending						Pending	\$	-	
48	Misc Iron FSB In-Wall Counter Brackets	3/24/2025	\$ 9,590.00					Potential	\$	9,590.00	
49	Bulletin 007 Changes	Pending						Pending	\$	-	
50	Misc Iron FSB Stained Glass Frames	Pending						Pending	\$	-	
51R	ALTA Line Set Housing Vaults	3/24/2025	\$ 3,979.00					Pre-Approved	\$	3,675.00	7
52	RFI 117 Added Relieving Angle and Returns	Pending						Pending	\$	-	
53	RFI 134 Exterior Blocking at Windows	Pending						Pending	\$	-	
	Ť	ž	1		1			ě.	\$	-	
		Subtotals	\$ 246,557.40	\$ 125,038.00	\$-	\$ -	\$ 29,051.00				

Subtotal	s	10 222 00

Rejected Subtotal	\$ 10,222.00
Pending Subtotal	\$ -
Potential Subtotal	\$ 65,646.00
Pre-approved Subtotal	\$ 76,220.00
Approved Subtotal	\$ 248,254.40
Change Order Total	\$ 390,120.40

	Other Contingency Draws						
1	AS #9 Soils Testing and Profiles					\$	20,000.00
2	Credit from AEI Demo Final					\$	(18,000.00)
					Other Subtotal	ŝ	2,000.00

 Construction Contingency Total
 \$ 1,367,199.00

 Remaining (Approved Total)
 \$ 1.040,724.60

 Remaining Contingency (Exposure)
 \$ 975,078.60



April 4, 2025

Belmont Public Library 336 Concord Ave Belmont, MA 02478

### **Owner's Project Manager Monthly Update**

### Invoices & Proposals:

**Invoices** 

- G&R Construction Requisition #12 \$1,218,284.19
- CHA Invoice #38441-23 \$32,000
- o Oudens Ello Invoice #2301-26- \$41,680.90
- o UTS Invoice #116501 (Mar) \$5,962
- First Church in Belmont #000191 \$62.50
- Diamond Relocation \$1,250

**Proposals** 

o **none** 

### • Project Budget Update:

- April budget update reflects the following:
  - \$76,220 for G&R Change Order#7 Transferred from Construction Contingency to Construction; to be presented for approval at LBC Meeting


### • Project Schedule Update:

- Construction:
  - Exterior and interior framing
  - MEPFP Rough-Ins
  - Dense glass, AVB and Masonry installations
  - High roof is complete, Roofer is working on low roof
  - 。 Electrical transformer due on-site last week of the month

### • Upcoming Meetings & Activities:

- Library Building Committee Meeting Tuesday 5/13/25, 5:00-6:00pm
- Weekly OAC Meeting Thursdays at 10:00–11:00am
- Monthly Change Order Review Meeting Thursdays two weeks prior to LBC meeting, 9:30am
- Monthly Cash Flow Meeting First Tuesday of each month, 3:30pm
- Signage/ FFE meetings TBD


Level 2 interior



Level 1 interior



Level 1 Progress photo




Exterior South (East) Brick work



Exterior East



Exterior North



Exterior South (west)



Exterior West



Low Roof



High Roof





### Change Order

### PROJECT:

Belmont Public Library 336 Concord Avenue Belmont, MA 02478

### OWNER:

Town of Belmont City Hall Building 455 Concord Avenue Belmont, MA 02478

### THE CONTRACT IS CHANGED AS FOLLOWS:

Description of Change(s):	
CR-10R Bulletin 003 Changes	\$53,020.00
CR-34R EV Charging Station Changes	\$12,616.00
CR-38R Bulletin #5 Changes	\$5,183.00
CR-43 RFI 108 Light Bollards	\$2,426.00
CR-46 Davit Pull Test Credit	(\$700.00)
CR-51R ALTA Line Set Housing Vaults	\$3,675.00
Total:	\$76,220.00

The original Contract Sum was The net change by previously authorized Change Orders The Contract Sum prior to this Change Order was The Contract Sum will be increased by this Change Order in the amount of The new Contract Sum including this Change Order will be

The Contract Time will be increased by Zero (0) days.

**CERTIFICATION OF APPROPRIATION UNDER M.G.L. C.44 S.31C:** Adequate funding in an amount sufficient to cover the total cost of this change order is available.

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

ARCHITECT Oudens Ello Architecture	CONTRACTOR G&R Construction, Inc.	OWNER Town of Belmont – Building Committee	<b>OWNER</b> Town of Belmont – Finance Dir.
SIGNATURE	SIGNATURE	SIGNATURE	SIGNATURE
PRINTED NAME AND TITLE	PRINTED NAME AND TITLE	PRINTED NAME AND TITLE	PRINTED NAME AND TITLE
DATE	DATE	DATE	

## AlA Document G701<sup>™</sup> – 2017. Copyright © 1979, 1987, 2000, 2001 and 2017 by The American Institute of Architects. All rights reserved. WARNING: This AlA<sup>®</sup> Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AlA<sup>®</sup> Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:10:54 ET on 04/01/2020 under Order No. 9545262258 which expires on 04/01/2021 and is not for resale. User Notes: (3B9ADA48)

CONTRACT INFORMATION: Contract: Belmont Public Library Date: May 1, 2024

ARCHITECT:

Oudens Ello Architecture

46 Waltham St, Suite 4A

Boston, MA 02118

Document G701<sup>™</sup> – 2017

### CHANGE ORDER INFORMATION:

Change Order Number: 7 Date: April 4, 2025

### CONTRACTOR:

G&R Construction, Inc. 1236 Hanover Street Hanover, MA 02339

\$ \$30,387,000.00
\$ \$248,254.00
\$ \$30,635,254.00
\$ \$76,220.00
\$ \$30,711.474.00



Project: Date: Belmont Public Library April 4, 2025

April 4, 2025

Clair Colburn Belmont Public Library Building Committee 336 Concord Avenue Belmont, MA 02478

### Re: Belmont Public Library - Change Request Review

Dear Clair,

Oudens Ello Architecture has reviewed the Change Requests submitted by G&R Construction for the Belmont Public Library project and recommends the following CR's, incorporated into Change Order #7, for approval by the Library Building Committee on April 8, 2025.

• CR's #10R, 34R, 38R, 43, 46, 51R.

Please find enclosed OEA's review comments summarizing the scope and value of CR's recommended for approval as well as the status of CR's under review and pending submission by G&R Construction.

Respectfully,

my

Noel Murphy

Attached: LBC Review and Approval PCO\_2025\_0404 OEA PCO Review Summary.pdf



### Recommended for Approval (included in Change Order No. 7)

CR	Status	Date Issued	Cost/Credit	OEA Comments
10R	Recommended	11/6/24	\$53,020.00	Bulletin 003 Changes
				Architectural, MEP and structural coordination revisions based on trade coordination with contractors. Minor
				architectural revisions per FF&E coordination. The design team has reviewed the CR request and the value is
				commnsurate with the work required.
34R	Recommended	1/15/25	\$12,616.00	EV Charging Station Changes
				Belmont Light requested upgrade of (3) EV charging stations, upsized electrical panelboard, and addition of spare
				conduit for future upgrades. The design team has reviewed the CR request and the value is commnsurate with the
				work required.
38R	Recommended	3/27/25	\$5,183.00	Bulletin #5 Changes
				Reconciliation of final carpet, acoustic wall material, and millwork scope per FF&E. Revised Childrens and Teens
				carpets and various wall coverings. Removed built-in staff work desks and added full height lockable cabinets/doors
				throughout Underwood Room. The design team has reviewed the CR request and the value is commnsurate with the
				work required.
43	Recommended	3/24/25	\$2,426.00	RFI 108 Light Bollards
				Sonotube footings for (9) bollards located in planting area adjacent to sidewalk. The design team has reviewed the CR
				request and the value is commnsurate with the work required.
46	Recommended	3/24/25	(\$700.00)	Davit Pull Test Credit
				Credit for cost of testing agency additional site visit.
51R	Recommended	3/24/25	\$3,675.00	ALTA Line Set Housing Vaults
				Cost for (3) premanufactuered housings and curbs at condenser multi-pipe penetrations in lieu of stick built doghouse.
				The design team has reviewed the CR request and the value is commnsurate with the work required.

### In Review

CR	Status	Date Issued	Cost/Credit	OEA Comments
20	In Review	2/4/15	\$1,541.00	Bulletin 004 Changes - Tree Skirts
				Alternate metal border for trees planted in paving areas per information provided in Bulletin 004. Landscape architect
				approval required.
44	In Review	3/10/25	\$4,037.00	Custom Lockers in Lieu of Standard Legacy
				Additional cost for Library of Things lockers to be custom built and installed by the millworker, finish/veneer to match
				surrounding wood finishes. Specifications call for locker product purchased and installed by GC. Custom solution
				simplifies integration of construction and guarantees matching finishes. Confirming lock type.

Rejected				
CR	Status	Date Issued	Cost Impact	OEA Comments
23	Rejected	3/12/25	\$37,574.00	Roofing FSB Disputed Scope
				Dispute pertaining to exterior metal trim that is in Roofing FSB.
35	Rejected	2/3/25	\$948.00	Light Fixture Changes Per Submittal Review
				To be resubmitted with final reconciled light fixture revisions per submittal review.
45	Rejected	3/10/25	\$10,733.00	Misc Iron FSB Security Gate Steel
				Scope indicated in drawings and squarely part of misc iron scope.
47	Rejected	3/24/25	\$9,590.00	Misc Iron FSB In-Wall Counter Brackets
				Counter brackets are in millwork drawings and part of GC/millwork scope.

Pending

CR	Status	Date Issued	Cost Impact	OEA Comments
11	Pending	-	Moderate	RFI 005 Stair Stringer Changes
				Clarification of GC versus Misc Metals scope for main stair framing.
40	Pending	-	Moderate	Owner Additional Signage
				Specialty signage fabrication and installation (includes fabrication and installation for: donor recognition, wayfinding
				and collections signage; installation only for: Wall for All)
41	Pending	-	Moderate	Owner Community Room Changes
				Added sink, counter, storage, electrical and exhuast ventilation for maker space equipment.

Diamond Relocation, Inc. 101 Harper Ridge Road E.Hampstead, NH 03826 USA

### INVOICE Invoice Number: 4828 Invoice Date: Feb 4, 2024 Page: 1

Voice: 781-245-6683 781-245-6684 Fax:

Bill To:	Ship to:
Town of Belmont	Town of Belmont
Belmont Town Hall	Belmont Town Hall
455 Concord Ave	455 Concord Ave
Belmont, MA 02478	Belmont, MA 02478

	Customer ID	Customer PO	Payment Terms		
_	Town of Belmont		Net 10 Days		]-
	Sales Rep ID	Shipping Method	Ship Date	Due Date	
		Airborne		2/14/24	

Quantity	Item	Description	Unit Price	Amount
1.00		10 Hours @ \$125 an hour	1,250.00	1,250.00
		Subtotal	'	1,250.00
		Sales Tax		
		Total Invoice Amount		1,250.00
Check/Credit Memo No	:	Payment/Credit Applied		
		TOTAL		1,250.00



# Double classroom space use (Deborah Borsuk) | 3/18/25 2:30-5:00pm

<b>Customer</b> Peter Struzziero Belmont Public Library pstruzziero@minlib.net	<b>₽</b> ∂ Du \$6			
Items		Quantity	Price	Amount
Double Classroom, nonprofit rate		2.50 hr	\$25.00/hr	\$62.50
Subtotal				\$62.50
Total Due				\$62.50





Issue date Apr 4, 2025

## FCB Parish Hall - Library Magic Show 4/4/25

PAYMENT: (reference invoice number on payment)

\*Check made payable to First Church in Belmont. Mail to: First Church in Belmont, 404 Concord Ave, Belmont, MA 02478 or drop payment on site in the metal dropbox outside the Congregational Administrator's office on the lower level, across from the stairwell.

Customer	Invoice Details		Payment				
Peter Struzziero Belmont Public Library pstruzziero@minlib.net	PDF created April 6, 2025         Due May 4, 2025           \$375.00         \$375.00           Service date April 4, 2025         \$375.00						
Items		Quantity	Price	Amount			
Parish Hall use, non-profit rate		3.00 hr	\$125.00/hr	\$375.00			
Subtotal				\$375.00			

**Total Due** 

\$375.00





Clair Colburn Town of Belmont, MA 336 Concord Ave. Belmont, MA 02478 April 4, 2025 Project No: 0 Invoice No: 3

038841.000 38841-23

## Project038841.000Belmont Public LibraryProfessional Services from February 22, 2025 through March 28, 2025

Description	Contract Amount	Percent Complete	Total Fee Earned	Previous Amount	Current Fee Amount
Design Development	93,900.00	100.00	93,900.00	93,900.00	0.00
Construction Documents	72,500.00	100.00	72,500.00	72,500.00	0.00
Prequal and Bidding	66,140.00	100.00	66,140.00	66,140.00	0.00
Construction and Closeout	693,700.00	53.193	369,000.00	337,000.00	32,000.00
Cost Estimating	36,300.00	100.00	36,300.00	36,300.00	0.00
Total Fee	962,540.00		637,840.00	605,840.00	32,000.00
				32	2,000.00

**Total Due This Invoice:** 

\$32,000.00

PAYMENT IS DUE WITHIN 30 DAYS OF INVOICE DATE Bank Name: Citizens Bank NA - Account Name: CHA Consulting, Inc. | Account #: 4011254230 - ABA #: 021313103 Supporting remittance information should be sent via email to remittances@chasolutions.com

PO BOX 845746 | Boston, MA 02284-5746 | Worksource - 845746 | T: (518) 453-4500 | F: (518) 458-1735 CHASOLUTIONS.COM

### APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:	PROJECT:	Belmont Public Library	APPLICATION NO:	12
Town of Belmont		G&R Project 24-003	PERIOD TO:	3/31/25
City Hall Building			APPLICATION DATE:	-1
455 Concord Avenue Belmont, MA 02478				Distribution to:
FROM CONTRACTOR:	VIA ARCHITECT:	Oudens Ello Architecture		XOWNER
G&R Construction, Inc.		46 Waltham Street, Suite 4A		XARCHITECT
1236 Hanover Street		Boston, MA 02118		X CONTRACTOR
Hanover, MA 02339				

AIA DOCUMENT G702

### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

	\$30,387,000.00
	\$324,474.00
	\$30,711,474.00
	\$13,851,369,94
\$692,568.50	
	\$692,568.50
	\$13,158,801.44
	\$11,940,517.25
	\$1,218,284.19
	\$692,568.50 

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.



### **ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$1,218,284.19

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Oudens Ello Architecture

By:

Date: This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the prejudice to any rights of the Owner

or Contractor under this Contract.

AIA DOCUMENT G702 · APPLICATION AND CERTIFICATION FOR PAYMENT · 1992 EDITION · AIA · @1992

TOTALS

9. BALANCE TO FINISH, INCLUDING **RETAINAGE:** (Line 3 less Line 6)

Owner (OCO #1-6)

CHANGE ORDER SUMMARY

Total changes approved in previous months by

Total approved this Month (OCO # 7)

NET CHANGES by Change Order

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

\$324,474.00

DEDUCTIONS

\$0.00

\$17,552,672.56

ADDITIONS

\$248,254.00

\$76,220.00

\$324,474.00

Page 1 of 20

12

AIA DOCUMENT G703

Α	В	с	D	F	F	G		н	
	5	Ū	WORK COMPL	ETED	MATERIALS	TOTAL	%		•
					PRESENTLY	COMPLETED	COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		STORED	AND STORED	TO DATE	BALANCE TO FINISH	RETAINAGE
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
					D OR E)	(D+E+F)			
1	General Conditions:					(= - = /			
2	General Conditions (17 mos @ \$53,070/ mo.)	\$902,183.00	\$477,630.00	\$53,070.00	\$0.00	\$530,700.00	58.82%	\$371,483.00	26,535.00
3	GC Bonds	\$192,183.00		\$0.00	\$0.00	\$192,000.00	100.00%	\$371,483.00	9.600.00
4	Insurances	\$241,937.00	\$192,000.00	\$0.00	\$0.00	\$192,000.00	100.00%	\$0.00	12.096.85
4 5	Mobilization	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$241,937.00	100.00%	\$0.00	1,250.00
6	Trailers	\$50.000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	100.00%	\$0.00	2.500.00
7	Temp Fence	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	1,250.00
8	Punch List	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
9	Closeout Documents / Training / Asbuilt Drawings	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
10	Clobeda Dodaniciko / Haining / Joban Drawings	ψ0,000.00	\$0.00	φ0.00	φ0.00	ψ0.00	0.0070	φ0,000.00	0.00
10	General Conditions Totals	\$1,451,120.00	\$1,011,567.00	\$53,070.00	\$0.00	\$1,064,637.00	73%	\$386,483.00	53,231.85
	DIVISION 1 TOTALS:	\$1,451,120.00		\$53,070.00	1	\$1,064,637.00	73%	\$386,483.00	53,231.85
13		ψ1, <del>1</del> 01,120.00	\$0.00	<i>400,010.00</i>	\$0.00	φ1,004,001.00	.070	φ000,+30.00	00,201.00
14	Concrete Formwork:		\$0.00						
15	Concrete Material - Supplier	\$490,000.00	\$490,000.00	\$0.00	\$0.00	\$490,000.00	100.00%	\$0.00	24,500.00
16	Concrete Reinforcement - Supplier	\$175,000.00	\$175,000.00	\$0.00	\$0.00	\$175,000.00	100.00%	\$0.00	8,750.00
17	Foundation Formwork	\$521,000,00	\$521,000.00	\$0.00	\$0.00	\$521.000.00	100.00%	\$0.00	26.050.00
18	Foundation Formwork-Concrete Pumps	\$35,000.00	\$35,000.00	\$0.00	\$0.00	\$35,000.00	100.00%	\$0.00	1,750.00
19	Foundation Formwork - Misc Materials	\$7,500.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	375.00
20	Rebar Install	\$89,550.00	\$89,550.00	\$0.00	\$0.00	\$89,550.00	100.00%	\$0.00	4,477.50
21	Accessories	\$37,150.00	\$37,150.00	\$0.00	\$0.00	\$37,150.00	100.00%	\$0.00	1,857.50
22			\$0.00						
23	Concrete Formwork Totals:	\$1,355,200.00	\$1,355,200.00	\$0.00	\$0.00	\$1,355,200.00	100.00%	\$0.00	67,760.00
24			\$0.00						
25	Concrete Flatwork:		\$0.00						
26	Concrete Material Supplier	\$100,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	80.00%	\$20,000.00	4,000.00
27	Formwork for Building Slab	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	100.00%	\$0.00	3,750.00
28	Formwork for Site Concrete	\$50,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$50,000.00	0.00
29	Flatwork Finishing-Building (Pump, Place, & Finish)	\$195,000.00	\$156,000.00	\$39,000.00	\$0.00	\$195,000.00	100.00%	\$0.00	9,750.00
30	Flatwork Finishing - Site Walks and Pads	\$80,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$80,000.00	0.00
31				\$0.00	1				
		4500.000.00	\$0.00		<b>A</b> 0.00	4050 000 00			17 500 00
32	Concrete Flatwork Totals	\$500,000.00	\$311,000.00	\$39,000.00	\$0.00	\$350,000.00	70.00%	\$150,000.00	17,500.00
32 33			<b>\$311,000.00</b> \$0.00	\$39,000.00				\$150,000.00	,
32 33 34	DIVISION 3 TOTALS:	\$500,000.00 \$1,855,200.00	\$311,000.00 \$0.00 \$1,666,200.00		\$0.00 \$0.00	\$350,000.00 \$1,705,200.00	70.00% 92%		17,500.00 85,260.00
32 33 34 35	DIVISION 3 TOTALS: Total approved this Month (OCO # 6)		\$311,000.00 \$0.00 \$1,666,200.00 \$0.00	\$39,000.00				\$150,000.00	,
32 33 34 35 36	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry	\$1,855,200.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$0.00	\$39,000.00 \$39,000.00	\$0.00	\$1,705,200.00	92%	\$150,000.00 \$150,000.00	85,260.00
32 33 34 35 36 37	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds	\$1,855,200.00 \$12,280.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$0.00 \$12,280.00	\$39,000.00 \$39,000.00 \$0.00	\$0.00 \$0.00	\$1,705,200.00 \$12,280.00	<b>92%</b> 100.00%	\$150,000.00 \$150,000.00 \$0.00	<b>85,260.00</b> 614.00
32 33 34 35 36 37 38	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup	\$1,855,200.00 \$12,280.00 \$15,000.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$0.00 \$12,280.00 \$10,000.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00	\$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00	92% 100.00% 83.33%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00	85,260.00 614.00 625.00
32 33 34 35 36 37 38 39	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$10,000.00 \$12,250.00	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00	92% 92% 100.00% 83.33% 100.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00	85,260.00 614.00 625.00 125.00
32 33 34 35 36 37 38 39 40	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize	\$1,855,200.00 \$12,280.00 \$15,000.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$10,000.00 \$12,280.00 \$2,500.00 \$5,000.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00	\$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00	92% 100.00% 83.33%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00	85,260.00 614.00 625.00
32 33 34 35 36 37 38 39 40 41	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$0.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00	92% 100.00% 83.33% 100.00% 57.14%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00 \$7,500.00	85,260.00 614.00 625.00 125.00 500.00
32 33 34 35 36 37 38 39 40 41 42	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$10,000.00 \$2,500.00 \$5,000.00 \$0,000 \$41,100.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00	92% 100.00% 83.33% 100.00% 57.14% 100.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00 \$7,500.00 \$0.00 \$0.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00
32 33 34 35 36 37 38 39 40 41 42 43	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Labor	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00	\$311,000.00 \$0.00 \$0.00 \$0.00 \$12,280.00 \$12,280.00 \$10,000.00 \$2,500.00 \$5,000.00 \$5,000.00 \$41,100.00 \$0.000 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$0.00 \$57,000.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.00 \$0.00 \$41,100.00 \$0.00 \$41,000.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$3,090.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00 \$6,180.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$	\$39,000.00 \$39,000.00 \$2,500.00 \$0.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,200.00 \$12,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Materials	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00 \$6,180.00 \$2,575.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$5,000.00 \$5,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$57,000.00 \$6,180.00 \$2,575.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Materials Brick 2 Labor	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00 \$6,180.00 \$6,180.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,200.00 \$12,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$3,099.00 \$6,180.00 \$2,575.00 \$6,180.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Materials Brick 2 Labor Staff Entrance M + L	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00 \$6,180.00 \$2,575.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$10,000.00 \$2,500.00 \$5,000.00 \$41,100.00 \$41,100.00 \$0.0	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$57,000.00 \$6,180.00 \$2,575.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00 0.
32 33 34 35 36 37 37 38 39 40 41 42 43 44 45 46 47 48	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Materials Brick 2 Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$7,725.00 \$15,450.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$41,100.00 \$0.00 \$41,100.00 \$0.00 \$41,000.00 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.0000 \$0.00000 \$0.0	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$12,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,77,725.00 \$6,180.00 \$7,725.00 \$15,450.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 47 48 49	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Materials Brick 2 Labor Staff Entrance M + L	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,100.00 \$57,000.00 \$41,80.00 \$6,180.00 \$6,180.00 \$7,725.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$2,500.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$3,090.00 \$4,180.00 \$4,180.00 \$6,180.00 \$7,725.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.000 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50	DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials Brick 1 Snick 4 locations Labor	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$7,725.00 \$15,450.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$0.0	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,77,725.00 \$6,180.00 \$7,725.00 \$15,450.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0
32 33 34 35 36 37 38 39 40 41 42 43 44 43 44 45 46 47 48 49 50 50 51	DIVISION 3 TOTALS:         Total approved this Month (OCO # 6)         Masonry (FSB) - Cennedella Masonry         Performance and Payment bonds         Mockup         Submittals         Mobilize         South Elevation         Brick 1 Materials         Brick 1 Soldier Course Materials         Brick 1 Soldier Course Labor         Brick 2 Materials         Brick 2 Labor         Staff Entrance M + L         Brick 3 Thin Brick 4 locations Materials         Brick 3 Thin Brick 4 locations Labor         North Elevation	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00 \$41,100.00 \$3,090.00 \$41,100.00 \$3,090.00 \$15,450.00 \$15,450.00 \$33,990.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$41,100.00 \$0.00 \$0.00 \$41,100.00 \$0	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$3,090.00 \$6,180.00 \$6,180.00 \$7,725.00 \$1,450.00 \$7,725.00 \$1,450.00 \$7,725.00 \$1,450.00 \$1,450.00 \$1,990.00 \$1,900.00	85,260.0 614.0 625.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
32           33           34           35           36           37           38           40           41           42           43           44           45           46           47           48           49           50           51           52	DIVISION 3 TOTALS:         Total approved this Month (OCO # 6)         Masonry (FSB) - Cennedella Masonry         Performance and Payment bonds         Mockup         Submittals         Mobilize         South Elevation         Brick 1 Materials         Brick 1 Materials         Brick 1 Soldier Course Materials         Brick 2 Labor         Brick 2 Labor         Staff Entrance M + L         Brick 3 Thin Brick 4 locations Materials         Brick 3 Thin Brick 4 locations Labor         North Elevation         Brick 1 Materials	\$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,100.00 \$57,000.00 \$6,180.00 \$2,575.00 \$6,180.00 \$7,725.00 \$15,450.00 \$33,990.00 \$33,990.00 \$33,990.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$0.00 \$41,100.00 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$1,705,200.00 \$12,280.00 \$12,500.00 \$12,500.00 \$10,000.00 \$41,100.00 \$0.0	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$15,450.00 \$3,3,990.00 \$9,167.00	85,260.0 614.0 625.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
32           33           34           35           36           37           38           39           40           41           42           43           44           45           46           47           48           49           50           51           52           53	DIVISION 3 TOTALS:         Total approved this Month (OCO # 6)         Masonry (FSB) - Cennedella Masonry         Performance and Payment bonds         Mockup         Submittals         Mobilize         South Elevation         Brick 1 Materials         Brick 1 Soldier Course Materials         Brick 1 Soldier Course Labor         Brick 2 Materials         Brick 3 Thin Brick 4 locations Materials         Brick 3 Thin Brick 4 locations Labor         North Elevation         Brick 1 Materials	\$1,855,200.00 \$1,855,200.00 \$12,280.00 \$2,500.00 \$2,500.00 \$41,100.00 \$57,000.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$15,450.00 \$33,990.00 \$33,990.00 \$33,990.00 \$39,167.00 \$54,767.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$0.00 \$41,100.00 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$5,000.00 \$	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.000000 \$0.00000 \$0.00000000	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.0000000 \$0.000000000 \$0.0000000000	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$3,090.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$3,990.00 \$15,450.00 \$33,990.00 \$9,167.00 \$46,552.00	85,260.0 614.0 625.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
$\begin{array}{r} 32\\ 33\\ 34\\ 35\\ 36\\ 36\\ 37\\ 38\\ 39\\ 40\\ 41\\ 42\\ 43\\ 44\\ 44\\ 45\\ 46\\ 47\\ 48\\ 49\\ 50\\ 51\\ 52\\ 53\\ 54\\ 54\\ \end{array}$	DIVISION 3 TOTALS:         Total approved this Month (OCO # 6)         Masonry (FSB) - Cennedella Masonry         Performance and Payment bonds         Mockup         Submittals         Mobilize         South Elevation         Brick 1 Materials         Brick 1 Soldier Course Materials         Brick 1 Soldier Course Labor         Brick 2 Materials         Brick 2 Labor         Staff Entrance M + L         Brick 3 Thin Brick 4 locations Materials         Brick 3 Thin Brick 4 locations Labor         North Elevation         Brick 1 Materials         Brick 3 Thin Brick 4 locations Materials         Brick 1 Thin Brick 4 locations Labor         North Elevation         Brick 1 Materials         Brick 1 Labor         Brick 2 Labor	\$1,855,200.00 \$1,855,200.00 \$12,280.00 \$2,500.00 \$2,500.00 \$41,100.00 \$57,000.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$7,725.00 \$15,450.00 \$33,990.00 \$33,990.00 \$39,167.00 \$39,167.00 \$39,167.00 \$39,167.00 \$39,167.00	\$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$5,000.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000\$0 \$0.000\$0 \$0.000\$00\$00\$000\$0	\$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.000 \$0.0	92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$15,450.00 \$15,450.00 \$3,3990.00 \$9,167.00 \$46,552.00 \$19,100.00	85,260.0 614.0 625.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0

Page 2 of 20

AIA DOCUMENT G703

А	В	С	D	E	F	G		н	1
			WORK COMPL	ETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(D + E)				(G ÷ C)		
50	Detail o This Detail Alexanting Materials	¢45,450,00	¢0.00	¢0.00	D OR E)	(D+E+F)	0.000/	¢45,450,00	0.00
58 59	Brick 3 Thin Brick 4 locations Materials Brick 3 Thin Brick 4 locations Labor	\$15,450.00 \$34,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$15,450.00 \$34,000.00	0.00
60	Staff Entrance M + L	\$7,725.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,725.00	0.00
61	West Elevation	ψ1,120.00	\$0.00	ψ0.00	ψ0.00	φ0.00	0.0070	ψι,125.00	0.00
62	Brick 1 Materials	\$25,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,750.00	0.00
63	Brick 1 Labor	\$36,050.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$36,050.00	0.00
64	Brick 2 Materials	\$11,845.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,845.00	0.00
65	Brick 2 Labor	\$23,175.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,175.00	0.00
66	Brick 3 Thin Brick 5 locations materials	\$20,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,600.00	0.00
67 68	Brick 3 Thin Brick 5 locations labor Brick 1 Soldier Course Materials	\$41,200.00 \$1.030.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$41,200.00 \$1.030.00	0.00
69	Brick 1 Soldier Course Labor	\$1,545.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,545.00	0.00
70	East Elevation	\$1,040.00	\$0.00	ψ0.00	φ0.00	φ0.00	0.0070	\$1,040.00	0.00
71	Brick 1 Materials	\$23,400.00	\$11,700.00	\$0.00	\$0.00	\$11,700.00	50.00%	\$11,700.00	585.00
72	Brick 1 Labor	\$32,725.00	\$13,090.00	\$0.00	\$0.00	\$13,090.00	40.00%	\$19,635.00	654.50
73	Brick 2 Materials	\$17,252.00		\$0.00	\$0.00	\$8,626.00	50.00%	\$8,626.00	431.30
74	Brick 2 Labor	\$34,500.00	\$13,800.00	\$0.00	\$0.00	\$13,800.00	40.00%	\$20,700.00	690.00
75	Brick 1 Soldier Course Materials	\$3,815.00	\$1,907.50	\$0.00	\$0.00	\$1,907.50	50.00%	\$1,907.50	95.38
76 77	Brick 1 Soldier Course Labor	\$7,625.00	\$3,050.00	\$0.00	\$0.00	\$3,050.00	40.00%	\$4,575.00	152.50
77	Granite Base materials	\$25,750.00	\$0.00 \$25,750.00	\$0.00	\$0.00	\$25,750.00	100.00%	\$0.00	1,287.50
78	Granite Base labor	\$25,750.00	\$25,750.00	\$0.00	\$0.00	\$25,750.00	19.42%	\$0.00	500.00
80	Masonry Accessories	\$23,700.00	\$6.475.00	\$0.00	\$0.00	\$6.475.00	27.32%	\$17.225.00	323.75
81	Wash down	\$25,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,750.00	0.00
82	Closeout	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
83	Demobilize	\$23,250.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,250.00	0.00
84	Staging	\$125,000.00	\$0.00	\$35,000.00	\$0.00	\$35,000.00	28.00%	\$90,000.00	1,750.00
85			\$0.00						
86 87	Masonry Totals DIVISION 4 TOTALS:	\$1,003,000.00 \$1.003.000.00	\$193,493.50 \$193.493.50	\$68,259.00 \$68,259.00	\$0.00 \$0.00	\$261,752.50 \$261,752.50	26.10% 26.10%	\$741,247.50 \$741,247.50	13,087.63 13,087.63
88	DIVISION 4 TOTALS:	\$1,003,000.00	\$193,493.30	\$00,239.00	\$0.00	\$201,752.50	20.10%	\$741,247.30	13,007.03
89	Structural Steel:		\$0.00						
90	General		\$0.00						
91	Drawings	\$118,269.32	\$118,269.32	\$0.00	\$0.00	\$118,269.32	100.00%	\$0.00	5,913.47
92	AB + LP	\$48,003.41	\$48,003.41	\$0.00	\$0.00	\$48,003.41	100.00%	\$0.00	2,400.17
93	Erection (mobilization)	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	500.00
94	As-Built Close out	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
95 96	Comuneo 1		\$0.00 \$0.00						
96	Sequence 1 Material (Raw steel)	\$129,168.75	\$0.00	\$0.00	\$0.00	\$129,168.75	100.00%	\$0.00	6,458.44
98	Fabrication (Shop labour)	\$40,002.00	\$40,002.00	\$0.00	\$0.00	\$40.002.00	100.00%	\$0.00	2,000.10
99	Joist & Deck (Material)	\$9,907.28	\$9,907.28	\$0.00	\$0.00	\$9,907.28	100.00%	\$0.00	495.36
100	Erection (Steel and decking)	\$45,566.37	\$45,566.38	\$0.00	\$0.00	\$45,566.38	100.00%	\$0.00	2,278.32
101			\$0.00						
102	Sequence 2		\$0.00						
103	Material (Raw steel)	\$129,168.75	\$129,168.75	\$0.00	\$0.00	\$129,168.75	100.00%	\$0.00	6,458.44
104	Fabrication (Shop labour)	\$40,002.00	\$40,002.00	\$0.00	\$0.00	\$40,002.00	100.00%	\$0.00	2,000.10
105 106	Joist & Deck (Material) Erection (Steel and decking)	\$9,907.28 \$45,566.37	\$9,907.28 \$45,566.37	\$0.00 \$0.00	\$0.00 \$0.00	\$9,907.28 \$45,566.37	100.00% 100.00%	\$0.00 \$0.00	495.36 2,278.32
106	LICCION (DIECI AND DECKING)	\$ <del>4</del> 0,000.37	\$0.00	φ <b>0.</b> 00	φ <b>0.</b> 00	φ40,000.37	100.00%	φ <b>0.</b> 00	2,210.32
107	Sequence 3		\$0.00					1	
	Material (Raw steel)	\$129,166.25	\$129,166.25	\$0.00	\$0.00	\$129,166.25	100.00%	\$0.00	6,458.31
109			\$39,999.60	\$0.00	\$0.00	\$39,999.60	100.00%	\$0.00	1,999.98
110	Fabrication (Shop labour)	\$39,999.60							
110 111	Joist & Deck (Material)	\$9,904.91	\$9,904.91	\$0.00	\$0.00	\$9,904.91	100.00%	\$0.00	495.25
110 111 112			\$9,904.91 \$45,564.00		\$0.00 \$0.00	\$9,904.91 \$45,564.00	100.00% 100.00%	\$0.00 \$0.00	495.25 2,278.20
110 111	Joist & Deck (Material)	\$9,904.91	\$9,904.91	\$0.00		1 - 1			

Page 3 of 20

AIA DOCUMENT G703

Lisseer Hole Works         Difference of the probability	-									
DESCRIPTION OF WORK         DESCRIPTION OF WORK         DESCRIPTION OF WORK         DESCRIPTION OF WORK         CONVENTION OF WORK         CON	Α	В	C	-	-			0/	н	I
116         Fabrication         State 986 00         350.00 <th< th=""><th></th><th>DESCRIPTION OF WORK</th><th>SCHEDULED VALUE</th><th>FROM PREVIOUS APPLICATION</th><th></th><th>PRESENTLY STORED (NOT IN</th><th>COMPLETED AND STORED TO DATE</th><th>COMPLETE TO DATE</th><th>BALANCE TO FINISH (C - G)</th><th>RETAINAGE (IF VARIABLE RATE)</th></th<>		DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		PRESENTLY STORED (NOT IN	COMPLETED AND STORED TO DATE	COMPLETE TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
117         Joint & Deck, Maximal         59,904 81         39,001 31         39,000 33,000         39,000 31         100,005           118         Erection         Segments for the segments of the	115	Material (Raw steel)	\$129,166.25	\$129,166.25	\$0.00	\$0.00	\$129,166.25	100.00%	\$0.00	6,458.31
118         Erector         [Stead and seeking]         545.584.00         55.00         50.00         54.586.00         100.005           120         Sequence 5         51.00         51.00         50.00 <t< td=""><td>116</td><td>Fabrication (Shop labour)</td><td>\$39,999.60</td><td>\$39,999.60</td><td>\$0.00</td><td>\$0.00</td><td>\$39,999.60</td><td>100.00%</td><td>\$0.00</td><td>1,999.98</td></t<>	116	Fabrication (Shop labour)	\$39,999.60	\$39,999.60	\$0.00	\$0.00	\$39,999.60	100.00%	\$0.00	1,999.98
119	117	Joist & Deck (Material)	\$9,904.91	\$9,904.91	\$0.00	\$0.00	\$9,904.91	100.00%	\$0.00	495.25
120         Sequence 5         0 <t< td=""><td>118</td><td>Erection (Steel and decking)</td><td>\$45,564.00</td><td>\$45,564.00</td><td>\$0.00</td><td>\$0.00</td><td>\$45,564.00</td><td>100.00%</td><td>\$0.00</td><td>2,278.20</td></t<>	118	Erection (Steel and decking)	\$45,564.00	\$45,564.00	\$0.00	\$0.00	\$45,564.00	100.00%	\$0.00	2,278.20
121         Material (#w steel)         5121 (#50.00)         5120, (#50.00)										
Fabrication         Fabrication         Statuse Add         Statuse Add <thstatuse add<="" th=""> <thstatuse add<="" th=""></thstatuse></thstatuse>	120	Sequence 5		\$0.00						
120         Jone & Duex (Material)         59:00.72         59:00.72         59:00.72         50:00         59:00.72         100:00%           124         Erectinol (Bites and tecking)         \$45:56:2.11         \$3:41:72:6         \$1:30:00         \$45:56:2.11         100:00%           126         Erectinol (Bites and tecking)         \$4:56:2.11         \$1:00:00         \$0:00         \$4:50:00         \$1:00:00%           127         Material (Bas steel)         \$1:00:00%         \$1:00:00%         \$1:00:00%         \$1:00:00%           128         Josti & Dock (Material)         \$4:00:02:00		Material (Raw steel)							\$0.00	
124         Erectorn         (Stepland decking)         345.66.21         34.172.06         31.390.12         30.00         345.66.21         1100.076           126         Sequence 8         50.00         50.00         50.00         50.00         51.00									\$0.00	
126         Sequence 6         \$0.00         \$0.00         \$0.00           127         Material (Raw stell)         \$120,168,75         \$120,168,75         \$0.00         \$0.00         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$100,00%<									\$0.00	
126         Sequence 6		Erection (Steel and decking)	\$45,562.81		\$11,390.12		\$45,562.81	100.00%	\$0.00	2,278.14
127         Material         (Rev steel)         \$122,188,75         \$0.00         \$1.00         \$1.00,00%           128         Fabrication (Skep labour)         \$40,002.00         \$40,002.00         \$80,007.28 <t< td=""><td></td><td></td><td></td><td></td><td></td><td>\$0.00</td><td></td><td></td><td></td><td></td></t<>						\$0.00				
128         Fabrication (Skop labour)         \$40,002.00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$40,00	-			÷						
129         Joat & Deck (Material)         99,007.28         99,007.28         99,007.28         90,000         89,007.28         100,00%           131         Encion (Steland decking)         \$45,566.37         \$31,174.76         \$10,000         \$45,566.37         \$0,00         \$0,00         \$45,566.37         \$0,00         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$10,00,0%         \$11,910 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td>									\$0.00	
130         Erection         (Steel and decking)         \$44,566.37         \$31,4174.78         \$11,391.99         \$0.00         \$45,566.37         100.07%           131         Sequence 7         \$0.00 <td></td> <td></td> <td></td> <td></td> <td></td> <td>1.1.1</td> <td></td> <td></td> <td>\$0.00</td> <td>1</td>						1.1.1			\$0.00	1
131         900         900         900         900           132         Sequence 7         50.00         \$0.00         \$0.00         \$129,165.00         \$100.00%           133         Material         (Raw steel)         \$129,165.00         \$129,165.00         \$0.00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,60         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,60         \$50,00%         \$50,00         \$50,60         \$50,00%         \$50,00									\$0.00	
132         Sequence 7         50.00         50.00         \$120, 165, 00         \$120, 165, 00         \$120, 165, 00         \$120, 165, 00         \$120, 00 </td <td></td> <td>Erection (Steel and decking)</td> <td>\$45,566.37</td> <td></td> <td>\$11,391.59</td> <td>\$0.00</td> <td>\$45,566.37</td> <td>100.00%</td> <td>\$0.00</td> <td>2,278.32</td>		Erection (Steel and decking)	\$45,566.37		\$11,391.59	\$0.00	\$45,566.37	100.00%	\$0.00	2,278.32
133         Material (Raw steel)         S129,165.00         S129,165.00         S0.00         S1.00         S129,165.00         100.00%           134         Fabrication (Shop labour)         S39,998.40         S30.00         S0.00         S3.998.40         N00.00           135         Letck (Material)         S45,62.81         S34,172.11         S11.39.07         S0.00         S45,62.81         N00.00           137         Sequence 8         S0.00         S0.00         S0.00         S129,166.25         N00.00         S0.00         S129,166.25         N00.00         S0.00         S129,166.25         N00.00         S0.00         S129,166.25         N00.00         S129,165.00         N00.00										
134         Fabrication (Shop labour)         \$39.998.40         \$39.998.40         \$30.00         \$30.00         \$39.998.40         \$100.00%           135         Joist & Dack (Material)         \$43.562.81         \$34.172.11         \$11.300.00         \$45.562.81         100.00%           136         Erection (Steel and decking)         \$43.562.81         \$30.00         \$0.00         \$45.562.81         100.00%           137         Erection (Steel and decking)         \$129.166.25         \$30.00         \$0.00         \$129.166.25         \$100.00%           138         Material (Raw steel)         \$129.166.25         \$30.00         \$0.00         \$39.999.60         \$30.00         \$0.00         \$39.999.60         \$00.00%         \$114         Joist & Deck (Material)         \$39.999.61         \$00.00         \$0.00         \$45.564.00         \$00.00%         \$144         Sequence 9         \$0.00         \$0.00         \$45.564.00         \$100.00%         \$144         Sequence 9         \$0.00         \$21.91.662.05         \$0.00         \$1.00         \$0.00         \$1.00.00%         \$1.44         Sequence 9         \$0.00         \$3.99.99.61         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00			<b>\$100,105,00</b>		<b>A</b> 0.00	<b>*</b> ****	<b>\$100.105.00</b>	100.000/	<b>\$</b> 0.00	0.450.05
135         Joist & Deck (Material)         \$9.00.72         \$9.00.72         \$9.00.72         \$0.00         \$9.00.72         100.00%           137         Ferction (Stel and decking)         \$45.562.81         \$341.721         \$11.390.70         \$0.00         \$45.562.81         \$0.00         \$45.562.81         \$0.00         \$11.390.70         \$0.00         \$11.390.70         \$100.00%         \$11.390.70         \$100.00%         \$11.390.70         \$100.00%         \$120.166.25         \$100.00%         \$120.166.25         \$100.00%         \$11.391.70         \$100.00%         \$120.166.25         \$100.00%         \$11.391.70         \$100.00%         \$11.391.70         \$100.00%         \$11.391.70         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.50         \$100.00%         \$11.3									\$0.00	
136         Erection         [\$14]         \$13,390,70         \$20,00         \$45,562.81         \$10,00%           137         \$20,00         \$0,00         \$0,00         \$0,00         \$123,166.25         \$100,00%         \$100,00%           138         Material (Raw steel)         \$123,166.25         \$120,166.25         \$50,00         \$50,00         \$50,00         \$53,999.60         \$100,00%           140         Fabrication (Shop labour)         \$39,994.61         \$53,994.91         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$100,00%           142         Erection (Shop labour)         \$45,564.00         \$34,173.00         \$51,39,100         \$50,00         \$45,564.00         \$100,00%           143         Sequence 9         \$129,165.00         \$51,33,300         \$50,00         \$100,00%         \$100,00%           144         Sequence 9         \$129,165.00         \$103,33,300         \$25,68,3300         \$50,00         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         <			4 /			4	* )		\$0.00	
137         138         Sequence 8         139         Sequence 8         100,00%           139         Material         (Raw steen)         \$123,166,25         \$123,166,25         \$0,00         \$0,00         \$123,166,25         \$120,166,25         \$0,00         \$0,00         \$129,166,25         \$100,00%         111           140         Fabrication (Shop labour)         \$33,939,60         \$0,00         \$0,00         \$39,994,90         100,00%         111         100,00%         \$113,11,301,00         \$0,00         \$45,564,00         100,00%         1143         \$100,00%         \$113,11,301,00         \$0,00         \$25,833,00         \$0,00         \$12,165,00         100,00%         \$1144         \$129,165,00         \$113,332,00         \$20,00         \$23,939,40         100,00%         \$1144         \$129,165,00         \$103,332,00         \$20,00         \$23,939,40         100,00%         \$1147         Joist & Deck (Material)         \$33,939,40         \$20,000         \$23,939,40         100,00%         \$1147         Joist & Deck (Material)         \$33,939,40         \$20,000         \$24,93,272         100,00%         \$1147         Joist & Deck (Material)         \$33,939,40         \$20,000         \$24,98,40,40         \$20,000,00         \$24,98,40,40         \$20,000,00         \$24,98,40,40         \$20,000,00						+ • • • •			\$0.00	
138         Sequence 8         90.00		Erection (Steel and decking)	\$45,562.81		\$11,390.70	\$0.00	\$45,562.81	100.00%	\$0.00	2,278.14
139         Material (Raw steel)         \$129.166.25         \$129.166.25         \$0.00         \$0.00         \$129.166.25         100.00%           140         Fabrication (Stop labour)         \$39.999.60         \$0.00         \$0.00         \$39.999.60         100.00%           141         Joint & Deck (Material)         \$9.904.91         \$9.000         \$0.00         \$9.904.91         100.00%           142         Erection (Steel and decking)         \$45.564.00         \$34.173.00         \$11.391.00         \$0.00         \$45.564.00         100.00%           144         Sequence 9         \$0.00         \$10.332.00         \$25.833.00         \$0.00         \$129.165.00         100.00%           145         Material (Raw steel)         \$129.165.00         \$103.322.00         \$25.833.00         \$0.00         \$39.984.40         100.00%           146         Fabrication (Shop labour)         \$39.984.40         \$39.998.40         \$0.00         \$0.00         \$39.984.40         100.00%           147         Joint & Deck (Material)         \$9.903.72         \$30.903.72         \$0.00         \$0.00         \$30.998.40         \$39.984.41         \$0.00%         \$30.998.40         \$30.998.40         \$30.998.40         \$30.000         \$30.00         \$30.000.00         \$30.000		Converses 0								
140         Fabrication (Shop labour)         \$33.999.60         \$33.999.60         \$30.00         \$30.00         \$33.999.60         100.00%           141         Joist & Deck (Material)         \$39.904.91         \$39.904.91         \$0.00         \$39.904.91         \$0.00           142         Erection (Steel and decking)         \$45.564.00         \$34.173.00         \$1.00.00%            144         Sequence 9         \$0.00         \$20.00         \$20.00         \$39.99.80.00         \$1.29.165.00         \$100.00%           144         Sequence 9         \$122,165.00         \$100.322.00         \$25.633.00         \$0.00         \$39.998.40         \$100.00%           144         Jost & Deck (Material)         \$129,165.00         \$100.00%         \$129,165.00         \$100.00%           144         Jost & Deck (Material)         \$129,165.00         \$0.00         \$39.988.40         \$100.00%           144         Jost & Deck (Material)         \$129,055.00         \$0.00         \$39.989.40         \$100.00%           144         Jost & Deck (Material)         \$2,000.00.00         \$2,117,490.78         \$27,1396.41         \$0.00         \$2,188.867.19         \$9.49%         \$11,           151         Misc. Metals (FSB) - V\$6 Ironworks;         \$0.00			¢100.166.05		00.02	\$0.00	¢120.166.25	100.00%	\$0.00	6,458.31
141         Joist & Deck (Material)         \$9.094.91         \$9.094.91         \$9.00         \$0.00         \$9.994.91         100.00%           142         Exection (Steel and decking)         \$45,564.00         \$34,173.00         \$11,391.00         \$0.00         \$45,564.00         100.00%           144         Sequence 9         \$0.00         \$103,332.00         \$25,833.00         \$0.00         \$109.00%           145         Material (Raw steel)         \$129,165.00         \$103,332.00         \$25,833.00         \$0.00         \$39.994.41         100.00%           146         Fabrication (Shop labour)         \$9.998.40         \$38.998.40         \$0.00         \$50.00         \$39.994.41         100.00%           147         Joist & Deck (Material)         \$9.903.72         \$9.00.01         \$0.00         \$9.993.72         100.00%           148         Erection (Steel and decking)         \$45,562.281         \$3.450.00         \$0.00         \$2.168.887.19         \$9.49%         \$11           150         Structural Steel Totals         \$2.200,000.00         \$2.117.490.78         \$71,395.41         \$0.00         \$2.188.87.19         \$9.49%         \$11,           151         Misc. Metals (FSB) - V&G Ironworks;         \$0.00         \$0.00         \$0.00         \$0.00<									\$0.00	
142         Erection         (Steel and decking)         \$45,564.00         \$34,73.00         \$11,391.00         \$0.00         \$45,564.00         100.00%           143         Sequence 9         \$0.00         \$0.00         \$0.00         \$129,1650.01         \$100,00%         \$113,91.00         \$129,1650.01         \$100,332.00         \$210,833.00         \$210,803.00         \$129,1650.01         \$100,00%         \$1145         Fabrication (Shop labour)         \$39,998,40         \$39,998,40         \$30,000         \$30,998,40         \$100,00%         \$1147,407,80         \$100,00%         \$100,00%         \$100,00%         \$117,407,80         \$100,00%         \$100,00%         \$1147         Joist & Deck (Material)         \$199,903,72         \$9,003,72         \$0,00         \$0,00         \$39,998,40         \$0.00%         \$199,903,72         \$0,00         \$0,00         \$30,998,40         \$0,00%         \$199,103,172         \$100,00%         \$114         \$111,11         \$111         \$100         \$25,183,987,19         \$9,993,72         \$0,00         \$20,000,00         \$24,184,987,19         \$111,1151         \$200,000,00         \$2117,490,778         \$71,366,41         \$0,00         \$20,000,00         \$20,000,00         \$20,000,00         \$20,000,00         \$20,000,00         \$20,000,00         \$20,000,00         \$20,000,00									\$0.00	
143         100         111         111         111         111         111         111         111 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td>									\$0.00	
144         Sequence 9         9         90.00			ψ-0,0000		ψ11,001.00	ψ0.00	ψ+0,00+.00	100.0070	φ0.00	2,210.20
145         Material (Raw steel)         \$129, 165, 00         \$103, 332, 00         \$25, 833, 00         \$0, 00         \$129, 166, 00         100, 00%           146         Fabrication (Shop labour)         \$39, 998, 40         \$39, 998, 40         \$0, 00         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$30, 00%         \$9, 903, 72         \$0, 000         \$0, 00         \$0,		Sequence 9								
146         Fabrication (Shop labour)         339.998.40         \$39.998.40         \$00.00         \$39.998.40         100.00%           147         Joist & Deck (Material)         \$9.903.72         \$9.903.72         \$9.00.00         \$0.00         \$39.993.72         100.00%           148         Erection (Steel and decking)         \$45.562.81         \$36.450.00         \$0.00         \$36.450.00         80.00         \$9.903.72         99.49%         \$9.149           150         Structural Steel Totals         \$2.00,000.00         \$2,117.490.78         \$71.396.41         \$0.00         \$2.188.87.19         99.49%         \$11.           151         Submittals/Shop Drawings         \$30,000.00         \$2.00,000         \$0.00			\$129 165 00		\$25,833,00	\$0.00	\$129 165 00	100.00%	\$0.00	6,458.25
147         Joist & Deck (Material)         \$9,903,72         \$9,003,72         \$100,00%           148         Erection         (Steel and decking)         \$445,652,81         \$36,450,00         \$0,00         \$30,000         80,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,000         \$0,00         \$2,117,490,78         \$2,100,000         \$2,117,490,78         \$2,117,490,78         \$2,118,887,19         99,49%         \$11,           151         \$12,001,000         \$2,000	-								\$0.00	
148         Erection         (Steel and decking)         \$45,562.81         \$36,450.00         \$0.00         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000.00         \$2,117,496,41         \$0.00         \$2,188,887.19         99.49%         \$11,           151         \$0.00         \$0.00         \$2,117,490,78         \$71,396,41         \$0.00         \$2,188,887.19         99.49%         \$11,           152         Misc.Metals (FSB) - V&G Ironworks;         \$0.00         \$0.00         \$0.00         \$30,000.00         \$30,000.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00	-					1.1.1.1			\$0.00	
149         \$0.00         \$						\$0.00			\$9,112.81	
151         S0.00         S										
152         Misc. Metals (FSB) - V&G Ironworks:         \$0.00	150	Structural Steel Totals	\$2,200,000.00	\$2,117,490.78	\$71,396.41	\$0.00	\$2,188,887.19	99.49%	\$11,112.81	109,444.36
153         Submittals/Shop Drawings         \$30,000.00         \$30,000.00         \$0.00         \$0.00         \$30,000.00         100.00%           154         Engineering         \$30,000.00         \$30,000.00         \$0.00         \$0.00         \$30,000.00         100.00%           155         Detailing         \$80,000         \$0.00         \$0.00         \$0.00         \$30,000.00         100.00%           156         Glass Rail on Common Stair         \$0.00	151			\$0.00						
154         Engineering         \$30,000.00         \$30,000.00         \$0.00         \$0.00         \$30,000.00         100.00%           155         Detailing         \$8,000.00         \$8,000.00         \$0.00	152 <b>M</b> i	isc. Metals (FSB) - V&G Ironworks:		\$0.00						
155         Detailing         \$8,000.00         \$8,000.00         \$0.00         \$0.00         \$8,000.00         100.00%           156         Glass Rail on Common Stair         \$0.00		Submittals/Shop Drawings							\$0.00	
156         Glass Rail on Common Stair         \$0.00         \$0.									\$0.00	
157         Material         \$15,000.00         \$0.00		0	\$8,000.00		\$0.00	\$0.00	\$8,000.00	100.00%	\$0.00	400.00
158         Fabrication         \$15,000.00         \$0.00										
159         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           160         SS Material         \$15,000.00         \$15,         \$15,         \$15,         \$15,         \$15,         \$15,         \$15,         \$15,         \$15,         \$16,         \$15,         \$1									\$15,000.00	
160         SS Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           161         SS Finish         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           162         Wood Handrail         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           163         Glass Rail at 2nd Floor Common Stair         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$12,000.00         \$0.00			* - /						\$15,000.00	
161         SS Finish         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           162         Wood Handrail         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           163         Glass Rail at 2nd Floor Common Stair         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$16,           167         Roof to Roof Ladder         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00									\$15,000.00	
162         Wood Handrail         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           163         Glass Rail at 2nd Floor Common Stair         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,									\$15,000.00	
163         Glass Rail at 2nd Floor Common Stair         \$0.00									\$15,000.00	
164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,			\$15,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,			P4E 000 00		¢0.00	¢0.00	¢0.00	0.000/	¢45 000 00	0.00
166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,									\$15,000.00	
167         Roof to Roof Ladder         \$0.00									\$15,000.00	
168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,000.00         \$12,000.00         \$0.00<			\$15,000.00			\$0.00	\$0.00	0.00%	\$15,000.00	0.00
	-		¢10.000.00	÷		¢0.00	¢0.00	0.000/	\$12,000.00	0.00
	168	Fabrication	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	
						<b>+-+</b>	+		\$12,000.00	
170         instain         \$12,000.00         \$0.00			φ12,000.00		φ <b>0.</b> 00	ψ <b>0</b> .00	\$0.00	0.00%	φ12,000.00	0.00

Page 4 of 20

AIA DOCUMENT G703

А	В	С	D	E	F	G		Н	1
<u> </u>	Þ	U U	WORK COMPL		MATERIALS	TOTAL	%		<u> </u>
					PRESENTLY	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(0+1)		D OR E)	(D+E+F)	(,		
172	Material	\$3.000.00	\$0.00	\$0.00	\$0.00	\ /	0.00%	\$3.000.00	0.00
173	Fabrication	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	
174	Install	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
175	Stair #1 Level 1 to Level 2		\$0.00						
176	Material	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
177	Fabrication	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
178	Install	\$33,000.00	\$29,700.00	\$0.00	\$0.00	\$29,700.00	90.00%	\$3,300.00	1,485.00
179 180	Stair #1 Level 2 to Roof Material	\$33.000.00	\$0.00 \$33.000.00	\$0.00	\$0.00	\$33.000.00	100.00%	\$0.00	1,650.00
180	Fabrication	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
182	Install	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$29,700.00	90.00%	\$3.300.00	1,485.00
183	Stair #2	ψ00,000.00	\$0.00	φ0.00	ψ0.00	ψ23,700.00	30.0078	ψ5,500.00	1,400.00
184	Material	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
185	Fabrication	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
186	Install	\$33,000.00	\$29,700.00	\$0.00	\$0.00	\$29,700.00	90.00%	\$3,300.00	1,485.00
187	Porch Glass Rail		\$0.00				۱ <u> </u>		
188	Material	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
189	Fabrication	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
190	Install	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
191	Closeout Docs	\$5,568.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,568.00	0.00
192 193	Mobilize Demobilize	\$24,000.00 \$16,000.00	\$12,000.00 \$8,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$12,000.00 \$8,000.00	50.00% 50.00%	\$12,000.00 \$8,000.00	
193	Safety	\$18,000.00	\$8,000.00	\$0.00	\$0.00	\$8,000.00	50.00%	\$8,000.00	
194	Bond	\$24,000.00	\$8,500.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$12,000.00	
196		ψ0,000.00	\$0.00	φ0.00	ψ0.00	\$0,000.00	100.0070	φ0.00	420.00
197	Misc Metals Totals	\$668,068.00	\$395,600.00	\$0.00	\$0.00	\$395,600.00	59.22%	\$272,468.00	19,780.00
198									
	DIVISION 5 SUBTOTALS:	\$2,868,068.00		\$71,396.41	\$0.00	1			
199	DIVISION 5 SUBTOTALS: Rough Carpentry:	\$2,868,068.00	<b>\$2,513,090.78</b> \$0.00	\$71,396.41	\$0.00	1	90.11%	\$283,580.81	129,224.36
199 200		\$2,868,068.00 \$110,000.00	\$2,513,090.78	1		1			
199 200 201	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc.	\$110,000.00	\$2,513,090.78 \$0.00 \$0.00	<b>\$71,396.41</b> \$10,000.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00	<b>90.11%</b> 9.09%	\$283,580.81 \$100,000.00	<b>129,224.36</b> 500.00
199 200 201 202	Rough Carpentry:		\$2,513,090.78 \$0.00 \$0.00 \$0.00	\$71,396.41	\$0.00	\$2,584,487.19 \$10,000.00	90.11%	\$283,580.81	<b>129,224.36</b> 500.00
199 200 201 202 203	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals	\$110,000.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>\$71,396.41</b> \$10,000.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00	<b>90.11%</b> 9.09%	\$283,580.81 \$100,000.00	<b>129,224.36</b> 500.00
199 200 201 202 203 204	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework:	\$110,000.00 <b>\$110,000.00</b>	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00	\$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00	90.11% 9.09% 9.09%	\$283,580.81 \$100,000.00 \$100,000.00	129,224.36 500.00 500.00
199 200 201 202 203 204 205	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond	\$110,000.00 \$110,000.00 \$18,619.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$18,619.00	90.11% 9.09% 9.09% 100.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$0.00	129,224.36 500.00 500.00 930.95
199 200 201 202 203 204 205 206	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00	90.11% 9.09% 9.09% 100.00% 50.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00	129,224.36 500.00 500.00 930.95 762.50
199 200 201 202 203 204 205	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management	\$110,000.00 \$110,000.00 \$18,619.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$18,619.00	90.11% 9.09% 9.09% 100.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$0.00	129,224.36 500.00 500.00 930.95 762.50 0.00
199 200 201 202 203 204 205 206 207	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings	\$110,000.00 <b>\$110,000.00</b> <b>\$18,619.00</b> \$30,500.00 \$53,950.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00 \$53,950.00	129,224.36 500.00 930.95 762.50 0.00 0.00 0.00
199 200 201 202 203 204 205 206 207 208	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management Library Commons Paneling & Baseboard	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00
199 200 201 202 203 204 205 206 207 208 209 210 211	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management Library Commons Paneling & Baseboard Library Commons Printer Enclosure Library Commons Dickers Library Commons Column Panels	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,3950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00
199 200 201 202 203 204 205 206 207 208 209 210 211 212	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management Library Commons Paneling & Baseboard Library Commons Printer Enclosure Library Commons Dockers Library Commons Column Panels Library Common Stairs	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$12,777.00 \$5,940.00 \$5,940.00 \$110,902.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.000 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$118,619.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00	129,224.36 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Lockers         Library Common Stairs         Library Common Stairs         Library Common Info Desk	\$110,000.00 \$110,000.00 \$110,000.00 \$30,500.00 \$30,500.00 \$138,3050.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.0	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00	129,224.36 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           213           214	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Paneling & Baseboard         Library Commons Column Panels         Library Common Stairs         Library Common Info Desk         Childrens Info Desk	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.0	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Column Panels         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adult Reference Desk	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$15,777.00 \$5,940.00 \$116,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           211           212           213           214           215           216	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Column Panels         Library Common Info Desk         Childrens Info Desk         Adult Reference Desk         Adults 200 Printer Enclosure	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,240.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$15,548.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$15,548.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Lockers         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adults 200 Printer Enclosure         Teens Reference Desk	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,540.00 \$10,902.00 \$36,205.00 \$25,217.00 \$15,548.00 \$9,058.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$110,902.00 \$36,205.00 \$25,217.00 \$15,548.00 \$15,548.00 \$9,058.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           211           212           213           214           215           216	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Paneling & Baseboard         Library Commons Paneling & Baseboard         Library Commons Column Panels         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adult Reference Desk         Adults 200 Printer Enclosure         Teens Reference Desk         Meeting 112 Credenza	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,240.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$15,548.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.0000000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$15,777.00 \$36,205.00 \$36,205.00 \$15,548.00 \$9,058.00 \$6,365.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Lockers         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adults 200 Printer Enclosure         Teens Reference Desk	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$18,207.00 \$15,548.00 \$9,058.00 \$6,365.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$110,902.00 \$36,205.00 \$25,217.00 \$15,548.00 \$15,548.00 \$9,058.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Lockers           Library Commons Column Panels           Library Common Stairs           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127	\$110,000.00 \$110,000.00 \$110,000.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00 \$36,205.00 \$18,207.00 \$15,548.00 \$9,058.00 \$6,365.00 \$27,772.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.0000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,777.00 \$5,940.00 \$15,777.00 \$5,940.00 \$15,777.00 \$36,205.00 \$15,548.00 \$9,058.00 \$9,058.00 \$2,772.00	129,224.30 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222	Rough Carpentry:         Rough Carpentry Totals         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond       Shop Drawings         Project Management       Library Commons Paneling & Baseboard         Library Commons Printer Enclosure       Library Commons Printer Enclosure         Library Commons Column Panels       Library Common Info Desk         Childrens Info Desk       Adult Reference Desk         Adult Reference Desk       Meeting 112 Credenza         Nursing Room 127       Kitchen 116	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,247.00 \$18,207.00 \$15,548.00 \$9,058.00 \$6,365.00 \$2,772.00 \$12,122.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.0000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$11,000.00 \$118,619.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$118,304.00 \$114,304.00 \$114,304.00 \$114,304.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,572.00 \$12,122.00	129,224.30 500.00 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Column Panels           Library Commons Stairs           Library Common Stairs           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115	\$110,000.00 \$110,000.00 \$110,000.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00 \$15,548.00 \$25,217.00 \$15,548.00 \$25,217.00 \$15,548.00 \$25,217.00 \$15,548.00 \$25,217.00 \$12,122.00 \$9,945.00 \$12,039.00 \$3,046.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,277.00 \$5,940.00 \$15,777.00 \$5,940.00 \$15,777.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00 \$15,548.00 \$9,058.00 \$9,058.00 \$22,772.00 \$12,122.00 \$12,122.00 \$12,039.00 \$12,039.00 \$12,039.00 \$12,039.00	129,224.30 500.00 930.92 762.51 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0
199           200           201           202           203           204           205           208           209           211           212           213           214           215           216           217           218           219           220           221           220           221           222           223           224	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Printer Enclosure           Library Commons Column Panels           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adult Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 1129 Kitchenette           Mens 112	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,247.00 \$15,247.00 \$15,548.00 \$25,217.00 \$15,548.00 \$26,365.00 \$46,365.00 \$2,2772.00 \$12,122.00 \$9,945.00 \$12,039.00 \$3,046.00 \$3,502.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$115,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$119,304.00 \$15,548.00 \$36,205.00 \$25,217.00 \$15,548.00 \$36,205.00 \$25,217.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,2772.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$13,046.00 \$3,046.00	129,224.30 500.00 930.90 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223           224           225	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Column Panels           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115           Womens 114           Childrens Workroom 125	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$10,97.00 \$15,777.00 \$15,777.00 \$15,777.00 \$15,240.00 \$14,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$14,22.00 \$12,122.00 \$12,122.00 \$12,123.00 \$3,502.00 \$7,912.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000\$000 \$0.0000\$000\$	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,5777.00 \$15,5777.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$15,548.00 \$36,205.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$12,122.00 \$9,945.00 \$12,122.00 \$3,502.00 \$3,502.00 \$7,912.00	129,224.30 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223           224           225           226	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Lockers           Library Commons Lockers           Library Commons Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115           Wornens 114           Childrens Workroom 125           BMC Staff 233	\$110,000.00 \$110,000.00 \$1110,000.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,240.00 \$18,207.00 \$18,207.00 \$15,48.00 \$9,058.00 \$25,217.200 \$15,48.00 \$9,058.00 \$2,772.00 \$12,039.00 \$12,039.00 \$3,046.00 \$	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000\$00\$00\$00\$00\$00\$00\$00\$00\$00\$00\$00\$	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$118,619.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,777.00 \$15,777.00 \$15,777.00 \$15,5940.00 \$15,5940.00 \$36,205.00 \$36,205.00 \$36,205.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$3,046.00 \$3,046.00 \$3,046.00 \$3,502.00 \$3,046.00 \$3,502.00 \$3,046.00 \$3,502.00 \$3,046.00 \$3,012.00	129,224.30 500.00 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223           224           225	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Column Panels           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115           Womens 114           Childrens Workroom 125	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$10,97.00 \$15,777.00 \$15,777.00 \$15,777.00 \$15,240.00 \$14,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$14,22.00 \$12,122.00 \$12,122.00 \$12,123.00 \$3,502.00 \$7,912.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.000000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,5777.00 \$15,5777.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$15,548.00 \$36,205.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$12,122.00 \$9,945.00 \$12,122.00 \$3,502.00 \$3,502.00 \$7,912.00	129,224.30 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00

Page 5 of 20

12

AIA DOCUMENT G703

	В	С	D	E	F	G		Н	
		-	WORK COMPL	ETED	MATERIALS	TOTAL	%		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	PRESENTLY STORED (NOT IN	COMPLETED AND STORED TO DATE	COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
					D OR E)	(D+E+F)			
229	Childrens 123 Column Panels	\$3,588.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,588.00	0.00
230	Childrens 123 Window Seat	\$25,425.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,425,00	0.00
231	Circulation 107	\$1,875.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,875.00	0.00
232	Book Processing 108	\$1,875.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,875.00	0.00
233	Tech Services 207	\$1,465.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,465.00	0.00
234	Tech Services 208	\$1,465.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,465.00	0.00
235	Public Services 209	\$1,465.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,465.00	0.00
236	Staff Office 211	\$1,668.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,668.00	0.00
237	Quiet Reading 227	\$3,130.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,130.00	0.00
238	Adults Shelving & Laptop Bar	\$18,865.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,865.00	0.00
239 240	Underwood History North 231	\$15,075.00 \$15,075.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$15,075.00 \$15,075.00	0.00
240	Underwood History East 231 Underwood History South 231	\$15,075.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,075.00	0.00
241	Underwood History West 231	\$25,475.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,012.00	0.00
243	Community Room 119	\$3,065.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,065.00	0.00
244	Childrens Office 130	\$1,456.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,456.00	0.00
245	Children's Work Room	\$2,293.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,293.00	0.00
246	Door Frames	\$15,928.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,928.00	0.00
247	Installation	\$225,505.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$225,505.00	0.00
248			\$0.00						
249	Finish Carpentry, Millwork & Casework Totals	\$950,000.00	\$33,869.00	\$0.00	\$0.00	\$33,869.00	3.57%	\$916,131.00	1,693.45
250	DIVISION 6 SUBTOTALS:	\$1,060,000.00	\$33,869.00	\$10,000.00	\$0.00	\$43,869.00	4.14%	\$1,016,131.00	2,193.45
251			\$0.00						
252	Waterproofing, Damproofing & Caulking (FSB) - Beacon:		\$0.00						
253	Out with the	<b>*</b> 0.000.00	\$0.00	¢0.00	<b>\$0.00</b>	¢0,000,00	400.000/	¢0.00	400.00
254 255	Submittals	\$8,000.00	\$8,000.00	\$0.00	\$0.00	\$8,000.00	100.00%	\$0.00	400.00
255	Bond Mobilization	\$7,000.00 \$2,500.00	\$7,000.00 \$500.00	\$0.00 \$0.00	\$0.00 \$0.00	\$7,000.00 \$500.00	100.00% 20.00%	\$0.00 \$2,000.00	350.00 25.00
257	Demobilization	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
258	Waterproofing @ Elevator Pit	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	250.00
259	Dampproofing	\$23,500.00	\$23,500.00	\$0.00	\$0.00	\$23,500.00	100.00%	\$0.00	1,175.00
260	AVB							1	
004			\$0.00						
261	North Elevation	\$60,000.00	\$0.00 \$7,600.00	\$8,000.00	\$0.00	\$15,600.00	26.00%	\$44,400.00	780.00
262	North Elevation South Elevation	\$60,000.00	\$7,600.00 \$0.00	\$500.00	\$0.00	\$500.00	0.83%	\$59,500.00	25.00
262 263	North Elevation South Elevation East Elevation	\$60,000.00 \$31,500.00	\$7,600.00 \$0.00 \$2,000.00	\$500.00 \$700.00	\$0.00 \$0.00	\$500.00 \$2,700.00	0.83% 8.57%	\$59,500.00 \$28,800.00	25.00 135.00
262 263 264	North Elevation South Elevation East Elevation West Elevation	\$60,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00	\$500.00	\$0.00	\$500.00	0.83%	\$59,500.00	25.00
262 263 264 265	North Elevation South Elevation East Elevation West Elevation Joint Sealants	\$60,000.00 \$31,500.00 \$31,500.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00	\$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00	0.83% 8.57% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00	25.00 135.00 0.00
262 263 264 265 266	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior	\$60,000.00 \$31,500.00 \$31,500.00 \$331,500.00 \$63,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00	25.00 135.00 0.00
262 263 264 265 266 267	North Elevation         South Elevation         East Elevation         West Elevation         Joint Sealants         Exterior         Interior	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00	25.00 135.00 0.00 0.00 0.00
262 263 264 265 266 267 268	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior	\$60,000.00 \$31,500.00 \$31,500.00 \$331,500.00 \$63,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00	25.00 135.00 0.00
262 263 264 265 266 267 268 269	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior Interior Punch / Closeout	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	\$7,600.00 \$2,000.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	25.00 135.00 0.00 0.00 0.00 0.00
262 263 264 265 266 267 268	North Elevation         South Elevation         East Elevation         West Elevation         Joint Sealants         Exterior         Interior	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00	25.00 135.00 0.00 0.00 0.00
262 263 264 265 266 267 268 269 269 270	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	25.00 135.00 0.00 0.00 0.00 0.00
262 263 264 265 266 267 268 269 270 271	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior Interior Punch / Closeout	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$0.00 \$53,600.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	25.00 135.00 0.00 0.00 0.00 0.00
262 263 264 265 266 267 268 269 270 271 272 273 273 274	North Elevation South Elevation East Elevation Joint Sealants Exterior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$55,400.00 \$24,400.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$9,200.00</b>	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$0.00</b>	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 <b>\$259,207.00</b>	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$62,800.00 \$55,400.00 \$24,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$322,007.00 \$322,007.00 \$55,400.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$55,400.00 \$55,400.00 \$55,400.00 \$524,400.00 \$79,800.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$9,200.00</b> \$9,200.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$62,800.00</b> \$55,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$2,500.00 \$2,500.00 \$259,207.00 \$259,207.00 \$0.00	25.00 135.00 0.00 0.00 0.00 3,140.00 2,770.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$79,800.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.00 \$0.000 \$0.000 \$0.00 \$0.000 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.00 \$0.00 \$0.0000 \$0.00000 \$0.00000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.000000 \$0.00000 \$0.00000 \$0.00000 \$0.000000 \$0.00000000	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$62,800.00 \$55,400.00 \$24,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 277 278	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Thermal Insulation Thermal Insulation	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$2,500.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$79,800.00 \$0	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$55,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$259,207.00 \$259,207.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00 3,990.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 277 277 277 277 277 277	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$55,400.00 \$24,400.00 \$24,400.00 \$0.00 \$24,00.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$62,800.00 \$55,400.00 \$24,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 276 277 278 279 280	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout  Kigid Insulation Foundation Slab  Thermal Insulation Exterior Walls	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$324,400.00 \$79,800.00 \$120,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$55,400.00 \$55,400.00 \$55,400.00 \$55,400.00 \$55,400.00 \$50.00 \$0.000 \$0.00 \$	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$555,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00% 33.33%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 0.00 3,140.00 1,220.00 3,990.00 2,000.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 276 277 278 277 278 279 280 281	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Thermal Insulation Thermal Insulation	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$2,500.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$00 \$0.00 \$24,400.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$55,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$259,207.00 \$259,207.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00 3,990.00
262 263 265 265 266 267 270 271 272 273 274 275 276 277 278 277 278 279 281 282	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Exterior Walls Insulation Exterior Walls Insulation Totals Insulation Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$324,400.00 \$79,800.00 \$120,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$55,400.00 \$24,400.00 \$0.00 \$24,400.00 \$0.000 \$0.00 \$0.00 \$0.00 \$0	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$555,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00% 33.33%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.0
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 277 278 277 278 279 280 281	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout  Kigid Insulation Foundation Slab Thermal Insulation Exterior Walls	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$324,400.00 \$79,800.00 \$120,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$00 \$0.00 \$24,400.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$555,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00% 33.33%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.0

Page 6 of 20

AIA DOCUMENT G703

Α	В	С	D	E	F	G		н	I
	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPL FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
286	Firestopping Totals	\$17,500.00		\$0.00	\$0.00	\$0.00	0.00%	\$17,500.00	0.00
287			\$0.00						
288 289	Roofing & flashing (FSB) - Capeway Roofing: Second Floor		\$0.00 \$0.00						
289	Vapor Barrier		\$0.00						
291	Materials	\$3,350.00	\$3,350.00	\$0.00	\$0.00	\$3,350.00	100.00%	\$0.00	167.50
292	Labor	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
293	Flat Stock Insulation Layer 1		\$0.00						
294	Materials	\$6,500.00	\$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	325.00
295	Labor	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
296 297	Flat Stock Insulation Layer 2	\$6,500.00	\$0.00 \$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	325.00
297	Materials Labor	\$6,000.00	\$0,500.00	\$0.00	\$0.00	\$6,500.00	0.00%	\$0.00	0.00
298	Tapered Insulation	φ0,000.00	\$0.00	φ0.00	φ0.00	φ0.00	0.00%	φ0,000.00	0.00
300	Materials	\$16,330.00	\$16,330.00	\$0.00	\$0.00	\$16,330.00	100.00%	\$0.00	816.50
301	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
302	Cover Board		\$0.00						
303	Materials	\$2,650.00	\$2,650.00	\$0.00	\$0.00	\$2,650.00	100.00%	\$0.00	132.50
304	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
305	Insulation Adhesive	<b>*</b> 0.000.00	\$0.00	¢0.00	¢0.00	<b>#0</b> 000 00	400.000/	<b>*</b> 0.00	400.00
306 307	Materials Labor	\$8,000.00 \$7,500.00	\$8,000.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$8,000.00 \$0.00	<u>100.00%</u> 0.00%	\$0.00 \$7,500.00	400.00
307	PVC Field Membrane	\$7,500.00	\$0.00	φ <b>0.</b> 00	\$0.00	\$0.00	0.00%	\$7,500.00	0.00
309	Materials	\$4,750.00	\$4,750.00	\$0.00	\$0.00	\$4,750.00	100.00%	\$0.00	237.50
310	Labor	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
311	Roof to Wall Flashing		\$0.00						
312	Materials	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100.00%	\$0.00	75.00
313	Labor	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
314	Penitration Flashing	\$500.00	\$0.00 \$500.00	¢0.00	\$0.00	\$500.00	100.00%	<b>*</b> 0.00	25.00
315 316	Materials Labor	\$500.00	\$500.00	\$0.00 \$0.00	\$0.00	\$500.00	0.00%	\$0.00 \$1,000.00	25.00
317	Parapet Wall Flashing	\$1,000.00	\$0.00	φ <b>0.</b> 00	\$0.00	\$0.00	0.00%	\$1,000.00	0.00
318	Materials	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	100.00
319	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
320	Roof to Edge Metal		\$0.00						
321	Materials	\$1,850.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,850.00	0.00
322	Labor	\$3,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,500.00	0.00
323 324	Porch Roof Vapor Barrier		\$0.00 \$0.00						
324	Materials	\$750.00	\$0.00	\$0.00	\$0.00	\$750.00	100.00%	\$0.00	37.50
325	Labor	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$500.00	0.00
327	Cover Board		\$0.00						
328	Materials	\$2,900.00	\$2,900.00	\$0.00	\$0.00	\$2,900.00	100.00%	\$0.00	145.00
329	Labor	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
330	Tapered Insulation		\$0.00						
331	Materials	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100.00%	\$0.00	25.00
332 333	Labor Insulation Adhesive	\$1,000.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	0.00
334	Materials	\$1,400.00	\$0.00	\$0.00	\$0.00	\$1,400.00	100.00%	\$0.00	70.00
335	Labor	\$1,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,200.00	0.00
336	PVC Field Membrane	÷.,_00100	\$0.00	\$0.00	÷0100	\$0.00	2.0070	÷.,_00100	0.00
337	Materials	\$1,100.00	\$1,100.00	\$0.00	\$0.00	\$1,100.00	100.00%	\$0.00	55.00
338	Labor	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,500.00	0.00
339	Roof to Wall Flashing	<b>**</b>	\$0.00		<b>A</b> 1			±	
340	Materials	\$900.00	\$900.00	\$0.00	\$0.00	\$900.00	100.00%	\$0.00	45.00
341 342	Labor Mechanical Well Roof	\$1,400.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,400.00	0.00
342			\$0.00						l

Page 7 of 20

12

AIA DOCUMENT G703

A	В	C	D	E	F	G		Н	1
			WORK COMPL	ETED	MATERIALS PRESENTLY	TOTAL COMPLETED	% COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	STORED (NOT IN	AND STORED TO DATE	TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(0+L)		D OR E)	(D+E+F)	(0.0)		
343	Vapor Barrier		\$0.00						
344	Materials	\$1,200.00	\$1,200.00	\$0.00	\$0.00	\$1,200.00	100.00%	\$0.00	60.0
345	Labor	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.0
346	Flat Stock Insulation Layer 1		\$0.00						
347	Materials	\$2,300.00	\$2,300.00	\$0.00	\$0.00	\$2,300.00	100.00%	\$0.00	115.0
348	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
349	Flat Stock Insulation Layer 2		\$0.00						
350	Materials	\$2,300.00	\$2,300.00	\$0.00	\$0.00	\$2,300.00	100.00%	\$0.00	<u>115.0</u> 0.0
351	Labor	\$3,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
352 353	Tapered Insulation	\$5,750.00	\$0.00 \$5,750.00	\$0.00	\$0.00	\$5,750.00	100.00%	\$0.00	287.5
353 354	Materials Labor	\$5,750.00		\$0.00	\$0.00	\$5,750.00 \$0.00	0.00%	\$6,000.00	207.5
354 355	Cover Board	\$8,000.00	\$0.00	<b>ф</b> 0.00	\$0.00	φ0.00	0.00%	\$0,000.00	0.0
355 356	Materials	\$1,100.00	\$0.00	\$0.00	\$0.00	\$1,100.00	100.00%	\$0.00	55.0
357 357	Labor	\$2,500.00		\$0.00	\$0.00	\$1,100.00	0.00%	\$0.00	0.0
358	Insulation Adhesive	\$2,300.00	\$0.00	φ0.00	ψ0.00	ψ0.00	0.0070	ψ2,000.00	0.0
359	Materials	\$2.760.00	\$2.760.00	\$0.00	\$0.00	\$2,760.00	100.00%	\$0.00	138.0
360	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
361	PVC Field Membrane	+-,	\$0.00					<b>+-</b> , <b>-------------</b>	
362	Materials	\$2,250.00	\$2,250.00	\$0.00	\$0.00	\$2,250.00	100.00%	\$0.00	112.5
363	Labor	\$3,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,750.00	0.0
364	Roof to Wall Flashing		\$0.00						
365	Materials	\$1,900.00	\$1,900.00	\$0.00	\$0.00	\$1,900.00	100.00%	\$0.00	95.0
366	Labor	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.0
367	Penitration Flashing		\$0.00						
368	Materials	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100.00%	\$0.00	75.0
369	Labor	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.0
370	Parapet Wall Flashing		\$0.00						
371	Low Roof		\$0.00						
372	Vapor Barrier		\$0.00			<b>•</b> • • • • • • • •			
373	Materials	\$12,250.00	\$12,250.00	\$0.00	\$0.00	\$12,250.00	100.00%	\$0.00	612.5
374	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.0
375 376	Flat Stock Insulation Layer 1 Materials	\$22,500.00	\$0.00 \$22,500.00	\$0.00	\$0.00	\$22,500.00	100.00%	\$0.00	1,125.0
376	Labor	\$22,500.00	\$22,500.00	\$0.00	\$0.00	\$22,500.00 \$0.00	0.00%	\$0.00	1,125.0
378	Flat Stock Insulation Layer 2	\$16,000.00	\$0.00	<b>Φ</b> 0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.0
379	Materials	\$22,500.00	\$22,500.00	\$0.00	\$0.00	\$22,500.00	100.00%	\$0.00	1,125.0
380	Labor	\$16,000.00	\$0.00	\$0.00	\$0.00	φ <u>22</u> ,300.00 \$0.00	0.00%	\$16,000.00	0.0
381	Tapered Insulation	\$10,000.00	\$0.00	φ0.00	φ0.00	φ0.00	0.0070	ψ10,000.00	0.0
382	Materials	\$55,000.00	\$55,000.00	\$0.00	\$0.00	\$55,000.00	100.00%	\$0.00	2,750.0
383	Labor	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$24,000.00	0.0
384	Cover Board		\$0.00	,				, ,	
385	Materials	\$9,750.00	\$9,750.00	\$0.00	\$0.00	\$9,750.00	100.00%	\$0.00	487.5
386	Labor	\$12,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.0
387	Insulation Adhesive		\$0.00						
388	Materials	\$27,250.00	\$27,250.00	\$0.00	\$0.00	\$27,250.00	100.00%	\$0.00	1,362.5
389	Labor	\$18,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,000.00	0.0
390	PVC Field Membrane		\$0.00						
391	Materials	\$18,500.00	\$18,500.00	\$0.00	\$0.00	\$18,500.00	100.00%	\$0.00	925.
392	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	0.0
393	Roof to Wall Flashing		\$0.00						
394	Materials	\$5,250.00	\$5,250.00	\$0.00	\$0.00	\$5,250.00	100.00%	\$0.00	262.
395	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.
396	Penitration Flashing	A:	\$0.00	<b>(</b>	<b>A-</b>	<b>A</b> 4 000 00	100 0000		
397	Materials	\$1,800.00	\$1,800.00	\$0.00	\$0.00	\$1,800.00	100.00%	\$0.00	90.0
398	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
399	Parapet Wall Flashing		\$0.00						

Page 8 of 20

AIA DOCUMENT G703

			-	-	-				
Α	В	C	D WORK COMPL	E	F MATERIALS	G TOTAL	%	н	1
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	COMPLETED AND STORED TO DATE (D+E+F)	% COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
400	Materials	\$6,400.00	\$6,400.00	\$0.00	\$0.00	\$6,400.00	100.00%	\$0.00	320.00
401	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
402	Roof Edge Metal		\$0.00						
403	Materials	\$5,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,900.00	0.00
404	Labor	\$8,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,500.00	0.00
405	High Roof		\$0.00						
406	Vapor Barrier	<b>0</b> 11000.00	\$0.00	<b>*</b> 2.22	<b>\$</b> 0.00	<b>0</b> 44,000,00	100.000/	<b>\$</b> 2.22	700.00
407 408	Materials	\$14,600.00 \$12,000.00	\$14,600.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$14,600.00 \$0.00	100.00%		730.00
408	Labor	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
409 410	Flat Stock Insulation Layer 1 Materials	\$27,400.00	\$0.00	\$0.00	\$0.00	\$27,400.00	100.00%	\$0.00	1,370.00
410	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	
411	Flat Stock Insulation Layer 2	ψ21,000.00	\$0.00	ψ0.00	ψ0.00	ψ0.00	0.0076	ψ21,000.00	0.00
413	Materials	\$27,400.00	\$27,400.00	\$0.00	\$0.00	\$27,400.00	100.00%	\$0.00	1,370.00
414	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%		0.00
415	Tapered Insulation	+=	\$0.00			10.00			
416	Materials	\$67,750.00	\$67,750.00	\$0.00	\$0.00	\$67,750.00	100.00%	\$0.00	3,387.50
417	Labor	\$32,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$32,000.00	
418	Cover Board		\$0.00						
419	Materials	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	600.00
420	Labor	\$16,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.00
421	Insulation Adhesive		\$0.00						
422	Materials	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
423	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	0.00
424	PVC Field Membrane		\$0.00						
425	Materials	\$22,000.00	\$22,000.00	\$0.00	\$0.00	\$22,000.00	100.00%	\$0.00	1,100.00
426	Labor	\$27,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$27,000.00	0.00
427	Roof to Wall Flashing	\$750.00	\$0.00	<b>*</b> 0.00	<b>\$</b> 0.00	<u> Ф</u> 750.00	400.000/	\$0.00	07.50
428 429	Materials	\$750.00	\$750.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$750.00 \$0.00	100.00% 0.00%		37.50
429	Labor Penitration Flashing	φ1,000.00	\$0.00	φ0.00	φ <b>0.</b> 00	\$0.00	0.00%	\$1,000.00	0.00
430	Materials	\$2,500.00	\$0.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	125.00
432	Labor	\$3,500.00	φ2,000.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%		0.00
433	Parapet Wall Flashing	φ0,000.00	\$0.00	φ0.00	φ0.00	φ0.00	0.0070	φ0,000.00	0.00
434	Materials	\$6,500.00	\$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	325.00
435	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%		0.00
436	Roof Edge Metal		\$0.00						
437	Materials	\$5,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,750.00	0.00
438	Labor	\$8,119.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,119.00	0.00
439	Misc		\$0.00						
440	Bond	\$10,541.00	\$10,541.00	\$0.00	\$0.00	\$10,541.00	100.00%	\$0.00	527.05
441	Submittals	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%		250.00
442	Close Out Documents	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
443	Equipment Mobilization	\$7,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	20.00%	\$6,000.00	75.00
444	Mobilization	\$5,000.00	\$5,000.00 \$0.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	250.00
445 446	Demobilization	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
446	Roofing & Flashing Totals	\$932.300.00	\$0.00 \$497,831.00	\$0.00	\$0.00	\$497,831.00	53.40%	\$434.469.00	24,891.55
447		<i>4332,300.00</i>	\$0.00	φ0.00	φ <b>0.00</b>	ψ <del>1</del> 31,031.00	33.40%	, φ <del>4</del> 04,409.00	24,031.00
	Roof Pavers		\$0.00					1	t
450	Roof Pavers Materials	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20.000.00	0.00
451	Roof Pavers Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	1 ./	0.00
452	Roof Paver Totals	\$35,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%		
453		,	\$0.00					,	
	Exterior Wall Panels:		\$0.00						1
455	Nexclad Terra Cotta Materials	\$51,180.00	\$51,180.00	\$0.00	\$0.00	\$51,180.00	100.00%	\$0.00	2,559.00
456	Nexclad Terra Cotta Labor	\$42,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$42,400.00	0.00

Page 9 of 20

AIA DOCUMENT G703

APPLICATION NO: PERIOD TO: APPLICATION DATE: 3/31/2025

			<b></b>			<u> </u>			
Α	В	C	D WORK COMPL	E	F MATERIALS	G TOTAL	%	Н	
			WORKCOMPL		PRESENTLY	COMPLETED	COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	STORED	AND STORED	TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C-G)	(IF VARIABLE RATE)
					D OR E)	(D+E+F)			
457	Fundermax Solid Phenolic Panels Materials	\$330,640.00	\$0.00		\$0.00	\$0.00	0.00%	\$330,640.00	0.00
458 459	Fundermax Solid Phenolic Panels Labor Aluminum Composit Panels Materials	\$120,000.00 \$33,520.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$120,000.00 \$33,520.00	0.00
459	Aluminum Composite Panels Materials	\$33,520.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$33,520.00	0.00
461	Shop Fabrication	\$72,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$72,000.00	0.00
462	Aluminum Rails & Brackets Materials	\$36,440.00	\$36,440.00	\$0.00	\$0.00	\$36,440.00	100.00%	\$0.00	1,822.00
463	Aluminum Rails & Brackets Labor	\$26,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$26,600.00	0.00
464	Galv-ThermaZee & Roxul Materials	\$85,220.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	35.20%	\$55,220.00	1,500.00
465 466	Galv-ThermaZee & Roxul Labor	\$65,400.00 \$30,480.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$65,400.00 \$30,480.00	0.00
466	Equipment Misc Hardware & Fasteners	\$30,480.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,480.00	0.00
468	Shop Drawings	\$31,500.00	\$13,800.00	\$0.00	\$0.00	\$13,800.00	43.81%	\$17,700.00	690.00
469	Crating & Freight	\$10,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,800.00	0.00
470	Roof Screen	\$75,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$75,000.00	0.00
471	Closeout	\$75,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$75,000.00	0.00
472	Exterior Wall Panel Totals	\$1,125,000.00	\$131,420.00	\$0.00	\$0.00	\$131,420.00	11.68%	\$993,580.00	6,571.00
473 474	DIVISION 7 SUBTOTALS:	\$2,631,607.00	\$802,651.00 \$0.00	\$9,200.00	\$0.00	\$811,851.00	31%	\$1,819,756.00	40,592.55
474	Doors & Hardware:		\$0.00						
476	HM Frames	\$20,603.00	\$20,603.00	\$0.00	\$0.00	\$20,603.00	100.00%	\$0.00	1,030.15
477	HM Doors	\$24,233.00	\$4,212.95	\$0.00	\$0.00	\$4,212.95	17.39%	\$20,020.05	210.65
478	Wood Doors	\$34,599.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$34,599.00	0.00
479	Door/Frames Frieght	\$2,602.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	38.43%	\$1,602.00	50.00
480	Submittals	\$10,000.00 \$64,764.00	\$5,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$5,000.00	50.00% 0.00%	\$5,000.00	250.00
481 482	Hardware Hardware Frieght	\$800.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00 \$0.00	0.00%	\$64,764.00 \$800.00	0.00
483	Installation	\$42,399.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	5.90%	\$39,899.00	125.00
484	Closeout	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
485	Doors & Hardware Totals	\$210,000.00		\$2,500.00	\$0.00	\$33,315.95	15.86%	\$176,684.05	1,665.80
486			\$0.00						
487 488	Access Doors Access Doors Materials	\$4.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	#DIV/0! 0.00%	\$0.00 \$4.000.00	0.00
489	Access Doors Materials Access Doors Labor	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
490	Access Doors Totals	\$12.000.00	\$0.00	\$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$12.000.00	0.00
491	Aluminum Entrances:		\$0.00						
492	Curtainwall		\$0.00						
493	Mockup	\$23,246.00	\$11,921.00	\$1,325.00	\$0.00	\$13,246.00	56.98%	\$10,000.00	662.30
494	Engineering / Shop Drawings Curtainwall Materials	\$135,810.00	\$123,005.00 \$449.980.00	\$2,805.00 \$0.00	\$0.00 \$45,420.00	\$125,810.00 \$495,400.00	92.64% 83.20%	\$10,000.00	6,290.50 24,770.00
495 496	Glass	\$595,400.00 \$473,365.00	\$449,980.00 \$0.00	\$0.00	\$45,420.00	\$495,400.00 \$0.00	83.20%	\$100,000.00 \$473,365.00	24,770.00
490	Brake Metal	\$126,154.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$126,154.00	0.00
498	Accessories	\$131,002.00	\$98,100.00	\$0.00	\$0.00	\$98,100.00	74.88%	\$32,902.00	4,905.00
499	Caulking	\$45,569.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45,569.00	0.00
500	Fabrication / Shipping	\$142,843.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$142,843.00	0.00
501	Equipment	\$40,794.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$40,794.00	0.00
502 503	Field Labor AL Doors	\$554,245.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$554,245.00	0.00
503	Engineering / Shop Drawings	\$15,230.00	\$0.00	\$0.00	\$0.00	\$9,205.00	60.44%	\$6,025.00	460.25
505	Doors	\$84,536.00	\$9,205.00	\$0.00	\$0.00	\$9,205.00	0.00%	\$84,536.00	0.00
506	Hardware	\$31,846.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$31,846.00	0.00
507	Auto Operators	\$27,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$27,400.00	0.00
508	Glass	\$8,450.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,450.00	0.00
509	Fabrication / Shipping	\$12,260.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,260.00	0.00
510 511	Field Labor Bond	\$13,725.00 \$28,125.00	\$0.00 \$28,125.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$28,125.00	0.00%	\$13,725.00 \$0.00	0.00 1,406.25
512	Closeout Documents / Training / Asbuilt Drawings	\$10,000.00	\$28,125.00	\$0.00	\$0.00	\$28,125.00	0.00%	\$0.00	0.00
512		φ10,000.00	\$0.00	<b>\$0.00</b>	<b>\$0.00</b>	φ0.00	0.0076	φ10,000.00	0.00
_	· · · · · · · · · · · · · · · · · · ·								

Page 10 of 20

12

AIA DOCUMENT G703

APPLICATION NO: 3/31/2025 PERIOD TO:

FERIOD TO.	3/31/4
APPLICATION DATE:	

Α	В	С	D	E	F	G		Н	I
			WORK COMP	LETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD				(C - G)	(IF VARIABLE RATE)
			(D + E)		(NOT IN	TO DATE	(G ÷ C)	()	· /
					D OR E)	(D+E+F)			
514	Aluminum Entrances Totals	\$2,500,000.00		\$4,130.00	\$45,420.00	\$769,886.00	30.80%	\$1,730,114.00	38,494.30
515 516	Glass & Glazing (FSB) - Kapiloff's Glass		\$0.00 \$0.00						
516	P&P Bond	\$16.405.00	\$0.00	\$0.00	\$0.00	\$16.405.00	100.00%	\$0.00	820.25
518	Glass Submittals	\$7,500.00	\$7.500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	375.00
519	Door Submittals	\$7,500.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	375.00
520	Framing Submittals	\$8,500.00	\$8,500.00	\$0.00	\$0.00	\$8,500.00	100.00%	\$0.00	425.00
521 522	Samples Glazing Shop Drawings	\$6,500.00 \$8,450.00	\$6,500.00 \$8,450.00	\$0.00 \$0.00	\$0.00 \$0.00	\$6,500.00 \$8,450.00	100.00% 100.00%	\$0.00 \$0.00	325.00 422.50
523	Framing Shop Drawings	\$16,750.00	\$16,750.00	\$0.00	\$0.00	\$16.750.00	100.00%	\$0.00	837.50
524	Door & Door Hardware Shops	\$12,350.00	\$12,350.00	\$0.00	\$0.00	\$12,350.00	100.00%	\$0.00	617.50
525	Window Film	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
526	Film Install	\$4,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,500.00	0.00
527 528	Verification of Field Sizes and Fab Cut Sheets Metal Extrusions	<u>\$35,000.00</u> \$225.000.00	\$0.00 \$225.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$225.000.00	0.00%	\$35,000.00 \$0.00	0.00 11.250.00
529	Metal Exitosions	\$45.000.00	\$223,000.00	\$0.00	\$0.00	\$225,000.00	0.00%	\$0.00	0.00
530	Metal Fabrication	\$65,300.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$65,300.00	0.00
531	Door Materials	\$57,800.00	\$57,800.00	\$0.00	\$0.00	\$57,800.00	100.00%	\$0.00	2,890.00
532	Door Fabrication	\$15,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,600.00	0.00
533 534	Glazing Material Glazing Fabrication	\$65,250.00 \$23,500.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$65,250.00 \$23,500.00	0.00
535	Installation by DIRTT	\$165.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$165,000.00	0.00
536	Closeout Docs	\$8,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,500.00	0.00
537			\$0.00						
538	Glass & Glazing Totals	\$806,405.00	\$366,755.00		\$0.00	\$366,755.00	45.48%	\$439,650.00	18,337.75
539	DIVISION 8 SUBTOTALS:	\$3,528,405.00		\$6,630.00	\$45,420.00	\$1,169,956.95	33%	\$2,358,448.05	58,497.85
540 541	Tile (FCP) lestile:		\$0.00 \$0.00						
541	Tile (FSB) - Jantile: T1 24x48 Waterfall	\$51.637.00	\$0.00	\$0.00	\$51.637.00	\$51.637.00	100.00%	\$0.00	2,581.85
543	T2 12x24 Frammento	\$11,037.00	\$0.00	\$0.00	\$11.232.00	\$11,232.00	100.00%	\$0.00	2,581.85
544	T3a 2.5x5 WOW Peacock Blue	\$32,431.00	\$0.00	\$0.00	\$32,431.00	\$32,431.00	100.00%	\$0.00	1,621.55
545	T3b 2.5x5 Fern	\$7,944.00	\$0.00	\$0.00	\$7,944.00	\$7,944.00	100.00%	\$0.00	397.20
546	Setting Materials	\$67,868.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$67,868.00	0.00
547	Self Level Common Areas - Labor	\$15,219.00	\$0.00		\$0.00	\$0.00	0.00%	\$15,219.00	0.00
548	Install Library Commons Floor	\$40,198.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$40,198.00	0.00
549	Install Room 105 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
550	Install Room 105 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
551	Install Room 114 Walls	\$6,057.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,057.00	0.00
552	Install Room 114 Floor	\$4,331.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,331.00	0.00
553	Install Room 115 Walls	\$4,314.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,314.00	0.00
554	Install Room 115 Floor	\$3,164.00	\$0.00		\$0.00	\$0.00	0.00%	\$3,164.00	0.00
555	Install Room 125 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
556	Install Room 125 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
557 558	Install Room 126 Walls Install Room 126 Floor	\$2,851.00 \$2,774.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$2,851.00 \$2,774.00	0.00
559	Install Room 214 Walls	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
560	Install Room 214 Floor	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
561	Install Room 215 Walls	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
562	Install Room 215 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
563	Install Room 216 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
564	Install Room 216 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
565	Install Room 217 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
566	Install Room 217 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
567	Submittals	\$2,500.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	100.00%	\$0.00	125.00
568	Shop Drawings	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
569	Project Management	\$2,500.00	\$0.00	\$500.00	\$0.00	\$500.00	20.00%	\$2,000.00	25.00
570	Punchlist	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,500.00	0.00
571	Tile Totals	\$292,770.00	\$0.00	\$3,000.00	\$103,244.00	\$106,244.00	36.29%	\$186,526.00	5,312.20
572			\$0.00						
573	Acoustic Ceilings (FSB) - K&K Acoustical:		\$0.00						

Page 11 of 20

12

AIA DOCUMENT G703

APPLICATION NO: 3/31/2025

Α	В	C	D	E	F	G		Н	Ι
			WORK COMP	ETED	MATERIALS PRESENTLY	TOTAL COMPLETED	% COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	STORED	AND STORED	TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(0-0)	(IF VARIABLE RATE)
574	Level 1E				D OR E)	(D+E+F)			
575	Grid	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
576	Tile	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
577	Labor	\$6.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	
578	FLT-1 Baffles	\$50,000.00			\$0.00	\$0.00	0.00%	\$50,000.00	
579	Suspension	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
580	Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
581	Level 1NW								
582	Grid	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
583	Tile	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
584	Labor	\$6,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$6,000.00	
585	CWD-2	\$32,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$32,000.00	
586	Suspension	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
587	Acoustical Backer	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,000.00	
588	Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
589	Freight	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
590	Level 1SW	<b>\$0,000,00</b>	<b>*</b> 0.00	¢0.00	<b>\$0.00</b>	<b>\$0.00</b>	0.00%	<b>*</b> 0.000.00	0.00
591 592	Grid Tile	\$2,000.00 \$2,500.00	\$0.00 \$0.00	\$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$2,000.00 \$2,500.00	
592 593	Labor	\$2,500.00	\$0.00		\$0.00	\$0.00	0.00%	\$2,500.00	0.00
593 594	FLT-1 Baffles	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	
594 595	Suspension	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45,000.00	0.00
596	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20.000.00	
597	CWD-2	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	
598	Suspension	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	
599	Acoustical Backer	\$3,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$3,000.00	
600	Labor	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
601	Freight	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	
602	Level 2E								
603	Grid	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
604	Tile	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
605	Labor	\$14,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,000.00	0.00
606	Level 2W								
607	Grid	\$6,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,200.00	0.00
608	Tile	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
609	Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
610	Penthouse E	<b>0</b> 170 000 00	<b>\$</b> 0.00	<b>*</b> **	<b>*</b> •••••	<b>*</b> •••••	0.000/	A 170 000 00	
611	CWD-1	\$176,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$176,000.00	
612	Suspension	\$20,000.00	\$0.00 \$0.00		\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$20,000.00	
613 614	Acoustic Backing Labor	\$12,000.00 \$91,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00 \$91,000.00	0.00
615	Equipment	\$91,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$91,000.00	
616	Freight	\$4,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$4,000.00	
617	CWD-2	\$14,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,000.00	0.00
618	Suspension	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	
619	Backing	\$1,100.00	\$0.00		\$0.00	\$0.00	0.00%	\$1,100.00	
620	Labor	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
621	Penthouse W		\$0.00		\$0.00	\$0.00	#DIV/0!	\$0.00	0.00
622	CWD-1	\$110,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$110,000.00	
623	Suspension	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
624	Acoustic Backing	\$10,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$10,000.00	
625	Labor	\$84,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$84,000.00	0.00
626	Equipment	\$4,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$4,000.00	
627	Freight	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
628	Submittals	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
629	Closeout	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
630	Bond	\$9,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,900.00	0.00

AIA DOCUMENT G703

Bits         Interface         Bits										
Lither Part of Anix         Part o	Α	В	С		-		G		Н	I
Construct Collings for Accust Collings for	631	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		PRESENTLY STORED (NOT IN	COMPLETED AND STORED TO DATE	TO DATE		
Bit Partial Auto         Find Source	632	Acoustic Ceilings Totals	\$973,700.00		\$0.00	\$0.00	\$0.00	0.00%	\$973,700.00	0.00
65         5400         5400         5400         5400         5400         5500         7250           61         Exteror land.         1150000         \$100000         \$000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$100000 <td< td=""><td></td><td>Drywall:</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>		Drywall:								
686         Exterior Lanoxt         95:00:00         91:300:00         90:00         91:40:00										
Bateria Mera Farming Labor. Ins Floar         \$115,00.00         \$102,00.00         \$102,20.00         \$8,01%         \$12,70.00         \$13,70.00         \$12,70.00         \$12,70.00         \$13,70.00         \$12,70.00         \$13,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         <		Exterior Layout	\$15,000.00	\$13,500.00	\$1,000.00	\$0.00	\$14,500.00	96.67%	\$500.00	725.00
Control Metal Francis Material Mat										5,890.00
640         Estatic Meal Faming Labor 2nd Foor         577,0000         522,200.00         533,280.00         530.00         577,260.00         75,266				• • • • • • •						
641         Exterior Medi Francing Material - PenthoseRood         580.000										
642         Esteiro Meel Frening Labor - PenthuseRori         \$\$0,000.00<										
643         Equipment         550,000         58,000,00         58,000,00         510,000         610,000         500,00         620,000         <	-									
644         Exterior LGMF Strop Drawings         \$12,500.0 <td>-</td> <td></td> <td>* * * / * * * *</td> <td></td> <td></td> <td></td> <td>4 /</td> <td></td> <td>4</td> <td></td>	-		* * * / * * * *				4 /		4	
648         res         6300         res         res <td></td>										
646         Rough Carpering Material - 18 Floor         \$58,600.00         \$5,000         \$			φ12,000.00		φ0.00	ψ0.00	ψ12,000.00	100.0070	φ0.00	020.00
647         Rough Cargenery Labor - 1st Floor         \$\$11,400.0         \$\$30,000         \$\$00.00         \$\$16,430.00         \$\$2,296         \$\$14,480.00         \$\$2,296         \$\$14,480.00         \$\$2,296.00         \$\$12,000.0         \$\$10,000         \$\$10,000         \$\$12,296.00         \$\$12,000.0         \$\$10,000.0         \$\$			\$26,600.00		\$8,100.00	\$0.00	\$16,420.00	61.73%	\$10,180.00	821.00
649         Rogin Cargenty Material - PenthouseRoof         \$\$\$7,000.00         \$\$10,400.00         \$\$10,400.00         \$\$10,400.00         \$\$10,700.00         \$\$10,400.00         \$\$10,700.00         \$\$10,400.00         \$\$10,700.00         \$\$	647		\$31,400.00		\$9,900.00			52.29%	\$14,980.00	
650         Rough Carpentry Material - PenthouseRood         \$\$14,000.00         \$\$24,330.00         \$\$13,070.00         \$\$10,000.00         \$\$00.00         \$\$10,000.00         \$\$00.00         \$\$27,400.00         \$\$00.00	648	Rough Carpentry Material - 2nd Floor	\$29,000.00	\$9,250.00	\$9,000.00	\$0.00	\$18,250.00	62.93%	\$10,750.00	912.50
Rough Cargerity Labor PerthouseRoof         \$41,000.00         \$20,500.00         \$20,500.00         \$41,000.00					,					
682         Cry Breaking Material 1: Floor         541,000.00         550,000         551,600.00         551,000.00         <										
Gyp Sheathing Material -1st Floor         \$41,000,00         \$22,000,00         \$31,000,00         \$41,000,00         100,00%         \$0,00         22,050,00           654         Gyp, Sheathing Labor - Ster Floor         \$43,400,00         \$26,640,00         \$37,780,000         \$33,400,00         100,00%         \$0,00         \$24,300,00         \$27,700,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$50,00         \$00,00         \$50,00         \$71,74%         \$85,00,00         \$20,00         \$20,000         \$50,00         \$50,00         \$20,000         \$50,00         \$20,000         \$50,00         \$50,00         \$20,000         \$50,00         \$50,00         \$20,000         \$50,00         \$50,00         \$50,00,00         \$			\$41,000.00		\$20,500.00	\$0.00	\$41,000.00	100.00%	\$0.00	2,050.00
645         Gyp Sheathing Lator 1 st Floor         \$43,400.00         \$26,640.00         \$17,000.00         \$0.00         \$43,400.00         \$0.00         \$12,700.00         \$13,000.00         \$0.00         \$13,000.00         \$10,000%         \$10,000%         \$10,000%         \$10,000%         \$10,000%         \$10,000%         \$10,000<			<b>.</b>						<b>.</b>	
655         Cyn Sheathing Maderial - 2nd Floor/Pent/Rood         \$43,400,00         \$28,400,00         \$31,000,00         \$0,00         \$43,400,00         \$0,00         \$24,700,00         \$0,00         \$31,000,00         \$0,00         \$31,000,00         \$0,00         \$31,000,00         \$31,000,00         \$31,000,00         \$31,000,00         \$31,000,00         \$31,000,00         \$30,00         \$31,000,00         \$30,00										
666         Cyp Sheathing Labor - 2nd Floor/Pent/Reof         \$\$5,400.00         \$\$27,700.00         \$\$11,000.00         \$\$0.00         \$\$38,780.00         \$70.00%         \$\$16,800.00         \$\$11,800.00         \$\$0.00         \$\$0.00         \$\$16,500.00         \$71.74%         \$\$6,800.00         \$\$20.00         \$\$11,500.00         \$\$0.00         \$										
667         Equipment         \$23,000.0         \$11,500.0         \$5,000.0         \$16,600.0         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         \$20,00         \$50,00         \$50,00         \$50,00         \$20,00         \$50,000.00         \$20,000         \$50,000.00         \$50,000 <td></td>										
658         rstudion Material - Ist Floor         53.00         st.         st.         st.         st.           659         Insulation Labor - Ist Floor         \$32.400.00         \$30.00         \$0.00         \$30.00         \$0.00         \$30.00         0.00%         \$32.400.00         0.00%         \$32.400.00         0.00%         \$32.400.00         \$0.00         \$50.00         \$57.500.00         20.83%         \$32.400.00         0.00%         \$32.400.00         \$0.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$59.000         \$57.500.00         \$59.000         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$50.00         \$50.500.00         \$50.00		,, · · · ·					4 1			
Insulation Material - 1st Floor         \$33,400.00         \$30,00         \$0,00         \$0,00         \$0,000         \$20,80%         \$33,400.00         4000           660         Insulation Labor - 1st Floor         \$32,400.00         \$0,00 </td <td></td> <td></td> <td>ψ20,000.00</td> <td></td> <td>ψ0,000.00</td> <td>ψ0.00</td> <td>ψ10,500.00</td> <td>11.1470</td> <td>ψ0,500.00</td> <td>023.00</td>			ψ20,000.00		ψ0,000.00	ψ0.00	ψ10,500.00	11.1470	ψ0,500.00	023.00
660         Insulation Labor - 1st Floor         \$\$22,400,00         \$\$0,00<			\$38,400,00		\$0.00	\$0.00	\$8.000.00	20.83%	\$30,400,00	400.00
662         Insulation Labor - 2nd Floor         \$30,00         \$0,00										
663         Insulation Material - Penthouse/Roof         \$3,860.00         \$750.00         \$5,750.00         \$5,750.00         \$5,90%         \$3,850.00         2875.00           664         Insulation Labor - Penthouse/Roof         \$6,000.00         \$0.00	661	Insulation Material - 2nd Floor	\$36,000.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	20.83%	\$28,500.00	375.00
664         Insulation Labor - Penthouse/Roof         \$6,000.00         \$0.00	662	Insulation Labor - 2nd Floor	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$24,000.00	0.00
665         8110         \$0.00         \$0										
666         HMF Labor         \$22,100.00         \$2,350.00         \$3,000         \$0.00         \$5,850.00         26.47%         \$16,250.00         292.50           667         92110         \$0.00         \$16,000.00         \$2,000.00         \$0.00         \$18,000.00         \$10,00.0%         \$0.00         900.00         \$0.00         \$20,000         \$0.00         \$20,000         \$0.00         \$21,000.00         \$10,00.0%         \$0.00         \$0.00         \$21,000.00         \$10,00.0%         \$0.00         \$0.00         \$21,000.00         \$34,000.00         \$30,000         \$0.00         \$24,000.00         \$42,000.00         \$34,500.00         \$30,000         \$0.00         \$32,000.00         \$40,000.00         \$34,000.00         \$34,000.00         \$34,000.00         \$30,000.00			\$6,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
667         92110         \$0.00         \$18,000.00         \$18,000.00         \$20,000         \$0.00         \$18,000.00         \$18,000.00         \$18,000.00         \$18,000.00         \$18,000.00         \$10,00%         \$0.00         900.00           668         Layout Labor - 2nd Floor/Penthouse         \$21,600.00         \$17,500.00         \$4,000.00         \$0.00         \$21,600.00         100.00%         \$0.00         1,000.00%         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00							A= === ==		<b>A</b> /A <b>A A</b>	
668         Layout Labor - 1st Floor         \$18,000.00         \$16,000.00         \$2,000.00         \$0.00         \$18,000.00         \$0.00 <td></td> <td></td> <td>\$22,100.00</td> <td></td> <td>\$3,500.00</td> <td>\$0.00</td> <td>\$5,850.00</td> <td>26.47%</td> <td>\$16,250.00</td> <td>292.50</td>			\$22,100.00		\$3,500.00	\$0.00	\$5,850.00	26.47%	\$16,250.00	292.50
669         Layout Labor - 2nd Floor/Penthouse         \$21,600.00         \$17,500.00         \$4,100.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$21,600.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000         \$20,000.00         \$20,000         \$20,			¢19,000,00		¢2.000.00	00.02	¢19,000,00	100.00%	00.02	000.00
670         Metal Framing Material - 1st Floor Walls         \$42,000.00         \$36,500.00         \$5,500.00         \$30,00         \$42,000.00         \$2,000         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$33,600.00         \$33,600.00         \$33,600.00         \$33,600.00         \$30,800.00										
671         Metal Framing Labor - 1st Floor Walls         \$42,000.00         \$34,500.00         \$30,000         \$0.00         \$37,500.00         \$89.29%         \$4,500.00         1,875.00           672         Metal Framing Material - 2nd Floor/Pent. Walls         \$38,400.00         \$34,400.00         \$0.00         \$38,400.00         \$0.00         \$38,400.00         \$1,920.00         \$67.00         \$0.00         \$30,360.00         70.0%         \$8,040.00         1,920.00         \$67.00         \$0.00         \$0.00         \$0.00         \$30,400.00         \$1,920.00         \$67.00         \$0.00 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>										
672         Metal Framing Material - 2nd Floor/Pent. Walls         \$38,400.00         \$34,000.00         \$4,400.00         \$0.00         \$38,400.00         \$0.00         \$30,000         \$0.00         \$30,000         \$0.00         \$30,000         \$0.00         \$30,000         \$0.00         \$30,000         \$30,000         \$1,920.00           674         Metal Framing Labor - 2nd Floor/Pent. Walls         \$32,400.00         \$15,360.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$30,00         \$0.00         <										1,875.00
673         Metal Framing Labor - 2nd Floor/Pent. Walls         \$38,400.00         \$15,360.00         \$0.00         \$30,360.00         79.06%         \$8,040.00         1,518.00           674         Metal Framing Labor - 1st Floor Ceiling/Soffits         \$32,400.00         \$0.00	-									1,920.00
675         Metal Framing Labor - 1st Floor Ceilings/Soffits         \$63,600.00         \$0.00 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>										
676         Metal Framing Material - 2nd Floor Ceilings/Soffits         \$20,400.00         \$0.00										
677         Metal Framing Labor - 2nd Floor Ceilings/Soffits         \$57,600.00         \$0.00 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>										
678         Acoustic Drywall Material         \$78,000.00         \$0.00 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>										
679         Acoustic Drywall Labor         \$54,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$54,000.00         0.00           680         Gypsum Board Material - 1st Floor         \$66,000.00         \$1,650.00         \$2,000.00         \$0.00         \$3,650.00         5.53%         \$62,552.00.00         182.55           681         Gypsum Board Labor - 1st Floor Tops         \$55,200.00         \$0.00										
680         Gypsum Board Material - 1st Floor         \$66,000.00         \$1,650.00         \$2,000.00         \$0.00         \$3,650.00         5.53%         \$62,350.00         182.50           681         Gypsum Board Labor - 1st Floor Tops         \$55,200.00         \$0.00			* - /							
681         Gypsum Board Labor - 1st Floor Tops         \$55,200.00         \$0.00										
682         Gypsum Board Labor - 1st Floor Bottoms/Ceilings         \$66,000.00         \$0.00 <th{< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th{<>										
683         Gypsum Board Material - 2nd Floor         \$57,600.00         \$0.00				÷						
684         Gypsum Board Labor - 2nd Floor Tops         \$45,600.00         \$0.00										
685         Gypsum Board Labor - 2nd Floor Bottoms/Ceilings         \$58,800.00         \$0.00 <th{< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th{<>										
686         Finish Material - 1st Floor         \$22,800.00         \$0.00         <										0.00
		, ,								0.00
	687	Finish Labor - 1st Floor Tops	\$21,600.00		\$0.00	\$0.00	\$0.00	0.00%	\$21,600.00	

Page 13 of 20

AIA DOCUMENT G703

689         Finish Material-2nd Floor         \$20,000,00         \$0,000         \$0,000		н		~	E	-			
DESCRIPTION OF WORK         Scheduld Value         Prof. Prepriority (0 + 0)         Description (0 + 0)         COMPLET (0 + 0)	1		0.1		F	E	Ь	С	В
988         Finish Labor - 1:st Floor Betoms Ceilings         \$60,000         \$0,00         \$0,00         \$0,000	RETAINAGE (IF VARIABLE RATE		COMPLETE TO DATE	COMPLETED AND STORED TO DATE	PRESENTLY STORED (NOT IN		FROM PREVIOUS APPLICATION	SCHEDULED VALUE	DESCRIPTION OF WORK
689         Finish Material-2nd Floor         \$20,000,00         \$0,000         \$0,000	0.0	\$60.000.00	0.00%			\$0.00	\$0.00	\$60.000.00	Finish Labor - 1st Floor Bottoms/Ceilings
680         Firsh Laber - 2nd Floor Tops         \$19,200.00         \$0.00	0.0	+ /			1.2.2.2				
Fight Labor 2-nd Floor Bottom/Ceilings         \$55,20.00         \$0.00 <td>0.0</td> <td>\$19,200.00</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	0.0	\$19,200.00							
692         mise         50.00         50.00         50.00         24.01%         515.80.00           693         Equipment         \$20.00.00         \$4.040.00         \$5.000.00         \$5.000.00         \$20.00.00         \$5.000         \$5.000 <td< td=""><td>0.0</td><td>\$55,200.00</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	0.0	\$55,200.00							
663         Equipment         520,400.00         \$4,400.00         \$10,000.00         \$50,400.00         \$27,7%         \$51,5800.00           694         Mobilization         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$51,000.00         \$51,000.00         \$51,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,00		++++		÷				<b>,</b>	
684         Mobilization         58,000.00         \$6,000.00         \$0,00         \$50,000.00         \$10,00.0%         \$30,00         \$60,000         \$10,000.00 <th< td=""><td>252.0</td><td>\$15,360.00</td><td>24,71%</td><td>\$5.040.00</td><td>\$0.00</td><td>\$1.000.00</td><td></td><td>\$20,400,00</td><td></td></th<>	252.0	\$15,360.00	24,71%	\$5.040.00	\$0.00	\$1.000.00		\$20,400,00	
666         Cleanup         \$72,000.00         \$10,000.00         \$0.00         \$20,000.00         \$22,000.00         \$22,000.00         \$22,000.00         \$22,000.00         \$22,000.00         \$20,000         \$50,00         \$	300.0	\$0.00							
686         Cleanup         \$72,000.00         \$10,000.00         \$10,000.00         \$20,000.00         \$27,78%         \$52,000.00           697         Demobilization         \$3,000.00 <td>500.0</td> <td>\$14,000.00</td> <td>41.67%</td> <td>\$10,000.00</td> <td>\$0.00</td> <td>\$3,000.00</td> <td>\$7,000.00</td> <td>\$24,000.00</td> <td>Safety</td>	500.0	\$14,000.00	41.67%	\$10,000.00	\$0.00	\$3,000.00	\$7,000.00	\$24,000.00	Safety
668         Submittais         \$7,20.00         \$3,700.00         \$0.00         \$7,20.00         \$1,00.00%         \$1,00.00           700         -         \$0.00	1,000.0	\$52,000.00	27.78%	\$20,000.00	\$0.00	\$10,000.00	\$10,000.00	\$72,000.00	
669         Close out         \$1,80.0         \$0.00         \$0.00         \$0.00         \$0.00         \$1,80.0           700          Drywail Totals         \$2,400,000.0         \$333,410.00         \$0.00         \$1,80.0.0           701          Drywail Totals         \$2,400,000.0         \$333,410.00         \$0.00         \$1,174,870.00         \$1,225,130.0           702          \$0.00 <td>0.0</td> <td>\$3,000.00</td> <td>0.00%</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$3,000.00</td> <td>Demobilization</td>	0.0	\$3,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$3,000.00	Demobilization
700         50.00         50.00         50.00         50.00         51.74,870.00         48.95%         51.225,130.0           701         Carpeting:         \$0.00         \$0.00         \$0.00         \$0.00         \$1.74,870.00         48.95%         \$1.225,130.0           703         Carpeting:         \$0.00	360.0	\$0.00	100.00%	\$7,200.00	\$0.00	\$3,700.00	\$3,500.00	\$7,200.00	Submittals
Prot         Drywall Totals         \$2,400,000.00         \$333,460.00         \$30,00         \$1,74,870.00         48.85%         \$1,225,130.0           702         Subcontractor         \$0,00	0.0	\$1,800.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$1,800.00	Close out
Trol         Status         Status         Status         Status           7703         Carpeting:         50.00         \$0.00									
Carpeting:         50.00	58,743.5	\$1,225,130.00	48.95%	\$1,174,870.00	\$0.00	\$339,410.00	\$835,460.00	\$2,400,000.00	Drywall Totals
Tride         Subcontractor         \$171,000.00         \$0,00 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
705         x         50.00         \$0.00									Carpeting:
Total         Carpet Totals         \$171,000.00         \$0.00 <td>0.0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$171,000.00</td> <td>Subcontractor</td>	0.0							\$171,000.00	Subcontractor
Tor         \$0.00         \$0.00         \$0.00           708         Resilient flooring (FSB) - Santangelo         \$0.00 <t< td=""><td>0.0</td><td>\$0.00</td><td></td><td>1</td><td></td><td>4</td><td>· · · · ·</td><td></td><td></td></t<>	0.0	\$0.00		1		4	· · · · ·		
T08         Resilient Iboring (FSB) - Santangelo         \$0.00	0.0	\$171,000.00	0%	\$0.00	\$0.00	\$0.00		\$171,000.00	Carpet Totals
709         Subcontractor         \$65,798.00         \$0.00									
710         x         \$0.00									
711         Resilient Flooring Totals         \$65,798.00         \$0.00 <th< td=""><td>0.0</td><td></td><td></td><td></td><td></td><td></td><td></td><td>\$65,798.00</td><td></td></th<>	0.0							\$65,798.00	
712         \$0.00         \$0.00         \$0.00           713         Painting (FSB) - John Egan;         \$0.00 <td>0.0</td> <td>\$0.00</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	0.0	\$0.00							
713         Painting (FSB) - John Egan:         \$0.00         \$0	0.0	\$65,798.00	0.00%	\$0.00	\$0.00	\$0.00		\$65,798.00	Resilient Flooring Totals
714         Submittals         \$4,000.00         \$0.00									
715         Mobilization         \$3,09,00         \$0,00							· · · · ·		
716         Demobilization         \$2,000.0         \$0.00	0.0								
717         Safety         \$3,000.0         \$0.00         <	0.0								
718         Bond         \$1,681.00         \$0.00 <t< td=""><td>0.0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	0.0								
719         GWB Prime         \$9,600.00         \$0.00	0.0								
720         GWB Intermediate         \$7,100.0         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$7,100.0           721         GWB Finish         \$13,050.00         \$0.	0.0								
721         GWB Finish         \$13,050.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$13,050.00           722         GWB @ Stairs         \$3,000.00         \$0.0	0.0								
722         GWB @ Stairs         \$3,300.00         \$0.00	0.0								
723         GWB Ceiling Prime         \$3,000.0         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.0           724         GWB Ceiling Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00           725         GWB Ceiling Finish         \$5,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$5,000.00           726         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           727         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           728         WD DRS/FRS & Trim Intermediate         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00           729         WD DRS/FRS & Trim Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00	0.0								
724         GWB Ceiling Intermediate         \$2,000.0         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.0           725         GWB Ceiling Finish         \$5,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$5,000.00           726         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           727         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00	0.0								
725         GWB Ceiling Finish         \$5,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$5,000.00           726         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           727         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,500.00           728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00         \$3,000.00         \$3,000.00         \$3,000.00         \$3,000.00         \$0.00         \$0.00         \$0.00         \$3,000.00	0.0								
T26         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00         \$1,000.00         \$1,000.00         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00         \$1,000.00         \$1,000.00         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.0	0.0								
T27         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,500.00           728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00         \$3,000.00         \$0.00         \$0.00         \$0.00         \$3,000.00<	0.0	\$1,000.00							
728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00           729         WD DRS/FRS & Trim Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00         \$2,000.00         \$0.00         \$0.00         \$0.00         \$2,000.00         \$2,0	0.0	\$1,500.00							
729         WD DRS/FRS & Trim Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00	0.0	\$3,000.00							
	0.0	\$2,000.00							
	0.0	\$5,000.00							
731         Stair Steel Intermediate         \$2,800.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,800.00	0.0	\$2,800.00							
	0.0	\$4,200.00							
	0.0	\$1,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$1,000.00	Exposed SS / MEP @ CWD-1
	0.0	\$0.00		1			· · · · ·		
	0.0	\$77,240.00	0.00%	\$0.00	\$0.00	\$0.00		\$77,240.00	
736 <b>\$0.00</b>									
737 Wood Flooring: \$0.00									Wood Flooring:
	0.0	\$84,000.00							Subcontractor
	0.0	\$0.00			1.2.2.2				
	0.0	\$84,000.00		1	1.2.2.2				
	64,055.7	\$2,783,394.00	31.52%	\$1,281,114.00	\$103,244.00	\$342,410.00		\$4,064,508.00	DIVISION 9 SUBTOTALS:
742 \$0.00 \$0.00									
743         Visual Display Boards         \$0.00									
744         Subcontractor         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,000.00	0.0	\$15,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$15,000.00	Subcontractor

Page 14 of 20

12

AIA DOCUMENT G703

Α	В	С	D	E	F	G		Н	1
			WORK COMPLETED		MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(D + E)		-		(0 + 0)		
				<b>.</b>	D OR E)	(D+E+F)			
745	X		\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!		
746	Visual Display Board Totals	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
747 748	Simon		\$0.00 \$0.00						+
748	Signage: Subcontractor	\$40,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$40,000.00	0.00
749	X	\$40,000.00	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	
751	Signage Totals	\$40,000.00		\$0.00 \$0.00		\$0.00 \$0.00	0.00%		
752	0.9.1.490 1012.0	•,	\$0.00	\$0.00	<b>\$0.00</b>	<b>\$0.00</b>	0.007	¢ 10,000.00	
753	Lockers:		\$0.00						
754	Subcontractor	\$31,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$31,000.00	0.00
755	X		\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	0.00
756	Lockers Totals	\$31,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$31,000.00	0.00
757			\$0.00						
758	Fire Extinguishers:		\$0.00						
759	Subcontractor	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	
760	X Fire Fortionwick or Totale	An nng	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	
761	Fire Extinguisher Totals	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	0.00
762	Tailat 8 Dath Assassarias		\$0.00						+
763 764	Toilet & Bath Accessories: Subcontractor	\$37,000.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$37,000.00	0.00
765		\$37,000.00	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0	\$0.00	
766	x Toilet & Bath Accessories Totals	\$37,000.00		\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%		
767		401,000.00	\$0.00	\$0.00	\$0.00	<b>\$0.00</b>	0.007	\$ \$61,000.00	0.00
768	Toilet Compartments		\$0.00						
769	Subcontractor	\$21,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,500.00	0.00
770	X		\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	
771	Toilet Compartment Totals	\$21,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$21,500.00	0.00
772			\$0.00						
773	Misc. Specialties:		\$0.00						
774	Subcontractor	\$244,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$244,000.00	
775	X		\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	
776	Misc. Specialties Totals	\$244,000.00		\$0.00	1	\$0.00	0.00%	1 / 1	
777	DIVISION 10 SUBTOTALS:	\$396,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$396,500.00	0.00
778	Manufactured Cell Dratection:		\$0.00 \$0.00						+
779 780	Manufactured Fall Protection: Davits	\$50,000.00	\$0.00	\$50,000.00	\$0.00	\$50,000.00	100.00%	\$0.00	2,500.00
781	Davits	\$30,000.00	\$0.00	\$50,000.00	φ0.00	\$30,000.00	100.0076	φ0.00	2,500.00
782	Manufactured Fall Protection Totals	\$50,000.00	\$0.00	\$50,000.00	\$0.00	\$50,000.00	100.00%	\$0.00	2,500.00
783		\$20,000.00	\$0.00	<i><i><i>ttttttttttttt</i></i></i>	÷0.00	<i>++++</i> ,+50.00		\$0.00	_,
784	Window Treatment		\$0.00					1	1
785	Subcontractor	\$100,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$100,000.00	0.00
786	X		\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!		
787	Window Treatment Totals	\$100,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$100,000.00	0.00
788	Floor Mats		\$0.00						
789	Subcontractor	\$19,500.00		\$0.00	\$0.00	\$0.00	0.00%	\$19,500.00	
790	X		\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	
791	Floor Mats Totals	\$19,500.00	\$0.00	\$0.00		\$0.00	0.00%	\$19,500.00	
792	DIVISION 12 SUBTOTALS:	\$169,500.00		\$50,000.00	\$0.00	\$50,000.00	29%	\$119,500.00	2,500.00
793	Flaveter		\$0.00						+
794	Elevator:	¢00 700 00	\$0.00	\$0.00	\$0.00	¢00 720 00	100.009/	\$0.00	4,036.50
795	Design & Submittals	\$80,730.00 \$65,780.00	\$80,730.00		\$0.00	\$80,730.00 \$65,780.00	100.00% 100.00%	s \$0.00 s \$0.00	
796 797	Jack Hole Materials	\$65,780.00	\$65,780.00 \$7,500.00	\$0.00 \$69,260.00	\$0.00	\$65,780.00 \$76,760.00	100.00%	\$0.00	
797	Labor Car Sling Platform	\$17,229.00	\$0.00	\$09,200.00	\$0.00	\$70,700.00	0.00%	\$17,229.00	
798	Labor Entrances	\$17,797.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$17,797.00	
800	Labor Hydroulic Jack	\$10,316.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,316.00	
800		\$11,631.00	\$0.00	\$0.00		\$0.00	0.00%	\$11,631.00	

Page 15 of 20

12

AIA DOCUMENT G703

	В	С	D	E	F	G		Н	I
			WORK COMPI	ETED	MATERIALS	TOTAL	%		
					PRESENTLY	COMPLETED	COMPLETE		DETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	STORED	AND STORED	TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(D + E)	THOFERIOD	(NOT IN	TO DATE	(G ÷ C)	(0 - 0)	
					D OR E)	(D+E+F)			
802	Labor Controler	\$12,332.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,332.00	0.00
803	Labor Cab	\$17,468.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$17,468.00	0.00
804	Adjust and Test	\$9,957.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,957.00	0.00
805	Closeout Documents / Training / Asbuilt Drawings	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
806	Fire Protection Totals	\$325,000.00	\$154,010.00	\$69,260.00	\$0.00	\$223,270.00	68.70%	\$101,730.00	11,163.50
	DIVISION 14 SUBTOTALS:	\$325,000.00		\$69,260.00	\$0.00	\$223,270.00	69%	\$101,730.00	11,163.50
808			\$0.00						
809	Fire Protection Systems (FSB) - Carlysle:		\$0.00						
810			\$0.00	<b>.</b>					
811	Permit / Material Submittals	\$5,215.00	\$5,215.00	\$0.00	\$0.00	\$5,215.00	100.00%	\$0.00	260.75
812	Shop Drawings	\$13,000.00	\$13,000.00	\$0.00	\$0.00	\$13,000.00	100.00%	\$0.00	650.00
813	Coordination / Drawing	\$29,000.00	\$27,000.00	\$0.00	\$0.00	\$27,000.00	93.10%	\$2,000.00	1,350.00
814 815	Bond	\$5,000.00 \$6,000.00	\$5,000.00 \$4,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$5,000.00	100.00% 66.67%	\$0.00 \$2,000.00	250.00 200.00
815	Safety Valve Room Material	\$6,000.00	\$4,000.00	\$0.00	\$0.00	\$4,000.00 \$25,000.00	89.29%	\$2,000.00	1,250.00
816	Valve Room Material Valve Room Labor	\$28,000.00	\$0.00	\$25,000.00	\$0.00	\$25,000.00	0.00%	\$3,000.00	1,250.00
818	Ground Floor Rough Materials	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	87.04%	\$13,000.00	2,350.00
819	Ground Floor Rough Labor	\$62,000.00	\$23,000.00	\$31,000.00	\$0.00	\$54,000.00	87.10%	\$8,000.00	2,350.00
820	Ground Floor Finish Materials	\$02,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
821	Ground Floor Finish Labor	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
822	2nd Floor Rough Materials	\$35,000,00	\$30,000.00	\$4,000.00	\$0.00	\$34,000.00	97.14%	\$1,000.00	1,700.00
823	2nd Floor Rough Labor	\$39,000.00	\$24,000.00	\$0.00	\$0.00	\$24,000.00	61.54%	\$15,000.00	1,200.00
824	2nd Floor Finish Materials	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,000.00	0.00
825	2nd Floor Finish Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
826	Low Roof Rough Materials	\$23,000.00	\$0.00	\$21,000.00	\$0.00	\$21,000.00	91.30%	\$2,000.00	1,050.00
827	Low Roof Rough Labor	\$27,000.00	\$0.00	\$25,000.00	\$0.00	\$25,000.00	92.59%	\$2,000.00	1,250.00
828	Low Roof Finish Materials	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,000.00	0.00
829	Low Roof Finish Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
830	Testing	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
831	Closeout Docs	\$5,000.00	\$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$5,000.00 \$16,000.00	0.00
831 832	Closeout Docs	\$16,000.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.00
831 832 833	Closeout Docs Fire Protection Totals	\$16,000.00 \$447,215.00	\$0.00 \$0.00 <b>\$168,215.00</b>	\$0.00 <b>\$116,000.00</b>	\$0.00 <b>\$0.00</b>	\$0.00 <b>\$284,215.00</b>	0.00% 63.55%	\$16,000.00 <b>\$163,000.00</b>	0.00 14,210.75
831 832 833 834	Closeout Docs	\$16,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00 <b>\$163,000.00</b>	0.00 14,210.75
831 832 833 834 835	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS:	\$16,000.00 \$447,215.00	\$0.00 \$0.00 <b>\$168,215.00</b> <b>\$168,215.00</b> \$0.00	\$0.00 <b>\$116,000.00</b>	\$0.00 <b>\$0.00</b>	\$0.00 <b>\$284,215.00</b>	0.00% 63.55%	\$16,000.00 <b>\$163,000.00</b>	0.00 14,210.75
831 832 833 834 835 836	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical:	\$16,000.00 \$447,215.00 \$447,215.00	\$0.00 \$0.00 <b>\$168,215.00</b> <b>\$168,215.00</b> <b>\$168,215.00</b> \$0.00 \$0.00	\$0.00 \$116,000.00 \$116,000.00	\$0.00 <b>\$0.00</b> <b>\$0.00</b>	\$0.00 <b>\$284,215.00</b> <b>\$284,215.00</b>	0.00% 63.55% 63.55%	\$16,000.00 \$163,000.00 \$163,000.00	0.00 14,210.75 14,210.75
831 832 833 834 835 836 836 837	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals	\$16,000.00 \$447,215.00 \$447,215.00 \$447,215.00 \$2,500.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00	\$0.00 \$116,000.00 \$116,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 <b>\$284,215.00</b> <b>\$284,215.00</b> \$28,500.00	0.00% 63.55% 63.55% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$163,000.00 \$0.00	0.00 14,210.75 14,210.75 125.00
831 832 833 834 835 836 837 838	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00	\$0.00 \$0.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00	\$0.00 \$116,000.00 \$116,000.00 \$10,000 \$0.00 \$0.00	\$0.00 <b>\$0.00</b> <b>\$0.00</b> \$0.00 \$0.00 \$0.00	\$0.00 <b>\$284,215.00</b> <b>\$284,215.00</b> <b>\$2,500.00</b> <b>\$12,000.00</b>	0.00% 63.55% 63.55% 100.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00	0.00 14,210.75 14,210.75 125.00 600.00
831 832 833 834 835 836 836 837	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00	0.00% 63.55% 63.55% 100.00% 100.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00
831 832 833 834 835 836 836 837 838 839	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 <b>\$0.00</b> <b>\$0.00</b> \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 <b>\$284,215.00</b> <b>\$284,215.00</b> <b>\$2,500.00</b> <b>\$12,000.00</b> <b>\$10,000.00</b> <b>\$37,500.00</b>	0.00% 63.55% 63.55% 100.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$500.00	0.00 14,210.75 14,210.75 125.00 600.00
831 832 833 834 835 836 837 838 837 838 839 840	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00	0.00% 63.55% 63.55% 100.00% 100.00% 98.68%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00
831 832 833 834 835 836 837 838 839 840 841	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00	\$0.00 \$0.00 <b>\$168,215.00</b> <b>\$168,215.00</b> \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 <b>\$284,215.00</b> <b>\$284,215.00</b> <b>\$2,500.00</b> <b>\$12,000.00</b> <b>\$10,000.00</b> <b>\$37,500.00</b> <b>\$36,500.00</b>	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$500.00 \$1,500.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00
831 832 833 834 835 836 837 838 839 840 841 842	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor	\$16,000.00 \$447,215.00 \$447,215.00 \$12,000.00 \$10,000.00 \$38,000.00 \$10,000.00 \$10,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$0.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b> <b>\$0.00</b>	\$0.00 \$284,215.00 \$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$8,000.00	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00
831 832 833 834 835 836 837 838 839 840 841 842 843	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$30,0	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$2,500.00 \$10,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00	0.00% 63.55% 100.00% 100.00% 100.00% 98.68% 96.05% 80.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00 \$2,000.00 \$0.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           843           844           845           846	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Labor 1st floor Roof Drain Piping Labor 2nd floor Roof Drain Piping Labor 2nd floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$40,000.00 \$37,000.00	\$0.00 \$100 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$36,000.0000\$36,000.0000\$36,00000\$36,0000\$36,0000\$36,0000\$3	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00	\$0.00 \$0	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$40,000.00 \$40,000.00 \$33,300.00	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 90.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$3,000 \$3,700.00	0.00 14,210.75 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Labor 1floor Roof Drain Piping Materials 2nd floor Roof Drain Piping materials 2nd floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$37,000.00 \$56,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$12,000.00 \$10,000.00 \$14,000.00 \$22,500.00 \$22,500.00 \$36,000.00 \$36,000.00 \$38,000.00 \$39,000 \$30,0000 \$30,000 \$30,0000 \$30,0000 \$30,0000 \$30,0000 \$30,0000	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$4,000.00 \$4,000.00 \$14,800.00 \$28,000.00	\$0.00 \$0	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00	0.00% 63.55% 100.00% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 90.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$1,500.00 \$2,000.00 \$0.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 2nd floor Roof Drain Piping materials 2nd floor Above Slab W&V Piping Labor 1st floor	\$16,000.00 \$447,215.00 \$447,215.00 \$12,000.00 \$12,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$37,000.00 \$40,000.00 \$40,000.00 \$37,000.00 \$30,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$37,500.00 \$36,500.00 \$36,000.00 \$14,000.00 \$14,000.00 \$22,500.00 \$36,000.00 \$36,000.00 \$37,500.00 \$7,500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$4,800.00 \$4,800.00 \$14,800.00 \$28,000.00 \$14,800.00 \$28,000.00 \$14,800.00 \$28,000.00 \$14,800.00 \$28,000.00 \$14,800.00 \$28,000.00 \$28,000.00 \$28,000.00 \$28,000.00 \$28,000.00 \$20,000,000 \$20,000 \$20,000,000,000 \$20,000,000 \$20,000,000 \$20,000,000 \$20,000,000 \$20,000,000 \$20,000,000,000 \$20,000,000 \$20,000,000,000,000 \$20,000,000,000,000 \$20,000,000,000,000,000 \$20,000,000,000,000,000 \$20,000,000,000,000,000,000,000,000,000,	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$33,300.00 \$33,300.00 \$56,000.00 \$27,000.00	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 90.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Labor 2nd floor Roof Drain Piping materials 1st floor Roof Drain Piping Labor 1st floor Roof Drain Piping Labor 1st floor Above Slab W&V Piping Labor 1st floor	\$16,000.00 \$447,215.00 \$447,215.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$14,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$34,000.00 \$14,000.00 \$14,000.00 \$14,000.00 \$14,500.00 \$36,500.00 \$36,500.00 \$36,500.00 \$36,500.00 \$38,500.00 \$37,500.00 \$38,500.00 \$39,500.00 \$39,500.00 \$39,500.00 \$39,500.00 \$30,500.00 \$	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$14,800.00 \$14,500.00 \$19,500.00 \$25,500.00	\$0.00 \$0.00	\$0.00 <b>\$284,215.00</b> <b>\$284,215.00</b> <b>\$284,215.00</b> <b>\$12,000.00</b> <b>\$12,000.00</b> <b>\$137,500.00</b> <b>\$37,500.00</b> <b>\$36,500.00</b> <b>\$340,000.00</b> <b>\$333,300.00</b> <b>\$56,000.00</b> <b>\$27,000.00</b> <b>\$34,000.00</b>	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 90.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$2,000.00 \$2,000.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$3,700.00 \$0.0	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 0 2,000.00 1,665.00 2,800.00 1,350.00 1,350.00 1,700.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           849           850	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS:  Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 2nd floor Roof Drain Piping Labor Znd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Labor 2nd floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$13,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$14,000.00 \$14,500.00 \$36,500.00 \$36,500.00 \$36,500.00 \$36,500.00 \$36,500.00 \$38,500.00 \$38,500.00 \$35000 \$3500.00 \$3500.00 \$3500.00 \$3500.00 \$35000 \$3500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$14,800.00 \$14,800.00 \$14,800.00 \$28,000.00 \$14,800.00 \$28,000.00 \$19,500.00 \$9,900.00	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$33,300.00 \$34,000.00 \$34,000.00 \$34,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$31,000.00 \$33,300.00 \$34,000.00 \$33,300.00 \$34,000.00 \$33,300.00 \$35,000.00 \$33,300.00 \$35,000.00 \$33,300.00 \$35,000.00 \$33,300.00 \$34,000.00 \$34,000.00 \$33,300.00 \$34,000.	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 90.00% 100.00% 90.00% 100.00% 80.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,000.00 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.0000 \$0.0000 \$0.000000 \$0.0000 \$0	0.00 14,210.75 14,210.75 14,210.75 14,210.75 1,25.00 600.00 1,875.00 1,825.00 1,825.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,350.00 1,700.00 520.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851	Closeout Docs Fire Protection Totals  DIVISION 21 SUBTOTALS:  Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Labor 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$340,000.00 \$37,000.00 \$36,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$9,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$2,500.00 \$10,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$22,500.00 \$44,000.00 \$22,500.00 \$36,000.00 \$36,000.00 \$36,000.00 \$36,500.00 \$3500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$4,000.00 \$4,000.00 \$4,000.00 \$14,800.00 \$25,500.00 \$25,500.00 \$9,900.00 \$8,500.00	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$27,000.00 \$34,000.00 \$34,000.00 \$10,400.00 \$9,000.00	0.00% 63.55% 100.00% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 80.00% 100.00% 80.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$3,700.00 \$0.00 \$0.00 \$3,000.00 \$0.00	0.00 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,700.00 520.00 450.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Materials Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 2nd floor Roof Drain Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor Above Slab W&V Pipi	\$16,000.00 \$447,215.00 \$447,215.00 \$12,000.00 \$12,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$30,000.00 \$40,000.00 \$30,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$46,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$37,500.00 \$36,500.00 \$36,000.00 \$14,000.00 \$22,500.00 \$36,000.00 \$36,000.00 \$36,000.00 \$36,500.00 \$48,500.00 \$500.00 \$500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$4,000.00 \$4,800.00 \$4,800.00 \$4,800.00 \$4,800.00 \$4,900.00 \$19,500.00 \$9,900.00 \$8,500.00 \$0,000 \$0,0000 \$0,0000 \$0,0000 \$0,0000 \$0,0000 \$0,0000 \$0,0000	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$12,000.00 \$37,500.00 \$337,500.00 \$34,000.00 \$40,000.00 \$33,300.00 \$25,000.00 \$33,300.00 \$34,000	0.00% 63.55% 63.55% 100.00% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$0.00 \$2,000.00 \$2,000.00 \$0.0	0.00 14,210.75 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 1,250.00 1,250.00 1,665.00 2,800.00 1,350.00 1,350.00 1,350.00 1,350.00 2,800.00 2,800.00 1,250
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851           852	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor H&C Water Piping Materials 1st floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$14,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$37,000.00 \$33,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$46,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$414,000.00 \$36,500.00 \$414,000.00 \$36,500.00 \$418,500.00	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$0.00	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$33,300.00 \$256,000.00 \$27,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$350.00 \$500.00 \$500.00	0.00% 63.55% 63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 1.09% 1.04%	\$16,000.00 \$163,000.00 \$163,000.00 \$163,000.00 \$0.00 \$0.00 \$500.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$3,000.00 \$3,000.00 \$45,500.00 \$47,500.00	0.00 14,210.75 14,210.75 14,210.75 14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 1,825.00 0,2,000.00 1,665.00 2,800.00 1,350.00 1,350.00 1,350.00 1,350.00 2,200.00 2,20.00 450.00 2,50.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851           852           853	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 2nd floor Roof Drain Piping Labor 7 dfloor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor H&C Water Piping Labor 1st floor H&C Water Piping Materials 1st floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$12,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$48,000.00 \$48,000.00 \$8,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$22,500.00 \$36,000.00 \$14,000.00 \$36,500.00 \$36,500.00 \$36,500.00 \$500.0	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$4,000.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$28,900.00 \$4,900.00 \$4,500.00 \$0.00	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$356,000.00 \$500.00 \$500.00 \$500.00	0.00% 63.55% 100.00% 100.00% 100.00% 96.05% 80.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.000 \$0.00	0.00 14,210.75 14,210.75 14,210.75 125.00 600.00 1,875.00 1,825.00 1,825.00 0,000 1,250.00 2,800.00 1,365.00 2,800.00 1,700.00 520.00 450.00 25.00 25.00 25.00 25.00
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851           852           853           854           855	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 2nd floor Above Slab W&V Piping Materials 1st floor H&C Water Piping Labor 1st floor H&C Water Piping Materials 2nd floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$14,000.00 \$40,000.00 \$40,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$48,000.00 \$48,000.00 \$8,000.00 \$8,000.00	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$2,500.00 \$10,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$414,000.00 \$22,500.00 \$36,000.00 \$414,000.00 \$36,500.00 \$36,500.00 \$36,500.00 \$36,500.00 \$500	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$4,000.00 \$14,800.00 \$24,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$0.00	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$34,000.00 \$56,000.00 \$500.00 \$500.00 \$500.00 \$0.00	0.00% 63.55% 100.00% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.000	0.00 14,210.75 14,210.75 14,210.75 125.00 600.00 500.00 1,825.00 1,825.00 0,000 1,825.00 0,000 1,250.00 2,800.00 1,360.00 1,360.00 1,360.00 2,800.00 1,360.00 2,50.00 25.00 0,0000 0,0000 0,0000 0,
831           832           833           834           835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851           852           853	Closeout Docs Fire Protection Totals DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Labor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 2nd floor Roof Drain Piping Labor 7 dfloor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor H&C Water Piping Labor 1st floor H&C Water Piping Materials 1st floor	\$16,000.00 \$447,215.00 \$447,215.00 \$2,500.00 \$12,000.00 \$12,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$40,0	\$0.00 \$0.00 \$168,215.00 \$168,215.00 \$0.00 \$2,500.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$22,500.00 \$36,000.00 \$14,000.00 \$36,500.00 \$36,500.00 \$36,500.00 \$500.0	\$0.00 \$116,000.00 \$116,000.00 \$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$4,000.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$28,900.00 \$4,900.00 \$4,500.00 \$0.00	\$0.00 \$0.00	\$0.00 \$284,215.00 \$284,215.00 \$284,215.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$356,000.00 \$500.00 \$500.00 \$500.00	0.00% 63.55% 100.00% 100.00% 100.00% 96.05% 80.00% 100.00%	\$16,000.00 \$163,000.00 \$163,000.00 \$0.000 \$0.00	0.00 14,210.75 14,210.75 14,210.75 125.00 600.00 1,875.00 1,825.00 0,000 1,825.00 0,000 1,250.00 2,800.00 1,365.00 2,800.00 1,365.00 2,800.00 1,370.00 520.00 450.00 25.00

Page 16 of 20

12

AIA DOCUMENT G703

			<b></b>						
Α	В	С	D WORK COMPL	E	F MATERIALS	G TOTAL	%	н	1
					PRESENTLY	COMPLETED	COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		STORED	AND STORED	TO DATE	BALANCE TO FINISH	RETAINAGE
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
					D OR E)	(D+E+F)			
859	Elevator Pump and OWS Labor	\$6,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,600.00	0.00
860	Elevator Pump/ OWS Materials	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
861	Domestic Water Service Labor	\$5,800.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	34.48%	\$3,800.00	100.00
862	Domestic Water Service Materials	\$13,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	15.38%	\$11,000.00	100.00
863	Water Heater and Accessories Labor	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	0.00
864	Water Heater and Accessories Materials	\$23,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,000.00	0.00
865	Plumbing Fixtures Labor 1st floor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
866 867	Plumbing Fixtures Materials 1st floor Plumbing Fixtures Labor 2nd floor	\$44,000.00 \$5.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$44,000.00 \$5.000.00	0.00
868	Plumbing Fixtures Materials 2nd floor	\$9,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,500.00	0.00
869	Closeouts/ AS Builts	\$2,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,800.00	0.00
870		¢2,000.00	\$0.00	<b>\$0.00</b>	¢0.00	<b>\$</b> 0.00	0.0070	\$2,000,00	0.00
871	Plumbing Totals	\$691,200.00	\$249,500.00	\$129,250.00	\$0.00	\$378,750.00	54.80%	\$312,450.00	18,937.50
872	DIVISION 22 SUBTOTALS:	\$691,200.00	\$249,500.00	\$129,250.00	\$0.00	\$378,750.00	54.80%	\$312,450.00	18,937.50
873			\$0.00						
874	H.V.A.C.(FSB) - Davison:		\$0.00						
875	Bond	\$40,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	100.00%	\$0.00	2,000.00
876	Submittals	\$10,000.00	\$9,000.00	\$0.00	\$0.00	\$9,000.00	90.00%	\$1,000.00	450.00
877	Mobilization	\$6,000.00	\$6,000.00	\$0.00	\$0.00	\$6,000.00	100.00%	\$0.00	300.00
878 879	M1.01 FCU's material	\$80,000.00 \$54.000.00	\$72,000.00 \$22.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$72,000.00	90.00% 40.74%	\$8,000.00 \$32,000.00	3,600.00
879 880	M1.02 FCU's labor M1.01 FCU duct material	\$54,000.00	\$22,000.00	\$0.00	\$0.00	\$22,000.00 \$31,000.00	40.74%	\$32,000.00	1,100.00
881	M1.01 FCU duct material M1.02 FCU duct labor	\$98.000.00	\$19,000.00	\$12,000.00	\$0.00	\$36,000.00	36.73%	\$29,000.00	1,800.00
882	M1.02 / CO ddd labol M1.01 VAV's material	\$54,000.00	\$49,000.00	\$0.00	\$0.00	\$49.000.00	90.74%	\$5,000.00	2,450.00
883	M1.01 VAV's labor	\$36,000,00	\$9,000.00	\$10.000.00	\$0.00	\$19.000.00	52.78%	\$17.000.00	950.00
884	M1.01 ERU-1 duct material	\$60,000.00	\$23,600.00	\$32,000.00	\$0.00	\$55,600.00	92.67%	\$4,400.00	2,780.00
885	M1.01 ERU-1 duct labor	\$80,000.00	\$32,400.00	\$30,000.00	\$0.00	\$62,400.00	78.00%	\$17,600.00	3,120.00
886	M1.01 duct insulation	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$24,000.00	0.00
887	M1.01 registers grilles diffusers	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,000.00	0.00
888	M1.02 FCU's material	\$64,000.00	\$57,600.00	\$0.00	\$0.00	\$57,600.00	90.00%	\$6,400.00	2,880.00
889	M1.02 FCU's labor	\$44,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$44,000.00	0.00
890	M1.02 duct material	\$42,000.00	\$0.00	\$0.00	\$0.00	\$0.00 \$0.00	0.00%	\$42,000.00	0.00
891 892	M1.02 duct labor M1.02 ERU-1 duct material	\$92,000.00 \$34.000.00	\$0.00 \$0.00	\$0.00 \$2.000.00	\$0.00 \$0.00	\$0.00	0.00%	\$92,000.00 \$32,000.00	100.00
893	M1.02 ERU-1 duct labor	\$54,000.00	\$0.00	\$2,000.00	\$0.00	\$2,000.00	3.70%	\$52,000.00	100.00
894	M1.02 duct insulation	\$22,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,000.00	0.00
895	M1.02 VAV's material	\$45,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	88.89%	\$5,000.00	2,000.00
896	M1.02 VAV's labor	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	0.00
897	M1.02 registers grilles diffusers	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
898	M1.03 FCU's material	\$24,000.00	\$21,600.00	\$0.00	\$0.00	\$21,600.00	90.00%	\$2,400.00	1,080.00
899	M1.03 FCU's labor	\$28,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$28,000.00	0.00
900	M1.03 duct material	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
901	M1.03 duct labor	\$16,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.00
902 903	M1.04 duct insulation	\$8,000.00	\$0.00 \$180,000.00	\$0.00	\$0.00	\$0.00 \$180,000.00	0.00%	\$8,000.00	0.00
903 904	M1.03 ERU-1 material M1.03 ERU-1 labor	\$180,000.00 \$60.000.00	\$180,000.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$180,000.00 \$0.00	100.00%	\$0.00 \$60.000.00	9,000.00
904 905	M1.03 ERU-1 labor M2.01 BCC material	\$60,000.00	\$0.00	\$0.00	\$0.00	\$0.00	90.00%	\$60,000.00	1,800.00
906	M2.01 BCC piping/labor	\$32.000.00	\$1,000.00	\$0.00	\$0.00	\$30,000.00	3.13%	\$31.000.00	50.00
907	M2.01 refrigeration piping material	\$20,000.00	\$2,000.00	\$4,000.00	\$0.00	\$6,000.00	30.00%	\$14,000.00	300.00
908	M2.01 refrigeration piping labor	\$112,000.00	\$2,000.00	\$3,600.00	\$0.00	\$5,600.00	5.00%	\$106,400.00	280.00
909	M2.01 condensate piping	\$22,000.00	\$0.00	\$16,000.00	\$0.00	\$16,000.00	72.73%	\$6,000.00	800.00
910	M2.01 piping insulation	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
911	M2.02 BCC material	\$48,000.00	\$43,200.00	\$0.00	\$0.00	\$43,200.00	90.00%	\$4,800.00	2,160.00
912	M2.02 BCC piping/labor	\$42,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$42,000.00	0.00
913	M2.02 refrigeration piping material	\$26,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$26,000.00	0.00
914	M2.02 refrigeration piping labor	\$98,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$98,000.00	0.00
915	M2.02 condensate piping	\$16,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.00

Page 17 of 20

12

AIA DOCUMENT G703

Α	В	С	D	E	F	G		Н	I
			WORK COMPI	LETED	MATERIALS		%		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			, , ,		D OR E)	(D+E+F)			
916	M2.02 piping insulation	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
917	M2.03 ACCU 1-4 material	\$160,000.00	\$144,000.00	\$0.00		\$144,000.00	90.00%	\$16,000.00	
918	M2.03 ACCU 1-4 labor	\$80,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$80,000.00	
919 920	M2.03 refrigeration pipe material	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
920 921	M2.03 refrigeration pipe labor M2.03 condensate piping	\$60,000.00 \$16.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$60,000.00 \$16,000.00	
922	M2.03 piping insulation	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
923	1st floor Auto temp controls	\$54,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$54,000.00	
924	2nd floor Auto temp controls	\$56,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$56,000.00	0.00
925	Lower roof Auto temp controls	\$52,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$52,000.00	
926	Testing and balancing	\$14,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,000.00	
927	Commissioning and training	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
928 929	Coordination drawings	\$23,000.00	\$23,000.00	\$0.00 \$0.00		\$23,000.00 \$0.00	100.00%	\$0.00 \$6,000.00	
929 930	Demobilization Closeout Docs	\$6,000.00 \$10,000.00	\$0.00 \$0.00	\$0.00	\$0.00 \$0.00	\$0.00	0.00%	\$6,000.00	
930	Closeoul Docs HVAC Totals	\$10,000.00 \$2.427.000.00	\$0.00 \$868.400.00		\$0.00 \$0.00	\$0.00 \$980.000.00	40.38%	\$10,000.00	
932	DIVISION 23 SUBTOTALS:	\$2,427,000.00			1	\$980,000.00	40.38%	\$1,447,000.00	
933			\$0.00						
934	Electrical (FSB) - Systems:		\$0.00						
935	P&P Bond	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	
936	Submittals	\$10,000.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	75.00%	\$2,500.00	
937	Coordination	\$10,000.00	\$9,000.00	\$1,000.00	\$0.00	\$10,000.00	100.00%	\$0.00	
938 939	Mobilization	\$5,000.00 \$5,000.00	\$2,500.00 \$0.00	\$2,500.00 \$0.00	\$0.00 \$0.00	\$5,000.00 \$0.00	100.00%	\$0.00 \$5,000.00	250.00
939	Training Daily Cleanup	\$5,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$5,000.00	
940	Closeout	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
942	Project Management	\$280,500.00	\$47.685.00	\$8,415.00	\$0.00	\$56,100.00	20.00%	\$224,400.00	
943	Site		\$0.00						,
944	Distribution Equipment Mat	\$35,000.00	\$33,250.00	\$0.00	\$0.00	\$33,250.00	95.00%	\$1,750.00	
945	Distribution Equipment Lab	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
946	Feeder Material	\$30,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$30,000.00	
947 948	Feeder Labor	\$15,000.00	\$0.00 \$13,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$13,000.00	0.00%	\$15,000.00 \$7,000.00	
948	Underground Material Underground Labor	\$20,000.00 \$25.000.00	\$13,000.00	\$0.00	\$0.00	\$13,000.00	65.00%	\$7,000.00	
950	Site Lighting Material	\$45.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45.000.00	
951	Site Lighting Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
952	Ground Floor		\$0.00						
953	Distribution Equipment Mat	\$55,000.00	\$24,750.00	\$27,750.00	\$0.00	\$52,500.00	95.45%	\$2,500.00	
954	Distribution Equipment Lab	\$15,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
955 956	Feeder Material	\$30,000.00 \$35,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$30,000.00 \$35,000.00	
956 957	Feeder Labor Branch Circuit Material	\$35,000.00 \$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00 \$5,000.00	20.00%	\$35,000.00	250.00
957 958	Branch Circuit Material Branch Circuit Labor	\$25,000.00	\$0.00	\$2,500.00	\$0.00	\$5,000.00	20.00%	\$47,500.00	125.00
959	Mechanical Equip Mat	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
960	Mechanical Equip Indu	\$25,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$25,000.00	
961	Finish Device Material	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
962	Finish Device Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
963	Fire Alarm Materials	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
964 965	Fire Alarm Labor	\$15,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
965 966	Light Fixture Materials Light Fixture Labor	\$280,000.00 \$150,000.00	\$0.00	\$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$280,000.00 \$150,000.00	
967	Lighting Controls Material	\$150,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$130,000.00	
968	Lighting Controls Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
969	Telcom Materials	\$15,000.00	\$0.00	\$750.00	\$0.00	\$750.00	5.00%	\$14,250.00	
970	Telcom Labor	\$80,000.00	\$0.00	\$3,000.00	\$0.00	\$3,000.00	3.75%	\$77,000.00	150.00
971	Audio Visual Material	\$250,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$250,000.00	0.00
972	Audio Visual Labor	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45,000.00	0.00

Page 18 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025

FERIOD TO.	3/31/2
APPLICATION DATE:	

Α	В	С	D	Е	F	G		Н	
			WORK COMPL	ETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	VALUE FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(0+1)		D OR E)	(D+E+F)	(0.0)		
973	Security System Material	\$60,000.00	\$0.00	\$0.00	\$0.00	(D+E+F) \$0.00	0.00%	\$60,000.00	0.00
973	Security System Labor	\$15.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
975	Second Floor	\$10,000,00	\$0.00	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	0.0070	<i><i><i>ϕ</i> 10,000.00</i></i>	0.00
976	Distribution Equipment Mat	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	750.00
977	Distribution Equipment Lab	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	
978	Feeder Material	\$18,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$18,000.00	
979	Feeder Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
980 981	Branch Circuit Material	\$25,000.00 \$45.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$25,000.00 \$45,000.00	
981	Branch Circuit Labor Mechanical Equip Mat	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	
983	Mechanical Equip Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
984	Finish Device Material	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
985	Finish Device Labor	\$7,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,500.00	
986	Fire Alarm Materials	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	
987	Fire Alarm Labor	\$22,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,000.00	
988	Light Fixture Materials	\$220,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$220,000.00	
989	Light Fixture Labor	\$55,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$55,000.00	
990 991	Lighting Controls Material Lighting Controls Labor	\$10,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$10,000.00	
991	Telcom Materials	\$7,500.00 \$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	
993	Telcom Labor	\$60,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$60,000.00	
994	Audio Visual Material	\$175,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$175,000.00	
995	Audio Visual Labor	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	
996	Security System Material	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
997	Security System Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
998	Roof		\$0.00						
999	Mechanical Equipment Mat	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	
1,000	Mechanical Equipment Lab	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	
1,001	Lightning Protection Mat Lightning Protection Lab	\$5,000.00 \$10,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$5,000.00	
1,002	Pv System Material	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$125.000.00	
1,003	Pv System Labor	\$200,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$200,000.00	
1,005	Temp Electric	\$75,000.00	\$48,247.50	\$6,750.00	\$0.00	\$54,997.50	73.33%	\$20,002.50	
1,006	Electrical Totals	\$3,020,000.00	\$242,182.50	\$57,665.00	\$0.00	\$299,847.50	9.93%	\$2,720,152.50	14,992.38
1	DIVISION 26 SUBTOTALS:	\$3,020,000.00		\$57,665.00	\$0.00	\$299,847.50	9.93%	\$2,720,152.50	14,992.38
1,008			\$0.00						
	Sitework / Earthwork:	¢05 000 00	\$0.00	¢0.00	<b>\$0.00</b>	¢07 500 00	70 570/	¢7 500 00	4.075.00
1,010	Surveyor Labor	\$35,000.00 \$617,750.00	\$27,500.00 \$440,325.00	\$0.00 \$0.00	\$0.00 \$0.00	\$27,500.00 \$440,325.00	78.57% 71.28%	\$7,500.00	
1,011	Equipment / Fuel / Trucking	\$436,000.00	\$312,800.00	\$0.00	\$0.00	\$312,800.00	71.20%	\$177,425.00	
1,012	Enginering & Layout	\$50,000.00	\$35,500.00	\$0.00	\$0.00	\$35,500.00	71.00%	\$14,500.00	
1,014	Police Details	\$16,750.00		\$0.00	\$0.00	\$14,500.00	86.57%	\$2,250.00	
1.015	Tree Protection & Wood Chips	\$25.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000,00	
1,016	Erorion Control - SWPPP (Materials & Labor)	\$21,000.00	\$12,500.00	\$0.00	\$0.00	\$12,500.00	59.52%	\$8,500.00	625.00
1,017	Tree Clearing	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	500.00
1,018	Fabric Material	\$15,500.00	\$10,300.00	\$0.00	\$0.00	\$10,300.00	66.45%	\$5,200.00	
1,019	Gravel / Fill / Stone	\$522,000.00	\$365,850.00	\$0.00	\$0.00	\$365,850.00	70.09%	\$156,150.00	
1,020	Concrete and Flowable Fill Materials	\$74,000.00	\$32,500.00	\$0.00	\$0.00	\$32,500.00	43.92%	\$41,500.00	
1,021	Precast Concrete Structures-Material	\$40,500.00	\$40,500.00	\$0.00	\$0.00	\$40,500.00	100.00%	\$0.00	1
1,022	Drainage Systems	\$106,000.00	\$76,000.00	\$0.00	\$0.00	\$76,000.00	71.70%	\$30,000.00	
1,023	Piping Mater Contemp	\$80,500.00	\$57,500.00	\$0.00	\$0.00	\$57,500.00	71.43%	\$23,000.00	
1,024	Water Systems	\$18,000.00		\$0.00	\$0.00	\$12,850.00	71.39%	\$5,150.00	
1,025	Granite Curbing	\$81,500.00 \$104,177.00	\$0.00 \$10,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$10,000.00	0.00%	\$81,500.00 \$94,177.00	
1,026	Pavement Pavement Markings	\$104,177.00 \$10.000.00	\$10,000.00 \$500.00	\$0.00	\$0.00	\$10,000.00 \$500.00	9.60%	\$94,177.00	
1,027		\$10,000.00	\$500.00	\$0.00	\$0.00	\$500.00	10.00%	\$9,500.00	
1,028	Site Signage								

AIA DOCUMENT G703

12	APPLICATION NO:
3/31/2025	PERIOD TO:
-	APPLICATION DATE:

A	В	C	D WORK COMPL	E	F MATERIALS	G TOTAL	0/	н	1
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1,030			\$0.00						
1,031	Sitework Totals	\$2,278,677.00	\$1,459,625.00	\$0.00	\$0.00	\$1,459,625.00	64%	\$819,052.00	72,981.25
1,032		. , ,	\$0.00			. , ,			
1,033	Site Improvements / Site Furnishings / Landscaping		\$0.00						
1,034	Concrete Unit Paving	\$130,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$130,000.00	0.00
1,035	Salvaged Porous Unit Paving	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
1,036	River Stone Surfacing	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
1,037	Tree Collars	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
1,038			\$0.00						
1,039	Granite-Site Items		\$0.00						
1,040	Granite Posts	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
1,041	Salvage Granite Treads	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
1,042	Reclaimed Granite Block Wall-Freestanding	\$160,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$160,000.00	0.00
1,043	Monothic Stone Steps	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
1,044	Salvaged Granite Block Steppers	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,500.00	0.00
1,045	Reclaimed Bluestone Benches	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	0.00
1,046	Salvaged Tread at Headwalls	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	0.00
1,047	Reclaimed Granite Spillway	\$22,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,000.00	0.00
1,048	Outlook Rail	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
1,049	Misc	\$11,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,500.00	0.00
1,050		<b>*</b> 04 000 00	\$0.00	<b>\$</b> 0.00	<b>A</b> O OO	<b>*</b> ****	0.000/	<b>*</b> 24 222 22	
1,051	Bike Shelter	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	0.00
1,052	Bike Racks	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
1,053	Benches	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
1,054	Install Site Furniture	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,000.00	0.00
1,055	Chain Link Fence	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
1,056	Landscaping	\$430,000.00 \$170.000.00	\$10,750.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$10,750.00 \$0.00	2.50% 0.00%	\$419,250.00 \$170.000.00	537.50 0.00
1,057	Irrigation	\$170,000.00	\$0.00	\$0.00	<b>Φ</b> 0.00	\$0.00	0.00%	\$170,000.00	0.00
1,058	Rigid Inclusions		\$0.00						
1,059	Design & Submittals	\$60,000.00	\$0.00	\$0.00	\$0.00	\$60,000.00	100.00%	\$0.00	3,000.00
1,060	Load Testing (1)	\$65,500.00	\$65,500.00	\$0.00	\$0.00	\$65,500.00	100.00%	\$0.00	3,275.00
1,062	Mobilization	\$85,000.00	\$85,000.00	\$0.00	\$0.00	\$85,000.00	100.00%	\$0.00	4,250.00
1,063	Layout	\$50,000.00	\$50.000.00	\$0.00	\$0.00	\$50,000.00	100.00%	\$0.00	2,500.00
1,064	Performance of CPTS (1 day)	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	1,250.00
1,065	CMC Installation	\$796,354.00	\$796,354.00	\$0.00	\$0.00	\$796,354.00	100.00%	\$0.00	39,817.70
1,066	P&P Bond	\$8,146.00	\$8,146.00	\$0.00	\$0.00	\$8,146.00	100.00%	\$0.00	407.30
1,067	Closeout Docs	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
1,068	Site Improvements / Site Furnishings / Landscaping Totals	\$2,170,000.00	\$1,100,750.00	\$0.00	\$0.00	\$1,100,750.00	51%	\$1,069,250.00	55,037.50
1,069			\$0.00						, , , , , , , , , , , , , , , , , , ,
1,070	DIVISION 31 - 33 SUBTOTALS:	\$4,448,677.00	\$2,560,375.00	\$0.00	\$0.00	\$2,560,375.00	\$1	\$1,888,302.00	128,018.75
1,071			\$0.00						, , , , , , , , , , , , , , , , , , ,
	GRAND TOTALS OF BASE CONTRACT WORK	\$30,387,000.00	\$12,416,920.73	\$1,133,740.41	\$148,664.00	\$13,699,325.14	45%	\$16,687,674.86	684,966.26
1.073		<i></i>	\$0.00	,		,,,		····,···,···	
	Change Order No.1		\$0.00						
1,075	CR 007 - Additional Tree Removals	\$5,929.00	\$5,929.00	\$0.00	\$0.00	\$5,929.00	100%	\$0.00	296.45
1,076	Change Order No.2		\$0.00						
1,077	CR 004 - Door Painting Changes	\$2,195.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,195.00	0.00
1,078	CR 005 - Partial Loam Removal (thru 7/17/24)	\$32,579.00	\$32,579.00	\$0.00	\$0.00	\$32,579.00	100%	\$0.00	1,628.95
1,079	CR 006R - RFI 108 Fireproofinng Reqts	\$14,365.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$14,365.00	0.00
1,080	CR 009 - Add SPD Panel PV	\$8,286.00	\$8,286.00	\$0.00	\$0.00	\$8,286.00	100%	\$0.00	414.30
	Change Order No.3		\$0.00						
1,082	CR 002 - Bulletin 001 Changes	\$11,357.00	\$6,548.80	\$0.00	\$0.00	\$6,548.80	58%	\$4,808.20	327.44
1,083	CR 003 - Fire Department Review Modifications	\$16,435.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$16,435.00	0.00
1,084 1,085	CR 0012R2 - RFI 050 Added W-1 Curtainwall Sill Ancorage	\$11,471.00	\$11,472.00	\$0.00	\$0.00	\$11,472.00	100%	-\$1.00	573.60
	CR 0016 - Additional Unsuitable Loam Soil Removals (9-24-24)	\$14,585.00	\$14,585.00	\$0.00	\$0.00	\$14,585.00	100%	\$0.00	729.25

Page 20 of 20

12

AIA DOCUMENT G703

APPLICATION NO: PERIOD TO: APPLICATION DATE: 3/31/2025

Α	В	С	D	E	F	G		Н	
			WORK COMPL	ETED	MATERIALS	TOTAL	%		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	PRESENTLY STORED (NOT IN D OR E)	COMPLETED AND STORED TO DATE (D+E+F)	COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1.086	CR 0021 - Unsuitable RCS-1 Common Fill Soils Removal	\$24.009.00	\$24.009.00	\$0.00	\$0.00	\$24,009.00	100%	\$0.00	1.200.45
1.087	CR 0027 - Additional RCS-2 Unsuitable Soils	\$30,869.00	\$30,869.00	\$0.00	\$0.00	\$30,869,00	100%	\$0.00	1,543,45
1,088	CR 0029 - Low Concrete Compression Analysis	-\$2,500.00	-\$2,500.00	\$0.00	\$0.00	-\$2,500.00	100%	\$0.00	-125.00
1,089	Change Order No.4		\$0.00						
1,090	CR 025 - RFI 089 Water & Sewer Conflicts	\$12,516.00	\$12,516.00	\$0.00	\$0.00	\$12,516.00	100%	\$0.00	625.80
1,091	CR 028R - RFI 081 Telephone Extensions	\$12,892.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$12,892.00	0.00
1,092	Change Order No.5		\$0.00						
1,093	CR 026R - RFI 085 Mororized Shade Electrical Changes	\$14,210.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$14,210.00	0.00
1,094	CR 030 - Bulletin 003 Door 129 Credit & Added access panels	-\$934.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	-\$934.00	0.00
1,095	CR 036 - CUH-3 Submittal Review Change	\$1,340.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,340.00	0.00
1,096	CR 039 - Lightweight Concrete Shortage	\$7,751.00	\$7,751.00	\$0.00	\$0.00	\$7,751.00	100%	\$0.00	387.55
1,097	Change Order No.6		\$0.00						
1,098	CR 022R - RFI 066 Misc Iron FSB Clarification	\$30,899.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$30,899.00	0.00
1,099	Change Order No.7		\$0.00						
1,100	CR 010R - Bulletin 003 Changes	\$53,020.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$53,020.00	0.00
1,101	CR 034R - EV Charger Upgrades	\$12,616.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$12,616.00	0.00
1,102	CR 038R - Bulletin 005 Changes	\$5,183.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,183.00	0.00
1,101	CR 043 - RFI 108 Light Bollards	\$2,426.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,426.00	0.00
1,102	CR 046 - Davit Pull Test Credit	-\$700.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	-\$700.00	0.00
1,103	CR 051R - Alta Boxes	\$3,675.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,675.00	0.00
1,099									
1,100	CHANGE ORDER SUBTOTAL:	\$324,474.00	\$152,044.80	\$0.00	\$0.00	\$152,044.80	47%	\$172,429.20	7,602.24
1,101									
1.102	GRAND TOTAL INCLUDING CHANGE ORDER WORK:	\$30,711,474.00	\$12,568,965.53	\$1,133,740.41	\$148.664.00	\$13,851,369.94	\$0	\$16,860,104.06	692,568.50



## Packing List

Shipment:	189525		
Type of Container:		Date of loading:	03/17/2025
Receiver:	Advanced Metal Systems Corporation	# of pallets:	12
Destination:	Holliston, MA	Total weight (lbs):	36,551

pallet ID	length (inch)	width (inch)	height (inch)	gross weight (lbs)	net weight (lbs)	delivery note #		
	item #	item name			quanti	ity		
220310070	112.2	55.1	19.3	4,222	3,869	1180136836		
	1316777	DCEFXXB923XNT28001300100B			35pc	S		
220312633	112.2	74.8	11.0	2,670	2,207	1180136836		
	1316352	DCEFXXB923XNT28001854100B			14pc	S		
220313150	165 <b>.</b> 4	55.1	13.4	3,811	3,237	1180136836		
	1316420	DCEFXXB923XNT41001300100B			20pc	S		
220313198	165.4	55.1	13.4	3,811	3,237	1180136836		
	1316420	DCEFXXB923XNT41001300100B			20pcs			
220313230	165.4	55.1	13.4	3,811	3,237	1180136836		
	1316420	DCEFXXB923XNT41001300100B			20pc	20pcs		
220313302	165.4	55.1	13.4	3,811	3,237	1180136836		
	1316420	DCEFXXB923XNT41001300100B		/	20pc	S		
220313355	165.4	55.1	11.8	2,868	2,295	1180136837		
	Z1702830	ZCEFXXB923XNT36701630080B			15pc	S		
220313356	165.4	55.1	11.8	2,868	2,295	1180136837		
	Z1702830	ZCEFXXB923XNT36701630080B			15pcs			
220313357	112.2	55.1	13.0	2,308	1,955	1180136837		
	Z1315731	ZCEFXXB923XNT28001300080B			21pc	S		
220313359	112.2	55.1	13.0	2,308	1,955	1180136837		
	Z1315731	ZCEFXXB923XNT28001300080B			21pc	s		

220313367	165.4	55.1	13.4	3,811	3,237	1180136836
	1316420	DCEFXXB923XNT4100130010	00B		20p	CS
220323544	47.2	31.5	102.8	255	189	1180136837
	1295238	DCZMODULO-MONTAGEKLA	AMMERN		26р	ICS



Certificate No. 1973464000647

ORIGINAL

### **Marine Insurance Certificate**

Wiener Neudorf 10		Open Cover No. <b>Fundermax (AUT)</b>
-------------------	--	--

This is to certify that insurance has been granted under the above open cover to: **To Orders** 

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

### Forms of cover :

### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

### Instructions to be followed in case of loss or damage

### (Failure to comply with these instructions may prejudice any claim under the policy)

### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.



Certificate No.

1973464000647

DUPLICATE

### Marine Insurance Certificate

Place and Date of Issue	Issues	Open Cover No.
Wiener Neudorf	1 Original - 3	Fundermax (AUT)
03.17.2025	Copies	

This is to certify that insurance has been granted under the above open cover to: To Orders

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

### Forms of cover :

### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

### Instructions to be followed in case of loss or damage

### (Failure to comply with these instructions may prejudice any claim under the policy)

### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.

### Allianz Global Corporate & Specialty SE



TRIPLICATE

Certificate No.

1973464000647

### **Marine Insurance Certificate**

Place and Date of Issue Wiener Neudorf 03.17.2025	lssues 1 Original - 3 Copies	Open Cover No. Fundermax (AUT)
Place and Date of Issue	Issues	Open Cover No.

This is to certify that insurance has been granted under the above open cover to: To Orders

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

### Forms of cover :

### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

### Instructions to be followed in case of loss or damage

### (Failure to comply with these instructions may prejudice any claim under the policy)

### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.



Certificate No. 1973464000647

### COPY

### **Marine Insurance Certificate**

Place and Date of Issue Wiener Neudorf 03.17.2025	lssues 1 Original - 3 Copies	Open Cover No. <b>Fundermax (AUT)</b>
---	------------------------------------	--

This is to certify that insurance has been granted under the above open cover to: **To Orders** 

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

### Forms of cover :

### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

### Instructions to be followed in case of loss or damage

### (Failure to comply with these instructions may prejudice any claim under the policy)

### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.

For you to create

# Delivery note/Packing list print date 03/17/2025

Please indicate on payments and inquiries Number / Date

1180136836 / 03/17/2025

Customer number 3000413

In Charge Valentino Zeko Tel.: +43 5 9494 4921 Fax: +43 5 9494 74697 E-Mail: valentino.zeko@fundermax.biz

Sales agent Plachko John Telnr.: +01 570 573 2471 email: john.plachko@fundermax.biz

Ship-to party 30000870 Advanced Metal Systems Corporation contact: David Cohen phone: 508-429-0480 Pope Industrial Park 37 Pope Road HOLLISTON MA 01746 USA

Sold-to party 3000413 FunderMax North America Inc. 9401-P Southern Pine Blvd CHARLOTTE NC 28273 USA

Shipping point: FunderMax Wr. Neudorf Shipping Conditions: By sea freight Terms of Delivery: DDP Holliston Carrier: Logwin Air + Ocean Austria GmbH Shipment Number: 189525

zu Auftrag 2110179537

\*\*DROP SHIP TO CUSTOMER VIA SEA FREIGHT\*\* SHIP WITH PO 4500277575\*\*

PO: BELMONT LIBRARY FULL PANELS

SHIP-TO: ADVANCED METAL SYSTEMS 37 POPE RD HOLLISTON, MA 01746

CONTACT: DAVID COHEN 508-429-0480

Gross weight 11,768.161 kg

Net weight 10,098.161 kg

Packing pieces: 7

Pos.	Material ID Material description	Quantity	Weight
	confirmation: 2110179865 / Pos. 10 from 01/30/2025		
Purcha	se order: 4500277574 / Pos. 10 from 01/30/2025		
10	1316420 Max Compact Exterior	100.00 ST	7,342.1 kg
	Core: Brown		
	F-Quality Decor: B923 Enigma Oak	533.000 m²	
	Surface: NT	5,737.164 sqf	
	4100.0 x 1300.0 x 10.00 mm Customs tariff: 39207990		
	country of origin : AT		
	confirmation: 2110179865 / Pos. 20 from 01/30/2025		
	se order: 4500277574 / Pos. 20 from 01/30/2025		
20	1316777 Max Compact Exterior	35.00 ST	1,754.9 kg
	Core: Brown F-Quality	127.400 m²	
	Decor: B923 Enigma Oak	4.074.000 (	
	Surface: NT 2800.0 x 1300.0 x 10.00 mm	1,371.322 sqf	
	Customs tariff: 39207990		
Ordor o	country of origin : AT confirmation: 2110179865 / Pos. 30 from 01/30/2025		
	se order: 4500277574 / Pos. 30 from 01/30/2025		
30	1316352 Max Compact Exterior	14.00 ST	1,001.1 kg
	Core: Brown		
	F-Quality Decor: B923 Enigma Oak	72.677 m²	
	Surface: NT	782.287 sqf	
	2800.0 x 1854.0 x 10.00 mm Customs tariff: 39207990		
	country of origin : AT		
900001	1490388 GR Palette 2850x1400mm	1.000 ZPL	
900002	1490391 SP Palette 2850x1900mm	1.000 ZPL	
		5.415 m²	
000000		58.287 sqf	
900003	1490390 JU Palette 4200x1400mm	5.000 ZPL	
		29.400 m²	
		246 450 206	
		316.459 sqf	

**Fundermax** 

For you to create

For you to create

# Delivery note/Packing list print date 03/17/2025

Please indicate on payments and inquiries Number / Date

1180136837 / 03/17/2025

Customer number 3000413

In Charge Valentino Zeko Tel.: +43 5 9494 4921 Fax: +43 5 9494 74697 E-Mail: valentino.zeko@fundermax.biz

Sales agent Plachko John Telnr.: +01 570 573 2471 email: john.plachko@fundermax.biz

Advanced Metal Systems Corporation contact: David Cohen phone: 508-429-0480 Pope Industrial Park 37 Pope Road HOLLISTON MA 01746 USA

Ship-to party 30000870

Sold-to party 3000413 FunderMax North America Inc. 9401-P Southern Pine Blvd CHARLOTTE NC 28273 USA

Shipping point: FunderMax Wr. Neudorf Shipping Conditions: By sea freight Terms of Delivery: DDP Holliston Carrier: Logwin Air + Ocean Austria GmbH Shipment Number: 189525

zu Auftrag 2110179538

\*\*DROP SHIP TO CUSTOMER VIA SEA FREIGHT\*\* SHIP WITH PO 4500277574 JAGA1801-1802

PO: BELMONT LIBRARY MODULO

SHIP-TO: ADVANCED METAL SYSTEMS 37 POPE RD HOLLISTON, MA 01746

CONTACT: DAVID COHEN 508-429-0480 Gross weight 4,810.968 kg

Net weight 3,940.968 kg

Packing pieces: 5

FunderMax GmbH, Klagenfurter Straße 87-89, A-9300 St. Veit/Glan, www.fundermax.at VAT No. ATU26130102. Registered in Klagenfurt No: FN 90081 y. ARA-Licence No. 5406

Pos. Material ID	Material description	Quantity	Weight
	: 2110179862 / Pos. 10 from 01/30/2025 500277575 / Pos. 10 from 01/30/2025		
Purchase order: 4	5002775757 Pos. 10 from 01/30/2025		
10 <b>Z170283</b>	Max Compact Exterior	30.00 ST	2,081.8 kg
Core: Bro F-Quality		179.463 m²	
Surface: I 3670.0 x 115947 JAGA18 Customs	1630.0 x 8.00 mm	1,931.724 sqf	
JAGA 18	-		
	pcs 3670 x 211.2mm th 3670 x 203.2mm		
	: 2110179862 / Pos. 20 from 01/30/2025 500277575 / Pos. 20 from 01/30/2025		
20 <b>Z131573</b> 1	Max Compact Exterior	42.00 ST	1,773.4 kg
Core: Bro F-Quality Decor: BS	wn 23 Enigma Oak	152.880 m²	
Surface: I 2800.0 x 115948 JAGA18 Customs	NT 1300.0 x 8.00 mm 02 ariff: 39207990 origin : AT	1,645.587 sqf	
cut to 252 cover wid	pcs 2800 x 211.2mm th: 2800 x 203.2mm		
	: 2110179862 / Pos. 30 from 01/30/2025 500277575 / Pos. 30 from 01/30/2025		
30 <b>1001929</b>	CNC Auftragsgrundkosten EXT	1.00 ST	
	: 2110179862 / Pos. 40 from 01/30/2025 500277575 / Pos. 40 from 01/30/2025		
40 10019670	Modulo Template costs	2.00 ST	
	: 2110179862 / Pos. 50 from 01/30/2025 500277575 / Pos. 50 from 01/30/2025		
50 10019660	Modulo Edge fabrication - 4100mm	1,541.400 M	
	: 2110179862 / Pos. 60 from 01/30/2025 500277575 / Pos. 60 from 01/30/2025		
	Modulo Edge fabrication - 2800mm	1,411.200 M	

For you to create

Pos.	Material ID Material description	Quantity	Weight
Order	confirmation: 2110179862 / Pos. 70 from 01/30/2025		
Purcha	ase order: 4500277575 / Pos. 70 from 01/30/2025		
70	1295238 Accessories Compact	26 CAR	85.8 kg
	DCZMODULO-MONTAGEKLAMMERN		
	Customs tariff: 76042990		
	country of origin : TR	0.736 m²	
		7.920 sqf	
Order	confirmation: 2110179862 / Pos. 80 from 01/30/2025		
Purcha	ase order: 4500277575 / Pos. 80 from 01/30/2025		
80	680023 40'container loading HPL/CP	1.00 ST	
	40'container loading HPL/CP		
	confirmation: 2110179862 / Pos. 90 from 01/30/2025		
	ase order: 4500277575 / Pos. 90 from 01/30/2025	- I	
90	10020026 Container Weighing fee HPL/Compact Container weighing fee HPL/CP	1.00 ST	
Order	confirmation: 2110179862 / Pos. 100 from 01/30/2025	•	
Purcha	ase order: 4500277575 / Pos. 100 from 01/30/2025		
100	680021 40' container Surcharge	1.00 ST	
	confirmation: 2110179862 / Pos. 110 from 01/30/2025 ase order: 4500277575 from 01/30/2025		
110	10019560 Flatbed Delivery - US	1.00 ST	
900001	1490390 JU Palette 4200x1400mm	2.000 ZPL	
		11.760 m²	
		126.584 sqf	
900002	1490388 GR Palette 2850x1400mm	2.000 ZPL	

For you to create



### BILL OF SALE TO G&R Construction and The Town of Belmont

### From

### Jantile Boston, LLC.

### KNOW ALL MEN BY THESE PRESENTS THAT

Jantile Inc. (hereinafter called the "Seller"), for and in consideration of the sum of \$103.244.00 and other good and valuable consideration to it in hand paid by G&R Construction, as Executive Construction Manager for Belmont Public Library, Project ("Buyer") with its principal office located in Hanover, Mass.(hereinafter called "G&R Construction"), receipt of which is hereby acknowledged, and further intending to be legally bound hereby, does hereby sell, transfer and assign to G&R Construction the goods, materials and/or equipment described in Schedule A hereto (hereinafter called the "Goods") and located on the premises described in that schedule, manufactured or in the process of manufacture for delivery to, or for use on or in connection with comercial construction project known Belmont Public Library as **Project** (hereinafter called the "Project"). And in the event that any of the Goods are in process of manufacture, this Bill of Sale is expressly intended to sell, transfer and assign the same in their completed state, as well as in the form and state they possess at the time of the execution of this instrument.

TO HAVE AND TO HOLD all and singular the Goods for Buyer, its successors and assigns, to their own use and behoof forever.

And the said Seller does hereby covenant with Buyer that it is the lawful owner of Goods; that they are free from all liens and claims whatsoever; that it has good right to sell the same; that it will warrant and defend same against the claims and demands of all persons.

The Seller will provide safe and proper storage for the Goods on its own premises or such other premises as may be described in the said Schedule until such time as Goods are delivered to the Project. Seller shall not move the Goods or its place of business identified above without thirty (30) days prior written notice to G&R Construction and/or Buyer.

The Seller will physically separate and/or segregate the Goods by means of ropes or other barriers, or as may otherwise be directed by G&R Construction, from any and all items of similar type and kind and will cause to be placed conspicuously and securely on the Goods in its plant or warehouse or other place described in Schedule A, as the case may be, a sign or signs in a form satisfactory to G&R Construction, which will identify such Goods as the property of Buyer and as intended for use on or in connection with the Project.

Seller agrees that Buyer, in addition to all of Buyer's other rights in connection with the Goods, has a security interest in the Goods securing Seller's performance of its duties and obligations under this Bill of Sale and the Subcontract/Purchase Contract, and that this Bill of Sale shall constitute a Security Agreement to Buyer and also a Financing Statement, both in accordance with the provisions of the uniform Commercial Code of every jurisdiction wherein such Code, or a variation of such Code, is in effect, and may also be so used by Buyer without in

any way abrogating, restricting or limiting the rights of Buyer under this Bill of Sale, the Subcontract/Purchase Contract referenced in Schedule A hereto, or under applicable law. The Seller hereby irrevocably nominates, constitutes, appoints and designates G&R Construction as its attorney-in-fact with the right, but not the obligation, to make, execute and deliver any and all other documents or papers, including without limitation. Security Agreements and Financing Statements, deemed necessary and proper by G&R Construction, in order to give full effect not only to the intent and meaning of the within sale, transfer and assignment, but also to the full protection intended to be herein given to Buyer under all other provisions of this Bill of Sale, the Subcontract/Purchase Contract and applicable law. The Seller hereby ratifies and confirms all acts and actions taken and done by G&R Construction as attorney-in-fact.

The Seller will cause the Goods to be continuously insured against fire, theft and all other hazards for the full amount of the Contract Value stated in Schedule A hereto, or such other amounts as may be agreed upon by Buyer, and the Seller does hereby agree to defend, indemnify and hold Buyer harmless for any loss, theft or destruction of the said Goods or any part thereof however caused, notwithstanding the payment made to Seller or the transfer of title to such property in this Bill of Sale. The policies of insurance provided for in this paragraph shall name G&R Construction, BUYER, as an additional insured or as a loss payee insured thereunder to the full extent of Buyer's insurable interest in the Goods. Such policies of insurance shall, in all material respects, including, without limitation, dates of expiration, deductibles and, if applicable, loss payable endorsements thereto, be in a form acceptable to Buyer, and shall specifically waive any cause(s) of action the insurer(s) under such policies may acquire by subrogation or otherwise against Buyer in connection with any loss, theft or destruction of the Goods. The amount of such insurance shall be increased from time to time in proportion to the increase in value of the Goods by any further process of manufacture or as may otherwise be directed by Buyer and the policies of insurance shall be renewed as necessary to fully protect Buyer's interest in the Goods under their delivery to the Project site. In the event such policies of insurance do not name Buyer as an insured, such policies of insurance shall contain a Loss Payable Endorsement, properly executed by the insurer(s) under such policies, which provide that loss shall be payable to Buyer in the full amount of the Contract Value or such other amount as may be agreed to by G&R Construction. Within ten (10) days of the execution of this Bill of Sale, Seller shall furnish certificate(s) of insurance which evidence such coverage to Buyer (including a copy of Loss Payable Endorsement as provided herein and which provide that the insurance will not be cancelled or changed until the expiration of thirty (30) days after written notice of such cancellation or change has been received by G&R Construction and/or Buyer.

Seller agrees that Contract Value set forth in Schedule A includes all Federal, State, County, Municipal and other taxes, including, but not limited to sales, use and other personal property taxes, which are or may be imposed by law on the sale, transfer, assignment or use of the Goods. Seller further agrees that any payment for the Goods, including any partial payment with respect thereto, shall constitute payment in full of all such sales, use and other personal property taxes.

Seller acknowledges and agrees that it executes this Bill of Sale in furtherance of the Subcontract/Purchase Contract referenced in Schedule A hereto, and that the sale, transfer and assignment of the Goods hereunder does not constitute acceptance of such Goods and further does not limit or impair Buyer's rights and remedies or relieve Seller of any of its duties and

obligations under the aforesaid Subcontract/Purchase Contract, with respect to such Goods or otherwise, including any warranties or guarantees provided therein by operation of law. Accordingly, the obligation for the performance of said Subcontract/Purchase Contract between Seller and Buyer shall continue in full force and effect, including but not limited to, the obligation to deliver the Goods described in Schedule A pursuant to the terms of the Subcontract/Purchase Contract.

This Bill of Sale and all matters arising in connection with this Bill of Sale shall be governed in all respects by the laws of the State of Massachussetts, without giving effect to principles of conflicts of law. Any litigation arising out of or connected in any way with this Bill of Sale shall take place in a state or federal court of competent jurisdiction in the County of Worcester, Town of Milford and State of Massachusetts. There shall be no consolidation of actions or proceedings or joinder of issues that would result in the removal of the applicable action or proceeding from the court hereinabove provided. The parties hereby waive trial by jury in any such action or proceeding. IN WITNESS WHEREOF, the said Seller has hereunto set its hand and seal and otherwise duly executed and signed this instrument this 20<sup>th</sup> day of March, 2025.

Jantile Boston, LLC Seller

Signature

Richard Harnden Name of Authorized Signator

Project Manager Official Title (Officer)

CORPORATE SEAL:

### FOR CORPORATION

STATE OF: Massachussetts)

: SS:

COUNTY OF Norfolk)

On the 20<sup>th</sup> day of March, 2025 before me personally came Richard Harnden, to me known, who being by me duly sworn, did depose and say:

That he resides in Middleborough, MA that he is the Project Manager (Officer) of Jantile Boston, LLC. the Corporation described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to said instrument is such corporate seal; and that it was so affixed by order of the Board of Directors of said corporation, and that he signed his name thereto by like order.

1)DELDES

Wendy Champers; NOTARY PUBLIC My commission expires: 12/2/27

## **Transfer of Title**

Project Owner: G&R Construction and The Town of Belmont

Know all men by these presents That Jantile Boston, LLC. in consideration of the

Sum of **\$103,244.00** less retainage, paid by owner do hereby grant, sell, transfer and deliver unto the said owner the following goods and chattels on attached Stored Material List.

The above-mentioned materials being all or part of the materials for the following project: Belmont Public Library project. Such now are being stored at Jantile Boston, LLC warehouse at 6 Perry Drive, Foxboro, MA 02368.

To have and hold and singular the said good and chattels to the said owner mentioned above and assigns to their own use behoove forever. And hereby covenant with the Guarantee that we are the lawful owner of said goods and chattels: that they are free from all encumbrances: that we have good right to sell the same as aforesaid: and that we will warrant and defend the same against the lawful claims and demands of all persons. We also agree to relinquish all final rights, titles and interests in the above-mentioned materials for the sum stated above, less retainage and agree not to make and future claims to the owner and above the amount stated.

We also grant the owner and his agents and his agents the right any time to enter the stored site of said materials and remove said materials as so desired by owner.

IN WITNESS WHEREOF, the said Seller has hereunto set its hand and seal and otherwise duly executed and signed this instrument this 20<sup>th</sup> day of March, 2025.

Signature

Richard Harnden – Project Manager Jantile Boston LLC

STATE OF: Massachusetts)

: SS:

COUNTY OF Norfolk)

On the 20<sup>th</sup> day of March, 2025 before me personally came Richard Harnden, to me known, who being by me duly sworn, did depose and say:

That he resides in Middleborough, Ma. that he is Project Manager (Officer) of Jantile Boston, LLC. the Corporation described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to said instrument is such corporate seal; and that it was so affixed by order of the Board of Directors of said corporation, and that he signed his name thereto by like order.

Wendy Chambers, NOT PUBLIC

Wendy Chambers, NOTARY PUBLIC My commission expires: 12/2/27



## Stored Material Addendum Schedule A

March 20, 2025

### **Project: Belmont Public Library Project**

Description of Material Insured:	Amount
Waterfall Tile	\$51,637
Frammento Tile	\$11,232
WOW Peacock Tile	\$32,431
Setting Materials	\$7,944

### Stored at:

6 Perry Drive Foxboro, MA 02035











		Client	#: 358	8780	)			JANT	ILEINC		
	40	CORD. CERT	IFIC	CA	TE OF LIABI	LIT	Y INSU	-	_		M/DD/YYYY) 2025
С В R	THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER. IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed.										
lf	SUE	RTANT: If the certificate holder is BROGATION IS WAIVED, subject t ertificate does not confer any rigi	to the	term	is and conditions of the p	policy,	certain polic	ies may requ			
-	DUCE					CONTAC NAME:					
		r Strong & Buckelew					, Ext): 856-47		FAX (A/C, No):		
-		x 99106				E-MAIL	<sub>ss:</sub> tdonde@	@connerstr	ong.com		r
		en, NJ 08101 1-3220			-			. ,	FORDING COVERAGE		NAIC #
-		1-3220						-	Ity Co of America		25674
INSU	IRED	Jantile Boston LLC						s Indemnity C			25658
		100 Business Park Drive			-				rance Company		16535 27154
		Armonk, NY 10504			-			Specialty Inst relers Indemn			27154
		·			_				company of America		25666
00		AGES CER	TIEIC	TE	NUMBER:	INSURE	RF: ITavelet		REVISION NUMBER:		23000
TI IN C E	HIS I IDICA ERTII XCLU	S TO CERTIFY THAT THE POLICIES TED. NOTWITHSTANDING ANY RE FICATE MAY BE ISSUED OR MAY F ISIONS AND CONDITIONS OF SUCH	of IN Quirei Pertaii Polic	NSUR MENT N, T CIES.	RANCE LISTED BELOW HAV I, TERM OR CONDITION OF HE INSURANCE AFFORDED	F ANY ( D BY TH /E BEEN	CONTRACT OF HE POLICIES	THE INSURED R OTHER DO DESCRIBED I BY PAID CLAI	NAMED ABOVE FOR THE CUMENT WITH RESPECT HEREIN IS SUBJECT TO /	TO WH	ICH THIS
INSR LTR		TYPE OF INSURANCE	ADDLS	NVD	POLICY NUMBER		POLICY EFF (MM/DD/YYYY)		LIMIT	-	
Α	X	COMMERCIAL GENERAL LIABILITY			DTCO6T225968TIL2		07/01/2024	07/01/2025	EACH OCCURRENCE DAMAGE TO RENTED PREMISES (Ea occurrence)	\$2,00 \$300,	0,000 000
									MED EXP (Any one person)	\$ <b>10,0</b>	00
									PERSONAL & ADV INJURY	\$2,00	0,000
	GEN								GENERAL AGGREGATE	\$4,00	0,000
		POLICY X PRO- JECT LOC							PRODUCTS - COMP/OP AGG	\$ <b>4,00</b> \$	0,000
Е	AUT				8106T2266152426G		07/01/2024	07/01/2025	COMBINED SINGLE LIMIT (Ea accident)	<sub>\$</sub> 2,00	0,000
	X								BODILY INJURY (Per person)	\$	
		OWNED SCHEDULED AUTOS ONLY AUTOS HIRED NON-OWNED							BODILY INJURY (Per accident) PROPERTY DAMAGE	\$	
		HIRED AUTOS ONLY NON-OWNED AUTOS ONLY							(Per accident)	\$ \$	
В		UMBRELLA LIAB X OCCUR			CUP8W2974652426		07/01/2024	07/01/2025	EACH OCCURRENCE	\$5,00	0,000
_	X	EXCESS LIAB CLAIMS-MADE							AGGREGATE		0,000
С		DED RETENTION \$			AEC740979001				2nd Layer XS	\$ <b>\$5</b> M	x \$5M
F	AND	RKERS COMPENSATION EMPLOYERS' LIABILITY Y / N			UB4Y8363962426G		07/01/2024	07/01/2025		4.00	
	OFF	ICER/MEMBER EXCLUDED?	N/A						E.L. EACH ACCIDENT		0,000
	İf ye	ndatory in NH)							E.L. DISEASE - EA EMPLOYEE		,
D		CRIPTION OF OPERATIONS below			7100425280002		07/01/2024	07/01/2025	E.L. DISEASE - POLICY LIMIT \$1,000,000 Limit	\$ <b>1,00</b>	0,000
RE Sto Sto (Se	: Be ored ored ored	TION OF OPERATIONS / LOCATIONS / VEHIC Ilmont Public Library - 336 Co Material: Wall and Floor Tile Material Value: \$103,244.00 Material Location: 6 Perry Dr ttached Descriptions) ICATE HOLDER	ncord , Setti	l Av ing l	enue, Belmont, MA 02 Materials	2478	e attached if mo	bre space is requ	ired)		
						eno.				NCELL	
		G&R Construction 1236 Hanover Street				THE	EXPIRATION	N DATE THE	ESCRIBED POLICIES BE CA REOF, NOTICE WILL B LICY PROVISIONS.		

AUTHORIZED REPRESENTATIVE

<u>mel</u> W. ' Whenel Trapen

1236 Hanover Street Hanover, MA 02339

<sup>© 1988-2015</sup> ACORD CORPORATION. All rights reserved.

## **DESCRIPTIONS (Continued from Page 1)**

G&R Construction, Inc., The Town of Belmont, CHA Consulting and Oudens Ello Architecture LLC are included as Additional Insureds on a primary and non-contributory basis on the above referenced Commercial General Liability Policy, Auto Liability Policy, and Excess Liability Policy if required by written contract. Waiver of Subrogation applies if required by written contract and permitted by law.



## **CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY) 3/20/2025

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.									
IMPORTANT: If the certificate holder If SUBROGATION IS WAIVED, subjecthis certificate does not confer rights	to tl	ne tei	rms and conditions of the	e policy	, certain p	olicies may			
PRODUCER		oun		CONTAC					
RogersGray, A Baldwin Risk Partner				NAME: PHONE	000 55	2 4004	FAX	077.04	0.0450
410 University Ave				(A/C, No,	Ext): 800-55	3-1801		877-81	0-2150
Westwood MA 02090				ADDRESS	s: mail@ro	gersgray.com			
							DING COVERAGE		NAIC #
				INSURER	A: Selectiv	e Insurance C	o of Sout		19259
INSURED K & K Acoustical Ceilings, Inc.			K&KACOU-02	INSURER	в: Selectiv	e Insurance C	o of the		39926
1881 Main Street Unit #7				INSURER	c: Philadel	phia Indemnit	y Insuran		18058
Tewksbury MA 01876				INSURER	D: A.I.M. M	lutual Insuran	ce Compan		33758
				INSURER	E:				
				INSURER	F:				
COVERAGES CEF	TIFI	CATE	NUMBER: 1988492250				<b>REVISION NUMBER:</b>		
THIS IS TO CERTIFY THAT THE POLICIES INDICATED. NOTWITHSTANDING ANY R CERTIFICATE MAY BE ISSUED OR MAY EXCLUSIONS AND CONDITIONS OF SUCH	equif Pert Poli	REMEI AIN,	NT, TERM OR CONDITION THE INSURANCE AFFORDE LIMITS SHOWN MAY HAVE	OF ANY ED BY T BEEN RE	CONTRACT HE POLICIE EDUCED BY	OR OTHER I S DESCRIBEI PAID CLAIMS.	DOCUMENT WITH RESPE D HEREIN IS SUBJECT T	ст то	WHICH THIS
INSR LTR TYPE OF INSURANCE	INSD	WVD	POLICY NUMBER	(	POLICY EFF MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMI	тs	
A X COMMERCIAL GENERAL LIABILITY CLAIMS-MADE X OCCUR	Y	Y	S 2069709		1/1/2025	1/1/2026	EACH OCCURRENCE DAMAGE TO RENTED PREMISES (Ea occurrence)	\$ 1,000 \$ 500,0	,
							MED EXP (Any one person)	\$ 15,00	0
							PERSONAL & ADV INJURY	\$ 1,000	,000
GEN'L AGGREGATE LIMIT APPLIES PER:							GENERAL AGGREGATE	\$ 3,000	.000
POLICY X PRO- JECT X LOC							PRODUCTS - COMP/OP AGG	\$ 3,000	,
X OTHER: GL/Prop Ded							Deductible	\$0	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
B AUTOMOBILE LIABILITY	Y	Y	A 9099283		1/1/2025	1/1/2026	COMBINED SINGLE LIMIT (Ea accident)	\$ 1,000	.000
X ANY AUTO			11 0000200		11 11 2020	17 17 2020	(Ea accident) BODILY INJURY (Per person)	\$ 20,00	,
OWNED SCHEDULED							BODILY INJURY (Per accident		
X HIRED ONLY X NON-OWNED							PROPERTY DAMAGE	\$ 40,00	
AUTOS ONLY AUTOS ONLY							(Per accident)		
								\$	
A X UMBRELLA LIAB X OCCUR	Y	Y	S 2069709		1/1/2025	025 1/1/2026	EACH OCCURRENCE	+ • • , •	00,000
EXCESS LIAB CLAIMS-MADE							AGGREGATE	\$\$10,0	00,000
DED X RETENTION \$ 0								\$	
D WORKERS COMPENSATION AND EMPLOYERS' LIABILITY		Y	WMZ-800-8008592-2025A		1/1/2025	1/1/2026	X PER OTH- STATUTE ER		
AND EMPLOTERS LABILITY ANYPROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBEREXCLUDED?	N/A						E.L. EACH ACCIDENT	\$1,000	,000
(Mandatory in NH)							E.L. DISEASE - EA EMPLOYEI	\$ 1,000	,000
If yes, describe under DESCRIPTION OF OPERATIONS below							E.L. DISEASE - POLICY LIMIT	\$ 1,000	,000
C Excess Umbrella			PHUB893707		1/1/2025	1/1/2026	Per Occur/Aggregate	\$10,0	00,000
DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required) When Required by Written Contract the following Applies: General Liability – Additional Insured Ongoing & Completed Operations (CG7988 10/23) Primary and Non-Contributory Basis & Waiver of Subrogation (CG7300 10/23) Automobile – Additional Insured, Primary and Non-Contributory Basis, Waiver of Subrogation (CA7809 04/23) Workers Compensation – Waiver of Subrogation (WC 000313 4/84) Primary Umbrella – Follows Form over underlying General Liability, Automobile, and employers Liability. Additional insured follows form Primary and Non-Contributory Basis (CXL449 06/17), Waiver of Subrogation (CXL456 06/22 Excess Umbrella - Follows form over the Primary Umbrella & Primary and Non-Contributory (MANUSCRIPT 1 10/15) Waiver of Subrogation (MANUSCRIPT 2 See Attached									
CERTIFICATE HOLDER				CANC	ELLATION				
G & R Construction 253 Centre St				THE ACCO	EXPIRATIO	N DATE THE	ESCRIBED POLICIES BE ( EREOF, NOTICE WILL Y PROVISIONS.		
Quincy MA 02169				AUTHORIZED REPRESENTATIVE					
•					© 19	88-2015 AC	ORD CORPORATION.	All ria	hts reserved

AGENCY CUSTOMER ID: K&KACOU-02

LOC #:

10	OR	-B
AC	Un	$\boldsymbol{\nu}$

## ADDITIONAL REMARKS SCHEDULE

Page 1 of 1

AGENCY RogersGray, A Baldwin Risk Partner	NAMED INSURED K & K Acoustical Ceilings, Inc. 1881 Main Street Unit #7 Tewksbury MA 01876	
POLICY NUMBER		
CARRIER	NAIC CODE	
		EFFECTIVE DATE:

### ADDITIONAL REMARKS

### THIS ADDITIONAL REMARKS FORM IS A SCHEDULE TO ACORD FORM,

FORM NUMBER: 25 FORM TITLE: CERTIFICATE OF LIABILITY INSURANCE

10/15) No residential exclusions Project: Belmont Public Library Stored Location: 1881 Main St #10, Tewksbury, MA 01876 Property \$: \$381,000.00 Property: Turf Felt Baffles & 9Wood Wood Grille Panels

G & R Construction is included as cited above.

## ElitePac<sup>®</sup> General Liability Extension Endorsement

### COMMERCIAL GENERAL LIABILITY CG 73 00 10 23

### SUMMARY OF COVERAGES (including index)

This is a summary of the various additional coverages and coverage modifications provided by this endorsement. No coverage is provided by this summary. Refer to the actual endorsement (Pages **3**-through-**9**) for changes affecting your insurance protection.

DESCRIPTION	PAGE FOUND
Additional Insureds — Primary and Non-Contributory Provision	Page 8
Blanket Additional Insureds — As Required By Contract	Page 5
<ul> <li>Owners, Lessees or Contractors (includes Architects, Engineers or Surveyors)</li> <li>Lessors of Leased Equipment</li> <li>Managers or Lessors of Premises</li> <li>Mortgagees, Assignees and Receivers</li> <li>Any Other person or organization other than a joint venture</li> <li>Grantors of Permits</li> </ul>	
Broad Form Vendors Coverage	Page 7
Damage To Premises Rented To You (Including Fire, Lightning or Explosion)	Page 3
Electronic Data Liability (\$100,000)	Page 4
Employee Definition Amended	Page 9
Employees As Insureds Modified	Page 5
Employer's Liability Exclusion Amended (Not applicable in New York)	Page 3
Incidental Malpractice Exclusion modified	Page 8
Knowledge of Occurrence, Claim, Suit or Loss	Page 8
Liberalization Clause	Page 8
Mental Anguish Amendment (Not applicable to New York)	Page 10
Newly Formed or Acquired Organizations	Page 5
Non-Owned Aircraft	Page 3
Non-Owned Watercraft (under 60 feet)	Page 3
Not-for-profit Members — as additional insureds	Page 5
Personal And Advertising Injury — Discrimination Amendment (Not applicable in New York)	Page 9
Products Amendment (Medical Payments)	Page 4
Supplementary Payments Amended — Bail Bonds (\$5,000) and Loss of Earnings (\$1,000)	Page 4
Two or More Coverage Parts or Policies Issued By Us	Page 9
Unintentional Failure to Disclose Hazards	Page 8
Waiver of Transfer of Rights of Recovery (subrogation)	Page 8
When Two or More Coverage Parts of this Policy Apply to a Loss	Page 3
Copyright, 2023 Selective Insurance Company of America. All rights reserved.	CG 73 00 10

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

**INSURED'S COPY** 

CG 73 00 10 23 Page 1 of 10 THIS PAGE IS INTENTIONALLY LEFT BLANK.

**INSURED'S COPY** 

## ElitePac<sup>®</sup> General Liability Extension Endorsement

### COMMERCIAL GENERAL LIABILITY CG 73 00 10 23

### THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies the insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART

The **SECTIONS** of the Commercial General Liability Coverage Form identified in this endorsement will be amended as shown below. However, **if (a) two or more Coverage Parts of this policy, or (b) two or more forms or endorsements within the same Coverage Part apply to a loss,** coverage provision(s) with the broadest language will apply, unless specifically stated otherwise within the particular amendment covering that loss.

With respect to coverage provided by this endorsement, the provisions of the Coverage Form apply unless modified by the endorsement.

### **COVERAGES** — Amendments

SECTION I — COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY

### EXCLUSIONS

### **Employer's Liability Amendment**

(This provision is not applicable in the State of New York).

The following is added to Exclusion e. Employer's Liability under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions:

This exclusion also does not apply to any "temporary worker".

### Non-Owned Aircraft, Auto or Watercraft

- A. Paragraph (2) of Exclusion g. Aircraft, Auto Or Watercraft under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions is deleted in its entirety and replaced with the following:
  - (2) A watercraft you do not own that is:
    - (a) Less than 26 feet long and not being used to carry persons or property for a charge; or
    - (b) At least 26 feet, but less than 60 feet long, and not being used to carry persons or property for a charge. Any person is an insured who uses or is responsible for the use of such watercraft with your expressed or implied consent. However, if the insured has any other valid and collectible insurance for "bodily injury" or "property damage" that would be covered under this provision, or on any other basis, this coverage is then excess, and subject to Condition 4. Other Insurance, b. Excess Insurance under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS.

B. The following is added to Exclusion g. Aircraft, Auto Or Watercraft under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions:

This exclusion does not apply to:

(6) Any aircraft, not owned or operated by any insured, which is hired, chartered or loaned with a paid crew. However, if the insured has any other valid and collectible insurance for "bodily injury" or "property damage" that would be covered under this provision, or on any other basis, this coverage is then excess, and subject to Condition 4. Other Insurance, b. Excess Insurance under SECTION IV COMMERCIAL GENERAL LIABILITY CONDITIONS.

### Damage To Premises Rented to You

A. The last paragraph of Paragraph 2. Exclusions under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE is deleted in its entirety and replaced with the following:

Exclusions **c. through n.** do not apply to damage by fire, lightning or explosion to premises rented to you or temporarily occupied by you with the permission of the owner. A separate limit of insurance applies to this coverage as described in **SECTION III** — **LIMITS OF INSURANCE.** 

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

- B. Paragraph 6. under SECTION III LIMITS OF INSURANCE is deleted in its entirety and replaced with the following:
  - 6. Subject to Paragraph 5. above, the most we will pay under COVERAGE A for damages because of "property damage" to any one premises, while rented to you, or in the case of damage caused by fire, lightning or explosion, while rented to you or temporarily occupied by you with permission of the owner, for all such damage caused by fire, lightning or explosion proximately caused by the same event, whether such damage results from fire, lightning or explosion or any combination of the three, is the amount shown in the Declarations for the Damage To Premises Rented To You Limit.
- C. Paragraph a. of Definition 9. "Insured contract" under SECTION V — DEFINITIONS is deleted in its entirety and replaced with the following:
  - a. A contract for a lease of premises. However, that portion of the contract for a lease of premises that indemnifies any person or organization for damage by fire, lightning or explosion to premises while rented to you or temporarily occupied by you with the permission of the owner is not an "insured contract";

### **Electronic Data Liability**

- A. Exclusion p. Access or Disclosure Of Confidential Or Personal Information And Data-related Liability under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions is deleted in its entirety and replaced by the following:
  - p. Access or Disclosure Of Confidential Or Personal Information And Data-related Liability

Damages arising out of:

- (1) Any access to or disclosure of any person's or organization's confidential or personal information, including patents, trade secrets, processing methods, customer lists, financial information, credit card information or any other type of nonpublic information; or
- (2) The loss of, loss of use of, damage to, corruption of, inability to access, or inability to manipulate "electronic data" that does not result from physical injury to tangible property.

This exclusion applies even if damages are claimed for notification costs, credit monitoring expenses, forensic expenses, public relations expenses or any other loss, cost or expense incurred by you or others arising out of that which is described in Paragraph (1) or (2) above. B. The following paragraph is added to SECTION III — LIMITS OF INSURANCE:

Subject to **5.** above, the most we will pay under **COVERAGE A** for "property damage" because of all loss of "electronic data" arising out of any one "occurrence" is a sub-limit of \$100,000.

### SECTION I — COVERAGE C MEDICAL PAYMENTS EXCLUSIONS

### Any Insured Amendment

Exclusion **a. Any Insured** under **COVERAGE C MEDICAL PAYMENTS, 2. Exclusions** is deleted in its entirety and replaced with the following:

a. Any Insured

To any insured.

This exclusion does not apply to:

- (1) "Not-for-profit members";
- (2) "Golfing facility" members who are not paid a fee, salary, or other compensation; or
- (3) "Volunteer workers".

This exclusion exception does not apply if **COVERAGE C MEDICAL PAYMENTS** is excluded by another endorsement to this Coverage Part.

### **Product Amendment**

Exclusion f. Products-Completed Operations Hazard under COVERAGE C MEDICAL PAYMENTS, 2. Exclusions is deleted in its entirety and replaced with the following:

### f. Products-Completed Operations Hazard

Included within the "products-completed operations hazard".

This exclusion does not apply to "your products" sold for use or consumption on your premises, while such products are still on your premises.

This exclusion exception, does not apply if **COVERAGE C MEDICAL PAYMENTS** is excluded by another endorsement to this Coverage Part.

# SECTION I — SUPPLEMENTARY PAYMENTS — COVERAGES A AND B

### Expenses For Bail Bonds And Loss Of Earnings

- A. Subparagraph 1.b. under SUPPLEMENTARY PAYMENTS — COVERAGES A AND B is deleted in its entirety and replaced with the following:
  - **b.** Up to \$5,000 for cost of bail bonds required because of accidents or traffic law violations arising out of the use of any vehicle to which Bodily Injury Liability Coverage applies. We do not have to furnish these bonds.

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

- B. Subparagraph 1.d. under SUPPLEMENTARY PAYMENTS — COVERAGES A AND B is deleted in its entirety and replaced with the following:
  - **d.** All reasonable expenses incurred by the insured at our request to assist us in the investigation or defense of the claim or "suit", including actual loss of earnings up to \$1,000 a day because of time off from work.

### SECTION II — WHO IS AN INSURED — Amendments

### **Not-for-Profit Organization Members**

The following paragraph is added to SECTION II — WHO IS AN INSURED:

If you are an organization other than a partnership, joint venture, or a limited liability company, and you are a not-for-profit organization, the following are included as additional insureds:

- **1.** Your officials;
- 2. Your trustees;
- 3. Your members;
- 4. Your board members;
- 5. Your commission members;
- 6. Your agency members;
- 7. Your insurance managers;
- 8. Your elective or appointed officers; and
- 9. Your "not-for-profit members".

However only with respect to their liability for your activities or activities they perform on your behalf.

### **Employees As Insureds Modified**

- A. Subparagraph 2.a.(1)(a) under SECTION II WHO IS AN INSURED does not apply to "bodily injury" to a "temporary worker" caused by a co-"employee" who is not a "temporary worker".
- B. Subparagraph 2.a.(2) under SECTION II WHO IS AN INSURED does not apply to "property damage" to the property of a "temporary worker" or "volunteer worker" caused by a co-"employee" who is not a "temporary worker" or "volunteer worker".
- C. Subparagraph 2.a.(1)(d) under SECTION II WHO IS AN INSURED does not apply to "bodily injury" caused by cardio-pulmonary resuscitation or first aid services administered by a co-"employee".

With respect to this provision only, Subparagraph (1) of Exclusion 2. e. Employer's Liability under SECTION I — COVERAGES, COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY does not apply.

### **Newly Formed Or Acquired Organizations**

A. Subparagraph 3.a. under SECTION II — WHO IS AN INSURED is deleted in its entirety and replaced with the following:

- a. Coverage under this provision is afforded only until the 180th day after you acquire or form the organization or the end of the policy period, whichever is earlier. However,
   COVERAGE A does not apply to "bodily injury" or "property damage" that occurred before you acquired or formed the organization.
- B. The following paragraph is added to SECTION
   II WHO IS AN INSURED, Paragraph 3:

If you are engaged in the business of construction of dwellings three stories or less in height, or other buildings three stories or less in height and less than 25,000 square feet in area, you will also be an insured with respect to "your work" only, for the period of time described above, for your liability arising out of the conduct of any partnership or joint venture of which you are or were a member, even if that partnership or joint venture is not shown as a Named Insured. However, this provision only applies if you maintain or maintained an interest of at least fifty percent in that partnership or joint venture for the period of that partnership or joint venture.

This provision does not apply to any partnership or joint venture that has been dissolved or otherwise ceased to function for more than thirty-six months.

With respect to the insurance provided by this provision, **Newly Formed or Acquired Organizations,** the following is added to **SECTION IV** — **COMMERCIAL GENERAL LIABILITY**, Paragraph **4. Other Insurance,** Subparagraph **b. Excess Insurance:** 

The insurance provided by this provision, **Newly Formed or Acquired Organizations,** is excess over any other insurance available to the insured, whether primary, excess, contingent or on any other basis.

(All other provisions of this section remain unchanged)

Blanket Additional Insureds — As Required By Contract

A. Subject to the Primary and Non-Contributory provision set forth in this endorsement, SECTION II
 — WHO IS AN INSURED is amended to include as an additional insured:

### 1. Owners, Lessees or Contractors/Architects, Engineers and Surveyors

a. Any person or organization for whom you are performing operations when you and such person or organization have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional insured on your commercial general liability policy; and

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

**INSURED'S COPY** 

**b.** Any other person or organization, including any architects, engineers or surveyors not engaged by you, whom you are required to add as an additional insured under your policy in the contract or agreement in Paragraph **a.** above:

Such person or organization is an additional insured only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by:

- (1) Your acts or omissions; or
- (2) The acts of omissions of those acting on your behalf;

in the performance of your ongoing operations performed for the additional insured in Paragraph **a.**, above.

However, this insurance does not apply to:

"Bodily injury", "property damage" or "personal and advertising injury" arising out of the rendering of, or the failure to render, any professional architectural, engineering or surveying services by or for you, including:

- (1) The preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; and
- (2) Supervisory, inspection, architectural or engineering activities.

Professional services do not include services within construction means, methods, techniques, sequences and procedures employed by you in connection with your operations in your capacity as a construction contractor.

A person or organization's status as an additional insured under this endorsement ends when your operations for the person or organization described in Paragraph **a.** above are completed.

### 2. Other Additional Insureds

Any of the following persons or organizations with whom you have agreed in a written contract, written agreement or written permit that such persons or organizations be added as an additional insured on your commercial general liability policy:

### a. Lessors of Leased Equipment

Any person or organization from whom you lease equipment, but only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by your maintenance, operation or use of equipment leased to you by such person or organization. With respect to the insurance afforded to these additional insureds, this insurance does not apply to any "occurrence" which takes place after the equipment lease expires.

### b. Managers or Lessors of Premises

Any person or organization from whom you lease premises, but only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by you or those acting on your behalf in connection with the ownership, maintenance or use of that part of the premises leased to you.

This insurance does not apply to any "occurrence" which takes place after you cease to be a tenant of that premises.

### c. Mortgagees, Assignees or Receivers

Any person or organization with respect to their liability as mortgagee, assignee or receiver and arising out of the ownership, maintenance or use of your premises.

This insurance does not apply to any "occurrence" which takes place after the mortgage is satisfied, or the assignment or receivership ends.

### d. Any Person or Organization Other Than A Joint Venture

Any person or organization (other than a joint venture of which you are a member), but only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by your acts or omissions or the acts of omissions of those acting on your behalf in the performance of your ongoing operations or in connection with property owned by you.

e. State or Governmental Agency or Political Subdivision — Permits or Authorizations

Any state or governmental agency or subdivision or political subdivision, but only with respect to:

(1) Operations performed by you or on your behalf for which the state or governmental agency or subdivision or political subdivision has issued a permit or authorization; or

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

- (2) The following hazards for which the state or governmental agency or subdivision or political subdivision has issued a permit or authorization in connection with premises you own, rent or control and to which this insurance applies:
  - (a) The existence, maintenance, repair, construction, erection or removal of advertising signs, awnings, canopies, cellar entrances, coal holes, driveways, manholes, marquees, hoist away openings, sidewalk vaults, street banners or decorations and similar exposures;
  - (b) The construction, erection or removal of elevators; or
  - (c) The ownership, maintenance or use of any elevators covered by this insurance.

This insurance does not apply to:

- i. "Bodily injury" or "property damage" arising out of operations performed for the federal government, state or municipality; or
- ii. "Bodily injury" or "property damage" included within the "products-completed operations hazard".

With respect to Paragraphs **2.b.** through **2.d.**, this insurance does not apply to structural alterations, new construction or demolition operations performed by or on behalf of such person or organization.

- **B.** The insurance coverage afforded to the additional insureds in this coverage extension:
  - Does not apply unless the written contract or written agreement has been signed by the Named Insured or written permit issued prior to the "bodily injury" or "property damage" or "personal and advertising injury";
  - 2. Only applies to the extent permitted by law; and
  - **3.** Will not be broader than that which you are required by the written contract, written agreement, or written permit to provide to such additional insured.

### **Broad Form Vendors Coverage**

Subject to the **Primary and Non-Contributory** provision set forth in this endorsement, **SECTION II** — **WHO IS AN INSURED** is amended to include as an additional insured any person or organization (referred to below as vendor) for whom you have agreed in a written contract or written agreement to provide coverage as an additional insured under your policy. Such person or organization is an additional insured only with respect to "bodily injury" or "property damage" arising out of "your products" which are distributed or sold in the regular course of the vendor's business. However, the insurance afforded the vendor does not apply to:

- a. "Bodily injury" or "property damage" for which the vendor is obligated to pay damages by reason of the assumption of liability in a contract or agreement; however this exclusion does not apply to liability for damages that the vendor would have in the absence of the contract or agreement;
- **b.** Any express warranty unauthorized by you;
- **c.** Any physical or chemical change in the product made intentionally by the vendor;
- **d.** Repackaging, unless unpacked solely for the purpose of inspection, demonstration, testing, or the substitution of parts under instructions from the manufacturer, and then repackaged in the original container;
- e. Any failure to make such inspections, adjustments, tests or servicing as the vendor has agreed to make or normally undertakes to make in the usual course of business in connection with the sale of the product; or
- f. Products which, after distribution or sale by you, have been labeled or re-labeled or used as a container, part of ingredient of any other thing or substance by or for the vendor; however this insurance does not apply to any insured person or organization, from who you have acquired such products, or any ingredient, part or container, entering into, accompanying or containing such products.

The provisions of this coverage extension do not apply unless the written contract or written agreement has been signed by the Named Insured prior to the "bodily injury" or "property damage".

**INSURED'S COPY** 

### **Incidental Malpractice**

Subparagraph **2.a.(1)(d)** under **SECTION II** — **WHO IS AN INSURED** is deleted in its entirety and replaced with the following:

(d) Arising out of his or her providing or failing to provide professional health care services.

This does not apply to nurses, emergency medical technicians or paramedics if you are not in the business or occupation of providing any such professional services.

This also does not apply to "bodily injury" caused by cardio-pulmonary resuscitation or first aid services administered by a co-"employee".

This provision does not apply if you are a Social Service or Senior Living risk.

## SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS — Amendments

### Knowledge Of Occurrence, Claim, Suit Or Loss

The following is added to Paragraph 2. Duties in the Event of Occurrence, Offense, Claim or Suit under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

The requirements under this paragraph do not apply until after the "occurrence" or offense is known to:

- 1. You, if you are an individual;
- 2. A partner, if you are a partnership;
- **3.** An "executive officer" or insurance manager, if you are a corporation;
- **4.** Your members, managers or insurance manager, if you are a limited liability company; or
- 5. Your elected or appointed officials, officers, members, trustees, board members, commission members, agency members, or your administrator or your insurance manager if you are an organization other than a partnership, joint venture, or limited liability company.

#### Primary and Non-Contributory Provision

The following is added to Paragraph 4. Other Insurance, b. Excess Insurance under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

This insurance is primary to and we will not seek contribution from any other insurance available to an additional insured under this policy provided that:

(1) The additional insured is a Named Insured under such other insurance; and

(2) You have agreed in a written contract, written agreement or written permit that this insurance would be primary and would not seek contribution from any other insurance available to the additional insured.

## Unintentional Failure To Disclose Hazards

The following is added to Paragraph 6. Representations under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

However, if you should unintentionally fail to disclose any existing hazards in your representations to us at the inception date of the policy, or during the policy period in connection with any additional hazards, we shall not deny coverage under this Coverage Part based upon such failure to disclose hazards.

## Waiver Of Transfer Of Rights Of Recovery

The following is added to Paragraph 8. Transfer of Rights Of Recovery Against Others To Us under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

We will waive any right of recovery against a person or organization because of payments we make under this Commercial General Liability Coverage Part. This waiver applies only if the insured has agreed in a written contract or written agreement to:

- **1.** Waive any right of recovery against that person or organization; or
- 2. Assume the liability of that person or organization pursuant to a written contract or written agreement that qualifies as an "insured contract"; and
- **3.** Include such person or organization as an additional insured on your policy.

Such waiver by us applies only to that person or organization identified above, and only to the extent that the insured has waived its right of recovery against such person or organization prior to loss.

#### Liberalization

The following condition is added to **SECTION IV** — **COMMERCIAL GENERAL LIABILITY CONDITIONS**:

If we revise this Coverage Part to provide more coverage without additional premium charge, subject to our filed company rules, your policy will automatically provide the additional coverage as of the day the revision is effective in your state.

INSURED'S COPY

## Two or More Coverage Parts or Policies Issued By Us

(This provision is not Applicable in the state of New York or Wisconsin).

## The following condition is added to **SECTION IV** — **COMMERCIAL GENERAL LIABILITY CONDITIONS:**

It is our intention that the various coverage parts or policies issued to you by us, or any company affiliated with us, do not provide any duplication or overlap of coverage. We have exercised diligence to draft our coverage parts and policies to reflect this intention. However, if the facts and circumstances that will respond to any claim or "suit" give rise to actual or claimed duplication or overlap of coverage between the various coverage parts or policies issued to you by us or any company affiliated with us, the limit of insurance under all such coverage parts or policies combined shall not exceed the highest applicable limit under this coverage, or any one of the other coverage forms or policies.

This condition does not apply to any Excess or Umbrella policy issued by us specifically to apply as excess insurance over this coverage part or policy to which this coverage part is attached.

## SECTION V — DEFINITIONS

## Discrimination

(This provision does not apply in New York).

**A.** The following is added to Definition **14.** "Personal and advertising injury":

"Personal and advertising injury" also means "discrimination" that results in injury to the feelings or reputation of a natural person, however only if such "discrimination" or humiliation is:

- 1. Not done by or at the direction of:
  - a. The insured; or
  - b. Anyone considered an insured under SECTION II WHO IS AN INSURED;
- **2.** Not done intentionally to cause harm to another person.
- **3.** Not directly or indirectly related to the employment, prospective employment or termination of employment of any person or persons by any insured.
- **4.** Not arising out of any "advertisement" by the insured.
- B. The following definition is added to SECTION V DEFINITIONS:

"Discrimination" means:

**a.** Any act or conduct that would be considered discrimination under any applicable federal, state, or local statute, ordinance or law;

- **b.** Any act or conduct that results in disparate treatment of, or has disparate impact on, a person, because of that person's race, religion, gender, sexual orientation, age, disability or physical impairment; or
- **c.** Any act or conduct characterized or interpreted as discrimination by a person based on that person's race, religion, gender, sexual orientation, age, disability or physical impairment.

It does not include acts or conduct characterized or interpreted as sexual intimidation or sexual harassment, or intimidation or harassment based on a person's gender.

## Electronic Data

The following definition is added to **SECTION V** — **DEFINITIONS**:

"Electronic data" means information, facts or programs stored as or on, created or used on, or transmitted to or from computer software, including systems and applications software, hard or floppy disks, CD-ROMS, tapes, drives, cell, data processing devices or any other media which are used with electronically controlled equipment. For the purpose of the Electronic Data Liability coverage provided by this endorsement, Definition **17**. "Property damage" is deleted in its entirety and replaced by the following:

- **17.** "Property damage" means:
  - **a.** Physical injury to tangible property, including all resulting loss of use of that property. All such loss of use shall be deemed to occur at the time of the physical injury that caused it; or
  - **b.** Loss of, loss of use of, damage to, corruption of, inability to access, or inability to properly manipulate "electronic data", resulting from physical injury to tangible property. All such loss of "electronic data" shall be deemed to occur at the time of the "occurrence" that caused it.

For the purpose of the Electronic Data Liability coverage provided by this endorsement, "electronic data" is not tangible property.

## Employee Amendment

Definition 5. "Employee" under SECTION V — DEFINITIONS is deleted in its entirety and replaced by the following:

5. "Employee" includes a "leased worker", or a "temporary worker". If you are a School, "Employee" also includes a student teacher.

## **Golfing Facility**

The following definition is added to **SECTION V** — **DEFINITIONS**:

"Golfing facility" means a golf course, golf club, driving range, or miniature golf course.

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

## **Mental Anguish Amendment**

(This provision does not apply in New York).

Definition 3. "Bodily injury" under SECTION V — DEFINITIONS is deleted in its entirety and replaced with the following:

3. "Bodily injury" means bodily injury, sickness or disease sustained by a person, including death resulting from any of these at any time. This includes mental anguish resulting from any bodily injury, sickness or disease sustained by a person. (In New York, mental anguish has been determined to be "bodily injury").

## Not-for-profit Member

The following definition is added to **SECTION V** — **DEFINITIONS**:

"Not-for-profit member" means a person who is a member of a not-for-profit organization, including clubs and churches, who receives no financial or other compensation.

## Contracting, Installation, Service and Repair General Liability Extended ElitePac<sup>®</sup> Endorsement

COMMERCIAL GENERAL LIABILITY CG 79 88 10 23

## THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART

With respect to coverage provided by this endorsement, the provisions of the Coverage Form apply unless modified by the endorsement.

### A. BLANKET ADDITIONAL INSUREDS

## 1. Ongoing Operations

**SECTION II — WHO IS AN INSURED** is amended to include as an additional insured:

- a. Any person or organization for whom you are performing operations when you and such person or organization have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional insured on your commercial general liability policy; and
- b. Any other person or organization, including any architects, engineers or surveyors not engaged by you, whom you are required to add as an additional insured under your policy in the contract or agreement in Paragraph 1. above;

If the written contract, written agreement, or written permit requires the additional insured be added with respect to liability arising out of your ongoing operations, or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or -Contractors Scheduled Person Or Organization endorsement CG 20 10 10-01 edition or its equivalent, such person or organization is an additional insured only with respect to liability arising out of your ongoing operations performed under that contract, agreement, or permit.

If the written contract, written agreement, or written permit does not require that the additional insured be added with respect to liability arising out of your ongoing operations, or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or Contractors -Scheduled Person Or Organization endorsement CG 20 10 07-04 (or subsequent) edition or its equivalent, then such person or organization is an additional insured only with respect to "bodily injury", "property damage" or "personal and advertising injury" caused in whole or in part by your ongoing operations performed under that contract, agreement, or permit.

## 2. Completed Operations

**SECTION II** — WHO IS AN INSURED is amended to include as an additional insured:

- a. Any person or organization for whom you are performing or have performed operations when you and such person or organization have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional insured on your commercial general liability policy; and
- b. Any other person or organization, including any architects, engineers or surveyors not engaged by you, whom you are required to add as an additional insured under your policy in the contract or agreement in Paragraph 1. above;

If the written contract, written agreement, or written permit requires the additional insured be added with respect to liability arising out of "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard", or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or Contractors -Completed Operations endorsement CG 20 37 10-01 edition or its equivalent, such person or organization is an additional insured only with respect to their liability arising out of "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard".

If the written contract, written agreement, or written permit does not require that the additional insured be added with respect to liability arising out of "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard", or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or Completed Contractors -Operations endorsement CG 20 37 07-04 (or subsequent) edition or its equivalent, then such person or organization is an additional insured only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard".

- **3.** The insurance afforded to the additional insureds in Paragraphs **1.** and **2.** above:
  - a. Does not apply unless the written contract or written agreement has been signed by the Named Insured or written permit issued prior to the "bodily injury", "property damage" or "personal and advertising injury";
  - **b.** Only applies to the extent permitted by law; and
  - **c.** Will not be broader than that which you are required by the written contract, written agreement, or written permit to provide to such additional insured.

## 4. Exclusions

a. With respect to the insurance afforded to additional insureds under a. Ongoing Operations the following is added to 2. Exclusions under SECTION I — COVERAGE A — BODILY INJURY AND PROPERTY DAMAGE LIABILITY:

This insurance does not apply to "bodily injury", "property damage", or "personal and advertising injury" occurring after:

- (1) All work, including materials, parts or equipment furnished in connection with such work, on the project (other than service, maintenance or repairs) to be performed by or on behalf of the additional insured(s) at the site of the covered operations has been completed; or
- (2) That portion of "your work" out of which the injury or damage arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as a part of the same project.
- b. With respect to the insurance afforded to these additional insureds under a. Ongoing Operations and b. Completed Operations, the following is added to 2. Exclusions under SECTION I COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY:

This insurance does not apply to:

"Bodily injury", "property damage", or "personal and advertising injury" arising out of the rendering of, or the failure to render, any professional architectural, engineering or surveying services, including:

- (1) The preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; or
- (2) Supervisory, inspection, architectural or engineering activities.

## 5. Conditions

With respect to the insurance afforded to these additional insureds under **a. Ongoing Operations** and **b. Completed Operations** the following is added to Paragraph **4. Other Insurance, a. Primary Insurance** under **SECTION IV** — COMMERCIAL GENERAL LIABILITY CONDITIONS:

This insurance is primary to and will not seek contribution from any other insurance available to an additional insured under this policy provided that:

**a.** The additional insured is a Named Insured under such other insurance; and

- **b.** You have agreed in a written contract, written agreement or written permit that this insurance would be primary and would not seek contribution from any other insurance available to the additional insured.
- B. PROPERTY DAMAGE CARE, CUSTODY OR CONTROL
  - 1. The following is added to Exclusion j. under SECTION I — COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY:

Paragraphs (4) and (5) of this exclusion do not apply for the limited purpose of providing the coverage and sub-limits of liability as set forth below.

We will pay those sums that the insured becomes legally obligated to pay as damages because of "property damage" to:

- **a.** Personal property, including keys, in the care, custody or control of an insured; and
- **b.** That particular part of real property on which you or any contractors or subcontractors working directly or indirectly on your behalf are performing operations, if the "property damage" arises out of those operations.

The most we will pay under **a**. and **b**. above in any one "occurrence" or for all damages during any one policy period is a sub-limit of \$100,000.

These limits are included in and not in addition to the Limits of Insurance shown in the Declarations of the Commercial General Liability Policy.

Our right and duty to defend the insured against any "suit" for damages under **a**. and **b**. above ends when we have used up the applicable sub-limit of liability in the payment of judgments or settlements under it.

 With respect this provision only, the following is added to Definition 17. under SECTION V — DEFINITIONS:

"Property damage" also includes adjustment of locks to fit new keys or the cost of new locks, including their installation, when replacing keys covered in Paragraph **1.(a)** above provided that such "property damage" is not a result of any dishonest act on the part of any insured, or the insured's employees or agents, whether acting alone or in collusion.

- C. OTHER INSURANCE AMENDMENT SUPPLEMENTAL COVERAGE FOR INSURED'S INVOLVEMENT IN A CONTROLLED (WRAP-UP) INSURANCE PROGRAM
  - 1. The following is added to SECTION IV COMMERCIAL GENERAL LIABILITY CONDITIONS, Paragraph 4. Other Insurance b. Excess Insurance (1)(a):
    - (v) That is covered by a "controlled (wrap-up) insurance program" in which you are enrolled for your ongoing operations or operations included within the "products-completed operations hazard", unless such "controlled (wrap-up) insurance program" is specifically excluded from coverage on this policy.
  - 2. The following is added to SECTION V DEFINITIONS:

"Controlled (wrap-up) insurance program" means a centralized insurance program under which one party has secured either insurance or self-insurance covering some or all of the contractors or subcontractors performing work on one or more specific project(s).

## D. FELLOW EMPLOYEE EXTENSION

Under SECTION II — WHO IS AN INSURED Paragraphs 2.a. and 2.a. (1) are replaced by the following:

a. Your "volunteer workers" only while performing duties related to the conduct of your business, or your "employees", other than either your "executive officers" (if you are an organization other than a partnership, joint venture, or limited liability company) or your managers (if you are a limited liability company), but only for acts within the scope of their employment by you or while performing duties related to the conduct of your business. However, none of these "employees" or "volunteer workers" are insureds for "bodily injury" or "personal and advertising injury" arising out of his or her providing or failing to provide professional health care services.

With respect to this provision only, Subparagraph (1) of Exclusion 2. e. Employer's Liability under SECTION I — COVERAGES, COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY does not apply.

## E. CONTRACTUAL LIABILITY (RAILROADS)

**Definition 9.** under **SECTION V** — **DEFINITIONS** is amended as follows:

- **1.** Paragraph **c.** is deleted in its entirety and replaced by the following:
  - c. Any easement or license agreement;
- 2. Paragraph f.(1) is deleted in its entirety.

### F. CONTRACTUAL LIABILITY AMENDMENT — (PERSONAL AND ADVERTISING INJURY)

If it is required in a written contract, written agreement or written permit with the insured that any contractual liability exclusion for personal injury be removed from the policy, then Exclusion e. Contractual Liability under COVERAGE B PERSONAL AND ADVERTISING INJURY, 2. Exclusions is deleted in its entirety and replaced by the following:

e. Contractual Liability

"Personal and advertising Injury" for which the insured has assumed liability in a contract or agreement arising out of an "advertisement". This exclusion does not apply to liability for damages that the insured would have in the absence of the contract or agreement".

### G. WAIVER OF GOVERNMENTAL IMMUNITY

We will waive, both in the adjustment of claims and in the defense of "suits" against the insured, any governmental immunity of the insured, unless the insured requests in writing that we not do so.

Waiver of immunity as a defense will not subject us to liability for any portion of a claim or judgment in excess of the applicable limit of insurance.

### H. DAMAGE TO PREMISES RENTED TO YOU

The Limit of Insurance for Damage To Premises Rented To You is increased to \$1,000,000.

## ElitePac<sup>®</sup> Commercial Automobile Extension

## THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

## BUSINESS AUTO COVERAGE FORM

With respect to coverage provided by this endorsement, the provisions of the Business Auto Coverage Form apply unless modified by the endorsement.

#### AMENDMENT TO SECTION I — COVERED AUTOS COVERAGES AND SECTION II — COVERED AUTOS LIABILITY COVERAGE

If this policy provides Auto Liability coverage for Owned Autos, the following extension is applicable:

## **EMPLOYEE OWNED AUTOS - BUSINESS USE**

Solely for purposes of the coverage extended by this endorsement:

A. The following is added to SECTION I, A. Description of Covered Auto Designation Symbols:

Coverage symbols 1, 2, 3, 4, 5, 6 and 7 are amended to include the following:

Any "auto" owned by an "employee" specifically described on the Declarations page or on file with us when issued on a non-specified "auto" basis is considered an "auto" you own and not a covered "auto" you hire, borrow or lease; and

B. The following is added to SECTION II, A.1. Who Is An Insured:

An "employee" who is the owner of a specifically described "auto" on the Declarations page or on file with us when issued on a non-specified "auto" basis is an "insured".

If the "employee" owned "auto" is used:

- **1.** Without your permission;
- 2. Outside the scope of any policies and procedures your business has for acceptable vehicle usage;
- **3.** For any purpose other than the conduct of your business; or
- **4.** By anyone other than the "employee" who owns the "auto", except another "employee",

the limits of liability available to the "employee" or anyone other than a named "insured" under all coverages shall be limited to the higher of:

- 1. \$250,000; or
- **2.** The compulsory or financial responsibility law limits where the "auto" is licensed and principally garaged.

## AMENDMENTS TO SECTION II — LIABILITY COVERAGE

A. If this policy provides Auto Liability coverage for Owned Autos, the following extensions are applicable accordingly:

### NEWLY ACQUIRED OR FORMED ORGANIZATIONS

## The following is added to SECTION II, A.1. — Who Is An Insured:

Any organization you newly acquire or form, other than a partnership, joint venture or limited liability company over which you maintain ownership or majority interest, will qualify as a Named Insured if there is no similar insurance available to that organization. However:

- Coverage under this provision is afforded only until the 180th day after you acquire or form the organization or the end of the policy period, whichever is earlier;
- 2. Coverage does not apply to "bodily injury" or "property damage" resulting from an "accident" that occurred before you acquired or formed the organization.

No person or organization is an "insured" with respect to the conduct of any current or past partnership, joint venture or limited liability company that is not shown as a Named Insured in the Declarations.

## EXPENSES FOR BAIL BONDS AND LOSS OF EARNINGS

Paragraphs (2) and (4) of SECTION II, A.2.a. — Supplementary Payments are deleted in their entirety and replaced with the following:

(2) Up to the Limit of Insurance shown on the ElitePac Schedule for the cost of bail bonds (including bonds for related traffic law violations) required because of an "accident" covered under this policy. We do not have to furnish these bonds.

Copyright, 2022 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission. (4) All reasonable expenses incurred by the "insured" at our request. This includes actual loss of earnings because of time off from work, which we will pay up to the Limit of Insurance shown on the ElitePac Schedule.

## EMPLOYEE INDEMNIFICATION AND EMPLOYER'S LIABILITY AMENDMENT

## The following is added to SECTION II, B.4. - Exclusions:

This exclusion does not apply to a "volunteer worker" who is not entitled to workers compensation, disability or unemployment compensation benefits.

### FELLOW EMPLOYEE COVERAGE

The Fellow Employee Exclusion, SECTION II, B.5. — is deleted in its entirety.

#### CARE, CUSTODY OR CONTROL AMENDMENT

The following is added to SECTION II, B.6. - Exclusions:

This exclusion does not apply to property owned by anyone other than an "insured", subject to the following:

- 1. The most we will pay under this exception for any one "accident" is the Limit of Insurance stated in the ElitePac Schedule; and
- **2.** A per "accident" deductible as stated in the ElitePac Schedule applies to this exception.
- **B.** If this policy provides Auto Liability coverage for Owned Autos, Non-Owned Autos or Hired Autos, the following extensions are applicable accordingly:

### LIMITED LIABILITY COMPANIES

## The following is added to **SECTION II, A.1. — Who Is An Insured:**

If you are a limited liability company, your members and managers are "insureds" while using a covered "auto" you don't own, hire or borrow during the course of their duties for you.

## BLANKET ADDITIONAL INSUREDS — As Required By Contract

## The following is added to SECTION II, A.1. — Who Is An Insured:

Any person or organization whom you have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional "insured" on the Business Auto Coverage Part on your policy is an additional "insured", but only with respect to liability for "bodily injury" or "property damage" caused, in whole or in part, by your ownership, maintenance or use of a covered "auto". This coverage shall be primary and non-contributory with respect to the additional "insured". This provision only applies if:

- 1. It is required in the written contract, written agreement or written permit identified in this section;
- 2. It is permitted by law; and

- **3.** The written contract or written agreement has been executed (executed means signed by a named insured) or written permit issued prior to the "bodily injury" or "property damage".
- **C.** If this policy provides Auto Liability coverage for Non-Owned Autos, the following extension is applicable accordingly:

#### EMPLOYEES AS INSUREDS

If this policy provides Auto Liability coverage for Non-Owned Autos, the following is added to **SECTION II, A.1. — Who Is An Insured:** 

Any "employee" of yours is an "insured" while using a covered "auto" you don't own, hire or borrow in your business or your personal affairs.

An "employee" of yours is an "insured" while operating an "auto" hired or rented under a contract or agreement in that "employee's" name with your permission, while performing duties related to the conduct of your business.

## AMENDMENTS TO SECTION III — PHYSICAL DAMAGE COVERAGE

For those covered "autos" for which Comprehensive, Specified Causes of Loss or Collision coverage shown in the Declaration, the following extensions of coverage are applicable:

### TOWING AND LABOR

**SECTION III, A.2.** — **Towing** is deleted in its entirety and replaced with the following:

We will pay all reasonable towing and labor costs up to the applicable Limit of Insurance shown on the ElitePac Schedule per tow each time a covered "Private Passenger Auto", "Social Service Van or Bus", "Light Truck" or any commercial "auto" with a gross vehicle weight or gross combination weight greater than 10,000 pounds is disabled.

For labor charges to be eligible for reimbursement the labor must be performed at the place of disablement.

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

## **GLASS BREAKAGE DEDUCTIBLE**

The following is added to SECTION III, A.3. — Glass Breakage — Hitting A Bird Or Animal — Falling Objects or Missiles:

If damaged glass is repaired rather than replaced, no deductible will apply for such repair. This extension does not apply to Emergency Services Organizations and Governmental Entities.

#### ADDITIONAL TRANSPORTATION EXPENSES SECTION III, A.4.a. — Transportation Expenses is deleted in its entirety and replaced with the following:

We will pay up to the Limit of Insurance shown on the ElitePac Schedule for temporary transportation expenses that you incur because of any "loss" to a covered "auto", but only if the covered "auto" carries the coverages and meets the requirements described in Paragraphs **1**. or **2**. below:

- We will pay temporary transportation expenses for total theft of a covered "auto". We will only pay for such expenses incurred during the period beginning 24 hours after the theft and ending, regardless of the policy's expiration, when the covered "auto" is returned to use or we pay for its "loss".
- 2. For "loss" other than total theft of a covered "auto" under Comprehensive or Specified Causes of Loss Coverage, or for any "loss" under Collision Coverage to a covered "auto", we will only pay for those temporary transportation expenses incurred during a period of time reasonably required to repair or replace the covered "auto", even if that time period extends beyond the policy expiration date.

Paragraph **2.** of this extension does not apply while there are spare or reserve "autos" available to you for your operations.

The 24 hour waiting period found on any other form endorsed onto the Auto Coverage part does not apply for any covered Rental Reimbursement "loss".

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

## HIRED AUTO PHYSICAL DAMAGE COVERAGE

If Comprehensive, Specified Causes of Loss or Collision coverage applies to a covered "auto", the following is added to **SECTION III, A.4.** — **Coverage Extensions**:

Physical Damage coverage is hereby extended to apply to Physical Damage "loss" to "autos" leased, hired, rented or borrowed without a driver. We will provide coverage equal to the broadest coverage available to any covered "auto" shown on the Declarations; however, the most we will pay for "loss" to each "auto" under this coverage extension is the lesser of:

- 1. The Limit of Insurance stated in the ElitePac Schedule; or
- 2. The actual cash value of the damaged or stolen property as of the time of the "loss"; or
- 3. The actual cost of repairing or replacing the damaged or stolen property with other property of like kind and quality. A part is of like kind and quality when it is of equal or better condition than the pre-accident part. We will use the original equipment from the manufacturer when:
  - (a) The operational safety of the vehicle might otherwise be impaired;
  - (b) Reasonable and diligent efforts to locate the appropriate rebuilt, aftermarket or used part have been unsuccessful; or

(c) A new original equipment part of like kind and quality is available and will result in the lowest overall repair cost.

For each leased, hired, rented or borrowed covered "auto" our obligation to pay each applicable "loss" will be reduced by the hired "auto" deductible on this policy. If there is no hired "auto" coverage symbol 8 for physical damage coverage on the policy, our obligation to pay for each "loss" will be reduced by the deductible equal to the highest deductible applicable to any owned "auto" for that coverage. No deductible will be applied to any "loss" caused by fire or lightning.

**SECTION IV, B.5. Other Insurance** Condition, Paragraph **5.b.** is deleted in its entirety and replaced by the following:

For Hired Auto Physical Damage Coverage, the following are deemed to be covered "autos" you own:

- 1. Any covered "auto" you lease, hire, rent, or borrow; and
- 2. Any covered "auto" hired or rented by your "employee" under a contract or agreement in that "employee's" name, with your permission, while performing duties related to the conduct of your business.

However, any "auto" that is leased, hired, rented or borrowed with a driver is not a covered "auto".

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

## HIRED AUTO LOSS OF USE COVERAGE

If Comprehensive, Specified Causes of Loss or Collision coverage applies to a covered "auto", the following is added to **SECTION III, A.4.** — **Coverage Extensions**:

We will pay expenses for which you are legally responsible to pay for loss of use of a leased, hired, rented or borrowed "auto" if it results from an "accident". The per day limit in the Business Auto Coverage form does not apply and the most we will pay per "accident" is the Limit of Insurance shown on the ElitePac Schedule.

Loss of Use Expense limits afforded by any endorsement added to the commercial auto policy shall apply in excess of the coverage afforded by this ElitePac form.

This coverage extension does not apply to Emergency Services Organizations, Governmental Entities, and Schools.

## AUTO LOAN/LEASE GAP COVERAGE (Not Applicable in New York)

If Comprehensive, Specified Causes of Loss or Collision coverage applies to a covered "auto", the following is added to **SECTION III, A.4.** — **Coverage Extensions**:

Copyright, 2022 Selective Insurance Company of America. All rights reserved.

Includes copyrighted material of Insurance Services Office, Inc., with its permission.

In the event of a total "loss" to a covered "auto" we will pay any unpaid amount due on the lease or loan for a covered "auto", less:

- **1.** The amount paid under the Physical Damage Coverage Section of the policy; and
- 2. Any:
  - **a.** Overdue lease/loan payments at the time of "loss";
  - **b.** Financial penalties imposed under a lease for excessive use, abnormal wear and tear, high mileage or similar charges;
  - **c.** Security deposits not refunded by the lessor or financial institution;
  - **d.** Costs for extended warranties, credit life, health, accident, or disability insurance purchased with the loan or lease; and
  - e. Carry-over balances from previous leases or loans.

You are responsible for the deductible applicable to the "loss" for the covered "auto".

### PERSONAL EFFECTS

The following is added to **SECTION III, A.4.** — **Coverage Extensions:** 

If this policy provides Comprehensive Coverage for a covered "auto" you own and that covered "auto" is stolen, we will pay up to the Limit of Insurance shown on the ElitePac Schedule, without application of a deductible, for lost personal effects that were in the covered "auto" at the time of theft. Personal effects do not include jewelry, tools, money, or securities. This coverage is excess over any other collectible insurance.

#### **AIRBAG COVERAGE**

The following is added to SECTION III, B.3.a. - Exclusions:

Mechanical breakdown does not include the accidental discharge of an airbag.

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

## EXPANDED AUDIO, VISUAL, AND DATA ELECTRONIC EQUIPMENT COVERAGE

## SECTION III, B.4. — Exclusions

This exclusion does not apply to the following:

- **1.** Global positioning systems;
- 2. "Telematic devices"; or
- 3. Electronic equipment that reproduces, receives or transmits visual or data signals and accessories used with such equipment, provided such equipment is:
  - **a.** Permanently installed in or upon the covered "auto" at the time of the "loss";

- **b.** Removable from a housing unit that is permanently installed in the covered "auto" at the time of the "loss";
- **c.** Designed to be solely operated by use of power from the "auto's" electrical system; or
- **d.** Designed to be used solely in or upon the covered "auto".

For each covered "loss" to such equipment, a deductible of \$50 shall apply, unless the deductible otherwise applicable to such equipment is less than \$50, at which point the lower deductible, if any, will apply.

## COMPREHENSIVE DEDUCTIBLE — LOCATION TRACKING DEVICE

The following is added to **SECTION III, D. - Deductible**:

Any Comprehensive Coverage Deductible shown in the Declarations will be reduced by 50% for any "loss" caused by theft if the covered "auto" is equipped with a location tracking device and that device was the sole method used to recover the "auto".

#### PHYSICAL DAMAGE LIMIT OF INSURANCE

**SECTION III, C.** — Limit Of Insurance is deleted in its entirety and replaced with the following:

The most we will pay for a "loss" in any one "accident" is the lesser of:

- 1. The actual cash value of the damaged or stolen property as of the time of the "loss"; or
- 2. The cost of repairing or replacing the damaged or stolen property with other property of like kind and quality.

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

#### GREEN AUTOMOBILE REPLACEMENT COVERAGE

In the event of a total "loss" to an owned "auto" that is a "gasoline powered auto" for which Comprehensive, Specified Causes of Loss, or Collision coverage applies, Physical Damage coverage will be amended as follows:

If the owned "gasoline powered auto" is replaced by you with a "green auto", we will pay an additional 10% of the "gasoline powered auto's" actual cash value up to a maximum of \$3,000, provided the "auto" is replaced and a copy of a bill of sale or new lease agreement is received by us within 60 calendar days of the date of the "loss".

Regardless of the number of "autos" deemed a total loss, the most we will pay under this coverage extension for any one "loss" is \$10,000.

## AMENDMENTS TO SECTION IV — BUSINESS AUTO CONDITIONS

## DUTIES IN THE EVENT OF ACCIDENT, CLAIM, SUIT OR LOSS

## The following is added to SECTION IV, A.2.a. — Duties In The Event Of Accident, Claim, Suit Or Loss:

The notice requirements for reporting "accident" claim, "suit" or "loss" information to us, including provisions related to the subsequent investigation of such "accident", claim, "suit" or "loss" do not apply until the "accident", claim, "suit" or "loss" is known to:

- 1. You, if you are an individual;
- 2. A partner, if you are a partnership;
- **3.** An executive officer or insurance manager, if you are a corporation;
- **4.** Your members, managers or insurance manager, if you are a limited liability company;
- 5. Your elected or appointed officials, trustees, board members or your insurance manager, if you are an organization other than a partnership, joint venture or limited liability company.

However, this section does not amend the provisions relating to notification of police or protection or examination of the property that was subject to the "loss".

## WAIVER OF SUBROGATION

864

9099283

**SECTION IV, A.5.** — **Transfer Of Rights Of Recovery Against Others To Us** is deleted in its entirety and replaced with the following:

We waive any right of recovery we may have against any person or organization because of payments we make for "bodily injury" or "property damage" resulting from the ownership, maintenance or use of a covered "auto" but only when you have assumed liability for such "bodily injury" or "property damage" in an "insured con-tract". In all other circumstances, if a person or organization to or for whom we make payment under this Coverage Form has rights to recover damages from another, those rights are transferred to us.

## MULTIPLE DEDUCTIBLES

## The following is added to SECTION IV, A. — Loss Conditions:

If a "loss" from one event involves two or more covered "autos" and coverage under Comprehensive or Specified Causes of Loss applies, only the highest applicable deductible will be applied.

#### CONCEALMENT, MISREPRESENTATION OR FRAUD The following is added to SECTION IV, B.2. — Concealment, Misrepresentation Or Fraud:

If you should unintentionally fail to disclose any existing hazards in your representations to us prior to the inception date of the policy or during the policy period in connection with any newly discovered hazards, we will not deny coverage under this Coverage Form based upon such failure.

## POLICY PERIOD, COVERAGE TERRITORY

**SECTION IV, B.7.** — **Policy Period, Coverage Territory** is deleted in its entirety and replaced with the following:

Under this Coverage Form, we cover "accidents" and "losses" occurring:

- **a.** During the policy period shown in the Declarations; and
- **b.** Within the "Coverage Territory".

We also cover "loss" to or "accidents" involving a covered "auto" while being transported between any of these places.

## TWO OR MORE COVERAGE FORMS OR POLICIES ISSUED BY US — DEDUCTIBLES

## The following is added to SECTION IV, B.8. — Two Or More Coverage Forms Or Policies Issued By Us:

If a "loss" covered under this Coverage Form also involves a "loss" to other property resulting from the same "accident" that is covered under this policy or another policy issued by us or any member company of ours, only the highest applicable deductible will be applied.

## AMENDMENTS TO SECTION V — DEFINITIONS

## BODILY INJURY INCLUDING MENTAL ANGUISH (Not Applicable in New York)

The definition of bodily injury is deleted in its entirety and replaced by the following:

"Bodily injury" means bodily injury, sickness, or disease sustained by a person, including death resulting from any of these. "Bodily injury" includes mental anguish resulting from bodily injury, sickness or disease sustained by a person.

## ADDITIONS TO SECTION V — DEFINITIONS COVERAGE TERRITORY

"Coverage Territory" means:

- 1. The United States of America (including its territories and possessions), Canada and Puerto Rico; and
- 2. Anywhere in the world, except for any country or jurisdiction that is subject to trade or other economic sanction or embargo by the United States of America, if a covered "auto" is leased, hired, rented, or borrowed without a driver for a period of 30 days or less, and the insured's responsibility to pay "damages" is determined in a "suit" on the merits in and under the substantive law of the United States of America (including its territories and possessions), Puerto Rico, or Canada, or in a settlement we agree to.

If we are prevented by law, or otherwise, from defending the "insured" in a "suit" brought in a location described in Paragraph **2.** above, the insured will conduct a defense of that "suit". We will reimburse the "insured" for the reasonable and necessary expenses incurred for the defense of any such "suit" seeking damages to which this insurance applies, and that we would have paid had we been able to exercise our right and duty to defend.

### **GASOLINE POWERED AUTO**

An "auto" that is designed to be solely powered by petroleum-based fuel.

### **GREEN AUTO**

An "auto" that is designed to be powered by both petroleum-based fuel and electric power; or solely by electricity or any other renewable energy source.

### LIGHT TRUCK

"Light Truck" means a truck with a gross vehicle weight rating of 10,000 pounds or less.

## PRIVATE PASSENGER AUTO

"Private Passenger Auto" means a four-wheel "auto" of the private passenger or station wagon type. A pickup, panel truck or van not used for business is included within the definition of a "private passenger auto".

## SOCIAL SERVICE VAN OR BUS

"Social Service Van or Bus" means a van or bus used by a government entity, civic, charitable or social service organization to provide transportation to clients incidental to the social services sponsored by the organization, including special trips and outings.

## TELEMATIC DEVICE

"Telematic Device" includes devices designed for the collection and dissemination of data for the purpose of monitoring vehicle and/or driver performance. This includes Global Positioning System technology, wireless safety communications and automatic driving assistance systems, all integrated with computers and mobile communications technology in automotive navigation systems.

### VOLUNTEER WORKER

"Volunteer worker" means a person who performs business duties for you, for no financial or other compensation.

# OTHER INSURANCE CONDITION FOR ADDITIONAL INSUREDS — NON-CONTRIBUTORY - BLANKET BASIS

COMMERCIAL UMBRELLA LIABILITY CXL 449 06 17

## THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

COMMERCIAL UMBRELLA LIABILITY COVERAGE PART

The following is added to SECTION IV — CONDITIONS, Paragraph H. Other Insurance:

With respect to each additional insured under **SECTION II, WHO IS AN INSURED**, Paragraph **A.5.**, this insurance is (i) excess over any "underlying policy", and (ii) primary to, and we will not seek contribution from, any other insurance providing coverage to any such additional insured whether primary or excess. However, we will not waive our right to seek contribution from other insurance unless:

- a. The additional insured is a Named Insured under such other insurance;
- b. The additional insured is included as an additional insured on an "underlying policy";
- c. You have agreed in a written contract, written agreement or written permit that this insurance would be primary to and/or would not seek contribution from any other insurance provided to the additional insured; and
- **d.** The written contract or written agreement has been executed (executed means signed by the Named Insured) or written permit issued prior to the "bodily injury" or "property damage" or "personal and advertising injury".

The most we will pay on behalf of the additional insured is the amount of insurance required by the written contract, written agreement or written permit, less any amounts payable by any "underlying insurance", subject to **SECTION III** — LIMITS OF INSURANCE.

This provision is included within and does not act to increase the Limits of Insurance stated in the Declarations.

## WAIVER OF TRANSFER OF RIGHTS OF RECOVERY AGAINST OTHERS TO US — BLANKET BASIS (WAIVER OF SUBROGATION)

COMMERCIAL UMBRELLA LIABILITY CXL 456 06 22

## THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

COMMERCIAL UMBRELLA LIABILITY COVERAGE PART

#### A. The following is added to Paragraph M. Transfer Of Rights Of Recovery Against Others To Us under SECTION IV — CONDITIONS:

We will waive any right of recovery against a person or organization because of payments we make under this Commercial Umbrella Liability Coverage Part. This waiver applies only if the insured has agreed in a written contract or written agreement to:

- 1. Either:
  - **a.** Waive any right of recovery against that person or organization; or
  - **b.** Assume the liability of that person or organization pursuant to a written contract or written agreement that qualifies as an "insured contract";
- 2. And:
  - **a.** Include such person or organization as an additional insured on your Commercial Umbrella Liability Coverage Part; and
  - **b.** The "underlying insurance" contains a substantially similar waiver of recovery rights.

Such waiver by us applies only to the person or organization identified above and only to the extent that the insured has waived its right of recovery against such person or organization prior to loss.

B. The following Definition is added to SECTION V — DEFINITIONS:

"Insured contract" means:

- a. A contract for a lease of premises. However, that portion of the contract for a lease of premises that indemnifies any person or organization for damage by fire to premises while rented to you or temporarily occupied by you with permission of the owner is not an "insured contract";
- b. A sidetrack agreement;
- **c.** Any easement or license agreement, except in connection with construction or demolition operations on or within 50 feet of a railroad;

- **d.** An obligation, as required by ordinance, to indemnify a municipality, except in connection with work for a municipality;
- e. An elevator maintenance agreement;
- f. That part of any other contract or agreement pertaining to your business (including an indemnification of a municipality in connection with work performed for a municipality) under which you assume the tort liability of another party to pay for "bodily injury" or "property damage" to a third person or organization. Tort liability means a liability that would be imposed by law in the absence of any contract or agreement.

Paragraph **f.** does not include that part of any contract or agreement:

- (1) That indemnifies a railroad for "bodily injury" or "property damage" arising out of construction or demolition operations, within 50 feet of any railroad property and affecting any railroad bridge or trestle, tracks, roadbeds, tunnel, underpass or crossing;
- (2) That indemnifies an architect, engineer or surveyor for injury or damage arising out of:
  - (a) Preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; or
  - (b) Giving directions or instructions, or failing to give them, if that is the primary cause of the injury or damage; or
- (3) Under which the insured, if an architect, engineer or surveyor, assumes liability for an injury or damage arising out of the insured's rendering or failure to render professional services, including those listed in (2) above and supervisory, inspection, architectural or engineering activities.

### WAIVER OF OUR RIGHT TO RECOVER FROM OTHERS ENDORSEMENT

We have the right to recover our payments from anyone liable for an injury covered by this policy. We will not enforce our right against the person or organization named in the Schedule. (This agreement applies only to the extent that you perform work under a written contract that requires you to obtain this agreement from us.)

This agreement shall not operate directly or indirectly to benefit anyone not named in the Schedule.

Schedule

Waiver is effective from 01/01/2025 to 01/01/2026

Blanket waiver of subrogation applies when required by written contract.

Blanket Endorsement

This endorsement changes the policy to which it is attached and is effective on the date issued unless otherwise stated.

(The information below is required only when this endorsement is issued subsequent to preparation of the policy.)

Endorsement Effective 01/01/2025 Insured K & K Acoustical Ceilings Inc Insurance Company A.I.M. Mutual Insurance Company Policy No. WMZ-800-8008592-2025A Endorsement No. 2

Premium \$141,337.00

Countersigned by

1 200 Spe

WC 00 03 13 (Ed. 4-84)

## K & K ACOUSTICAL CEILINGS, INC.

March 20, 2025

Gentlemen,

This will acknowledge receipt of \_\_\_\_\_\_ representing the cost of the described property. We are handing you herewith bill of sale covering such described property.

In consideration of the payment of aforesaid sum in advance of the time provided for such payment by our contract supplied in connection with the work at \_\_\_\_\_\_ for acoustical ceiling we agree as follows:

- 1. We will deliver or cause to be delivered the said described property at the time required by you for the work under the above mentioned contract.
- We will cause to be placed conspicuously and securely upon the said described property in our storage at \_\_\_\_\_\_ a sign or signs which will show that the said described property is the property of \_\_\_\_\_\_.
- 3. Our obligation for the performance of our contract with you continues in full force and effect and the obligation to deliver the above-described property as part of said contract shall likewise continue. This letter is provided as an inducement for the above referenced payment.

K&K Acoustical Ceilings, Inc.

Kevin E. Kontos President

## K & K ACOUSTICAL CEILINGS, INC.

March 20, 2025

TO HAVE AND TO HOLD all singular and said goods and chattels to the said Purchaser, its successors and assigns to their own use and behoof forever.

And the Seller foes hereby covenant with the said Purchaser that it is the lawful owner of said goods and chattels; that they are free from all liens and claims whatsoever; that it has good right to sell the same; that is will warrant and defend same against the claims and demands of all persons.

The undersigned will cause to be placed conspicuously and securely on the said described goods and chattels in its plant or warehouse at \_\_\_\_\_\_ or other place mentioned in said schedule, as the case may be, a sign or signs which will show the said described property is the property of \_\_\_\_\_\_.

The undersigned will cause the said described property to be insured against fire, theft, and all other hazards in at least the value of the goods and chattels described in Stored Material Addendum and the undersigned does hereby agree to indemnify and hold the Purchaser harmless by reason of the payment made to the undersigned for any loss, theft or destruction of the said described property or any part thereof, notwithstanding the payment made to the undersigned of the transfer of title to the property in this bill of sale. The policies of insurance provided for in this paragraph shall be for the benefit of

\_\_\_\_\_\_ in for satisfactory to it, and the amount of such insurance shall be increased from time to time in proportion to the increase in value of said goods by any further process of manufacture.

Then obligation for the performance of the contract between \_\_\_\_\_\_ and K&K Acoustical Ceilings, Inc. shall continue in full force and effect including but not limited to the obligation to deliver the said property pursuant to the terms of said contract.


IN WITNESS WHEREOF the said Seller has caused this instrument to be duly executed and signed this \_\_\_\_\_ day of \_\_\_\_\_.

K&K Acoustical Ceilings, Inc.

Kevin & Kontes

Kevin E. Kontos President









## BILL OF SALE/RIGHT OF ENTRY

State of New Hampshire County of Hillsborough

Known All Persons by These Presents:

That we, Stanley Elevator Company, Inc. of Nine Henry Clay Drive, Merrimack, N.H. 03054, in consideration and upon receipt of the payment of the sum of Seventy-One Thousand Seven Hundred Sixty Dollars (\$71,760.00) do hereby sell and transfer title to Town of Belmont MA hereinafter, referred to as Owner, acting through its agent for these purposes only G&R Construction on the Belmont Public Library elevator installation (10070/1514) project, the following described goods, material and equipment located at Nine Henry Clay Drive, Merrimack, County of Hillsborough, State of New Hampshire:

LISTED ON BILL OF LADING No.: 20250311092309 (Copies attached)

The goods, materials and equipment described in this Bill of Sale may be inspected by Owner/ Architect/General Contractor or their agents during normal business hours.

Seller warrants that it is the true and lawful owner of the described goods, material and equipment, free of all encumbrances and liens; that they meet the requirements of the specifications for the Project; that Seller will faithfully preserve and protect the described goods, material and equipment until incorporated into the Project; and that acceptance by Owner of transfer of title shall not constitute a waiver by Owner or Owner's Agent of any claims arising out of the construction between Seller and Owner's Agent, nor of any claims for breach of warranty.

**IN WITNESS WHEREOF,** this Bill of Sale/Right of Entry is executed on March 25, 2025

Seller's Authorized Šignature

State of New Hampshire County of Hillsborough

On this 25<sup>th</sup> day of March 2025 personally appeared before me Cory R. Hussey, by me identified, who made oath that he is the Authorized Signatory for Stanley Elevator Company, Inc., that the signature affixed to the above instrument is his signature, and that it was authorized to be affixed by vote of the directors of Stanley Elevator Company, Inc.

HEATHER K. MURPHY, Notary Public State of New Hampshire Heather Murphy My Commission Expires February 3, 2026 Notary's Signature

My Commission Expires: February 3, 2026

	BILL OF LADING-SHORT FORM	514	No. 2025	50311092309
			110,-	}
the projectly deviced by the second s	2 (i) () as marked (realized) and (realized) as to contrast or particular property particles, consequences on energy () being inserty-real-fiber particular in an energing any person or coperation in particular of the of place of difference of well derivation () on the reads, while robot to differe to another a price on the route (or ).	15550.3.11	"applicable bill of India	
a sid de stimeting. H is implemits a prival, stim and a serie this a sprive sid in sit as any of suid projecty, that every Stightful Hill of Lading act fields (1) but a lading if fight	د زندی به سند ( (معاریف) معن (سیار) مد و نصاحت یا معاریف ( معاریف) معنی ( بر ) معیر ( با ر معاریف) معنی ( سیار و این این معاریف ( معاریف) معنی ( معاریف ) معیر معاریف ( معاریف ) معاریف ( معاریف ) معیر ( معاریف ) معاریف ) ( معاریف ) معاریف ( معاریف ) معنی ( معاریف ) این ( معاریف ) معاریف ) معاریف ) ( معاریف ) معاریف ) ( معاریف ) معاریف ( معاریف ) معاریف ( معاریف ) ( معاریف ) معاریف ) معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( br>( معاریف ) (	Sen1: 16170033	to be delivered to the recourse on the could	consigner without
و میکنند و با ۱۹۷۵ تا استار به مناطق و بالاترون ویادیما و سروتیارد. با هما آن هاید سالنساز با مناطق و بالاترون ویادیما و سروتیارد.	renter adapted in an and rendering the real bar of large to be and the second to be it to rent to be it to be to a static the part of the real to real to real and the second to be it to rent to be it to be it to be a second the second to be a state of the real to real and the second to be it	(b) G. (B. (B. (B. (B. (B. (B. (B. (B. (B. (B	shall sign the followin	
		75		but payment of freight;
FROM: ThyssenKrupp	Elevator Manufacturling fre. ] ] ] V	/ ] Thin hat Middleton, TN		tor Manufacturing Inc.
CONSIGNED TO:		SHIPPER'S NUMBERS		
STANLEY ELEVATO	R CO, INC DI LUC 2 0 200		If charges are I Hamp bere. "To be Pr	to be prepald, write or
C/O AMHERST COLI		5 0	- <u></u>	<u>PD </u>
9 HENRY CLAY DRIV	VE N(D)		Rec'd S	f the charges on the
254 A 2654 6256 70123407	By:		property described her	
MERRIMACK, NIL 03	1054 By			
	CARWER	Trailer ID	Agential	Cushice
3/11/2025	MC EXPRESS	A HER AND A		here acknow ledges
	CUSTOMER'S ORDER NUMBER		only the amount prepa Charges a	S\$299
1592065	115176	T37095	ś	
Job: CGY398-02/28/2	2025 (C/O AMHERST COLLEGE)			
Qiy Reg UnitID		PO #: 115176	Weight	RateClass
1 2001	20152010 221 03201	Topo to a distant francisco de la anglanda de seconda de seconda de seconda de seconda de seconda de seconda d	1,050	60
			3,168	60
T 2 2 CF2				60
			2,832	
NA 1 2 CF2	1971 E.		309	60
$\frac{1}{2}$ $\frac{2}{2}$ CF2		i	250	60 60
1 2 SCO	44 C C C C C C C C C C C C C C C C C C	and nuclear	1,050	.60
		trance Products	655	
		I Pallevisox	254	.60
Job: EHB759-03/07/20 Qiy: Rec UniIID	025 (C/O BELMONT PUBLIC LIBRARY) Description	PO-#: 116926	Weight	RateClass
0 0044	619 CONTRAC	T/SPECIAL STEMS SS	175	60
1 2 0020	470 Shipping Sk	ids	200	
1 2 0020			220	
1 _4 2 GRR			2,080	60
1 2 MB0		ing Matl Pallet/Box	559	60
1 4 2 PT77		stway Products	500	60
AP 1 2 SE33		rance Products	427	60
1 2.SE37		rance Products	673	60
1 2 2 8149		Bal Frames	183	60
12 SP16		/ay Components	545	60
1		ay Components	83	60
1 3 GRJ0			594	60
1 3 GRJO		c Bundle	684	60
1 9.DP69		Pallet/Box	141	60.
1 1 9 10169		Pallet/Box	144	60
1 9 DS49	098 Wiring Matl I	Pallet/Box	137	60

if the shipment moves between two ports by a carrier by water, the law requires that the hill of lading shall stat U(1) - Where the rate is dependent on value, obligates are expliced in state specifically in writing the agreed or in agreed or declared value of the property is licely collicity stated by the shipper to be not exceeding.		1
The filter hoves used for this shipment conform to the specifications set forth in the box maker's rtificate thereon, and all other requirements of Consolitated Preight Classification.	#(Shipper's imprint in lice of stamp; not a part of bill of failing approved by the Interstate Commerce Commission.)	

RECEIVED, subject to the class	BILL OF LADING-SHORT FORM ORIGINAL NOT NEGOTIAIDE Igicallogs and farilis in effect on the date of the fisue of this fill of Lailing		AGENT'S NO.	No: 2025031109230
ى دەرىيىنى ئەۋەر بايلۇدىدە بەسەپ كۈشەر بەيمۇر بەرىيە بەرىيە يەرىيە دەر بەر بەرىيە بەر بەر بەر بەر بەر بەر بەرىيە بەرىيە بەرىيە بەر بەر بەر بەر بەر بەر	દેશ કેટ્ટા પૂછ માં આવે ( માન્યા માં આવ્યું પ્રેમાં પ્રે પ્રયુપ પ્રેમ પ્રાયમ કે પ્રાપ્ય પ્ પ્રાપ્ય પ્રાપ્ય br>પ્રાપ્ય પ્રાપ્ય br>પ્રાપ્ય પ્રાપ્ય	" Scal:	15550.3.11 P6(70033	Subject to Section 7 of conditions, of applicable bill of tailing if this statument is to be delivered to the consigure without recourse on the consigner, the contignor what sign the following statements
nizoper e bereite restilles dans be de familier with all closuris arises se terrif which generate fin termenet bisen fi and bis aragas	opened opened and the last being were been and the best of the second second second second second second second	al	Middleton, TN	The carrier shall not make deficery of this dopinent without pay them of freight and all other fawful charges. Thesecon Kroun Elevator Manufacturing Inc.
CONSIGNED TO: STANLEY ELEVAT C/O BELMONT PUL		•	SHIPPER'S NUMBERS	(Niguiajure of canalgoot) If guarges are to be prepaid, write or stangohere: "To be Perpaid." PP()
9 HENRY CLAY D		-	······	Ree'd S 10 pipts in projection of the effective in the projecty described forces of Agent of Cashier:
3/11/2025	CABRIER. MC EXPRESS			Per
24-7694÷1	CUSTOMER'S DEDER NUMBER 116926		T37095	:Charges ustransed
Fotal Pieces: 24 Pro Number:	Total Weight: 16,913,00	App Phor	nintment Needed: STANLLY 19: 603/882-6	

Comments:

,

Before accepting this shipment, verify that all packages exist and arrived in good condition. Note any exceptions on this bill prior to signing

If the alignment moves between two parts by a carrier by water, the law requires that the hill of boling shall state v. N(11): - Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or de (The agreed or det) and extended to the shipper to be property is hereby specifically stated by the shipper to be not exceeding.	phefher il's carrier's or flippiers weight: clared value of the property. per	2
"The fibre haves used for this shipment conform to the specifications set forth in the box maker's certificate thereon, and all other requirements of Consolidated Freight Classification.	t(Shipper's impelation lies of stamps not a part of hill of lading approved by the Interstate Commerce Commission.)	
Thyssen Krupp Elevator surprea, per.	AGENTPER:	

Stanley Elevator Company, Inc. Printed on Tue Mar 25, 2025 at 04:02 pm EDT

Job #: 10070 (1514) Belmont Public Libary (EHB759) 336 Concord Avenue Belmont, Massachusetts 02478



Uploaded By

Sam Duclos

**File Name** 

IMG\_2025\_03\_18\_08\_39\_56\_055.j...



Description

**Taken Date** 

**Upload Date** 

03/18/2025 at 08:39 am

03/18/2025 at 08:40 am

Description

Unclassified

Taken Date	Uploaded By
03/18/2025 at 08:39 am	Sam Duclos
Upload Date	File Name
03/18/2025 at 08:39 am	IMG_2025_03_18_08_39_25_682.j
Album	

Unclassified

Album



Description

Taken Date 03/18/2025 at 08:17 am Upload Date 03/18/2025 at 08:17 am

Album

Unclassified

Uploaded By Sam Duclos File Name IMG\_2025\_03\_18\_08\_17\_51\_113.j...

 Taken Date

 03/18/2025 at 08:16 am

 Upload Date

 03/18/2025 at 08:17 am

 Album

 Unclassified

LABERT SO AN EU

Description

Uploaded By Sam Duclos File Name IMG\_2025\_03\_18\_08\_16\_55\_358.j...



Printed on Tue Mar 25, 2025 at 04:02 pm EDT

Job #: 10070 (1514) Belmont Public Libary (EHB759) 336 Concord Avenue Belmont, Massachusetts 02478



Uploaded By

Sam Duclos

**File Name** 

IMG\_2025\_03\_18\_08\_16\_44\_790.j...



Description

Taken Date	Uploaded By
03/18/2025 at 08:16 am	Sam Duclos
Upload Date	File Name
03/18/2025 at 08:16 am	IMG_2025_03_18_08_16_40_471.j.
Album	

Unclassified





Description

Album

Description

**Taken Date** 

**Upload Date** 

Album

Unclassified

03/18/2025 at 08:16 am

03/18/2025 at 08:16 am

**Taken Date** 03/18/2025 at 08:16 am **Upload Date** 03/18/2025 at 08:16 am

Unclassified

**Uploaded By** Sam Duclos **File Name** IMG\_2025\_03\_18\_08\_16\_37\_932.j...

**Taken Date** 03/18/2025 at 08:15 am **Upload Date** 03/18/2025 at 08:15 am Album Unclassified

Description

**Uploaded By** Sam Duclos **File Name** IMG\_2025\_03\_18\_08\_15\_08\_155.j...

Page 2 of 3



Printed on Tue Mar 25, 2025 at 04:02 pm EDT

Job #: 10070 (1514) Belmont Public Libary (EHB759) 336 Concord Avenue Belmont, Massachusetts 02478



Uploaded By

Sam Duclos

**File Name** 

IMG\_2025\_03\_18\_08\_15\_03\_967.j...

Description

 Taken Date

 03/18/2025 at 08:14 am

 Upload Date

 03/18/2025 at 08:15 am

 Album

 Unclassified

Uploaded By Sam Duclos File Name IMG\_2025\_03\_18\_08\_14\_56\_917.j...

Description

**Taken Date** 

**Upload Date** 

Album

Unclassified

03/18/2025 at 08:15 am

03/18/2025 at 08:15 am

ATB/25 B14156 AM EDT

Description

 Taken Date
 Uploaded By

 03/18/2025 at 08:14 am
 Sam Duclos

 Upload Date
 File Name

 03/18/2025 at 08:14 am
 IMG\_2025\_03\_18\_08\_14\_54\_007.j...

 Album
 Unclassified



	Terms: PO #:	Due Upon Receipt
19 Moore Street, Ground Floor	Invoice Number:	116501
Belmont, MA 02478	Job Number:	29425
To: Town of Belmont, Homer Bldg.	Invoice Date:	3/28/2025
Dave Hurley	Page Number:	1

## Project: Belmont Public Library 336 Concord Avenue, Belmont, MA

DATE	QUANTITY	DESCRIPTION	RATE	AMOUNT
03/07/2025	5.00	Hrs/Steel	70.00	350.00
03/07/2025	1.00	Min/Load Testing - Davits	700.00	700.00
03/10/2025	6.00	Cubes	18.00	108.00
03/10/2025	5.00	Hrs/Masonry	56.00	280.00
03/10/2025	4.00	Hrs/Steel	70.00	280.00
03/10/2025	1.00	Min/Load Testing - Davits	700.00	700.00
03/11/2025	24.00	Cylinders - 4 x 8	18.00	432.00
03/11/2025	8.00	Hrs/Field	54.00	432.00
03/11/2025	8.00	Hrs/Field	54.00	432.00
03/11/2025	1.00	Cube/Trans	60.00	60.00
03/12/2025	1.00	Cyl/Trans	60.00	60.00
03/14/2025	1.00	Min/Bond Testing - AVB	700.00	700.00
03/17/2025	1.00	Min/Bond Testing - AVB	700.00	700.00
03/19/2025	5.00	Hrs/Field	54.00	270.00
03/19/2025	6.00	Cylinders - 4 x 8	18.00	108.00
03/31/2025	5.00	Hrs/Steel	70.00	350.00
		TOTAL THIS INVOICE:		5,962.00

## All File Test reports will be discarded 3 years after completion of our services.

\*see attached backup

\$5,862.00

CC:	*see attached backup		
Company Name	Contact Name	Invoice Type	<b>Delivery Method</b>
Town of Belmont, Homer Bldg.	Dave Hurley	Original	Email
CHA	Tony DelGreco	Сору	Email
СНА	Jake Zelikman	Сору	Email



	Terms: PO #:	Due Upon Receipt
19 Moore Street, Ground Floor	Invoice Number:	116501
Belmont, MA 02478	Job Number:	29425
To: Town of Belmont, Homer Bldg.	Invoice Date:	3/28/2025
Dave Hurley	Page Number:	2

## Project: Belmont Public Library 336 Concord Avenue, Belmont, MA

DATE	QU	ANTITY	DESCRIPTION			RATE	AMOUNT
	<u>P.O. Recap</u>						
	P.O. Amount:	60,000.00					
		Invoice N	<u>o.</u>	Invoice Date	Ir	voice Amount	
		113355		08/16/2024		7,127.00	
		113796		09/13/2024		9,622.00	
		114232		10/11/2024		1,740.00	
		114668		11/08/2024		5,530.00	
		115125		12/06/2024		1,540.00	
		115478		01/03/2025		4,663.00	
		115814		01/31/2025		760.00	
		116151		02/28/2025		5,819.00	
	Γ	116501		03/28/2025		5,962.00	
		116501-1		03/28/2025		-100.00	
		Invoiced	to Date			\$42,663.00	

P. O. Remaining

17,337.00



	Terms: PO #:	Due Upon Receipt
Dave Hurley 19 Moore Street, Ground Floor Belmont, MA 02478	Invoice Number: Job Number:	116501-1 29425
To: Town of Belmont, Homer Bldg.	Invoice Date: Page Number:	3/28/2025 1

## Project: Belmont Public Library 336 Concord Avenue, Belmont, MA

DATE	QUANTITY	DESCRIPTION	RATE	AMOUNT
03/14/2025	1.00	Min/Bond Testing - AVB	650.00	650.00
03/14/2025	-1.00	Min/Bond Testing - AVB	700.00	-700.00
03/17/2025	1.00	Min/Bond Testing - AVB	650.00	650.00
03/17/2025	-1.00	Min/Bond Testing - AVB	700.00	-700.00
		TOTAL THIS INVOICE:		-100.00

## All File Test reports will be discarded 3 years after completion of our services.

CC:

<u>Company Name</u>	Contact Name	<u>Invoice Type</u>	<b>Delivery Method</b>
Town of Belmont, Homer Bldg.	Dave Hurley	Original	Email
CHA	Tony DelGreco	Сору	Email
СНА	Jake Zelikman	Сору	Email



,	Terms: PO #:	Due Upon Receipt
19 Moore Street, Ground Floor Belmont, MA 02478	Invoice Number: Job Number:	116501-1 29425
To: Town of Belmont, Homer Bldg. Dave Hurley 19 Moore Street, Ground Floor	Invoice Date: Page Number:	3/28/2025 2

## Project: Belmont Public Library 336 Concord Avenue, Belmont, MA

DATE 0	QUANTITY DESCRIP	ΤΙΟΝ	RATE	AMOUNT
<u> P.O. Recap</u>				
P.O. Amour	nt: 60,000.00			
	Invoice No.	Invoice Date	Invoice Amount	
	113355	08/16/2024	7,127.00	
	113796	09/13/2024	9,622.00	
	114232	10/11/2024	1,740.00	
	114668	11/08/2024	5,530.00	
	115125	12/06/2024	1,540.00	
	115478	01/03/2025	4,663.00	
	115814	01/31/2025	760.00	
	116151	02/28/2025	5,819.00	
	116501	03/28/2025	5,962.00	
	116501-1	03/28/2025	-100.00	

Invoiced to Date

P. O. Remaining

17,337.00

\$42,663.00

## APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:	PROJECT:	Belmont Public Library	APPLICATION NO:	12
Town of Belmont City Hall Building 455 Concord Avenue		G&R Project 24-003	PERIOD TO: APPLICATION DATE:	3/31/25
Belmont, MA 02478 FROM CONTRACTOR:	VIA ARCHITECT:	Oudens Ello Architecture		Distribution to: X OWNER
G&R Construction, Inc. 1236 Hanover Street Hanover, MA 02339		46 Waltham Street, Suite 4A Boston, MA 02118		X ARCHITECT X CONTRACTOR

AIA DOCUMENT G702

#### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM:		\$30,387,000.00
2. Net change by Change Orders:		\$324,474.00
3. CONTRACT SUM TO DATE: (Line 1 ± 2)		\$30,711,474.00
4. TOTAL COMPLETED & STORED TO DATE:	harden o	\$13,851,369.94
(Column G on G703)		
5. RETAINAGE:		
a. 5.0% of Completed Work	\$692,568.50	
(Column D + E on G703)		
b. 0 % of Stored Material		
(Column F on G703)		
Total Retainage (Lines 5a + 5b or		
Total in Column I of G703)		\$692,568.50
6. TOTAL EARNED LESS RETAINAGE:		\$13,158,801.44
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT:		\$11,940,517.25
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE:		\$1,218,284.19

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due. CONTRACTOR: G&R Construction, Inc



#### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED .....

\$1,218,284.19

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Dudens Ello Architecture By:

Date: 4/9/25

This Certificate is not negotiable. The AMC/DNT CERTIFIED is payable only to the prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 · APPLICATION AND CERTIFICATION FOR PAYMENT · 1992 EDITION · AIA · @1992

TOTALS

 BALANCE TO FINISH, INCLUDING RETAINAGE: (Line 3 less Line 6)

Owner (OCO #1-6)

CHANGE ORDER SUMMARY

Total changes approved in previous months by

Total approved this Month (OCO # 7)

NET CHANGES by Change Order

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

\$324,474.00

DEDUCTIONS

\$0.00

\$17,552,672.56

ADDITIONS

\$248,254.00

\$76,220.00

\$324,474.00

Page 1 of 20

12

AIA DOCUMENT G703

APPLICATION NO: PERIOD TO: APPLICATION DATE: 3/31/2025

Α	В	С	D	F	F	G		н	
	5	Ū	WORK COMPL	ETED	MATERIALS	TOTAL	%		•
					PRESENTLY	COMPLETED	COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		STORED	AND STORED	TO DATE	BALANCE TO FINISH	RETAINAGE
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
					D OR E)	(D+E+F)			
1	General Conditions:					(= : = :: )			
2	General Conditions (17 mos @ \$53,070/ mo.)	\$902,183.00	\$477,630.00	\$53,070.00	\$0.00	\$530,700.00	58.82%	\$371,483.00	26,535.00
3	GC Bonds	\$192,183.00		\$0.00	\$0.00	\$192,000.00	100.00%	\$371,483.00	9.600.00
4	Insurances	\$241,937.00	\$192,000.00	\$0.00	\$0.00	\$192,000.00	100.00%	\$0.00	12.096.85
4 5	Mobilization	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$241,937.00	100.00%	\$0.00	1,250.00
6	Trailers	\$50.000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	100.00%	\$0.00	2.500.00
7	Temp Fence	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	1,250.00
8	Punch List	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
9	Closeout Documents / Training / Asbuilt Drawings	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
10	Clobeda Dodaniciko / Haining / Joban Drawings	ψ0,000.00	\$0.00	φ0.00	φ0.00	ψ0.00	0.0070	φ0,000.00	0.00
10	General Conditions Totals	\$1,451,120.00	\$1,011,567.00	\$53,070.00	\$0.00	\$1,064,637.00	73%	\$386,483.00	53,231.85
	DIVISION 1 TOTALS:	\$1,451,120.00		\$53,070.00	1	\$1,064,637.00	73%	\$386,483.00	
12		ψ1, <del>1</del> 01,120.00	\$0.00	\$55,675.00	ψ0.00	ψ1,00 <del>4</del> ,001.00	1378	4000, <del>4</del> 00.00	35,251.05
14	Concrete Formwork:		\$0.00						
15	Concrete Material - Supplier	\$490,000.00	\$490,000.00	\$0.00	\$0.00	\$490,000.00	100.00%	\$0.00	24,500.00
16	Concrete Reinforcement - Supplier	\$175,000.00	\$175,000.00	\$0.00	\$0.00	\$175,000.00	100.00%	\$0.00	8,750.00
17	Foundation Formwork	\$521,000,00	\$521,000.00	\$0.00	\$0.00	\$521.000.00	100.00%	\$0.00	26.050.00
18	Foundation Formwork-Concrete Pumps	\$35,000.00	\$35,000.00	\$0.00	\$0.00	\$35,000.00	100.00%	\$0.00	1,750.00
19	Foundation Formwork - Misc Materials	\$7,500.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	375.00
20	Rebar Install	\$89,550.00	\$89,550.00	\$0.00	\$0.00	\$89,550.00	100.00%	\$0.00	4,477.50
21	Accessories	\$37,150.00	\$37,150.00	\$0.00	\$0.00	\$37,150.00	100.00%	\$0.00	1,857.50
22			\$0.00						
23	Concrete Formwork Totals:	\$1,355,200.00	\$1,355,200.00	\$0.00	\$0.00	\$1,355,200.00	100.00%	\$0.00	67,760.00
24			\$0.00						
25	Concrete Flatwork:		\$0.00						
26	Concrete Material Supplier	\$100,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	80.00%	\$20,000.00	4,000.00
27	Formwork for Building Slab	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	100.00%	\$0.00	3,750.00
28	Formwork for Site Concrete	\$50,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$50,000.00	0.00
29	Flatwork Finishing-Building (Pump, Place, & Finish)	\$195,000.00	\$156,000.00	\$39,000.00	\$0.00	\$195,000.00	100.00%	\$0.00	9,750.00
30	Flatwork Finishing - Site Walks and Pads							\$80,000.00	0.00
31		\$80,000.00		\$0.00	\$0.00	\$0.00	0.00%	400,000.00	
			\$0.00						17 500 00
32	Concrete Flatwork Totals	\$80,000.00 \$500,000.00	\$0.00 <b>\$311,000.00</b>	\$0.00 <b>\$39,000.00</b>	\$0.00 \$0.00	\$350,000.00	70.00%	\$150,000.00	17,500.00
32 33	Concrete Flatwork Totals	\$500,000.00	\$0.00 <b>\$311,000.00</b> \$0.00	\$39,000.00	\$0.00	\$350,000.00	70.00%	\$150,000.00	,
32 33 34	Concrete Flatwork Totals DIVISION 3 TOTALS:		\$0.00 \$311,000.00 \$0.00 \$1,666,200.00						17,500.00 85,260.00
32 33 34 35	Concrete Flatwork Totals DIVISION 3 TOTALS: Total approved this Month (OCO # 6)	\$500,000.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00	\$39,000.00	\$0.00	\$350,000.00	70.00%	\$150,000.00	,
32 33 34 35 36	Concrete Flatwork Totals DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry	\$500,000.00 \$1,855,200.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$0.00 \$0.00	\$39,000.00 \$39,000.00	\$0.00 \$0.00	\$350,000.00 \$1,705,200.00	70.00%	\$150,000.00 \$150,000.00	85,260.00
32 33 34 35 36 37	Concrete Flatwork Totals DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds	\$500,000.00 \$1,855,200.00 \$12,280.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$0.00 \$12,280.00	\$39,000.00 \$39,000.00 \$39,000.00	\$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00	<b>70.00%</b> <b>92%</b> 100.00%	\$150,000.00 \$150,000.00 \$150,000.00 \$0.00	<b>85,260.00</b> 614.00
32 33 34 35 36 37 38	Concrete Flatwork Totals DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$10,000.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00	70.00% 92% 100.00% 83.33%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00	85,260.00 614.00 625.00
32 33 34 35 36 37 38 39	Concrete Flatwork Totals DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00	\$0.00 \$311,000.00 \$1,666,200.00 \$0.00 \$12,280.00 \$10,000.00 \$10,000.00 \$2,500.00	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00	70.00% 92% 100.00% 83.33% 100.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00	85,260.00 614.00 625.00 125.00
32 33 34 35 36 37 38 39 40	Concrete Flatwork Totals DIVISION 3 TOTALS: Total approved this Month (OCO # 6) Masonry (FSB) - Cennedella Masonry Performance and Payment bonds Mockup Submittals Mobilize	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,2500.00 \$2,500.00 \$5,000.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00	70.00% 92% 100.00% 83.33%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00	85,260.00 614.00 625.00
32 33 34 35 36 37 38 39 40 41	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize South Elevation	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$10,000.00 \$12,280.00 \$12,280.00 \$12,2500.00 \$2,500.00 \$5,000.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00	70.00% 92% 100.00% 83.33% 100.00% 57.14%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00 \$7,500.00	85,260.00 614.00 625.00 125.00 500.00
32 33 34 35 36 37 38 39 40 41 42	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup Submittals Mobilize South Elevation Brick 1 Materials	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,2500.00 \$5,000.00 \$5,000.00 \$41,100.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00 \$7,500.00 \$0.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00
32 33 34 35 36 37 38 39 40 41 42 43	Concrete Flatwork Totals  DIVISION 3 TOTALS: Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup Submittals  Mobilize South Elevation Brick 1 Materials Brick 1 Labor	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00	\$0.00 \$311,000.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,250.00 \$2,500.00 \$5,000.00 \$5,000.00 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$0,000 \$0,0000 \$0,000 \$0,0000 \$0,0000 \$0,00000 \$0,0000 \$0,00000 \$0,00000 \$0,0000 \$0,0000 \$0,00000 \$0,0000 \$0,0000 \$0,00000 \$0,00000 \$0,00000 \$0,00000000	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$0.00 \$57,000.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds Mockup  Submittals Mobilize  South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$41,100.00 \$3,090.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$10,000.00 \$2,500.00 \$5,000.00 \$5,000.00 \$41,100.00 \$41,100.00 \$30.00 \$0.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.00 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$3,090.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup Submittals  Mobilize South Elevation Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$3,090.00 \$6,180.00	\$0.00 \$311,000.00 \$1,666,200.00 \$1,666,200.00 \$10,000.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$5,000.00 \$41,100.00 \$0.00	\$39,000.00 \$39,000.00 \$2,500.00 \$0.00 \$5,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Materials	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,80.00 \$6,180.00 \$2,575.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$10,000.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,2500.00 \$2,500.00 \$5,000.00 \$0.	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$5,000.00 \$	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$2,575.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47	Concrete Flatwork Totals  DIVISION 3 TOTALS: Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup Submittals  Mobilize South Elevation Brick 1 Labor Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Materials Brick 2 Labor	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,100.00 \$57,000.00 \$6,180.00 \$6,180.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,250.00 \$2,500.00 \$2,500.00 \$5,000.00 \$30.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$3.090.00 \$3.090.00 \$4,180.00 \$2,575.00 \$6,180.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00
32 33 34 35 36 37 37 38 39 40 41 42 43 44 45 46 47 48	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize  South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Labor Staff Entrance M + L	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,200.00 \$40,275.00 \$40,275.00 \$40,275.00 \$40,275.00 \$40,275.00 \$40,20	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$2,500.00 \$0.00	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$2,500.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 47 48 49	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize  South Elevation Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,100.00 \$2,575.00 \$6,180.00 \$2,575.00 \$6,180.00 \$7,725.00 \$15,450.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$1,666,200.00 \$10,000.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$41,100.00 \$	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,200.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$	70.00% 92% 100.00% 83.33% 100.00% 57.14% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$15,450.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00
32 33 34 35 36 37 37 37 37 37 40 41 42 43 44 45 46 47 48	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize  South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Labor Staff Entrance M + L	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,200.00 \$40,275.00 \$40,275.00 \$40,275.00 \$40,275.00 \$40,275.00 \$40,20	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$2,500.00 \$0.00	\$39,000.00 \$39,000.00 \$2,500.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$2,500.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00 0.
32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize  South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials Brick 3 Thin Brick 4 locations Labor North Elevation	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,100.00 \$57,000.00 \$41,80.00 \$2,575.00 \$6,180.00 \$7,725.00 \$15,450.00 \$33,990.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,200.00 \$2,500.00 \$2,500.00 \$0.0	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$5,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$411,100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$3,090.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$15,450.00 \$33,990.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00 0.
32 33 34 35 36 37 38 39 40 41 42 43 44 43 44 45 46 47 48 49 50 50 51	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup Submittals  Mobilize South Elevation Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Materials Brick 2 Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials Brick 3 Thin Brick 4 locations Labor	\$500,000.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$57,000.00 \$41,100.00 \$2,575.00 \$6,180.00 \$2,575.00 \$6,180.00 \$7,725.00 \$15,450.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$0.00 \$12,280.00 \$12,280.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$2,500.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$350,000.00 \$1,705,200.00 \$12,200.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$15,450.00	85,260.0 614.0 625.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
32           33           34           35           36           37           38           40           41           42           43           44           45           46           47           48           49           50           51           52	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize  South Elevation Brick 1 Materials Brick 1 Labor Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials Brick 3 Thin Brick 4 locations Materials Brick 1 Materials Brick 1 Materials Brick 4 Interials Brick 3 Thin Brick 4 locations Labor North Elevation Brick 1 Materials	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$17,500.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$3,090.00 \$41,80.00 \$2,575.00 \$41,80.00 \$2,575.00 \$41,450.00 \$3,990.00 \$33,990.00 \$33,990.00 \$33,9167.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$1,666,200.00 \$10,000.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$0.00	\$39,000.00 \$39,000.00 \$2,000.00 \$2,500.00 \$5,000.00 \$5,000.00 \$0.0	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000000	\$350,000.00 \$1,705,200.00 \$12,280.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.000 \$0.000 \$0.00 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.0000000 \$0.0000000000	70.00% 92% 100.00% 83.33% 100.00% 57.14% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$2,500.00 \$2,500.00 \$7,500.00 \$57,000.00 \$57,000.00 \$57,000.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$6,180.00 \$7,725.00 \$15,450.00 \$3,399.00 \$9,167.00	85,260.0 614.0 625.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
$\begin{array}{r} 32\\ 33\\ 34\\ 35\\ 36\\ 37\\ 38\\ 40\\ 41\\ 42\\ 43\\ 44\\ 45\\ 46\\ 47\\ 48\\ 49\\ 50\\ 51\\ 52\\ 53\\ 53\\ 53\\ \end{array}$	Concrete Flatwork Totals  DIVISION 3 TOTALS:  Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds  Mockup  Submittals  Mobilize  South Elevation Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 2 Materials Brick 2 Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials Brick 3 Thin Brick 4 locations Labor North Elevation Brick 1 Materials Brick 1 Materials Brick 4 Materials Brick 4 Materials Brick 1 Labor	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$15,000.00 \$15,000.00 \$41,100.00 \$41,100.00 \$41,100.00 \$41,100.00 \$3,090.00 \$6,180.00 \$2,575.00 \$6,180.00 \$3,990.00 \$15,450.00 \$33,990.00 \$33,990.00 \$33,990.00 \$33,990.00 \$33,9167.00 \$54,767.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$1,666,200.00 \$10,000.00 \$12,280.00 \$12,280.00 \$2,500.00 \$2,500.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0.00 \$5,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$350,000.00 \$1,705,200.00 \$12,260.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$41,100.00 \$	70.00% 92% 100.00% 83.33% 100.00% 57.14% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$7,500.00 \$7,500.00 \$57,000.00 \$3,090.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$6,180.00 \$3,990.00 \$6,180.00 \$7,725.00 \$6,180.00 \$3,390.00 \$15,450.00 \$33,990.00 \$9,167.00 \$9,167.00 \$46,552.00	85,260.0 85,260.0 125.0 500.0 2,055.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
$\begin{array}{r} 32\\ 33\\ 34\\ 35\\ 36\\ 36\\ 37\\ 38\\ 39\\ 40\\ 41\\ 42\\ 43\\ 44\\ 44\\ 45\\ 46\\ 47\\ 48\\ 49\\ 50\\ 51\\ 52\\ 53\\ 54\\ 54\\ \end{array}$	Concrete Flatwork Totals  DIVISION 3 TOTALS: Total approved this Month (OCO # 6)  Masonry (FSB) - Cennedella Masonry  Performance and Payment bonds Mockup Submittals Mobilize South Elevation Brick 1 Materials Brick 1 Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Materials Brick 1 Soldier Course Labor Brick 2 Materials Brick 2 Labor Staff Entrance M + L Brick 3 Thin Brick 4 locations Materials Brick 1 Materials Brick 1 Thin Brick 4 locations Labor North Elevation Brick 1 Materials Brick 1 Labor Brick 1 Materials Brick 1 Labor Brick 1 Materials Brick 1 Labor Brick 2 Materials Brick 1 Labor Brick 4 Materials Brick 4 Icoations Labor North Elevation Brick 1 Labor Brick 2 Materials	\$500,000.00 \$1,855,200.00 \$1,855,200.00 \$12,280.00 \$15,000.00 \$2,500.00 \$41,100.00 \$41,100.00 \$57,000.00 \$41,100.00 \$3,090.00 \$41,575.00 \$6,180.00 \$7,725.00 \$6,180.00 \$3,990.00 \$33,990.00 \$33,990.00 \$33,940.00 \$39,167.00 \$39,167.00 \$19,100.00	\$0.00 \$311,000.00 \$0.00 \$1,666,200.00 \$10,000,00 \$12,280.00 \$10,000,00 \$2,500.00 \$2,500.00 \$5,000,00 \$41,100.00 \$0.00	\$39,000.00 \$39,000.00 \$0.00 \$2,500.00 \$0	\$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$350,000.00 \$1,705,200.00 \$12,260.00 \$12,500.00 \$2,500.00 \$10,000.00 \$41,100.00 \$0.000 \$0.00	70.00% 92% 100.00% 83.33% 100.00% 57.14% 100.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$150,000.00 \$150,000.00 \$0.00 \$2,500.00 \$0.00 \$7,500.00 \$57,000.00 \$57,000.00 \$6,180.00 \$2,575.00 \$6,180.00 \$6,180.00 \$15,450.00 \$15,450.00 \$3,3990.00 \$9,167.00 \$46,552.00 \$19,100.00	85,260.00 614.00 625.00 125.00 500.00 2,055.00 0.00 0.00 0.00 0.00 0.00 0.00 0.

Page 2 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

Α	В	С	D	E	F	G		Н	I
			WORK COMPL	ETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(D + E)		•		(G ÷ C)		
50	Dutation This Dutation (Alexandrican Materials	¢45,450,00	¢0.00	¢0.00	D OR E)	(D+E+F)	0.000/	¢45,450,00	0.00
58 59	Brick 3 Thin Brick 4 locations Materials Brick 3 Thin Brick 4 locations Labor	\$15,450.00 \$34,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$15,450.00 \$34,000.00	0.00
60	Staff Entrance M + L	\$7,725.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,725.00	0.00
61	West Elevation	ψ1,120.00	\$0.00	ψ0.00	ψ0.00	φ0.00	0.0070	ψ1,120.00	0.00
62	Brick 1 Materials	\$25,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,750.00	0.00
63	Brick 1 Labor	\$36,050.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$36,050.00	0.00
64	Brick 2 Materials	\$11,845.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,845.00	0.00
65	Brick 2 Labor	\$23,175.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,175.00	0.00
66	Brick 3 Thin Brick 5 locations materials	\$20,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,600.00	0.00
67 68	Brick 3 Thin Brick 5 locations labor Brick 1 Soldier Course Materials	\$41,200.00 \$1.030.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$41,200.00 \$1.030.00	0.00
69	Brick 1 Soldier Course Labor	\$1,545.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,545.00	0.00
70	East Elevation	ψ1,040.00	\$0.00	ψ0.00	φ0.00	φ0.00	0.0070	ψ1,040.00	0.00
71	Brick 1 Materials	\$23,400.00	\$11,700.00	\$0.00	\$0.00	\$11,700.00	50.00%	\$11,700.00	585.00
72	Brick 1 Labor	\$32,725.00	\$13,090.00	\$0.00	\$0.00	\$13,090.00	40.00%	\$19,635.00	654.50
73	Brick 2 Materials	\$17,252.00		\$0.00	\$0.00	\$8,626.00	50.00%	\$8,626.00	431.30
74	Brick 2 Labor	\$34,500.00	\$13,800.00	\$0.00	\$0.00	\$13,800.00	40.00%	\$20,700.00	690.00
75	Brick 1 Soldier Course Materials	\$3,815.00	\$1,907.50	\$0.00	\$0.00	\$1,907.50	50.00%	\$1,907.50	95.38
76 77	Brick 1 Soldier Course Labor	\$7,625.00	\$3,050.00	\$0.00	\$0.00	\$3,050.00	40.00%	\$4,575.00	152.50
77	Granite Base materials	\$25,750.00	\$0.00 \$25,750.00	\$0.00	\$0.00	\$25,750.00	100.00%	\$0.00	1,287.50
78	Granite Base labor	\$25,750.00	\$25,750.00	\$0.00	\$0.00	\$25,750.00	19.42%	\$41,500.00	500.00
80	Masonry Accessories	\$23,700.00	\$6.475.00	\$0.00	\$0.00	\$6.475.00	27.32%	\$17,225.00	323.75
81	Wash down	\$25,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,750.00	0.00
82	Closeout	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
83	Demobilize	\$23,250.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,250.00	0.00
84	Staging	\$125,000.00	\$0.00	\$35,000.00	\$0.00	\$35,000.00	28.00%	\$90,000.00	1,750.00
85		<b>*</b> 1 000 000 00	\$0.00	400.050.00	<b>AA AA</b>	A004 750 50		AT 11 0 17 50	40.007.00
86 87	Masonry Totals DIVISION 4 TOTALS:	\$1,003,000.00 \$1.003.000.00	\$193,493.50 \$193.493.50	\$68,259.00 \$68,259.00	\$0.00 \$0.00	\$261,752.50 \$261,752.50	26.10% 26.10%	\$741,247.50 \$741,247.50	13,087.63 13,087.63
88	DIVISION 4 FOTALS.	\$1,005,000.00	\$0.00	<i>\\</i> 00,233.00	φ0.00	φ201,752.50	20.1070	ψ/+1,2+1.30	13,007.03
89	Structural Steel:		\$0.00						
90	General		\$0.00						
91	Drawings	\$118,269.32	\$118,269.32	\$0.00	\$0.00	\$118,269.32	100.00%	\$0.00	5,913.47
92	AB + LP	\$48,003.41	\$48,003.41	\$0.00	\$0.00	\$48,003.41	100.00%	\$0.00	2,400.17
93	Erection (mobilization)	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	500.00
94 95	As-Built Close out	\$2,000.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
95	Sequence 1		\$0.00						
97	Material (Raw steel)	\$129,168.75	\$129,168.75	\$0.00	\$0.00	\$129,168.75	100.00%	\$0.00	6,458.44
98	Fabrication (Shop labour)	\$40,002.00	\$40,002.00	\$0.00	\$0.00	\$40,002.00	100.00%	\$0.00	2,000.10
99	Joist & Deck (Material)	\$9,907.28	\$9,907.28	\$0.00	\$0.00	\$9,907.28	100.00%	\$0.00	495.36
100	Erection (Steel and decking)	\$45,566.37	\$45,566.38	\$0.00	\$0.00	\$45,566.38	100.00%	\$0.00	2,278.32
101			\$0.00						
102	Sequence 2	<b>A</b> / <b>A</b> / <b>A</b> = <b>-</b>	\$0.00	<b>AA AA</b>		A			
103 104	Material (Raw steel) Fabrication (Shop labour)	\$129,168.75 \$40.002.00	\$129,168.75 \$40.002.00	\$0.00 \$0.00	\$0.00 \$0.00	\$129,168.75 \$40.002.00	100.00%	\$0.00 \$0.00	6,458.44 2,000.10
104	Joist & Deck (Material)	\$40,002.00	\$9.907.28	\$0.00	\$0.00	\$40,002.00	100.00%	\$0.00	495.36
105	Erection (Steel and decking)	\$45,566.37	\$9,907.28	\$0.00	\$0.00	\$45,566.37	100.00%	\$0.00	2,278.32
		\$ 10,000.01	\$0.00	\$0.00	\$0.00	\$ 10,000.01		\$0.00	2,2:0.02
100									
	Sequence 3		\$0.00						0.450.04
107 108 109	Sequence 3 Material (Raw steel)	\$129,166.25	\$129,166.25	\$0.00	\$0.00	\$129,166.25	100.00%	\$0.00	6,458.31
107 108 109 110	Material (Raw steel) Fabrication (Shop labour)	\$39,999.60	\$129,166.25 \$39,999.60	\$0.00	\$0.00	\$39,999.60	100.00%	\$0.00	1,999.98
107 108 109 110 111	Material (Raw steel) Fabrication (Shop labour) Joist & Deck (Material)	\$39,999.60 \$9,904.91	\$129,166.25 \$39,999.60 \$9,904.91	\$0.00 \$0.00	\$0.00 \$0.00	\$39,999.60 \$9,904.91	100.00% 100.00%	\$0.00 \$0.00	1,999.98 495.25
107 108 109 110 111 112	Material (Raw steel) Fabrication (Shop labour)	\$39,999.60	\$129,166.25 \$39,999.60 \$9,904.91 \$45,564.00	\$0.00	\$0.00	\$39,999.60	100.00%	\$0.00	1,999.98
107 108 109 110 111	Material (Raw steel) Fabrication (Shop labour) Joist & Deck (Material)	\$39,999.60 \$9,904.91	\$129,166.25 \$39,999.60 \$9,904.91	\$0.00 \$0.00	\$0.00 \$0.00	\$39,999.60 \$9,904.91	100.00% 100.00%	\$0.00 \$0.00	1,999.98 495.25

Page 3 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

Lisseer Hole Works         Difference of the probability	-									
DESCRIPTION OF WORK         DESCRIPTION OF WORK         DESCRIPTION OF WORK         DESCRIPTION OF WORK         CONVENTION OF WORK         CON	Α	В	C	-	-			0/	н	1
116         Fabrication         State 986 00         350.00 <th< th=""><th></th><th>DESCRIPTION OF WORK</th><th>SCHEDULED VALUE</th><th>FROM PREVIOUS APPLICATION</th><th></th><th>PRESENTLY STORED (NOT IN</th><th>COMPLETED AND STORED TO DATE</th><th>COMPLETE TO DATE</th><th>BALANCE TO FINISH (C - G)</th><th>RETAINAGE (IF VARIABLE RATE)</th></th<>		DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		PRESENTLY STORED (NOT IN	COMPLETED AND STORED TO DATE	COMPLETE TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
117         Joint & Deck, Maximal         59,904 81         39,001 31         39,000 33,000         39,000 31         100,005           118         Erection         Segments for the segments of the	115	Material (Raw steel)	\$129,166.25	\$129,166.25	\$0.00	\$0.00	\$129,166.25	100.00%	\$0.00	6,458.31
118         Erector         [Stead and seeking]         545.584.00         55.00         50.00         54.586.00         100.005           120         Sequence 5         51.00         51.00         50.00 <t< td=""><td>116</td><td>Fabrication (Shop labour)</td><td>\$39,999.60</td><td>\$39,999.60</td><td>\$0.00</td><td>\$0.00</td><td>\$39,999.60</td><td>100.00%</td><td>\$0.00</td><td>1,999.98</td></t<>	116	Fabrication (Shop labour)	\$39,999.60	\$39,999.60	\$0.00	\$0.00	\$39,999.60	100.00%	\$0.00	1,999.98
119	117	Joist & Deck (Material)	\$9,904.91	\$9,904.91	\$0.00	\$0.00	\$9,904.91	100.00%	\$0.00	495.25
120         Sequence 5         0 <t< td=""><td>118</td><td>Erection (Steel and decking)</td><td>\$45,564.00</td><td>\$45,564.00</td><td>\$0.00</td><td>\$0.00</td><td>\$45,564.00</td><td>100.00%</td><td>\$0.00</td><td>2,278.20</td></t<>	118	Erection (Steel and decking)	\$45,564.00	\$45,564.00	\$0.00	\$0.00	\$45,564.00	100.00%	\$0.00	2,278.20
121         Material (#w steel)         5121 (#50.00)         5120, (#50.00)										
Fabrication         Fabrication         Statuse Add         Statuse Add <thstatuse add<="" th=""> <thstatuse add<="" th=""></thstatuse></thstatuse>	120	Sequence 5		\$0.00						
120         Jone & Duex (Material)         59:00.72         59:00.72         59:00.72         50:00         59:00.72         100:00%           124         Erectinol (Bites and tecking)         \$45:56:2.11         \$3:41:72:6         \$1:30:00         \$45:56:2.11         100:00%           126         Erectinol (Bites and tecking)         \$4:56:2.11         \$1:00:00         \$0:00         \$4:50:00         \$1:00:00%           127         Material (Bas steel)         \$1:00:00%         \$1:00:00%         \$1:00:00%         \$1:00:00%           128         Josti & Dock (Material)         \$4:00:02:00		Material (Raw steel)							\$0.00	
124         Erectorn         (Stepland decking)         345.66.21         34.172.06         31.390.12         30.00         345.66.21         1100.076           126         Sequence 8         50.00         50.00         50.00         50.00         51.00									\$0.00	
126         Sequence 6         \$0.00         \$0.00         \$0.00           127         Material (Raw stell)         \$120,168,75         \$120,168,75         \$0.00         \$0.00         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$120,168,75         \$100,00%         \$120,165,00         \$100,00%         \$100,00%         \$100,00%         \$120,165,00         \$100,00%         \$120,165,00         \$100,00%									\$0.00	
126         Sequence 6		Erection (Steel and decking)	\$45,562.81		\$11,390.12		\$45,562.81	100.00%	\$0.00	2,278.14
127         Material         (Rev steel)         \$122,188,75         \$0.00         \$1.00         \$1.00,00%           128         Fabrication (Skep labour)         \$40,002.00         \$40,002.00         \$80,007.28 <t< td=""><td></td><td></td><td></td><td></td><td></td><td>\$0.00</td><td></td><td></td><td></td><td></td></t<>						\$0.00				
128         Fabrication (Skop labour)         \$40,002.00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$0,00         \$40,002.00         \$40,00	-			÷						
129         Joat & Deck (Material)         99,007.28         99,007.28         99,007.28         90,000         89,007.28         100,00%           131         Encion (Steland decking)         \$45,566.37         \$31,174.76         \$10,000         \$45,566.37         \$0,00         \$0,00         \$45,566.37         \$0,00         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$11,391.59         \$0,00         \$10,00%         \$10,00,0%         \$11,910 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td>									\$0.00	
130         Erection         (Steel and decking)         \$44,566.37         \$31,4174.78         \$11,391.99         \$0.00         \$45,566.37         100.07%           131         Sequence 7         \$0.00 <td></td> <td></td> <td></td> <td></td> <td></td> <td>1.1.1</td> <td></td> <td></td> <td>\$0.00</td> <td>1</td>						1.1.1			\$0.00	1
131         900         900         900         900           132         Sequence 7         50.00         \$0.00         \$0.00         \$129,165.00         \$100.00%           133         Material         (Raw steel)         \$129,165.00         \$129,165.00         \$0.00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,60         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$50,60         \$50,00%         \$50,00         \$50,60         \$50,00%         \$50,00									\$0.00	
132         Sequence 7         50.00         50.00         \$120, 165, 00         \$120, 165, 00         \$120, 165, 00         \$120, 165, 00         \$120, 00 </td <td></td> <td>Erection (Steel and decking)</td> <td>\$45,566.37</td> <td></td> <td>\$11,391.59</td> <td>\$0.00</td> <td>\$45,566.37</td> <td>100.00%</td> <td>\$0.00</td> <td>2,278.32</td>		Erection (Steel and decking)	\$45,566.37		\$11,391.59	\$0.00	\$45,566.37	100.00%	\$0.00	2,278.32
133         Material (Raw steel)         S129,165.00         S129,165.00         S0.00         S1.00         S129,165.00         100.00%           134         Fabrication (Shop labour)         S39,998.40         S30.00         S0.00         S3.998.40         N00.00           135         Letck (Material)         S45,62.81         S34,172.11         S11.39.07         S0.00         S45,62.81         N00.00           137         Sequence 8         S0.00         S0.00         S0.00         S129,166.25         N00.00         S0.00         S129,166.25         N00.00         S0.00         S129,166.25         N00.00         S0.00         S129,166.25         N00.00         S129,165.00         N00.00										
134         Fabrication (Shop labour)         \$39.998.40         \$39.998.40         \$30.00         \$30.00         \$39.998.40         \$100.00%           135         Joist & Dack (Material)         \$43.562.81         \$34.172.11         \$11.300.00         \$45.562.81         100.00%           136         Erection (Steel and decking)         \$43.562.81         \$30.00         \$0.00         \$45.562.81         100.00%           137         Erection (Steel and decking)         \$129.166.25         \$30.00         \$0.00         \$129.166.25         \$100.00%           138         Material (Raw steel)         \$129.166.25         \$30.00         \$0.00         \$39.999.60         \$30.00         \$0.00         \$39.999.60         \$00.00%         \$114         Joist & Deck (Material)         \$39.999.61         \$00.00         \$0.00         \$45.564.00         \$00.00%         \$144         Sequence 9         \$0.00         \$0.00         \$45.564.00         \$100.00%         \$144         Sequence 9         \$0.00         \$21.91.662.05         \$0.00         \$1.00         \$0.00         \$1.00.00%         \$1.44         Sequence 9         \$0.00         \$3.99.99.61         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00			<b>\$100,105,00</b>		<b>A</b> 0.00	<b>*</b> ****	<b>\$100.105.00</b>	100.000/	<b>\$</b> 0.00	0.450.05
135         Joist & Deck (Material)         \$9.00.72         \$9.00.72         \$9.00.72         \$0.00         \$9.00.72         100.00%           137         Ferction (Stel and decking)         \$45.562.81         \$341.721         \$11.390.70         \$0.00         \$45.562.81         \$0.00         \$45.562.81         \$0.00         \$11.390.70         \$0.00         \$11.390.70         \$100.00%         \$11.390.70         \$100.00%         \$11.390.70         \$100.00%         \$120.166.25         \$100.00%         \$120.166.25         \$100.00%         \$11.391.70         \$100.00%         \$120.166.25         \$100.00%         \$11.391.70         \$100.00%         \$11.391.70         \$100.00%         \$11.391.70         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.00         \$100.00%         \$11.391.50         \$100.00%         \$11.3									\$0.00	
136         Erection         [\$14]         \$13,390,70         \$20,00         \$45,562.81         \$10,00%           137         \$20,00         \$0,00         \$0,00         \$0,00         \$123,166.25         \$100,00%         \$100,00%           138         Material (Raw steel)         \$123,166.25         \$120,166.25         \$50,00         \$50,00         \$50,00         \$53,999.60         \$100,00%           140         Fabrication (Shop labour)         \$39,994.61         \$53,994.91         \$50,00         \$50,00         \$50,00         \$50,00         \$50,00         \$100,00%           142         Erection (Shop labour)         \$45,564.00         \$34,173.00         \$51,39,100         \$50,00         \$45,564.00         \$100,00%           143         Sequence 9         \$129,165.00         \$51,33,300         \$50,00         \$100,00%         \$100,00%           144         Sequence 9         \$129,165.00         \$103,33,300         \$25,68,3300         \$50,00         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         \$100,00%         <			4 /			4	* )		\$0.00	
137         138         Sequence 8         100,00%           139         Material         Raw steen)         \$123,166,25         \$123,166,25         \$0,00         \$0,00         \$122,166,25         100,00%           140         Fabrication (Shop labour)         \$33,989,60         \$0,00         \$0,00         \$129,166,25         \$100,00%           141         Joist & Deck (Material)         \$39,499,60         \$0,00         \$0,00         \$99,99,49,11         1000,00%           143         Fercion (Steel and decking)         \$45,564,00         \$41,73,00         \$11,391,00         \$0,00         \$45,564,00         100,00%           143         Sequence 9         \$129,165,00         \$103,332,00         \$20,00         \$212,165,00         100,00%           144         Sequence 9         \$129,165,00         \$103,332,00         \$20,00         \$212,165,00         100,00%           147         Joist & Deck (Material)         \$39,898,40         \$39,998,40         \$00,00         \$39,993,72         100,00%           144         Fercion (Steel and decking)         \$45,562,81         \$36,400,00         \$00,00         \$39,893,72         100,00%           143         Structural Steel Totals         \$2,200,000,00         \$2,1148,470,08         \$2,188,887,19						+ • • • •			\$0.00	
138         Sequence 8         90.00		Erection (Steel and decking)	\$45,562.81		\$11,390.70	\$0.00	\$45,562.81	100.00%	\$0.00	2,278.14
139         Material (Raw steel)         \$129.166.25         \$129.166.25         \$0.00         \$0.00         \$129.166.25         100.00%           140         Fabrication (Stop labour)         \$39.999.60         \$0.00         \$0.00         \$39.999.60         100.00%           141         Joint & Deck (Material)         \$9.904.91         \$9.000         \$0.00         \$9.904.91         100.00%           142         Erection (Steel and decking)         \$45.564.00         \$34.173.00         \$11.391.00         \$0.00         \$45.564.00         100.00%           144         Sequence 9         \$0.00         \$10.332.00         \$25.833.00         \$0.00         \$129.165.00         100.00%           145         Material (Raw steel)         \$129.165.00         \$103.322.00         \$25.833.00         \$0.00         \$39.984.40         100.00%           146         Fabrication (Shop labour)         \$39.984.40         \$39.998.40         \$0.00         \$0.00         \$39.984.40         100.00%           147         Joint & Deck (Material)         \$9.903.72         \$30.903.72         \$0.00         \$0.00         \$30.998.40         \$39.984.40         \$0.00         \$0.00         \$30.00.00         \$30.00%         \$30.00%         \$30.00%         \$30.00         \$30.00.00         \$30.		Converses 0								
140         Fabrication (Shop labour)         \$33.999.60         \$33.999.60         \$30.00         \$30.00         \$33.999.60         100.00%           141         Joist & Deck (Material)         \$39.904.91         \$39.904.91         \$0.00         \$39.904.91         \$0.00           142         Erection (Steel and decking)         \$45.564.00         \$34.173.00         \$1.00.00%            144         Sequence 9         \$0.00         \$20.00         \$20.00         \$39.99.80.00         \$1.29.165.00         \$100.00%           144         Sequence 9         \$122,165.00         \$100.322.00         \$25.633.00         \$0.00         \$39.998.40         \$100.00%           144         Jost & Deck (Material)         \$129,165.00         \$100.00%         \$129,165.00         \$100.00%           144         Jost & Deck (Material)         \$129,165.00         \$0.00         \$39.988.40         \$100.00%           144         Jost & Deck (Material)         \$129,055.00         \$0.00         \$39.989.40         \$100.00%           144         Jost & Deck (Material)         \$2,000.00.00         \$2,117,490.78         \$27,1396.41         \$0.00         \$2,188.867.19         \$9.49%         \$11,           151         Misc. Metals (FSB) - V\$6 Ironworks;         \$0.00			¢100.166.05		00.02	\$0.00	¢120.166.25	100.00%	\$0.00	6,458.31
141         Joist & Deck (Material)         \$9.094.91         \$9.094.91         \$9.00         \$0.00         \$9.994.91         100.00%           142         Exection (Steel and decking)         \$45,564.00         \$34,173.00         \$11,391.00         \$0.00         \$45,564.00         100.00%           144         Sequence 9         \$0.00         \$103,332.00         \$25,833.00         \$0.00         \$109.00%           145         Material (Raw steel)         \$129,165.00         \$103,332.00         \$25,833.00         \$0.00         \$39.994.41         100.00%           146         Fabrication (Shop labour)         \$9.998.40         \$38.998.40         \$0.00         \$39.994.41         100.00%           147         Joist & Deck (Material)         \$9.903.72         \$9.00.0         \$0.00         \$9.993.72         100.00%           148         Erection (Steel and decking)         \$45,562.281         \$3.450.00         \$0.00         \$2.168,887.19         99.44%         \$11           150         Structural Steel Totals         \$2.200,000.00         \$2.117.490.78         \$71,395.41         \$0.00         \$2.188,887.19         99.44%         \$11           151         Misc. Metals (FSB) - V&G Ironworks;         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td>									\$0.00	
142         Erection         (Steel and decking)         \$45,564.00         \$34,73.00         \$11,391.00         \$0.00         \$45,564.00         100.00%           143         Sequence 9         \$0.00         \$0.00         \$0.00         \$129,1650.01         \$100,00%         \$113,91.00         \$129,1650.01         \$100,332.00         \$210,833.00         \$210,803.00         \$129,1650.01         \$100,00%         \$1145         Fabrication (Shop labour)         \$39,998,40         \$39,998,40         \$30,000         \$30,998,40         \$100,00%         \$1147,407,80         \$100,00%         \$100,00%         \$100,00%         \$117,407,80         \$100,00%         \$100,00%         \$1147         Joist & Deck (Material)         \$199,903,72         \$9,003,72         \$0,00         \$0,00         \$39,998,40         \$0,00%         \$199,903,72         \$0,00         \$0,00         \$30,998,40         \$0,00%         \$199,103,172         \$100,00%         \$114         \$111,11         \$111         \$100         \$2117,490,78         \$71,364,41         \$0,00         \$24,188,887,19         \$9,49%         \$111,11         \$111         \$112         Misc. Metals (FSB) - V&G (ronworks;         \$30,000,00         \$30,000,00         \$30,000,00         \$30,000,00         \$30,000,00         \$30,000,00         \$30,000,00         \$30,000,00         \$30,000,00									\$0.00	
143         100         111         111         111         111         111         111         111 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td>									\$0.00	
144         Sequence 9         9         90.00			ψ-0,0000		ψ11,001.00	ψ0.00	ψ+0,00+.00	100.0070	φ0.00	2,210.20
145         Material (Raw steel)         \$129, 165, 00         \$103, 332, 00         \$25, 833, 00         \$0, 00         \$129, 166, 00         100, 00%           146         Fabrication (Shop labour)         \$39, 998, 40         \$39, 998, 40         \$0, 00         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$39, 903, 72         \$0, 000         \$0, 00         \$30, 00%         \$9, 903, 72         \$0, 000         \$0, 00         \$0,		Sequence 9								
146         Fabrication (Shop labour)         339.998.40         \$39.998.40         \$00.00         \$39.998.40         100.00%           147         Joist & Deck (Material)         \$9.903.72         \$9.903.72         \$9.00.00         \$0.00         \$39.993.72         100.00%           148         Erection (Steel and decking)         \$45.562.81         \$36.450.00         \$0.00         \$36.450.00         80.00         \$9.903.72         99.49%         \$9.149           150         Structural Steel Totals         \$2.00,000.00         \$2,117.490.78         \$71.396.41         \$0.00         \$2.188.87.19         99.49%         \$11.           151         Submittals/Shop Drawings         \$30,000.00         \$2.00,000         \$0.00			\$129 165 00		\$25,833,00	\$0.00	\$129 165 00	100.00%	\$0.00	6,458.25
147         Joist & Deck (Material)         \$9,903,72         \$9,003,72         \$100,00%           148         Erection         (Steel and decking)         \$445,652,81         \$36,450,00         \$0,00         \$30,000         80,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,903,72         100,00%         \$9,000         \$0,00         \$2,117,490,78         \$2,10,000         \$2,117,490,78         \$2,117,490,78         \$2,118,887,19         99,49%         \$11,           151         \$12,001,000         \$2,000	-								\$0.00	
148         Erection         (Steel and decking)         \$45,562.81         \$36,450.00         \$0.00         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000         \$30,000.00         \$2,117,496,41         \$0.00         \$2,188,887.19         99.49%         \$11,           151         \$0.00         \$0.00         \$2,117,490,78         \$71,396,41         \$0.00         \$2,188,887.19         99.49%         \$11,           152         Misc.Metals (FSB) - V&G Ironworks;         \$0.00         \$0.00         \$0.00         \$30,000.00         \$30,000.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$30,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00	-					1.1.1.1			\$0.00	
149         \$0.00         \$0.00         \$2,188,887.19         99.49%         \$11,           150         Structural Steel Totals         \$2,200,000.00         \$2,117,490.78         \$71,396.41         \$0.00         \$2,188,887.19         99.49%         \$11,           151         Structural Steel Totals         \$2,000         \$0.00         \$2,188,887.19         99.49%         \$11,           152         Misc. Metals (FSB) - V&G Ironworks:         \$0.00 <td< td=""><td></td><td></td><td></td><td></td><td></td><td>\$0.00</td><td></td><td></td><td>\$9,112.81</td><td></td></td<>						\$0.00			\$9,112.81	
151         S0.00         S										
152         Misc. Metals (FSB) - V&G Ironworks:         \$0.00	150	Structural Steel Totals	\$2,200,000.00	\$2,117,490.78	\$71,396.41	\$0.00	\$2,188,887.19	99.49%	\$11,112.81	109,444.36
153         Submittals/Shop Drawings         \$30,000.00         \$30,000.00         \$0.00         \$0.00         \$30,000.00         100.00%           154         Engineering         \$30,000.00         \$30,000.00         \$0.00         \$0.00         \$30,000.00         100.00%           155         Detailing         \$80,000         \$0.00         \$0.00         \$0.00         \$30,000.00         100.00%           156         Glass Rail on Common Stair         \$0.00	151			\$0.00						
154         Engineering         \$30,000.00         \$30,000.00         \$0.00         \$0.00         \$30,000.00         100.00%           155         Detailing         \$8,000.00         \$8,000.00         \$0.00	152 <b>M</b> i	isc. Metals (FSB) - V&G Ironworks:		\$0.00						
155         Detailing         \$8,000.00         \$8,000.00         \$0.00         \$0.00         \$8,000.00         100.00%           156         Glass Rail on Common Stair         \$0.00		Submittals/Shop Drawings							\$0.00	
156         Glass Rail on Common Stair         \$0.00         \$0.									\$0.00	
157         Material         \$15,000.00         \$0.00		0	\$8,000.00		\$0.00	\$0.00	\$8,000.00	100.00%	\$0.00	400.00
158         Fabrication         \$15,000.00         \$0.00										
159         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           160         SS Material         \$15,000.00         \$0.00									\$15,000.00	
160         SS Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           161         SS Finish         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           162         Wood Handrail         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           163         Glass Rail at 2nd Floor Common Stair         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$12,000.00         \$0.00			* - /						\$15,000.00	
161         SS Finish         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           162         Wood Handrail         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           163         Glass Rail at 2nd Floor Common Stair         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$16,           167         Roof to Roof Ladder         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00									\$15,000.00	
162         Wood Handrail         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           163         Glass Rail at 2nd Floor Common Stair         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,									\$15,000.00	
163         Glass Rail at 2nd Floor Common Stair         \$0.00									\$15,000.00	
164         Material         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,			\$15,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
165         Fabrication         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,			P4E 000 00		¢0.00	¢0.00	¢0.00	0.000/	¢45 000 00	0.00
166         Install         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           167         Roof to Roof Ladder         \$0.00         \$0.00         \$0.00         \$0.00         \$15,           168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,									\$15,000.00	
167         Roof to Roof Ladder         \$0.00									\$15,000.00	
168         Material         \$12,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$12,000.00         \$12,000.00         \$0.00<			\$15,000.00			\$0.00	\$0.00	0.00%	\$15,000.00	0.00
	-		¢10.000.00	÷		¢0.00	¢0.00	0.000/	\$12,000.00	0.00
	168	Fabrication	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	
						<b>+-+</b>	+		\$12,000.00	
170         instain         \$12,000.00         \$0.00			φ12,000.00		φ <b>0.</b> 00	φ <b>0.</b> 00	\$0.00	0.00%	φ12,000.00	0.00

Page 4 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

А	В	С	D	E	F	G		Н	1
<u> </u>	Þ	U U	WORK COMPL		MATERIALS	TOTAL	%		<u> </u>
					PRESENTLY	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(0+1)		D OR E)	(D+E+F)	(,		
172	Material	\$3.000.00	\$0.00	\$0.00	\$0.00	\ /	0.00%	\$3.000.00	0.00
173	Fabrication	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	
174	Install	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
175	Stair #1 Level 1 to Level 2		\$0.00						
176	Material	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
177	Fabrication	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
178	Install	\$33,000.00	\$29,700.00	\$0.00	\$0.00	\$29,700.00	90.00%	\$3,300.00	1,485.00
179 180	Stair #1 Level 2 to Roof Material	\$33.000.00	\$0.00 \$33.000.00	\$0.00	\$0.00	\$33.000.00	100.00%	\$0.00	1,650.00
180	Fabrication	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
182	Install	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$29,700.00	90.00%	\$3.300.00	1,485.00
183	Stair #2	ψ00,000.00	\$0.00	φ0.00	ψ0.00	ψ23,700.00	30.0078	ψ5,500.00	1,400.00
184	Material	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
185	Fabrication	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
186	Install	\$33,000.00	\$29,700.00	\$0.00	\$0.00	\$29,700.00	90.00%	\$3,300.00	1,485.00
187	Porch Glass Rail		\$0.00				۱ <u> </u>		
188	Material	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
189	Fabrication	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
190	Install	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
191	Closeout Docs	\$5,568.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,568.00	0.00
192 193	Mobilize Demobilize	\$24,000.00 \$16,000.00	\$12,000.00 \$8,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$12,000.00 \$8,000.00	50.00% 50.00%	\$12,000.00 \$8,000.00	
193	Safety	\$18,000.00	\$8,000.00	\$0.00	\$0.00	\$8,000.00	50.00%	\$8,000.00	
194	Bond	\$24,000.00	\$8,500.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$12,000.00	
196		ψ0,000.00	\$0.00	φ0.00	ψ0.00	\$0,000.00	100.0070	φ0.00	420.00
197	Misc Metals Totals	\$668,068.00	\$395,600.00	\$0.00	\$0.00	\$395,600.00	59.22%	\$272,468.00	19,780.00
198									
	DIVISION 5 SUBTOTALS:	\$2,868,068.00		\$71,396.41	\$0.00	1			
199	DIVISION 5 SUBTOTALS: Rough Carpentry:	\$2,868,068.00	<b>\$2,513,090.78</b> \$0.00	\$71,396.41	\$0.00	1	90.11%	\$283,580.81	129,224.36
199 200		\$2,868,068.00 \$110,000.00	\$2,513,090.78	1		1			
199 200 201	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc.	\$110,000.00	\$2,513,090.78 \$0.00 \$0.00	<b>\$71,396.41</b> \$10,000.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00	<b>90.11%</b> 9.09%	\$283,580.81 \$100,000.00	<b>129,224.36</b> 500.00
199 200 201 202	Rough Carpentry:		\$2,513,090.78 \$0.00 \$0.00 \$0.00	\$71,396.41	\$0.00	\$2,584,487.19 \$10,000.00	90.11%	\$283,580.81	<b>129,224.36</b> 500.00
199 200 201 202 203	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals	\$110,000.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>\$71,396.41</b> \$10,000.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00	<b>90.11%</b> 9.09%	\$283,580.81 \$100,000.00	<b>129,224.36</b> 500.00
199 200 201 202 203 204	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework:	\$110,000.00 <b>\$110,000.00</b>	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00	\$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00	90.11% 9.09% 9.09%	\$283,580.81 \$100,000.00 \$100,000.00	129,224.36 500.00 500.00
199 200 201 202 203 204 205	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond	\$110,000.00 \$110,000.00 \$18,619.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$18,619.00	90.11% 9.09% 9.09% 100.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$0.00	129,224.36 500.00 500.00 930.95
199 200 201 202 203 204 205 206	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00	90.11% 9.09% 9.09% 100.00% 50.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00	129,224.36 500.00 500.00 930.95 762.50
199 200 201 202 203 204 205	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management	\$110,000.00 \$110,000.00 \$18,619.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$18,619.00	90.11% 9.09% 9.09% 100.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$0.00	129,224.36 500.00 500.00 930.95 762.50 0.00
199 200 201 202 203 204 205 206 207	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings	\$110,000.00 <b>\$110,000.00</b> <b>\$18,619.00</b> \$30,500.00 \$53,950.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00 \$53,950.00	129,224.36 500.00 930.95 762.50 0.00 0.00 0.00
199 200 201 202 203 204 205 206 207 208	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management Library Commons Paneling & Baseboard	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00
199 200 201 202 203 204 205 206 207 208 209 210 211	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management Library Commons Paneling & Baseboard Library Commons Printer Enclosure Library Commons Dickers Library Commons Column Panels	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,3950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00
199 200 201 202 203 204 205 206 207 208 209 210 211 212	Rough Carpentry: Roof Blocking / Wood Outside AVB, Misc. Rough Carpentry Totals Finish Carpentry, Millwork, & Casework: Bond Shop Drawings Project Management Library Commons Paneling & Baseboard Library Commons Printer Enclosure Library Commons Dockers Library Commons Column Panels Library Common Stairs	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$12,777.00 \$5,940.00 \$5,940.00 \$110,902.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.000 \$0.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$118,619.00 \$15,250.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00	129,224.36 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Lockers         Library Common Stairs         Library Common Stairs         Library Common Info Desk	\$110,000.00 \$110,000.00 \$110,000.00 \$30,500.00 \$30,500.00 \$138,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.0	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00	129,224.36 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           213           214	Rough Carpentry:           Rough Carpentry Totals           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond         Shop Drawings           Project Management         Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard         Library Commons Column Panels           Library Commons Column Panels         Library Common Info Desk           Childrens Info Desk         Childrens Info Desk	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.0	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$326,205.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Column Panels         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adult Reference Desk	\$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$15,777.00 \$5,940.00 \$116,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           211           212           213           214           215           216	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Column Panels         Library Common Info Desk         Childrens Info Desk         Adult Reference Desk         Adults 200 Printer Enclosure	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,240.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$15,548.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$15,548.00	129,224.36 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Lockers         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adults 200 Printer Enclosure         Teens Reference Desk	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,540.00 \$10,902.00 \$36,205.00 \$25,217.00 \$15,548.00 \$9,058.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$110,902.00 \$36,205.00 \$25,217.00 \$15,548.00 \$15,548.00 \$9,058.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           211           212           213           214           215           216	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Paneling & Baseboard         Library Commons Paneling & Baseboard         Library Commons Column Panels         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adult Reference Desk         Adults 200 Printer Enclosure         Teens Reference Desk         Meeting 112 Credenza	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,240.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$15,548.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$5,940.00 \$15,777.00 \$36,205.00 \$36,205.00 \$15,548.00 \$9,058.00 \$6,365.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218	Rough Carpentry:         Roof Blocking / Wood Outside AVB, Misc.         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond         Shop Drawings         Project Management         Library Commons Paneling & Baseboard         Library Commons Printer Enclosure         Library Commons Lockers         Library Common Stairs         Library Common Info Desk         Childrens Info Desk         Adults 200 Printer Enclosure         Teens Reference Desk	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00 \$25,217.00 \$18,207.00 \$18,207.00 \$15,548.00 \$9,058.00 \$6,365.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$110,902.00 \$36,205.00 \$25,217.00 \$15,548.00 \$15,548.00 \$9,058.00	129,224.36
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Lockers           Library Commons Column Panels           Library Common Stairs           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127	\$110,000.00 \$110,000.00 \$110,000.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00 \$36,205.00 \$18,207.00 \$15,548.00 \$9,058.00 \$6,365.00 \$27,772.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000 \$0.000\$000\$	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$18,619.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,777.00 \$5,940.00 \$15,777.00 \$5,940.00 \$15,777.00 \$36,205.00 \$15,548.00 \$9,058.00 \$9,058.00 \$22,772.00	129,224.30 500.00 500.00 930.95 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222	Rough Carpentry:         Rough Carpentry Totals         Rough Carpentry Totals         Finish Carpentry, Millwork, & Casework:         Bond       Shop Drawings         Project Management       Library Commons Paneling & Baseboard         Library Commons Printer Enclosure       Library Commons Printer Enclosure         Library Commons Column Panels       Library Common Info Desk         Childrens Info Desk       Adult Reference Desk         Adult Reference Desk       Meeting 112 Credenza         Nursing Room 127       Kitchen 116	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,247.00 \$18,207.00 \$15,548.00 \$9,058.00 \$6,365.00 \$2,772.00 \$12,122.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.0000 \$0.00000 \$0.00000 \$0.00000000	\$2,584,487.19 \$10,000.00 \$10,000.00 \$11,000.00 \$118,619.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$118,304.00 \$114,304.00 \$114,304.00 \$114,304.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$27,72.00 \$12,122.00	129,224.30 500.00 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Lockers           Library Commons Column Panels           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115	\$110,000.00 \$110,000.00 \$110,000.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,940.00 \$110,902.00 \$36,205.00 \$15,548.00 \$25,217.00 \$15,548.00 \$25,217.00 \$15,548.00 \$25,217.00 \$15,548.00 \$25,217.00 \$12,122.00 \$9,945.00 \$12,039.00 \$3,046.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,277.00 \$5,940.00 \$15,777.00 \$5,940.00 \$15,777.00 \$36,205.00 \$36,205.00 \$36,205.00 \$36,205.00 \$15,548.00 \$9,058.00 \$9,058.00 \$22,772.00 \$12,122.00 \$12,122.00 \$12,039.00 \$12,039.00 \$12,039.00 \$12,039.00 \$12,039.00	129,224.30 500.00 930.92 762.51 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0
199           200           201           202           203           204           205           208           209           211           212           213           214           215           216           217           218           219           220           221           220           221           222           223           224	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Printer Enclosure           Library Commons Column Panels           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adult Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 1129 Kitchenette           Mens 112	\$110,000.00 \$110,000.00 \$110,000.00 \$18,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,247.00 \$15,247.00 \$15,548.00 \$25,217.00 \$15,548.00 \$26,365.00 \$46,365.00 \$2,2772.00 \$12,122.00 \$9,945.00 \$12,039.00 \$3,046.00 \$3,502.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.00	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$115,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$119,304.00 \$15,548.00 \$36,205.00 \$25,217.00 \$15,548.00 \$36,205.00 \$25,217.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,548.00 \$15,2772.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$13,046.00 \$3,046.00	129,224.30 500.00 930.90 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223           224           225	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Column Panels           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115           Womens 114           Childrens Workroom 125	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$10,97.00 \$15,777.00 \$15,777.00 \$15,777.00 \$15,240.00 \$140,205.00 \$25,217.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$14,22.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,039.00 \$3,502.00 \$7,912.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000\$000 \$0.0000\$000\$	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,5777.00 \$15,5777.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$15,548.00 \$36,205.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$12,122.00 \$9,945.00 \$12,122.00 \$3,502.00 \$3,502.00 \$7,912.00	129,224.30 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223           224           225           226	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Printer Enclosure           Library Commons Lockers           Library Commons Lockers           Library Commons Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115           Wornens 114           Childrens Workroom 125           BMC Staff 233	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$20,197.00 \$15,777.00 \$15,777.00 \$15,240.00 \$18,207.00 \$18,207.00 \$15,48.00 \$9,058.00 \$25,217.200 \$15,248.00 \$27,72.00 \$12,039.00 \$12,039.00 \$3,046.00 \$	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00	\$0.00 \$0.000\$00\$0 \$0.000\$000\$	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$118,619.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$10,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,250.00 \$15,777.00 \$15,777.00 \$15,777.00 \$15,548.00 \$36,205.00 \$12,030.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,122.00 \$3,046.00 \$3,046.00 \$3,046.00 \$3,502.00 \$3,046.00 \$3,046.00 \$3,512.00	129,224.30 500.00 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00
199           200           201           202           203           204           205           206           207           208           209           210           211           212           213           214           215           216           217           218           219           220           221           222           223           224           225	Rough Carpentry:           Roof Blocking / Wood Outside AVB, Misc.           Rough Carpentry Totals           Finish Carpentry, Millwork, & Casework:           Bond           Shop Drawings           Project Management           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Paneling & Baseboard           Library Commons Column Panels           Library Common Stairs           Library Common Info Desk           Childrens Info Desk           Adult Reference Desk           Adults 200 Printer Enclosure           Teens Reference Desk           Meeting 112 Credenza           Nursing Room 127           Kitchen 116           Staff Break 106           Childrens 129 Kitchenette           Mens 115           Womens 114           Childrens Workroom 125	\$110,000.00 \$110,000.00 \$118,619.00 \$30,500.00 \$53,950.00 \$118,304.00 \$10,97.00 \$15,777.00 \$15,777.00 \$15,777.00 \$15,240.00 \$140,205.00 \$25,217.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$18,207.00 \$14,22.00 \$12,122.00 \$12,122.00 \$12,122.00 \$12,039.00 \$3,502.00 \$7,912.00	\$2,513,090.78 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$18,619.00 \$15,250.00 \$0.00	\$71,396.41 \$10,000.00 \$10,000.00 \$10,000.00 \$0.	\$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000\$000 \$0.0000\$000\$	\$2,584,487.19 \$10,000.00 \$10,000.00 \$10,000.00 \$15,250.00 \$0.00	90.11% 9.09% 9.09% 100.00% 50.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$283,580.81 \$100,000.00 \$100,000.00 \$100,000.00 \$15,250.00 \$15,250.00 \$15,250.00 \$118,304.00 \$20,197.00 \$15,5777.00 \$15,5777.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$110,902.00 \$15,548.00 \$36,205.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$15,548.00 \$45,2772.00 \$12,122.00 \$9,945.00 \$12,122.00 \$3,502.00 \$3,502.00 \$7,912.00	129,224.30 500.00 930.92 762.50 0.00 0.00 0.00 0.00 0.00 0.00 0.00

Page 5 of 20

12

AIA DOCUMENT G703

	В	С	D	E	F	G		Н	
		-	WORK COMPL	ETED	MATERIALS	TOTAL	%		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	PRESENTLY STORED (NOT IN	COMPLETED AND STORED TO DATE	COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
					D OR E)	(D+E+F)			
229	Childrens 123 Column Panels	\$3,588.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,588.00	0.00
230	Childrens 123 Window Seat	\$25,425.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,425,00	0.00
231	Circulation 107	\$1,875.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,875.00	0.00
232	Book Processing 108	\$1,875.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,875.00	0.00
233	Tech Services 207	\$1,465.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,465.00	0.00
234	Tech Services 208	\$1,465.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,465.00	0.00
235	Public Services 209	\$1,465.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,465.00	0.00
236	Staff Office 211	\$1,668.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,668.00	0.00
237	Quiet Reading 227	\$3,130.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,130.00	0.00
238	Adults Shelving & Laptop Bar	\$18,865.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,865.00	0.00
239 240	Underwood History North 231	\$15,075.00 \$15,075.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$15,075.00 \$15,075.00	0.00
240	Underwood History East 231 Underwood History South 231	\$15,075.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,075.00	0.00
241	Underwood History West 231	\$25,475.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,012.00	0.00
243	Community Room 119	\$3,065.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,065.00	0.00
244	Childrens Office 130	\$1,456.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,456.00	0.00
245	Children's Work Room	\$2,293.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,293.00	0.00
246	Door Frames	\$15,928.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,928.00	0.00
247	Installation	\$225,505.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$225,505.00	0.00
248			\$0.00						
249	Finish Carpentry, Millwork & Casework Totals	\$950,000.00	\$33,869.00	\$0.00	\$0.00	\$33,869.00	3.57%	\$916,131.00	1,693.45
250	DIVISION 6 SUBTOTALS:	\$1,060,000.00	\$33,869.00	\$10,000.00	\$0.00	\$43,869.00	4.14%	\$1,016,131.00	2,193.45
251			\$0.00						
252	Waterproofing, Damproofing & Caulking (FSB) - Beacon:		\$0.00						
253	Out with the	<b>*</b> 0.000.00	\$0.00	¢0.00	<b>\$0.00</b>	¢0,000,00	400.000/	¢0.00	400.00
254 255	Submittals	\$8,000.00	\$8,000.00	\$0.00	\$0.00	\$8,000.00	100.00%	\$0.00	400.00
255	Bond Mobilization	\$7,000.00 \$2,500.00	\$7,000.00 \$500.00	\$0.00 \$0.00	\$0.00 \$0.00	\$7,000.00 \$500.00	100.00% 20.00%	\$0.00 \$2,000.00	350.00 25.00
257	Demobilization	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
258	Waterproofing @ Elevator Pit	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	250.00
259	Dampproofing	\$23,500.00	\$23,500.00	\$0.00	\$0.00	\$23,500.00	100.00%	\$0.00	1,175.00
260	AVB							1	
004			\$0.00						
261	North Elevation	\$60,000.00	\$0.00 \$7,600.00	\$8,000.00	\$0.00	\$15,600.00	26.00%	\$44,400.00	780.00
262	North Elevation South Elevation	\$60,000.00	\$7,600.00 \$0.00	\$500.00	\$0.00	\$500.00	0.83%	\$59,500.00	25.00
262 263	North Elevation South Elevation East Elevation	\$60,000.00 \$31,500.00	\$7,600.00 \$0.00 \$2,000.00	\$500.00 \$700.00	\$0.00 \$0.00	\$500.00 \$2,700.00	0.83% 8.57%	\$59,500.00 \$28,800.00	25.00 135.00
262 263 264	North Elevation South Elevation East Elevation West Elevation	\$60,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00	\$500.00	\$0.00	\$500.00	0.83%	\$59,500.00	25.00
262 263 264 265	North Elevation South Elevation East Elevation West Elevation Joint Sealants	\$60,000.00 \$31,500.00 \$31,500.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00	\$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00	0.83% 8.57% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00	25.00 135.00 0.00
262 263 264 265 266	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior	\$60,000.00 \$31,500.00 \$31,500.00 \$331,500.00 \$63,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00	25.00 135.00 0.00
262 263 264 265 266 267	North Elevation         South Elevation         East Elevation         West Elevation         Joint Sealants         Exterior         Interior	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00	25.00 135.00 0.00 0.00 0.00
262 263 264 265 266 267 268	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior	\$60,000.00 \$31,500.00 \$31,500.00 \$331,500.00 \$63,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00	25.00 135.00 0.00
262 263 264 265 266 267 268 269	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior Interior Punch / Closeout	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	\$7,600.00 \$2,000.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	25.00 135.00 0.00 0.00 0.00 0.00
262 263 264 265 266 267 268	North Elevation         South Elevation         East Elevation         West Elevation         Joint Sealants         Exterior         Interior	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00	25.00 135.00 0.00 0.00 0.00
262 263 264 265 266 267 268 269 269 270	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	25.00 135.00 0.00 0.00 0.00 0.00
262 263 264 265 266 267 268 269 270 271	North Elevation South Elevation East Elevation West Elevation Joint Sealants Exterior Interior Punch / Closeout	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$0.00 \$53,600.00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00	0.83% 8.57% 0.00% 0.00% 0.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00	25.00 135.00 0.00 0.00 0.00 0.00
262 263 264 265 266 267 268 269 270 271 272 273 273 274	North Elevation South Elevation East Elevation Joint Sealants Exterior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$55,400.00 \$24,400.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$9,200.00</b>	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$0.00</b>	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$259,207.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$5,600.00 \$53,600.00 \$2,00 \$0.00 \$2,00 \$0.00 \$2,00 \$0.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$62,800.00 \$55,400.00 \$24,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation	\$60,000.00 \$31,500.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$322,007.00 \$322,007.00 \$55,400.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$53,600.00 \$55,400.00 \$55,400.00 \$55,400.00 \$524,400.00 \$79,800.00	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$9,200.00</b> \$9,200.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$0.00 <b>\$62,800.00</b> \$55,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$2,500.00 \$2,500.00 \$259,207.00 \$259,207.00 \$0.00	25.00 135.00 0.00 0.00 0.00 3,140.00 2,770.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$79,800.00 \$0.000 \$0.00 \$0.000 \$0.000 \$0.00 \$0.000 \$0.000 \$0.00 \$0.000 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.00 \$0.00 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.0000 \$0.00000 \$0.0000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.00000 \$0.000000 \$0.00000000	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$62,800.00 \$55,400.00 \$24,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 277 277 278	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Thermal Insulation Thermal Insulation	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$2,500.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$79,800.00 \$0	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$55,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$259,207.00 \$259,207.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00 3,990.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 277 277 277 277 277 277	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$54,400.00 \$24,400.00 \$0.00 \$24,400.00 \$0.000 \$0.00 \$0.00 \$0.00 \$0.00 \$0.000 \$0.00 \$0.000 \$0.00 \$	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$62,800.00 \$55,400.00 \$24,400.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 276 277 278 279 280	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout  Kigid Insulation Foundation Slab  Thermal Insulation Exterior Walls	\$60,000.00 \$31,500.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$324,400.00 \$79,800.00 \$120,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$55,400.00 \$55,400.00 \$55,400.00 \$55,400.00 \$55,400.00 \$50.00 \$0.000 \$0.00 \$	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$555,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00% 33.33%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 0.00 3,140.00 1,220.00 3,990.00 2,000.00
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 276 277 278 277 278 279 280 281	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Thermal Insulation Thermal Insulation	\$60,000.00 \$31,500.00 \$31,500.00 \$25,000.00 \$2,500.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00 \$322,007.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$00 \$0.00 \$24,400.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.00 \$0	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$55,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00%	\$59,500.00 \$28,800.00 \$31,500.00 \$63,007.00 \$25,000.00 \$2,500.00 \$259,207.00 \$259,207.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.00 0.00 0.00 0.00 3,140.00 2,770.00 1,220.00 3,990.00
262 263 265 265 266 267 270 271 272 273 274 275 276 277 278 277 278 279 281 282	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout Waterproofing & Dampproofing Totals Rigid Insulation Foundation Slab Rigid Insulation Exterior Walls Insulation Exterior Walls Insulation Totals Insulation Totals	\$60,000.00 \$31,500.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$324,400.00 \$79,800.00 \$120,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$53,600.00 \$53,600.00 \$55,400.00 \$24,400.00 \$24,400.00 \$0.00 \$24,400.00 \$0.000 \$0.	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$555,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00% 33.33%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.0
262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 277 278 277 278 279 280 281	North Elevation South Elevation East Elevation Joint Sealants Exterior Interior Punch / Closeout  Kigid Insulation Foundation Slab  Thermal Insulation Exterior Walls	\$60,000.00 \$31,500.00 \$31,500.00 \$31,500.00 \$25,000.00 \$25,000.00 \$322,007.00 \$322,007.00 \$322,007.00 \$324,400.00 \$79,800.00 \$120,000.00	\$7,600.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$50.00 \$53,600.00 \$55,400.00 \$55,400.00 \$24,400.00 \$00 \$0.00 \$24,400.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.00 \$0	\$500.00 \$700.00 \$0.00 \$0.00 \$0.00 \$9,200.00 \$9,200.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$500.00 \$2,700.00 \$0.00 \$0.00 \$0.00 \$62,800.00 \$555,400.00 \$24,400.00 \$79,800.00	0.83% 8.57% 0.00% 0.00% 0.00% 19.50% 100.00% 100.00% 100.00% 33.33%	\$59,500.00 \$28,800.00 \$31,500.00 \$25,000.00 \$25,000.00 \$259,207.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	25.00 135.00 0.0

Page 6 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

Α	В	С	D	E	F	G		н	I
	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPL FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
286	Firestopping Totals	\$17,500.00		\$0.00	\$0.00	\$0.00	0.00%	\$17,500.00	0.00
287			\$0.00						
288 289	Roofing & flashing (FSB) - Capeway Roofing: Second Floor		\$0.00 \$0.00						
289	Vapor Barrier		\$0.00						
291	Materials	\$3,350.00	\$3,350.00	\$0.00	\$0.00	\$3,350.00	100.00%	\$0.00	167.50
292	Labor	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
293	Flat Stock Insulation Layer 1		\$0.00						
294	Materials	\$6,500.00	\$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	325.00
295	Labor	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
296 297	Flat Stock Insulation Layer 2	\$6,500.00	\$0.00 \$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	325.00
297	Materials Labor	\$6,000.00	\$0,500.00	\$0.00	\$0.00	\$6,500.00	0.00%	\$0.00	0.00
298	Tapered Insulation	φ0,000.00	\$0.00	φ0.00	φ0.00	φ0.00	0.00%	φ0,000.00	0.00
300	Materials	\$16,330.00	\$16,330.00	\$0.00	\$0.00	\$16,330.00	100.00%	\$0.00	816.50
301	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
302	Cover Board		\$0.00						
303	Materials	\$2,650.00	\$2,650.00	\$0.00	\$0.00	\$2,650.00	100.00%	\$0.00	132.50
304	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
305	Insulation Adhesive	<b>*</b> 0.000.00	\$0.00	¢0.00	¢0.00	<b>#0</b> 000 00	400.000/	<b>*</b> 0.00	400.00
306 307	Materials Labor	\$8,000.00 \$7,500.00	\$8,000.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$8,000.00 \$0.00	<u>100.00%</u> 0.00%	\$0.00 \$7,500.00	400.00
307	PVC Field Membrane	\$7,500.00	\$0.00	φ <b>0.</b> 00	\$0.00	\$0.00	0.00%	\$7,500.00	0.00
309	Materials	\$4,750.00	\$4,750.00	\$0.00	\$0.00	\$4,750.00	100.00%	\$0.00	237.50
310	Labor	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
311	Roof to Wall Flashing		\$0.00						
312	Materials	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100.00%	\$0.00	75.00
313	Labor	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
314	Penitration Flashing	\$500.00	\$0.00 \$500.00	¢0.00	\$0.00	\$500.00	100.00%	<b>*</b> 0.00	25.00
315 316	Materials Labor	\$500.00	\$500.00	\$0.00 \$0.00	\$0.00	\$500.00	0.00%	\$0.00 \$1,000.00	25.00
317	Parapet Wall Flashing	\$1,000.00	\$0.00	φ <b>0.</b> 00	\$0.00	\$0.00	0.00%	\$1,000.00	0.00
318	Materials	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	100.00
319	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
320	Roof to Edge Metal		\$0.00						
321	Materials	\$1,850.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,850.00	0.00
322	Labor	\$3,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,500.00	0.00
323 324	Porch Roof Vapor Barrier		\$0.00 \$0.00						
324	Materials	\$750.00	\$0.00	\$0.00	\$0.00	\$750.00	100.00%	\$0.00	37.50
325	Labor	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$500.00	0.00
327	Cover Board		\$0.00						
328	Materials	\$2,900.00	\$2,900.00	\$0.00	\$0.00	\$2,900.00	100.00%	\$0.00	145.00
329	Labor	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
330	Tapered Insulation		\$0.00						
331	Materials	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100.00%	\$0.00	25.00
332 333	Labor Insulation Adhesive	\$1,000.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	0.00
334	Materials	\$1,400.00	\$0.00	\$0.00	\$0.00	\$1,400.00	100.00%	\$0.00	70.00
335	Labor	\$1,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,200.00	0.00
336	PVC Field Membrane	÷.,_00100	\$0.00	\$0.00	÷0100	\$0.00	2.0070	÷.,_00100	0.00
337	Materials	\$1,100.00	\$1,100.00	\$0.00	\$0.00	\$1,100.00	100.00%	\$0.00	55.00
338	Labor	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,500.00	0.00
339	Roof to Wall Flashing	<b>**</b>	\$0.00		<b>A</b> 1			±	
340	Materials	\$900.00	\$900.00	\$0.00	\$0.00	\$900.00	100.00%	\$0.00	45.00
341 342	Labor Mechanical Well Roof	\$1,400.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,400.00	0.00
342			\$0.00						l

Page 7 of 20

12

AIA DOCUMENT G703

A	В	C	D	E	F	G		Н	1
			WORK COMPL	ETED	MATERIALS PRESENTLY	TOTAL COMPLETED	% COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	STORED (NOT IN	AND STORED TO DATE	TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(0+L)		D OR E)	(D+E+F)	(0.0)		
343	Vapor Barrier		\$0.00						
344	Materials	\$1,200.00	\$1,200.00	\$0.00	\$0.00	\$1,200.00	100.00%	\$0.00	60.0
345	Labor	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.0
346	Flat Stock Insulation Layer 1		\$0.00						
347	Materials	\$2,300.00	\$2,300.00	\$0.00	\$0.00	\$2,300.00	100.00%	\$0.00	115.0
348	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
349	Flat Stock Insulation Layer 2		\$0.00						
350	Materials	\$2,300.00	\$2,300.00	\$0.00	\$0.00	\$2,300.00	100.00%	\$0.00	<u>115.0</u> 0.0
351	Labor	\$3,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
352 353	Tapered Insulation	\$5,750.00	\$0.00 \$5,750.00	\$0.00	\$0.00	\$5,750.00	100.00%	\$0.00	287.5
353 354	Materials Labor	\$5,750.00		\$0.00	\$0.00	\$5,750.00 \$0.00	0.00%	\$6,000.00	207.5
354 355	Cover Board	\$8,000.00	\$0.00	<b>ф</b> 0.00	\$0.00	φ0.00	0.00%	φ0,000.00	0.0
355 356	Materials	\$1,100.00	\$0.00	\$0.00	\$0.00	\$1,100.00	100.00%	\$0.00	55.0
357 357	Labor	\$2,500.00		\$0.00	\$0.00	\$1,100.00	0.00%	\$0.00	0.0
358	Insulation Adhesive	\$2,300.00	\$0.00	φ0.00	ψ0.00	ψ0.00	0.0070	ψ2,000.00	0.0
359	Materials	\$2.760.00	\$2.760.00	\$0.00	\$0.00	\$2,760.00	100.00%	\$0.00	138.0
360	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
361	PVC Field Membrane	+-,	\$0.00					<b>+-</b> , <b>-------------</b>	
362	Materials	\$2,250.00	\$2,250.00	\$0.00	\$0.00	\$2,250.00	100.00%	\$0.00	112.5
363	Labor	\$3,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,750.00	0.0
364	Roof to Wall Flashing		\$0.00						
365	Materials	\$1,900.00	\$1,900.00	\$0.00	\$0.00	\$1,900.00	100.00%	\$0.00	95.0
366	Labor	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.0
367	Penitration Flashing		\$0.00						
368	Materials	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100.00%	\$0.00	75.0
369	Labor	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.0
370	Parapet Wall Flashing		\$0.00						
371	Low Roof		\$0.00						
372	Vapor Barrier		\$0.00			<b>•</b> • • • • • • • •			
373	Materials	\$12,250.00	\$12,250.00	\$0.00	\$0.00	\$12,250.00	100.00%	\$0.00	612.5
374	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.0
375 376	Flat Stock Insulation Layer 1 Materials	\$22,500.00	\$0.00 \$22,500.00	\$0.00	\$0.00	\$22,500.00	100.00%	\$0.00	1,125.0
376	Labor	\$22,500.00	\$22,500.00	\$0.00	\$0.00	\$22,500.00 \$0.00	0.00%	\$0.00	1,125.0
378	Flat Stock Insulation Layer 2	\$16,000.00	\$0.00	<b>Φ</b> 0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.0
379	Materials	\$22,500.00	\$22,500.00	\$0.00	\$0.00	\$22,500.00	100.00%	\$0.00	1,125.0
380	Labor	\$16,000.00	\$0.00	\$0.00	\$0.00	φ <u>22</u> ,300.00 \$0.00	0.00%	\$16,000.00	0.0
381	Tapered Insulation	\$10,000.00	\$0.00	φ0.00	ψ0.00	φ0.00	0.0070	ψ10,000.00	0.0
382	Materials	\$55,000.00	\$55,000.00	\$0.00	\$0.00	\$55,000.00	100.00%	\$0.00	2,750.0
383	Labor	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$24,000.00	0.0
384	Cover Board		\$0.00	,				, ,	
385	Materials	\$9,750.00	\$9,750.00	\$0.00	\$0.00	\$9,750.00	100.00%	\$0.00	487.5
386	Labor	\$12,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.0
387	Insulation Adhesive		\$0.00						
388	Materials	\$27,250.00	\$27,250.00	\$0.00	\$0.00	\$27,250.00	100.00%	\$0.00	1,362.5
389	Labor	\$18,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,000.00	0.0
390	PVC Field Membrane		\$0.00						
391	Materials	\$18,500.00	\$18,500.00	\$0.00	\$0.00	\$18,500.00	100.00%	\$0.00	925.
392	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	0.0
393	Roof to Wall Flashing		\$0.00						
394	Materials	\$5,250.00	\$5,250.00	\$0.00	\$0.00	\$5,250.00	100.00%	\$0.00	262.
395	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.
396	Penitration Flashing	A:	\$0.00	<b>(</b>	<b>A-</b>	<b>A</b> 4 000 00	100 0000		
397	Materials	\$1,800.00	\$1,800.00	\$0.00	\$0.00	\$1,800.00	100.00%	\$0.00	90.0
398	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.0
399	Parapet Wall Flashing		\$0.00						

Page 8 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

			-	-	-				
Α	В	C	D WORK COMPL	E	F MATERIALS	G TOTAL	%	н	1
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	COMPLETED AND STORED TO DATE (D+E+F)	% COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
400	Materials	\$6,400.00	\$6,400.00	\$0.00	\$0.00	\$6,400.00	100.00%	\$0.00	320.00
401	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
402	Roof Edge Metal		\$0.00						
403	Materials	\$5,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,900.00	0.00
404	Labor	\$8,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,500.00	0.00
405	High Roof		\$0.00						
406	Vapor Barrier	<b>0</b> 11000.00	\$0.00	<b>*</b> ****	<b>\$</b> 0.00	<b>0</b> 11000000	100.000/	<b>\$</b> 2.22	700.00
407 408	Materials	\$14,600.00 \$12,000.00	\$14,600.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$14,600.00 \$0.00	100.00%		730.00
408	Labor	\$12,000.00	\$0.00	\$0.00	\$U.UU	\$0.00	0.00%	\$12,000.00	0.00
409 410	Flat Stock Insulation Layer 1 Materials	\$27,400.00	\$0.00	\$0.00	\$0.00	\$27,400.00	100.00%	\$0.00	1,370.00
410	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	
411	Flat Stock Insulation Layer 2	ψ21,000.00	\$0.00	ψ0.00	ψ0.00	ψ0.00	0.0076	ψ21,000.00	0.00
413	Materials	\$27,400.00	\$27,400.00	\$0.00	\$0.00	\$27,400.00	100.00%	\$0.00	1,370.00
414	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%		0.00
415	Tapered Insulation	+=	\$0.00			10.00			
416	Materials	\$67,750.00	\$67,750.00	\$0.00	\$0.00	\$67,750.00	100.00%	\$0.00	3,387.50
417	Labor	\$32,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$32,000.00	
418	Cover Board		\$0.00						
419	Materials	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	600.00
420	Labor	\$16,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.00
421	Insulation Adhesive		\$0.00						
422	Materials	\$33,000.00	\$33,000.00	\$0.00	\$0.00	\$33,000.00	100.00%	\$0.00	1,650.00
423	Labor	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	0.00
424	PVC Field Membrane		\$0.00						
425	Materials	\$22,000.00	\$22,000.00	\$0.00	\$0.00	\$22,000.00	100.00%	\$0.00	1,100.00
426	Labor	\$27,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$27,000.00	0.00
427	Roof to Wall Flashing	\$750.00	\$0.00	¢0.00	<b>\$</b> 0.00	<u> Ф</u> 750.00	400.000/	\$0.00	07.50
428 429	Materials	\$750.00	\$750.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$750.00 \$0.00	100.00% 0.00%		37.50
429	Labor Penitration Flashing	φ1,000.00	\$0.00	φ0.00	φ <b>0.</b> 00	\$0.00	0.00%	\$1,000.00	0.00
430	Materials	\$2,500.00	\$0.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	125.00
432	Labor	\$3,500.00	φ2,000.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%		0.00
433	Parapet Wall Flashing	φ0,000.00	\$0.00	φ0.00	φ0.00	φ0.00	0.0070	φ0,000.00	0.00
434	Materials	\$6,500.00	\$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	325.00
435	Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%		0.00
436	Roof Edge Metal		\$0.00						
437	Materials	\$5,750.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,750.00	0.00
438	Labor	\$8,119.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,119.00	0.00
439	Misc		\$0.00						
440	Bond	\$10,541.00	\$10,541.00	\$0.00	\$0.00	\$10,541.00	100.00%	\$0.00	527.05
441	Submittals	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%		250.00
442	Close Out Documents	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
443	Equipment Mobilization	\$7,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	20.00%	\$6,000.00	75.00
444	Mobilization	\$5,000.00	\$5,000.00 \$0.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	250.00
445 446	Demobilization	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
446	Roofing & Flashing Totals	\$932.300.00	\$0.00 \$497,831.00	\$0.00	\$0.00	\$497,831.00	53.40%	\$434.469.00	24,891.55
447		<i>4332,300.00</i>	\$0.00	φ0.00	φ <b>0.00</b>	ψ <del>1</del> 31,031.00	33.40%	, φ <del>4</del> 04,409.00	24,031.00
	Roof Pavers		\$0.00					1	t
450	Roof Pavers Materials	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20.000.00	0.00
451	Roof Pavers Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	1 ./	0.00
452	Roof Paver Totals	\$35,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%		
453		,	\$0.00					,	
	Exterior Wall Panels:		\$0.00						1
455	Nexclad Terra Cotta Materials	\$51,180.00	\$51,180.00	\$0.00	\$0.00	\$51,180.00	100.00%	\$0.00	2,559.00
456	Nexclad Terra Cotta Labor	\$42,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$42,400.00	0.00

Page 9 of 20

AIA DOCUMENT G703

APPLICATION NO: PERIOD TO: APPLICATION DATE: 3/31/2025

						<u> </u>			
Α	В	C	D WORK COMPL	E	F MATERIALS	G TOTAL	%	Н	
			WORKCOMPL		PRESENTLY	COMPLETED	COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	STORED	AND STORED	TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C-G)	(IF VARIABLE RATE)
					D OR E)	(D+E+F)			
457	Fundermax Solid Phenolic Panels Materials	\$330,640.00	\$0.00		\$0.00	\$0.00	0.00%	\$330,640.00	0.00
458 459	Fundermax Solid Phenolic Panels Labor Aluminum Composit Panels Materials	\$120,000.00 \$33,520.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$120,000.00 \$33,520.00	0.00
459	Aluminum Composite Panels Materials	\$33,520.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$33,520.00	0.00
461	Shop Fabrication	\$72,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$72,000.00	0.00
462	Aluminum Rails & Brackets Materials	\$36,440.00	\$36,440.00	\$0.00	\$0.00	\$36,440.00	100.00%	\$0.00	1,822.00
463	Aluminum Rails & Brackets Labor	\$26,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$26,600.00	0.00
464	Galv-ThermaZee & Roxul Materials	\$85,220.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	35.20%	\$55,220.00	1,500.00
465 466	Galv-ThermaZee & Roxul Labor	\$65,400.00 \$30,480.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$65,400.00 \$30,480.00	0.00
466	Equipment Misc Hardware & Fasteners	\$30,480.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,480.00	0.00
468	Shop Drawings	\$31,500.00	\$13,800.00	\$0.00	\$0.00	\$13,800.00	43.81%	\$17,700.00	690.00
469	Crating & Freight	\$10,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,800.00	0.00
470	Roof Screen	\$75,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$75,000.00	0.00
471	Closeout	\$75,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$75,000.00	0.00
472	Exterior Wall Panel Totals	\$1,125,000.00	\$131,420.00	\$0.00	\$0.00	\$131,420.00	11.68%	\$993,580.00	6,571.00
473 474	DIVISION 7 SUBTOTALS:	\$2,631,607.00	\$802,651.00 \$0.00	\$9,200.00	\$0.00	\$811,851.00	31%	\$1,819,756.00	40,592.55
474	Doors & Hardware:		\$0.00						
476	HM Frames	\$20,603.00	\$20,603.00	\$0.00	\$0.00	\$20,603.00	100.00%	\$0.00	1,030.15
477	HM Doors	\$24,233.00	\$4,212.95	\$0.00	\$0.00	\$4,212.95	17.39%	\$20,020.05	210.65
478	Wood Doors	\$34,599.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$34,599.00	0.00
479	Door/Frames Frieght	\$2,602.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	38.43%	\$1,602.00	50.00
480	Submittals	\$10,000.00 \$64,764.00	\$5,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$5,000.00	50.00% 0.00%	\$5,000.00	250.00
481 482	Hardware Hardware Frieght	\$800.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00 \$0.00	0.00%	\$64,764.00 \$800.00	0.00
483	Installation	\$42,399.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	5.90%	\$39,899.00	125.00
484	Closeout	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
485	Doors & Hardware Totals	\$210,000.00		\$2,500.00	\$0.00	\$33,315.95	15.86%	\$176,684.05	1,665.80
486			\$0.00						
487 488	Access Doors Access Doors Materials	\$4.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	#DIV/0! 0.00%	\$0.00 \$4.000.00	0.00
489	Access Doors Materials Access Doors Labor	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
490	Access Doors Totals	\$12.000.00	\$0.00	\$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$12.000.00	0.00
491	Aluminum Entrances:		\$0.00						
492	Curtainwall		\$0.00						
493	Mockup	\$23,246.00	\$11,921.00	\$1,325.00	\$0.00	\$13,246.00	56.98%	\$10,000.00	662.30
494	Engineering / Shop Drawings Curtainwall Materials	\$135,810.00	\$123,005.00 \$449.980.00	\$2,805.00 \$0.00	\$0.00 \$45,420.00	\$125,810.00 \$495,400.00	92.64% 83.20%	\$10,000.00	6,290.50 24,770.00
495 496	Glass	\$595,400.00 \$473,365.00	\$449,980.00 \$0.00	\$0.00	\$45,420.00	\$495,400.00 \$0.00	83.20%	\$100,000.00 \$473,365.00	24,770.00
490	Brake Metal	\$126,154.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$126,154.00	0.00
498	Accessories	\$131,002.00	\$98,100.00	\$0.00	\$0.00	\$98,100.00	74.88%	\$32,902.00	4,905.00
499	Caulking	\$45,569.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45,569.00	0.00
500	Fabrication / Shipping	\$142,843.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$142,843.00	0.00
501	Equipment	\$40,794.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$40,794.00	0.00
502 503	Field Labor AL Doors	\$554,245.00	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$554,245.00	0.00
503	Engineering / Shop Drawings	\$15,230.00	\$0.00	\$0.00	\$0.00	\$9,205.00	60.44%	\$6,025.00	460.25
505	Doors	\$84,536.00	\$9,205.00	\$0.00	\$0.00	\$9,205.00	0.00%	\$84,536.00	0.00
506	Hardware	\$31,846.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$31,846.00	0.00
507	Auto Operators	\$27,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$27,400.00	0.00
508	Glass	\$8,450.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,450.00	0.00
509	Fabrication / Shipping	\$12,260.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,260.00	0.00
510 511	Field Labor Bond	\$13,725.00 \$28,125.00	\$0.00 \$28,125.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$28,125.00	0.00%	\$13,725.00 \$0.00	0.00 1,406.25
512	Closeout Documents / Training / Asbuilt Drawings	\$10,000.00	\$28,125.00	\$0.00	\$0.00	\$28,125.00	0.00%	\$0.00	0.00
512		φ10,000.00	\$0.00	<b>\$0.00</b>	\$0.00	φ0.00	0.0076	φ10,000.00	0.00
_	· · · · · · · · · · · · · · · · · · ·								

Page 10 of 20

12

AIA DOCUMENT G703

APPLICATION NO: 3/31/2025 PERIOD TO:

FERIOD TO.	3/31/4
APPLICATION DATE:	

Α	В	С	D	E	F	G		Н	I
			WORK COMP	LETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD				(C - G)	(IF VARIABLE RATE)
			(D + E)		(NOT IN	TO DATE	(G ÷ C)	()	· /
					D OR E)	(D+E+F)			
514	Aluminum Entrances Totals	\$2,500,000.00		\$4,130.00	\$45,420.00	\$769,886.00	30.80%	\$1,730,114.00	38,494.30
515 516	Glass & Glazing (FSB) - Kapiloff's Glass		\$0.00 \$0.00						
516	P&P Bond	\$16.405.00	\$0.00	\$0.00	\$0.00	\$16.405.00	100.00%	\$0.00	820.25
518	Glass Submittals	\$7,500.00	\$7.500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	375.00
519	Door Submittals	\$7,500.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	375.00
520	Framing Submittals	\$8,500.00	\$8,500.00	\$0.00	\$0.00	\$8,500.00	100.00%	\$0.00	425.00
521 522	Samples Glazing Shop Drawings	\$6,500.00 \$8,450.00	\$6,500.00 \$8,450.00	\$0.00 \$0.00	\$0.00 \$0.00	\$6,500.00 \$8,450.00	100.00% 100.00%	\$0.00 \$0.00	325.00 422.50
523	Framing Shop Drawings	\$16,750.00	\$16,750.00	\$0.00	\$0.00	\$16.750.00	100.00%	\$0.00	837.50
524	Door & Door Hardware Shops	\$12,350.00	\$12,350.00	\$0.00	\$0.00	\$12,350.00	100.00%	\$0.00	617.50
525	Window Film	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
526	Film Install	\$4,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,500.00	0.00
527 528	Verification of Field Sizes and Fab Cut Sheets Metal Extrusions	<u>\$35,000.00</u> \$225.000.00	\$0.00 \$225.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$225.000.00	0.00%	\$35,000.00 \$0.00	0.00 11.250.00
529	Metal Exitosions	\$45.000.00	\$223,000.00	\$0.00	\$0.00	\$225,000.00	0.00%	\$0.00	0.00
530	Metal Fabrication	\$65,300.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$65,300.00	0.00
531	Door Materials	\$57,800.00	\$57,800.00	\$0.00	\$0.00	\$57,800.00	100.00%	\$0.00	2,890.00
532	Door Fabrication	\$15,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,600.00	0.00
533 534	Glazing Material Glazing Fabrication	\$65,250.00 \$23,500.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$65,250.00 \$23,500.00	0.00
535	Installation by DIRTT	\$165.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$165,000.00	0.00
536	Closeout Docs	\$8,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,500.00	0.00
537			\$0.00						
538	Glass & Glazing Totals	\$806,405.00	\$366,755.00		\$0.00	\$366,755.00	45.48%	\$439,650.00	18,337.75
539	DIVISION 8 SUBTOTALS:	\$3,528,405.00		\$6,630.00	\$45,420.00	\$1,169,956.95	33%	\$2,358,448.05	58,497.85
540 541	Tile (FCP) lestile:		\$0.00 \$0.00						
541	Tile (FSB) - Jantile: T1 24x48 Waterfall	\$51.637.00	\$0.00	\$0.00	\$51.637.00	\$51.637.00	100.00%	\$0.00	2,581.85
543	T2 12x24 Frammento	\$11,037.00	\$0.00	\$0.00	\$11.232.00	\$11,232.00	100.00%	\$0.00	2,581.85
544	T3a 2.5x5 WOW Peacock Blue	\$32,431.00	\$0.00	\$0.00	\$32,431.00	\$32,431.00	100.00%	\$0.00	1,621.55
545	T3b 2.5x5 Fern	\$7,944.00	\$0.00	\$0.00	\$7,944.00	\$7,944.00	100.00%	\$0.00	397.20
546	Setting Materials	\$67,868.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$67,868.00	0.00
547	Self Level Common Areas - Labor	\$15,219.00	\$0.00		\$0.00	\$0.00	0.00%	\$15,219.00	0.00
548	Install Library Commons Floor	\$40,198.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$40,198.00	0.00
549	Install Room 105 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
550	Install Room 105 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
551	Install Room 114 Walls	\$6,057.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,057.00	0.00
552	Install Room 114 Floor	\$4,331.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,331.00	0.00
553	Install Room 115 Walls	\$4,314.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,314.00	0.00
554	Install Room 115 Floor	\$3,164.00	\$0.00		\$0.00	\$0.00	0.00%	\$3,164.00	0.00
555	Install Room 125 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
556	Install Room 125 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
557 558	Install Room 126 Walls Install Room 126 Floor	\$2,851.00 \$2,774.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$2,851.00 \$2,774.00	0.00
559	Install Room 214 Walls	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
560	Install Room 214 Floor	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
561	Install Room 215 Walls	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
562	Install Room 215 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
563	Install Room 216 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
564	Install Room 216 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
565	Install Room 217 Walls	\$2,851.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,851.00	0.00
566	Install Room 217 Floor	\$2,774.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,774.00	0.00
567	Submittals	\$2,500.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	100.00%	\$0.00	125.00
568	Shop Drawings	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	0.00
569	Project Management	\$2,500.00	\$0.00	\$500.00	\$0.00	\$500.00	20.00%	\$2,000.00	25.00
570	Punchlist	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,500.00	0.00
571	Tile Totals	\$292,770.00	\$0.00	\$3,000.00	\$103,244.00	\$106,244.00	36.29%	\$186,526.00	5,312.20
572			\$0.00						
573	Acoustic Ceilings (FSB) - K&K Acoustical:		\$0.00						

Page 11 of 20

12

AIA DOCUMENT G703

APPLICATION NO: 3/31/2025

Α	В	C	D	E	F	G		Н	Ι
			WORK COMP	ETED	MATERIALS PRESENTLY	TOTAL COMPLETED	% COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	STORED	AND STORED	TO DATE	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(0-0)	(IF VARIABLE RATE)
574	Level 1E				D OR E)	(D+E+F)			
575	Grid	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
576	Tile	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
577	Labor	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	
578	FLT-1 Baffles	\$50,000.00			\$0.00	\$0.00	0.00%	\$50,000.00	
579	Suspension	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
580	Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
581	Level 1NW								
582	Grid	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
583	Tile	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
584	Labor	\$6,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$6,000.00	
585	CWD-2	\$32,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$32,000.00	
586	Suspension	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
587	Acoustical Backer	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,000.00	
588	Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
589	Freight	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
590	Level 1SW	<b>\$0,000,00</b>	<b>*</b> 0.00	¢0.00	<b>\$0.00</b>	<b>\$0.00</b>	0.00%	<b>*</b> 0.000.00	0.00
591 592	Grid Tile	\$2,000.00 \$2,500.00	\$0.00 \$0.00	\$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$2,000.00 \$2,500.00	
592 593	Labor	\$2,500.00	\$0.00		\$0.00	\$0.00	0.00%	\$2,500.00	0.00
593 594	FLT-1 Baffles	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	
594 595	Suspension	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45,000.00	0.00
596	Labor	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20.000.00	
597	CWD-2	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	
598	Suspension	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	
599	Acoustical Backer	\$3,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$3,000.00	
600	Labor	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
601	Freight	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	
602	Level 2E								
603	Grid	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
604	Tile	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
605	Labor	\$14,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,000.00	0.00
606	Level 2W								
607	Grid	\$6,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,200.00	0.00
608	Tile	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
609	Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
610	Penthouse E	<b>0</b> 170 000 00	<b>\$</b> 0.00	<b>*</b> **	<b>*</b> •••••	<b>*</b> •••••	0.000/	A 170 000 00	
611	CWD-1	\$176,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$176,000.00	
612	Suspension	\$20,000.00	\$0.00 \$0.00		\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$20,000.00	
613 614	Acoustic Backing Labor	\$12,000.00 \$91,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00 \$91,000.00	0.00
615	Equipment	\$91,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$91,000.00	
616	Freight	\$4,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$4,000.00	
617	CWD-2	\$14,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,000.00	0.00
618	Suspension	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	
619	Backing	\$1,100.00	\$0.00		\$0.00	\$0.00	0.00%	\$1,100.00	
620	Labor	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
621	Penthouse W		\$0.00		\$0.00	\$0.00	#DIV/0!	\$0.00	0.00
622	CWD-1	\$110,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$110,000.00	
623	Suspension	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
624	Acoustic Backing	\$10,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$10,000.00	
625	Labor	\$84,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$84,000.00	0.00
626	Equipment	\$4,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$4,000.00	
627	Freight	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
628	Submittals	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
629	Closeout	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
630	Bond	\$9,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,900.00	0.00

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

Bits         Interface         Bits										
Lither Part of Anix         Part o	Α	В	С		-		G		Н	I
Construct Collings for Accust Collings for	631	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		PRESENTLY STORED (NOT IN	COMPLETED AND STORED TO DATE	TO DATE		
Bit Partial Auto         Find Source	632	Acoustic Ceilings Totals	\$973,700.00		\$0.00	\$0.00	\$0.00	0.00%	\$973,700.00	0.00
65         5400         5400         5400         5400         5400         5500         7250           61         Exteror land.         1150000         \$100000         \$000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$110000         \$000         \$100000 <td< td=""><td></td><td>Drywall:</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>		Drywall:								
686         Exterior Lanoxt         95:00:00         91:300:00         90:00         91:40:00										
Bateria Mera Farming Labor. Ins Floar         \$115,00.00         \$102,00.00         \$102,20.00         \$8,01%         \$12,70.00         \$13,70.00         \$12,70.00         \$12,70.00         \$13,70.00         \$12,70.00         \$13,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         \$12,70.00         <		Exterior Layout	\$15,000.00	\$13,500.00	\$1,000.00	\$0.00	\$14,500.00	96.67%	\$500.00	725.00
Control Metal Francis Material Mat										5,890.00
640         Estatic Meal Faming Labor 2nd Foor         577,0000         522,200.00         533,280.00         530.00         577,260.00         75,266				• • • • • • •						
641         Exterior Medi Francing Material - PenthoseRood         580.000										
642         Esteiro Meel Frening Labor - PenthuseRori         \$\$0,000.00<										
643         Equipment         550,000         58,000,00         58,000,00         510,000         610,000         500,00         620,000         <	-									
644         Exterior LGMF Strop Drawings         \$12,500.0 <td>-</td> <td></td> <td>* * * / * * * *</td> <td></td> <td></td> <td></td> <td>4 /</td> <td></td> <td>4</td> <td></td>	-		* * * / * * * *				4 /		4	
648         res         6300         res         res <td></td>										
646         Rough Carpering Material - 18 Floor         \$58,600.00         \$5,000         \$			φ12,000.00		φ0.00	ψ0.00	ψ12,000.00	100.0070	φ0.00	020.00
647         Rough Cargenery Labor - 1st Floor         \$\$11,400.0         \$\$30,000         \$\$00.00         \$\$16,430.00         \$\$2,296         \$\$14,480.00         \$\$2,296         \$\$14,480.00         \$\$2,296.00         \$\$12,000.0         \$\$10,000         \$\$10,000         \$\$12,296.00         \$\$12,000.0         \$\$10,000.0         \$\$			\$26,600.00		\$8,100.00	\$0.00	\$16,420.00	61.73%	\$10,180.00	821.00
649         Rogin Cargenty Material - PenthouseRoof         \$\$\$7,000.00         \$\$10,400.00         \$\$10,400.00         \$\$10,400.00         \$\$10,700.00         \$\$10,400.00         \$\$10,700.00         \$\$10,400.00         \$\$10,700.00         \$\$	647		\$31,400.00		\$9,900.00			52.29%	\$14,980.00	
650         Rough Carpentry Material - PenthouseRood         \$\$14,000.00         \$\$24,330.00         \$\$13,070.00         \$\$10,000.00         \$\$00.00         \$\$10,000.00         \$\$00.00         \$\$27,400.00         \$\$00.00	648	Rough Carpentry Material - 2nd Floor	\$29,000.00	\$9,250.00	\$9,000.00	\$0.00	\$18,250.00	62.93%	\$10,750.00	912.50
Rough Cargerity Labor PerthouseRoof         \$41,000.00         \$20,500.00         \$20,500.00         \$41,000.00					,					
682         Cry Breaking Material 1: Floor         541,000.00         550,000         551,600.00         551,000.00         <										
Gyp Sheathing Material -1st Floor         \$41,000,00         \$22,000,00         \$31,000,00         \$41,000,00         100,00%         \$0,00         22,050,00           654         Gyp, Sheathing Labor - Ster Floor         \$43,400,00         \$26,640,00         \$37,780,000         \$33,400,00         100,00%         \$0,00         \$24,300,00         \$27,700,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$34,400,00         \$00,00         \$50,00         \$00,00         \$50,00         \$71,74%         \$85,00,00         \$20,00         \$20,000         \$50,00         \$50,00         \$20,000         \$50,00         \$20,000         \$50,00         \$50,00         \$20,000         \$50,00         \$50,00         \$20,000         \$50,00         \$50,00         \$50,00,00         \$			\$41,000.00		\$20,500.00	\$0.00	\$41,000.00	100.00%	\$0.00	2,050.00
645         Gyp Sheathing Lator 1 st Floor         \$43,400.00         \$26,640.00         \$17,000.00         \$0.00         \$43,400.00         \$0.00         \$12,700.00         \$13,000.00         \$0.00         \$13,000.00         \$10,000%         \$10,000%         \$10,000%         \$10,000%         \$10,000%         \$10,000%         \$10,000<			<b>.</b>						<b>.</b>	
655         Cyn Sheathing Maderial - 2nd Floor/Pent/Rood         \$43,400,00         \$28,400,00         \$31,000,00         \$0,00         \$43,400,00         \$0,00         \$24,700,00         \$0,00         \$31,000,00         \$0,00         \$31,000,00         \$0,00         \$31,000,00         \$31,000,00         \$31,000,00         \$31,000,00         \$31,000,00         \$31,000,00         \$30,00         \$31,000,00         \$30,00										
666         Cyp Sheathing Labor - 2nd Floor/Pent/Reof         \$\$5,400.00         \$\$27,700.00         \$\$11,000.00         \$\$0.00         \$\$38,780.00         \$70.00%         \$\$16,800.00         \$\$11,800.00         \$\$0.00         \$\$0.00         \$\$16,500.00         \$71.74%         \$\$6,800.00         \$\$20.00         \$\$11,500.00         \$\$0.00         \$										
667         Equipment         \$23,000.0         \$11,500.0         \$5,000.0         \$16,600.0         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         71,74%         \$6,600.00         \$20,00         \$50,00         \$50,00         \$50,00         \$20,00         \$50,000.00         \$20,000         \$50,000.00         \$50,000 <td></td>										
658         rstudion Material - Ist Floor         53.00         st.         st.         st.         st.           659         Insulation Labor - Ist Floor         \$32.400.00         \$30.00         \$0.00         \$30.00         \$0.00         \$30.00         0.00%         \$32.400.00         0.00%         \$32.400.00         0.00%         \$32.400.00         \$0.00         \$50.00         \$57.500.00         20.83%         \$32.400.00         0.00%         \$32.400.00         \$0.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$59.000         \$57.500.00         \$59.000         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$57.500.00         \$50.00         \$50.00         \$50.500.00         \$50.00		,, · · · ·					4 1			
Insulation Material - 1st Floor         \$33,400.00         \$30,00         \$0,00         \$0,00         \$0,000         \$20,80%         \$33,400.00         4000           660         Insulation Labor - 1st Floor         \$32,400.00         \$0,00 </td <td></td> <td></td> <td>ψ20,000.00</td> <td></td> <td>ψ0,000.00</td> <td>ψ0.00</td> <td>ψ10,500.00</td> <td>11.1470</td> <td>ψ0,500.00</td> <td>023.00</td>			ψ20,000.00		ψ0,000.00	ψ0.00	ψ10,500.00	11.1470	ψ0,500.00	023.00
660         Insulation Labor - 1st Floor         \$\$22,400,00         \$\$0,00<			\$38,400,00		\$0.00	\$0.00	\$8.000.00	20.83%	\$30,400,00	400.00
662         Insulation Labor - 2nd Floor         \$30,00         \$0,00										
663         Insulation Material - Penthouse/Roof         \$3,860.00         \$750.00         \$5,750.00         \$5,750.00         \$5,90%         \$3,850.00         2875.00           664         Insulation Labor - Penthouse/Roof         \$6,000.00         \$0.00	661	Insulation Material - 2nd Floor	\$36,000.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	20.83%	\$28,500.00	375.00
664         Insulation Labor - Penthouse/Roof         \$6,000.00         \$0.00	662	Insulation Labor - 2nd Floor	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$24,000.00	0.00
665         8110         \$0.00         \$0										
666         HMF Labor         \$22,100.00         \$2,350.00         \$3,000         \$0.00         \$5,850.00         26.47%         \$16,250.00         292.50           667         92110         \$0.00         \$16,000.00         \$2,000.00         \$0.00         \$18,000.00         \$10,00.0%         \$0.00         900.00         \$0.00         \$20,000         \$0.00         \$20,000         \$0.00         \$21,000.00         \$10,00.0%         \$0.00         \$0.00         \$21,000.00         \$10,00.0%         \$0.00         \$0.00         \$21,000.00         \$34,000.00         \$30,000         \$0.00         \$24,000.00         \$42,000.00         \$34,500.00         \$30,000         \$0.00         \$32,000.00         \$40,000.00         \$34,000.00         \$34,000.00         \$34,000.00         \$30,000.00			\$6,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	0.00
667         92110         \$0.00         \$18,000.00         \$18,000.00         \$20,000         \$0.00         \$18,000.00         \$18,000.00         \$18,000.00         \$18,000.00         \$18,000.00         \$10,00%         \$0.00         900.00           668         Layout Labor - 2nd Floor/Penthouse         \$21,600.00         \$17,500.00         \$4,000.00         \$0.00         \$21,600.00         100.00%         \$0.00         1,000.00%         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00							A= === ==		<b>A</b> /A <b>A A</b>	
668         Layout Labor - 1st Floor         \$18,000.00         \$16,000.00         \$2,000.00         \$0.00         \$18,000.00         \$0.00 <td></td> <td></td> <td>\$22,100.00</td> <td></td> <td>\$3,500.00</td> <td>\$0.00</td> <td>\$5,850.00</td> <td>26.47%</td> <td>\$16,250.00</td> <td>292.50</td>			\$22,100.00		\$3,500.00	\$0.00	\$5,850.00	26.47%	\$16,250.00	292.50
669         Layout Labor - 2nd Floor/Penthouse         \$21,600.00         \$17,500.00         \$4,100.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$21,600.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$21,600.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$0.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000.00         \$20,000         \$20,000.00         \$20,000         \$20,			¢19,000,00		¢2.000.00	00.02	¢19,000,00	100.00%	00.02	000.00
670         Metal Framing Material - 1st Floor Walls         \$42,000.00         \$36,500.00         \$5,500.00         \$30,00         \$42,000.00         \$2,000         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$37,500.00         \$33,600.00         \$33,600.00         \$33,600.00         \$33,600.00         \$30,800.00										
671         Metal Framing Labor - 1st Floor Walls         \$42,000.00         \$34,500.00         \$30,000         \$0.00         \$37,500.00         \$89.29%         \$4,500.00         1,875.00           672         Metal Framing Material - 2nd Floor/Pent. Walls         \$38,400.00         \$34,400.00         \$0.00         \$38,400.00         \$0.00         \$38,400.00         \$1,920.00         \$67.00         \$0.00         \$30,360.00         70.0%         \$8,040.00         1,920.00         \$67.00         \$0.00         \$0.00         \$0.00         \$30,400.00         \$1,920.00         \$67.00         \$0.00 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>										
672         Metal Framing Material - 2nd Floor/Pent. Walls         \$38,400.00         \$34,000.00         \$4,400.00         \$0.00         \$38,400.00         \$0.00         \$30,000         \$0.00         \$30,000         \$0.00         \$30,000         \$0.00         \$30,000         \$0.00         \$30,000         \$30,000         \$1,920.00           674         Metal Framing Labor - 2nd Floor/Pent. Walls         \$32,400.00         \$15,360.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$30,00         \$0.00         <										1,875.00
673         Metal Framing Labor - 2nd Floor/Pent. Walls         \$38,400.00         \$15,360.00         \$0.00         \$30,360.00         79.06%         \$8,040.00         1,518.00           674         Metal Framing Labor - 1st Floor Ceiling/Soffits         \$32,400.00         \$0.00	-									1,920.00
675         Metal Framing Labor - 1st Floor Ceilings/Soffits         \$63,600.00         \$0.00 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>										
676         Metal Framing Material - 2nd Floor Ceilings/Soffits         \$20,400.00         \$0.00										
677         Metal Framing Labor - 2nd Floor Ceilings/Soffits         \$57,600.00         \$0.00 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>										
678         Acoustic Drywall Material         \$78,000.00         \$0.00 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>										
679         Acoustic Drywall Labor         \$54,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$54,000.00         0.00           680         Gypsum Board Material - 1st Floor         \$66,000.00         \$1,650.00         \$2,000.00         \$0.00         \$3,650.00         5.53%         \$62,552.00.00         182.55           681         Gypsum Board Labor - 1st Floor Tops         \$55,200.00         \$0.00										
680         Gypsum Board Material - 1st Floor         \$66,000.00         \$1,650.00         \$2,000.00         \$0.00         \$3,650.00         5.53%         \$62,350.00         182.50           681         Gypsum Board Labor - 1st Floor Tops         \$55,200.00         \$0.00			* - /							
681         Gypsum Board Labor - 1st Floor Tops         \$55,200.00         \$0.00										
682         Gypsum Board Labor - 1st Floor Bottoms/Ceilings         \$66,000.00         \$0.00 <th{< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th{<>										
683         Gypsum Board Material - 2nd Floor         \$57,600.00         \$0.00				÷						
684         Gypsum Board Labor - 2nd Floor Tops         \$45,600.00         \$0.00										
685         Gypsum Board Labor - 2nd Floor Bottoms/Ceilings         \$58,800.00         \$0.00 <th{< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th{<>										
686         Finish Material - 1st Floor         \$22,800.00         \$0.00         <										0.00
		, ,								0.00
	687	Finish Labor - 1st Floor Tops	\$21,600.00		\$0.00	\$0.00	\$0.00	0.00%	\$21,600.00	

Page 13 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025 APPLICATION DATE:

689         Finish Material-2nd Floor         \$20,000,00         \$0,000         \$0,000		н		~	E	-			
DESCRIPTION OF WORK         Scheduld Value         Prof. Prepriority (0 + 0)         Description (0 + 0)         COMPLET (0 + 0)	1		<u>.</u>		F	E	Ь	С	В
988         Finish Labor - 1:st Floor Betoms Ceilings         \$60,000         \$0,00         \$0,00         \$0,000	RETAINAGE (IF VARIABLE RATE		COMPLETE TO DATE	COMPLETED AND STORED TO DATE	PRESENTLY STORED (NOT IN		FROM PREVIOUS APPLICATION	SCHEDULED VALUE	DESCRIPTION OF WORK
689         Finish Material-2nd Floor         \$20,000,00         \$0,000         \$0,000	0.0	\$60.000.00	0.00%			\$0.00	\$0.00	\$60.000.00	Finish Labor - 1st Floor Bottoms/Ceilings
680         Firsh Laber - 2nd Floor Tops         \$19,200.00         \$0.00	0.0	+ /			1.2.2.2				
Fight Labor 2-nd Floor Bottom/Ceilings         \$55,20.00         \$0.00 <td>0.0</td> <td>\$19,200.00</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	0.0	\$19,200.00							
692         mise         50.00         50.00         50.00         24.01%         515.80.00           693         Equipment         \$20.00.00         \$4.040.00         \$5.000.00         \$5.000.00         \$20.00.00         \$5.000         \$5.000 <td< td=""><td>0.0</td><td>\$55,200.00</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	0.0	\$55,200.00							
663         Equipment         520,400.00         \$4,400.00         \$10,000.00         \$50,400.00         \$27,7%         \$51,5800.00           694         Mobilization         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$51,000.00         \$51,000.00         \$51,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,000.00         \$50,00		++++		÷				<b>,</b>	
684         Mobilization         58,000.00         \$6,000.00         \$0,00         \$50,000.00         \$10,00.0%         \$30,00         \$60,000         \$10,000.00 <th< td=""><td>252.0</td><td>\$15,360.00</td><td>24,71%</td><td>\$5.040.00</td><td>\$0.00</td><td>\$1.000.00</td><td></td><td>\$20,400,00</td><td></td></th<>	252.0	\$15,360.00	24,71%	\$5.040.00	\$0.00	\$1.000.00		\$20,400,00	
666         Cleanup         \$72,000.00         \$10,000.00         \$0.00         \$20,000.00         \$22,000.00         \$22,000.00         \$22,000.00         \$22,000.00         \$22,000.00         \$20,000         \$50,00         \$	300.0	\$0.00							
686         Cleanup         \$72,000.00         \$10,000.00         \$10,000.00         \$20,000.00         \$27,78%         \$52,000.00           697         Demobilization         \$3,000.00 <td>500.0</td> <td>\$14,000.00</td> <td>41.67%</td> <td>\$10,000.00</td> <td>\$0.00</td> <td>\$3,000.00</td> <td>\$7,000.00</td> <td>\$24,000.00</td> <td>Safety</td>	500.0	\$14,000.00	41.67%	\$10,000.00	\$0.00	\$3,000.00	\$7,000.00	\$24,000.00	Safety
668         Submittais         \$7,20.00         \$3,700.00         \$0.00         \$7,20.00         \$1,00.00%         \$1,00.00           700         -         \$0.00	1,000.0	\$52,000.00	27.78%	\$20,000.00	\$0.00	\$10,000.00	\$10,000.00	\$72,000.00	
669         Close out         \$1,80.0         \$0.00         \$0.00         \$0.00         \$0.00         \$1,80.0           700          Drywail Totals         \$2,400,000.0         \$333,410.00         \$0.00         \$1,80.0.0           701          Drywail Totals         \$2,400,000.0         \$333,410.00         \$0.00         \$1,174,870.00         \$1,225,130.0           702          \$0.00 <td>0.0</td> <td>\$3,000.00</td> <td>0.00%</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$3,000.00</td> <td>Demobilization</td>	0.0	\$3,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$3,000.00	Demobilization
700         50.00         50.00         50.00         50.00         51.74,870.00         48.95%         51.225,130.0           701         Carpeting:         \$0.00         \$0.00         \$0.00         \$0.00         \$1.74,870.00         48.95%         \$1.225,130.0           703         Carpeting:         \$0.00	360.0	\$0.00	100.00%	\$7,200.00	\$0.00	\$3,700.00	\$3,500.00	\$7,200.00	Submittals
Prot         Drywall Totals         \$2,400,000.00         \$333,460.00         \$30,00         \$1,74,870.00         48.85%         \$1,225,130.0           702         Subcontractor         \$0,00	0.0	\$1,800.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$1,800.00	Close out
Trol         Status         Status         Status         Status           7703         Carpeting:         50.00         \$0.00									
Carpeting:         50.00	58,743.5	\$1,225,130.00	48.95%	\$1,174,870.00	\$0.00	\$339,410.00	\$835,460.00	\$2,400,000.00	Drywall Totals
Tride         Subcontractor         \$171,000.00         \$0,00 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
705         x         50.00         \$0.00									Carpeting:
Total         Carpet Totals         \$171,000.00         \$0.00 <td>0.0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$171,000.00</td> <td>Subcontractor</td>	0.0							\$171,000.00	Subcontractor
Tor         \$0.00         \$0.00         \$0.00           708         Resilient flooring (FSB) - Santangelo         \$0.00 <t< td=""><td>0.0</td><td>\$0.00</td><td></td><td>1</td><td></td><td>4</td><td>· · · · ·</td><td></td><td></td></t<>	0.0	\$0.00		1		4	· · · · ·		
T08         Resilient Iboring (FSB) - Santangelo         \$0.00	0.0	\$171,000.00	0%	\$0.00	\$0.00	\$0.00		\$171,000.00	Carpet Totals
709         Subcontractor         \$65,798.00         \$0.00									
710         x         \$0.00									
711         Resilient Flooring Totals         \$65,798.00         \$0.00 <th< td=""><td>0.0</td><td></td><td></td><td></td><td></td><td></td><td></td><td>\$65,798.00</td><td></td></th<>	0.0							\$65,798.00	
712         \$0.00         \$0.00         \$0.00           713         Painting (FSB) - John Egan;         \$0.00 <td>0.0</td> <td>\$0.00</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	0.0	\$0.00							
713         Painting (FSB) - John Egan:         \$0.00         \$0	0.0	\$65,798.00	0.00%	\$0.00	\$0.00	\$0.00		\$65,798.00	Resilient Flooring Totals
714         Submittals         \$4,000.00         \$0.00									
715         Mobilization         \$3,09,00         \$0,00							· · · · ·		
716         Demobilization         \$2,000.0         \$0.00	0.0								
717         Safety         \$3,000.0         \$0.00         <	0.0								
718         Bond         \$1,681.00         \$0.00 <t< td=""><td>0.0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	0.0								
719         GWB Prime         \$9,600.00         \$0.00	0.0								
720         GWB Intermediate         \$7,100.0         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$7,100.0           721         GWB Finish         \$13,050.00         \$0.	0.0								
721         GWB Finish         \$13,050.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$13,050.00           722         GWB @ Stairs         \$3,000.00         \$0.0	0.0								
722         GWB @ Stairs         \$3,300.00         \$0.00	0.0								
723         GWB Ceiling Prime         \$3,000.0         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.0           724         GWB Ceiling Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00           725         GWB Ceiling Finish         \$5,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$5,000.00           726         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           727         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           728         WD DRS/FRS & Trim Intermediate         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00           729         WD DRS/FRS & Trim Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00	0.0								
724         GWB Ceiling Intermediate         \$2,000.0         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.0           725         GWB Ceiling Finish         \$5,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$5,000.00           726         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           727         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00	0.0								
725         GWB Ceiling Finish         \$5,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$5,000.00           726         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00           727         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,500.00           728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00         \$3,000.00         \$3,000.00         \$3,000.00         \$3,000.00         \$3,000.00         \$3,000.00         \$0.00         \$0.00         \$0.00         \$3,000.00	0.0								
T26         HM Doors & Frames Intermediate         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00         \$1,000.00         \$1,000.00         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.00         \$1,000.00         \$1,000.00         \$1,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,000.0	0.0								
T27         HM Doors & Frames Finish         \$1,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$1,500.00           728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00         \$3,000.00         \$0.00         \$0.00         \$0.00         \$3,000.00<	0.0	\$1,000.00							
728         WD DRS/FRS & Trim Prime         \$3,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$3,000.00           729         WD DRS/FRS & Trim Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00	0.0	\$1,500.00							
729         WD DRS/FRS & Trim Intermediate         \$2,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,000.00	0.0	\$3,000.00							
	0.0	\$2,000.00							
	0.0	\$5,000.00							
731         Stair Steel Intermediate         \$2,800.00         \$0.00         \$0.00         \$0.00         \$0.00         \$2,800.00	0.0	\$2,800.00							
	0.0	\$4,200.00							
	0.0	\$1,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$1,000.00	Exposed SS / MEP @ CWD-1
	0.0	\$0.00		1			· · · · ·		
	0.0	\$77,240.00	0.00%	\$0.00	\$0.00	\$0.00		\$77,240.00	
736 <b>\$0.00</b>									
737 Wood Flooring: \$0.00									Wood Flooring:
	0.0	\$84,000.00							Subcontractor
	0.0	\$0.00			1.2.2.2				
	0.0	\$84,000.00		1	1.2.2.2				
	64,055.7	\$2,783,394.00	31.52%	\$1,281,114.00	\$103,244.00	\$342,410.00		\$4,064,508.00	DIVISION 9 SUBTOTALS:
742 \$0.00 \$0.00									
743         Visual Display Boards         \$0.00									
744         Subcontractor         \$15,000.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$15,000.00	0.0	\$15,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$15,000.00	Subcontractor

Page 14 of 20

12

AIA DOCUMENT G703

Image: state										
DECRPTIONONON         Declamation         Declamation <thdeclamation< th=""> <thdeclamation< th=""></thdeclamation<></thdeclamation<>	Α	В	C	-	-	F			Н	I
DISCRIPTION OF MAX         DISCRI				WORK COMPL	ETED					
Unitary of the state						PRESENTLY	COMPLETED AND STORED	COMPLETE	BALANCE TO FINISH	RETAINAGE
UUU <th< td=""><td></td><td>DESCRIPTION OF WORK</td><td>SCHEDULED VALUE</td><td></td><td>THIS PERIOD</td><td></td><td></td><td></td><td></td><td>(IF VARIABLE RATE)</td></th<>		DESCRIPTION OF WORK	SCHEDULED VALUE		THIS PERIOD					(IF VARIABLE RATE)
**         **<				(D + E)		-		(G÷C)		
T40         Numal Display Bard Totals         \$15,000.0         90.00										
1747         Subcritancion         940										0.00
148         Shorade:         9		Visual Display Board Totals	\$15,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
348         Subcontrander										
r50         x         Stand         Stand         Stand         Stand         Stand           151         Loking			¢ 40,000,00		<b>*</b> 0.00	<b>\$0.00</b>	¢0.00	0.000/	¢ 40,000,00	0.00
Tris         Codera:         S4000.00         S4000.00         S4000.00         S4000.00         S4000.00           S3         Codera:         S0.00			\$40,000.00							0.00
TS2         Control         Subcontractor			\$40,000,00							
1735         Lockers         90.0         90.0         90.00			φ <del>+</del> 0,000.00		φ0.00	φ0.00	ψ0.00	0.007	φ+0,000.00	0.00
Subcontractor         Sign 000         Sign 000         Sign 000         Sign 000         Sign 000         Sign 000           756         X         Sign 000         Sign 000<		l ockers:								
**         5.0         \$ 53.000         \$ 53.000         \$ 53.000         \$ 53.000         \$ 53.000         \$ 53.0000.000			\$31.000.00		\$0.00	\$0.00	\$0.00	0.00%	\$31,000.00	0.00
750         International (\$31,000.00)         \$30,00			÷:,:::):00							
Prior         Fire Entinguishers:         Succentrator         South         S			\$31,000.00							
750         Skocontractor         93.00	757			\$0.00						
760         ×         50.00		Fire Extinguishers:		÷						
Tric         Image: Second			\$8,000.00							0.00
Trice         Sound         Sound <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>0.00</td></th<>										0.00
783         Subcontractor         5000         50.00		Fire Extinguisher Totals	\$8,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	0.00
T764         Subcontractor         \$37,000.00         \$0.00         \$50.00 <th< td=""><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	-									
Yes         x         S0.00         S0.00         S0.00         S0.00         B0.00         B0.00         B0.00         B0.00         S0.00			¢07.000.00		<b>*</b> 0.00	<b>\$0.00</b>	¢0.00	0.000/	¢07.000.00	0.00
Toilet & Bath Accessories Totals         \$37,000.00         \$0.00			\$37,000.00							0.00
768         Total Compartments         90.00         100         100         100           768         Subcontractor         \$21,500.00         \$0.00			\$27,000,00							0.00
Totlet Compartments         Stool         Stool <td></td> <td></td> <td>\$37,000.00</td> <td></td> <td>φ<b>0.</b>00</td> <td>\$0.00</td> <td>\$0.00</td> <td>0.00%</td> <td>\$37,000.00</td> <td>0.00</td>			\$37,000.00		φ <b>0.</b> 00	\$0.00	\$0.00	0.00%	\$37,000.00	0.00
7790         Subcontractor         \$21,500.00         \$0.00 <td>-</td> <td>Toilet Compartments</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	-	Toilet Compartments								
770         x         50.00         \$0.0			\$21,500,00		\$0.00	\$0.00	\$0.00	0.00%	\$21,500,00	0.00
T71         Toilet Compartment Totals         \$21,500.00         \$0.00 <t< td=""><td></td><td></td><td>¢21,000100</td><td></td><td></td><td></td><td></td><td></td><td></td><td>0.00</td></t<>			¢21,000100							0.00
T72         Souther frame		Toilet Compartment Totals	\$21,500.00							
T74         Subcontractor         \$244,000.00         \$0.00 <td>772</td> <td></td> <td>· /</td> <td>\$0.00</td> <td>· · · ·</td> <td></td> <td></td> <td></td> <td></td> <td></td>	772		· /	\$0.00	· · · ·					
Y         x         S0.00         \$0.00 </td <td>773</td> <td>Misc. Specialties:</td> <td></td> <td>\$0.00</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	773	Misc. Specialties:		\$0.00						
776         Misc. Specialties Totals         \$244,000.00         \$0.00 <t< td=""><td></td><td>Subcontractor</td><td>\$244,000.00</td><td></td><td>\$0.00</td><td></td><td></td><td></td><td>\$244,000.00</td><td>0.00</td></t<>		Subcontractor	\$244,000.00		\$0.00				\$244,000.00	0.00
777         Division 10 SUBTOTALS:         \$396,500.00         \$		X								0.00
778         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00           779         Manufactured Fall Protection:         \$0.00<	-		· /· · · ·	1.1.1.1		1	1		, ,	
779         Manufactured Fall Protection:		DIVISION 10 SUBTOTALS:	\$396,500.00		\$0.00	\$0.00	\$0.00	0%	\$396,500.00	0.00
780         Davits         \$50,000.00         \$0.00         \$0.00         \$50,000.00         \$0.00										
781         Manufactured Fall Protection Totals         \$50,000.00			<b>*</b> =0.000.00		¢=0.000.00	<b>\$0.00</b>	<b>*</b> =0.000.00	400.000/	<b>\$</b> 0.00	0.500.00
782         Manufactured Fall Protection Totals         \$50,000.00         \$0.00         \$50,000.00         \$0.00 </td <td></td> <td>Davits</td> <td>\$50,000.00</td> <td>\$0.00</td> <td>\$50,000.00</td> <td>\$0.00</td> <td>\$50,000.00</td> <td>100.00%</td> <td>\$0.00</td> <td>2,500.00</td>		Davits	\$50,000.00	\$0.00	\$50,000.00	\$0.00	\$50,000.00	100.00%	\$0.00	2,500.00
783         \$0.00         \$		Manufactured Fall Protection Totals	\$50,000,00	00.02	\$50,000,00	\$0.00	\$50,000,00	100 00%	\$0.00	2,500.00
784         Window Treatment         \$0.00			\$30,000.00		\$50,000.00	φ <b>υ.</b> 00	φ <b>30,000.00</b>	100.00%	- φ <b>0.</b> 00	2,500.00
785         Subcontractor         \$100,000.00         \$0.00 <td></td> <td>Window Treatment</td> <td></td> <td>÷</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>		Window Treatment		÷						
786         x         \$0.00			\$100,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$100,000.00	0.00
787         Window Treatment Totals         \$100,000.00         \$0.00										
Floor Mats         Subcontractor         \$19,500.00         \$0.0			<u>\$100,000</u> .00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$100,000.00	0.00
790         x         \$0.00	788	Floor Mats		\$0.00						
791         Floor Mats Totals         \$19,500.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$19,500.00         \$19,500.00           792         DIVISION 12 SUBTOTALS:         \$100         \$0.00         \$50,000.00         \$0.00         \$50,000.00         29%         \$119,500.00         \$0.00         \$0.00         \$0.00         \$20%         \$119,500.00         \$0.00         \$0.00         \$0.00         \$20%         \$119,500.00         \$0.00         \$0.00         \$20%         \$119,500.00         \$0.00         \$20%         \$119,500.00         \$0.00         \$0.00         \$20%         \$119,500.00         \$0.00         \$10,00%         \$119,500.00         \$0.00 <td></td> <td>Subcontractor</td> <td>\$19,500.00</td> <td></td> <td>\$0.00</td> <td>\$0.00</td> <td></td> <td></td> <td></td> <td></td>		Subcontractor	\$19,500.00		\$0.00	\$0.00				
792         DIVISION 12 SUBTOTALS:         \$169,500.00         \$0.00         \$50,000.00         \$29%         \$119,500.00           793           \$0.00 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>0.00</td>										0.00
793         \$0.0         \$0.0         \$0.0         \$0.0         \$0.0         \$0.0         \$0.0         \$0.0         \$0.0         \$0.00										
794         Elevator:         \$0.00         <	-	DIVISION 12 SUBTOTALS:	\$169,500.00		\$50,000.00	\$0.00	\$50,000.00	29%	\$119,500.00	2,500.00
795         Design & Submittals         \$80,730.00         \$80,730.00         \$0.00         \$80,730.00         \$0.00										
			A				<b>***</b>		A	
										4,036.50
	796	Jack Hole Motoriala	\$65,780.00		\$0.00	\$0.00	\$65,780.00	100.00%	\$0.00	
797         Materials         \$76,760.00         \$7,500.00         \$69,260.00         \$0.00         \$76,760.00         \$0.00         \$0.00           798         Labor Car Sling Platform         \$17,229.00         \$0.00         \$0.00         \$0.00         \$0.00         \$17,229.00										3,838.00
798         Labor Car Sling Platform         \$17,229.00         \$0.00         \$0.00         \$0.00         \$0.00         \$17,229.00           799         Labor Entrances         \$17,797.00         \$0.00         \$0.00         \$0.00         \$0.00         \$17,797.00										0.00
799         Labor Entrances         \$17,797.00         \$0.00 <td></td>										
801         Labor Hydroutc Jack         \$10,510.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$10,510.00           801         Labor Pydroutc Jack         \$11,631.00         \$0.00         \$0.00         \$0.00         \$0.00         \$0.00         \$11,631.00										

Page 15 of 20

12

AIA DOCUMENT G703

A	В	С	D	E	F	G		Н	
			WORK COMPI	ETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD				(C - G)	(IF VARIABLE RATE)
			(D + E)		(NOT IN	TO DATE	(G ÷ C)	()	(
					D OR E)	(D+E+F)			
802	Labor Controler	\$12,332.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,332.00	0.00
803	Labor Cab	\$17,468.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$17,468.00	0.00
804	Adjust and Test	\$9,957.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,957.00	0.00
805	Closeout Documents / Training / Asbuilt Drawings	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
806	Fire Protection Totals	\$325,000.00	\$154,010.00	\$69,260.00	\$0.00	\$223,270.00	68.70%	\$101,730.00	11,163.50
	DIVISION 14 SUBTOTALS:	\$325,000.00		\$69,260.00	\$0.00	\$223,270.00	69%	\$101,730.00	11,163.50
808	Fire Protection Systems (FSB) Controles		\$0.00 \$0.00						
809 810	Fire Protection Systems (FSB) - Carlysle:		\$0.00						
811	Permit / Material Submittals	\$5,215.00	\$0.00	\$0.00	\$0.00	\$5,215.00	100.00%	\$0.00	260.75
812	Shop Drawings	\$13.000.00	\$13.000.00	\$0.00	\$0.00	\$13.000.00	100.00%	\$0.00	650.00
813	Coordination / Drawing	\$29,000.00	\$27,000.00	\$0.00	\$0.00	\$27,000.00	93.10%	\$2,000.00	1,350.00
814	Bond	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	250.00
815	Safety	\$6,000.00	\$4,000.00	\$0.00	\$0.00	\$4,000.00	66.67%	\$2,000.00	200.00
816	Valve Room Material	\$28,000.00	\$0.00	\$25,000.00	\$0.00	\$25,000.00	89.29%	\$3,000.00	1,250.00
817	Valve Room Labor	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
818	Ground Floor Rough Materials	\$54,000.00	\$37,000.00	\$10,000.00	\$0.00	\$47,000.00	87.04%	\$7,000.00	2,350.00
819	Ground Floor Rough Labor	\$62,000.00	\$23,000.00	\$31,000.00	\$0.00	\$54,000.00	87.10%	\$8,000.00	2,700.00
820	Ground Floor Finish Materials	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
821	Ground Floor Finish Labor	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
822	2nd Floor Rough Materials	\$35,000.00	\$30,000.00	\$4,000.00	\$0.00	\$34,000.00	97.14%	\$1,000.00	1,700.00
823	2nd Floor Rough Labor	\$39,000.00	\$24,000.00	\$0.00	\$0.00	\$24,000.00	61.54%	\$15,000.00	1,200.00
824	2nd Floor Finish Materials	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,000.00	0.00
825	2nd Floor Finish Labor	\$15,000.00 \$23.000.00	\$0.00 \$0.00	\$0.00	\$0.00 \$0.00	\$0.00	0.00%	\$15,000.00 \$2,000.00	0.00 1,050.00
826 827	Low Roof Rough Materials Low Roof Rough Labor	\$23,000.00	\$0.00	\$21,000.00 \$25,000.00	\$0.00	\$21,000.00 \$25,000.00	91.30% 92.59%	\$2,000.00	1,050.00
828	Low Roof Finish Materials	\$7,000.00	\$0.00	\$25,000.00	\$0.00	\$25,000.00	92.39%	\$2,000.00	0.00
829	Low Roof Finish Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
830	Testing	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
831	Closeout Docs	\$16,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	0.00
832			\$0.00						
833									44 040 75
834	Fire Protection Totals	\$447,215.00	\$168,215.00	\$116,000.00	\$0.00	\$284,215.00	63.55%	\$163,000.00	14,210.75
004	DIVISION 21 SUBTOTALS:	\$447,215.00 \$447,215.00		\$116,000.00 \$116,000.00	\$0.00 \$0.00	\$284,215.00 \$284,215.00	63.55% 63.55%		14,210.75
835	DIVISION 21 SUBTOTALS:		\$168,215.00 \$0.00						,
835 836	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical:	\$447,215.00	\$168,215.00 \$0.00 \$0.00	\$116,000.00	\$0.00	\$284,215.00	63.55%	\$163,000.00	14,210.75
835 836 837	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals	\$447,215.00 \$2,500.00	\$168,215.00 \$0.00 \$0.00 \$2,500.00	\$116,000.00 \$0.00	\$0.00 \$0.00	<b>\$284,215.00</b> \$2,500.00	<b>63.55%</b> 100.00%	\$163,000.00 \$0.00	<b>14,210.75</b> 125.00
835 836 837 838	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond	\$447,215.00 \$2,500.00 \$12,000.00	\$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00	\$116,000.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00	63.55% 100.00% 100.00%	\$163,000.00 \$0.00 \$0.00	<b>14,210.75</b> 125.00 600.00
835 836 837 838 839	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,500.00 \$12,000.00 \$10,000.00	\$116,000.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00	63.55% 100.00% 100.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$0.00	14,210.75 125.00 600.00 500.00
835 836 837 838 839 840	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$10,000.00 \$37,500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00	63.55% 100.00% 100.00% 100.00% 98.68%	\$163,000.00 \$0.00 \$0.00 \$0.00 \$500.00	14,210.75 125.00 600.00 500.00 1,875.00
835 836 837 838 839 840 841	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00	63.55% 100.00% 100.00% 98.68% 96.05%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00
835 836 837 838 839 840 841 842	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$38,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$0.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00
835 836 837 838 839 840 841 842 843	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$11,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$14,000.00 \$14,000.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$8,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00 \$2,000.00 \$0.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00
835 836 837 838 839 840 841 842 843 844	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$38,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,500.00 \$10,000.00 \$37,500.00 \$36,500.00 \$30,00 \$14,000.00 \$14,000.00 \$22,500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$8,000.00 \$2,500.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00 \$25,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$0.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00
835 836 837 838 839 840 841 841 842 843	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$11,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$14,000.00 \$14,000.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$8,000.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00 \$2,000.00 \$0.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00
835 836 837 838 839 840 841 842 843 844 844 845	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$40,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$11,000.00 \$37,500.00 \$36,500.00 \$14,000.00 \$14,000.00 \$22,500.00 \$36,000.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$8,000.00 \$2,500.00 \$4,000.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00 \$25,000.00 \$40,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$0.00 \$0.00 \$0.00 \$3,700.00 \$0.00 \$3,700.00 \$0.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00
835 836 837 838 839 840 841 842 843 844 843 844 845 846 847 848	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Labor 2nd floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$40,000.00 \$37,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$14,000.00 \$22,500.00 \$36,000.00 \$36,000.00 \$36,000.00 \$36,000.00 \$36,000.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$2,500.00 \$4,000.00 \$14,800.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00 \$25,000.00 \$40,000.00 \$33,300.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 90.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$0.00 \$3,700.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00
835 836 837 838 839 840 841 842 843 844 844 844 844 844 845 846 847 848 849	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Materials Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping materials 2nd floor Roof Drain Piping materials 2nd floor Roof Drain Piping Materials 1st floor Above Slab W&V Piping Labor 1st floor Above Slab W&V Piping Labor 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$33,000.00 \$34,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$37,500.00 \$33,500.00 \$14,000.00 \$22,500.00 \$34,500.00 \$34,500.00 \$34,500.00 \$38,000.00 \$38,000.00 \$7,500.00 \$8,500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$14,800.00 \$19,500.00 \$25,500.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$27,000.00 \$34,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$0.000 \$0.000 \$0.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,350.00 1,700.00
835 836 837 838 839 840 841 842 843 844 844 845 844 845 844 847 848 849 850	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping materials 2nd floor Roof Drain Piping materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$12,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$14,000.00 \$37,000.00 \$37,000.00 \$37,000.00 \$334,000.00 \$34,000.00 \$31,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$14,000.00 \$22,500.00 \$36,000.00 \$14,000.00 \$36,000.00 \$38,500.00 \$7,500.00 \$8,500.00 \$8500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$19,500.00 \$25,500.00 \$9,900.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$14,000.00 \$25,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$27,000.00 \$34,000.00 \$310,400.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 80.00% 100	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,700.00 \$3,000.00 \$2,600.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,700.00 520.00
835 836 837 838 840 840 841 842 844 844 844 844 845 846 847 846 847 848 849 850 851	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Jabor 1st floor Roof Drain Piping Jabor 2nd floor Roof Drain Piping materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Labor 2nd floor Above Slab W&V Labor 2nd floor Above Slab W&V Labor 2nd floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$37,000.00 \$37,000.00 \$33,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$11,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$14,000.00 \$14,000.00 \$36,000.00 \$36,000.00 \$36,000.00 \$36,500.00 \$8,500.00 \$5500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$8,000.00 \$2,500.00 \$14,800.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$9,900.00 \$8,500.00	\$0.00 \$0.00	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$34,000.00 \$10,400.00 \$9,000.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 90.00% 100.00% 80.00% 100.00%	\$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,700.00 \$0.00 \$3,000.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.00 \$0.000 \$0.0	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,700.00 520.00 450.00
835 836 837 838 840 841 842 843 844 844 845 844 845 846 847 848 847 848 849 850 851 852	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping materials 2nd floor Above Slab W&V Piping Materials 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$14,000.00 \$14,000.00 \$40,000.00 \$40,000.00 \$37,000.00 \$33,000.00 \$34,000.00 \$34,000.00 \$46,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$22,500.00 \$38,000.00 \$38,000.00 \$38,000.00 \$38,500.00 \$500.00 \$500.00 \$500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$28,000.00 \$19,500.00 \$9,900.00 \$8,500.00 \$8,000.00 \$0.00	\$0.00 \$0.000 \$0.000\$000\$	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$36,500.00 \$8,000.00 \$40,000.00 \$33,300.00 \$33,300.00 \$27,000.00 \$33,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$56,000.00 \$500.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100000% 100.00% 100.00% 100.00% 10	\$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$3,000.00 \$2,600.00 \$0.00 \$2,600.00 \$0.00 \$0.00 \$0.00 \$3,000 \$3,000.00 \$0,0000 \$0,000 \$0,000 \$0,0000	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,350.00 1,700.00 520.00 450.00 25.00
835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping materials 2nd floor Roof Drain Piping materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor H&C Water Piping Labor 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$12,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$37,000.00 \$33,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$46,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$37,500.00 \$37,500.00 \$337,500.00 \$337,500.00 \$336,000.00 \$336,000.00 \$14,000.00 \$336,000.00 \$336,000.00 \$336,000.00 \$38,500.00 \$500.00 \$500.00 \$500.00 \$500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$9,900.00 \$8,500.00 \$0.00 \$0.00	\$0.00 \$0.000 \$0.000\$000 \$0.000\$000\$	\$284,215.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$40,000.00 \$25,000.00 \$40,000.00 \$33,300.00 \$27,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$3500.00 \$500.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100000% 100.00% 100.00% 100.00% 10	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$3,000.00 \$3,000.00 \$45,500.00 \$47,500.00 \$47,500.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,360.00 1,350.00 1,350.00 1,700.00 520.00 450.00 25.00 25.00
835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851           852           853           854	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor Above Slab W&V Piping Materials 2nd floor H&C Water Piping Labor 1st floor H&C Water Piping Materials 1st floor H&C Water Piping Materials 1st floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$37,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$13,000.00 \$46,000.00 \$46,000.00 \$46,000.00 \$48,000.00	\$168,215.00 \$0.00 \$0.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$14,000.00 \$22,500.00 \$36,500.00 \$38,500.00 \$7,500.00 \$38,500.00 \$500.00	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$14,800.00 \$28,000.00 \$19,500.00 \$25,500.00 \$9,900.00 \$8,500.00 \$0.00	\$0.00 \$0.000 \$0.00 \$0.00 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.0000 \$0.00000 \$0.00000 \$0.00000000	\$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$30,000.00 \$500.00 \$500.00	63.55% 100.00% 100.00% 96.05% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 1.09% 1.09% 1.09% 1.04% 6.25%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$3,000.00 \$3,000.00 \$42,600.00 \$47,500.00 \$7,500.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,800.00 1,665.00 2,800.00 1,350.00 1,350.00 1,350.00 1,350.00 2,50.00 25.00 25.00 25.00 25.00
835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           840           841           845           846           847           848           849           850           851           852           853           854           855	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor H&C Water Piping Labor 1st floor H&C Water Piping Labor 2nd floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$48,000.00 \$48,000.00 \$8,8,000.00 \$8,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$14,000.00 \$14,000.00 \$14,000.00 \$22,500.00 \$36,000.00 \$36,500.00 \$500.	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$0.000 \$0.00 \$0	\$0.00 \$0.000 \$0.000\$000\$	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$9,000.00 \$500.00 \$500.00 \$0.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 6.25% 0.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$3,000.00 \$3,000.00 \$45,500.00 \$45,500.00 \$47,500.00 \$7,500.00 \$8,000.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,700.00 520.00 450.00 25.00 25.00 0,0.00
835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           850           851           852           853           854           855           856	Division 21 SUBTOTALS:           Plumbing (FSB) - Lapan Mechanical:           Permits / Submittals           Bond           Coordination           Under Slab W&V Piping Labor           Under Slab W&V Piping Labor           Under Slab W&V Piping Labor           Roof Drain Assemblies Labor           Roof Drain Assemblies Materials           Roof Drain Piping Labor 1st floor           Roof Drain Piping Materials 1st floor           Roof Drain Piping Materials 2nd floor           Above Slab W&V Piping Materials 1st floor           Above Slab W&V Piping Materials 2nd floor           H&C Water Piping Labor 1st floor           H&C Water Piping Materials 1st floor           H&C Water	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$8,000.00 \$8,000.00 \$8,000.00 \$46,000.00 \$40,000.0	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$22,500.00 \$36,000.00 \$36,000.00 \$38,500.00 \$36,000.00 \$36,500.00 \$	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00 \$14,800.00 \$14,800.00 \$28,000.00 \$19,500.00 \$25,500.00 \$9,900.00 \$8,500.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.000 \$0.000\$000\$	\$284,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$27,000.00 \$34,000.00 \$500	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00%	\$163,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,000.00 \$0.00 \$0.00 \$3,700.00 \$3,700.00 \$3,700.00 \$3,700.00 \$3,700.00 \$3,700.00 \$45,500.00 \$45,500.00 \$46,600.00 \$46,000.00 \$47,500.00 \$46,000.00 \$46,000.00 \$47,500.00 \$47,500.00 \$46,000.00 \$46,000.00 \$47,500.00 \$46,000.00 \$46,000.00 \$47,500.00 \$46,000.00 \$46,000.00 \$47,500.00 \$46,000.00 \$46,000.00 \$46,000.00 \$46,000.00 \$47,500.00 \$46,000.00 \$46,000.00 \$46,000.00 \$47,500.00 \$46,000.00 \$46,000.00 \$47,500.00 \$46,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,350.00 1,350.00 1,350.00 1,350.00 1,350.00 1,350.00 2,800.00 2,50.00 25.00 25.00 25.00 0,0.00 0,0.00
835           836           837           838           839           840           841           842           843           844           845           846           847           848           849           840           841           845           846           847           848           849           850           851           852           853           854           855	DIVISION 21 SUBTOTALS: Plumbing (FSB) - Lapan Mechanical: Permits / Submittals Bond Coordination Under Slab W&V Piping Labor Under Slab W&V Piping Materials Roof Drain Assemblies Labor Roof Drain Assemblies Materials Roof Drain Piping Labor 1st floor Roof Drain Piping Labor 1st floor Roof Drain Piping Materials 1st floor Roof Drain Piping Materials 2nd floor Above Slab W&V Piping Materials 1st floor Above Slab W&V Piping Materials 2nd floor H&C Water Piping Labor 1st floor H&C Water Piping Labor 2nd floor	\$447,215.00 \$2,500.00 \$12,000.00 \$10,000.00 \$38,000.00 \$38,000.00 \$10,000.00 \$14,000.00 \$25,000.00 \$40,000.00 \$37,000.00 \$37,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$34,000.00 \$46,000.00 \$48,000.00 \$48,000.00 \$8,8,000.00 \$8,000.00	\$168,215.00 \$0.00 \$2,500.00 \$12,000.00 \$12,000.00 \$12,000.00 \$37,500.00 \$36,500.00 \$36,500.00 \$14,000.00 \$14,000.00 \$14,000.00 \$14,000.00 \$22,500.00 \$36,000.00 \$36,500.00 \$500.	\$116,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$8,000.00 \$2,500.00 \$4,000.00 \$14,800.00 \$14,800.00 \$25,500.00 \$25,500.00 \$25,500.00 \$25,500.00 \$0.000 \$0.00 \$0	\$0.00 \$0.000 \$0.000\$000\$	\$284,215.00 \$2,500.00 \$12,000.00 \$37,500.00 \$37,500.00 \$36,500.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$40,000.00 \$33,300.00 \$56,000.00 \$34,000.00 \$9,000.00 \$500.00 \$500.00 \$0.00	63.55% 100.00% 100.00% 98.68% 96.05% 80.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 6.25% 0.00%	\$163,000.00 \$0.00 \$0.00 \$500.00 \$500.00 \$1,500.00 \$2,000.00 \$0.00 \$3,700.00 \$3,700.00 \$3,000.00 \$3,000.00 \$3,000.00 \$3,000.00 \$45,500.00 \$45,500.00 \$47,500.00 \$7,500.00 \$8,000.00	14,210.75 125.00 600.00 500.00 1,875.00 1,825.00 400.00 700.00 1,250.00 2,000.00 1,665.00 2,800.00 1,350.00 1,700.00 520.00 450.00 25.00 25.00 0,0.00

Page 16 of 20

12

AIA DOCUMENT G703

<u> </u>			<b>D</b>						·
A	В	С	D WORK COMPL	E	F MATERIALS	G TOTAL	%	н	
					PRESENTLY	COMPLETED	COMPLETE		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		STORED	AND STORED	TO DATE	BALANCE TO FINISH	RETAINAGE
			(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
					D OR E)	(D+E+F)			
859	Elevator Pump and OWS Labor	\$6,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,600.00	0.00
860	Elevator Pump/ OWS Materials	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
861	Domestic Water Service Labor	\$5,800.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	34.48%	\$3,800.00	100.00
862	Domestic Water Service Materials	\$13,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	15.38%	\$11,000.00	
863	Water Heater and Accessories Labor	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	
864	Water Heater and Accessories Materials	\$23,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,000.00	
865	Plumbing Fixtures Labor 1st floor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
866 867	Plumbing Fixtures Materials 1st floor Plumbing Fixtures Labor 2nd floor	\$44,000.00 \$5.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$44,000.00 \$5,000.00	
868	Plumbing Fixtures Materials 2nd floor	\$9,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,500.00	
869	Closeouts/ AS Builts	\$2,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,800.00	
870		¢2,000.00	\$0.00	<b>\$0.00</b>	¢0.00	\$0.00	0.0070	φ2,000.00	0.00
871	Plumbing Totals	\$691,200.00	\$249,500.00	\$129,250.00	\$0.00	\$378,750.00	54.80%	\$312,450.00	18,937.50
872	DIVISION 22 SUBTOTALS:	\$691,200.00	\$249,500.00	\$129,250.00	\$0.00	\$378,750.00	54.80%	\$312,450.00	18,937.50
873			\$0.00						
874	H.V.A.C.(FSB) - Davison:		\$0.00						
875	Bond	\$40,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	100.00%	\$0.00	
876	Submittals	\$10,000.00	\$9,000.00	\$0.00	\$0.00	\$9,000.00	90.00%	\$1,000.00	
877	Mobilization	\$6,000.00	\$6,000.00	\$0.00	\$0.00	\$6,000.00	100.00%	\$0.00	
878 879	M1.01 FCU's material M1.02 FCU's labor	\$80,000.00 \$54.000.00	\$72,000.00 \$22.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$72,000.00 \$22,000.00	90.00% 40.74%	\$8,000.00 \$32.000.00	3,600.00
880	M1.01 FCU duct material	\$54,000.00	\$22,000.00	\$0.00	\$0.00	\$22,000.00	51.67%	\$32,000.00	
881	M1.01 FCU duct material	\$98.000.00	\$19,000.00	\$0.00	\$0.00	\$36,000.00	36.73%	\$62.000.00	
882	M1.01 VAV's material	\$54,000.00	\$49,000.00	\$0.00	\$0.00	\$49.000.00	90.74%	\$5,000.00	
883	M1.01 VAV's labor	\$36,000.00	\$9,000.00	\$10,000.00	\$0.00	\$19,000.00	52.78%	\$17,000.00	
884	M1.01 ERU-1 duct material	\$60,000.00	\$23,600.00	\$32,000.00	\$0.00	\$55,600.00	92.67%	\$4,400.00	2,780.00
885	M1.01 ERU-1 duct labor	\$80,000.00	\$32,400.00	\$30,000.00	\$0.00	\$62,400.00	78.00%	\$17,600.00	3,120.00
886	M1.01 duct insulation	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$24,000.00	
887	M1.01 registers grilles diffusers	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,000.00	
888	M1.02 FCU's material	\$64,000.00	\$57,600.00	\$0.00	\$0.00	\$57,600.00	90.00%	\$6,400.00	
889 890	M1.02 FCU's labor M1.02 duct material	\$44,000.00 \$42.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$44,000.00 \$42.000.00	
890	M1.02 duct material M1.02 duct labor	\$42,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$42,000.00	
892	M1.02 ERU-1 duct material	\$34.000.00	\$0.00	\$2.000.00	\$0.00	\$2,000.00	5.88%	\$32,000.00	
893	M1.02 ERU-1 duct labor	\$54,000.00	\$0.00	\$2,000.00	\$0.00	\$2,000.00	3.70%	\$52,000.00	
894	M1.02 duct insulation	\$22,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,000.00	
895	M1.02 VAV's material	\$45,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	88.89%	\$5,000.00	2,000.00
896	M1.02 VAV's labor	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	
897	M1.02 registers grilles diffusers	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
898	M1.03 FCU's material	\$24,000.00	\$21,600.00	\$0.00	\$0.00	\$21,600.00	90.00%	\$2,400.00	
899	M1.03 FCU's labor	\$28,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$28,000.00	
900 901	M1.03 duct material M1.03 duct labor	\$12,000.00 \$16,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$12,000.00 \$16,000.00	
901	M1.03 duct labor M1.04 duct insulation	\$16,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$16,000.00	
902	M1.03 ERU-1 material	\$180,000.00	\$0.00	\$0.00	\$0.00	\$180,000.00	100.00%	\$0.00	
904	M1.03 ERU-1 labor	\$60,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$60,000.00	
905	M2.01 BCC material	\$40,000.00	\$36,000.00	\$0.00	\$0.00	\$36,000.00	90.00%	\$4,000.00	
906	M2.01 BCC piping/labor	\$32,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	3.13%	\$31,000.00	
907	M2.01 refrigeration piping material	\$20,000.00	\$2,000.00	\$4,000.00	\$0.00	\$6,000.00	30.00%	\$14,000.00	
908	M2.01 refrigeration piping labor	\$112,000.00	\$2,000.00	\$3,600.00	\$0.00	\$5,600.00	5.00%	\$106,400.00	
909	M2.01 condensate piping	\$22,000.00	\$0.00	\$16,000.00	\$0.00	\$16,000.00	72.73%	\$6,000.00	
910	M2.01 piping insulation	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
911	M2.02 BCC material	\$48,000.00	\$43,200.00	\$0.00	\$0.00	\$43,200.00	90.00%	\$4,800.00	
912 913	M2.02 BCC piping/labor	\$42,000.00 \$26.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$42,000.00 \$26.000.00	
913 914	M2.02 refrigeration piping material M2.02 refrigeration piping labor	\$26,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$26,000.00	
914 915	M2.02 condensate piping	\$98,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$98,000.00	
315	Mizioz condensate pipilig	φ10,000.00	\$0.00	φ0.00	φ0.00	\$0.00	0.00%	φ10,000.00	0.00

Page 17 of 20

12

AIA DOCUMENT G703

Α	В	С	D	E	F	G		Н	I I
			WORK COMP	LETED	MATERIALS		%		
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION		PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	(D + E)	THIS PERIOD	(NOT IN	TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			· · /		D OR E)	(D+E+F)			
916	M2.02 piping insulation	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	0.00
917	M2.03 ACCU 1-4 material	\$160,000.00	\$144,000.00	\$0.00	\$0.00	\$144,000.00	90.00%	\$16,000.00	
918	M2.03 ACCU 1-4 labor	\$80,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$80,000.00	0.00
919	M2.03 refrigeration pipe material	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
920 921	M2.03 refrigeration pipe labor	\$60,000.00 \$16.000.00	\$0.00 \$0.00		\$0.00 \$0.00	\$0.00	0.00%	\$60,000.00 \$16,000.00	0.00
921	M2.03 condensate piping M2.03 piping insulation	\$10,000.00	\$0.00	\$0.00 \$0.00	\$0.00	\$0.00 \$0.00	0.00%	\$10,000.00	0.00
923	1st floor Auto temp controls	\$54.000.00	\$0.00		\$0.00	\$0.00	0.00%	\$54.000.00	
924	2nd floor Auto temp controls	\$56,000,00	\$0.00		\$0.00	\$0.00	0.00%	\$56,000.00	
925	Lower roof Auto temp controls	\$52,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$52,000.00	0.00
926	Testing and balancing	\$14,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,000.00	0.00
927	Commissioning and training	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
928	Coordination drawings	\$23,000.00	\$23,000.00	\$0.00	\$0.00	\$23,000.00	100.00%	\$0.00	1,150.00
929	Demobilization	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,000.00	
930	Closeout Docs	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	
931 932	HVAC Totals DIVISION 23 SUBTOTALS:	\$2,427,000.00 \$2,427,000.00	\$868,400.00 \$868,400.00		\$0.00 \$0.00	\$980,000.00 \$980,000.00	<u>40.38%</u> 40.38%	\$1,447,000.00	
932	DIVISION 23 SUBTUTALS:	\$2,427,000.00	\$000,400.00		\$0.00	\$960,000.00	40.36%	\$1,447,000.00	49,000.00
933	Electrical (FSB) - Systems:		\$0.00						
935	P&P Bond	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	1,250.00
936	Submittals	\$10,000.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	75.00%	\$2,500.00	375.00
937	Coordination	\$10,000.00	\$9,000.00	\$1,000.00	\$0.00	\$10,000.00	100.00%	\$0.00	500.00
938	Mobilization	\$5,000.00	\$2,500.00	\$2,500.00	\$0.00	\$5,000.00	100.00%	\$0.00	250.00
939	Training	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
940	Daily Cleanup	\$5,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$5,000.00	
941	Closeout	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
942 943	Project Management Site	\$280,500.00	\$47,685.00	\$8,415.00	\$0.00	\$56,100.00	20.00%	\$224,400.00	2,805.00
943	Distribution Equipment Mat	\$35,000.00	\$0.00 \$33,250.00	\$0.00	\$0.00	\$33,250.00	95.00%	\$1,750.00	1,662.50
944	Distribution Equipment Lab	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
946	Feeder Material	\$30,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$30,000.00	
947	Feeder Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
948	Underground Material	\$20,000.00	\$13,000.00	\$0.00	\$0.00	\$13,000.00	65.00%	\$7,000.00	650.00
949	Underground Labor	\$25,000.00	\$16,250.00	\$0.00	\$0.00	\$16,250.00	65.00%	\$8,750.00	
950	Site Lighting Material	\$45,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$45,000.00	0.00
951	Site Lighting Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
952 953	Ground Floor	\$55,000.00	\$0.00 \$24,750.00	\$27,750.00	\$0.00	\$52,500.00	95.45%	\$2,500.00	2,625.00
953 954	Distribution Equipment Mat Distribution Equipment Lab	\$55,000.00		\$27,750.00	\$0.00	\$52,500.00	95.45%	\$2,500.00	2,625.00
955	Feeder Material	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	0.00
956	Feeder Labor	\$35,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$35,000.00	
957	Branch Circuit Material	\$25,000.00	\$0.00	\$5,000.00	\$0.00	\$5,000.00	20.00%	\$20,000.00	250.00
958	Branch Circuit Labor	\$50,000.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	5.00%	\$47,500.00	125.00
959	Mechanical Equip Mat	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
960	Mechanical Equip Labor	\$25,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$25,000.00	
961	Finish Device Material	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	0.00
962 963	Finish Device Labor Fire Alarm Materials	\$10,000.00 \$15.000.00	\$0.00 \$0.00		\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$10,000.00 \$15,000.00	
963	Fire Alarm Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	0.00
965	Light Fixture Materials	\$280,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$280,000.00	
966	Light Fixture Labor	\$150,000.00	\$0.00		\$0.00	\$0.00	0.00%	\$150,000.00	
967	Lighting Controls Material	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
968	Lighting Controls Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
969	Telcom Materials	\$15,000.00	\$0.00	\$750.00	\$0.00	\$750.00	5.00%	\$14,250.00	
970	Telcom Labor	\$80,000.00	\$0.00		\$0.00	\$3,000.00	3.75%	\$77,000.00	150.00
971	Audio Visual Material	\$250,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$250,000.00	0.00
972	Audio Visual Labor	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$45,000.00	0.00

Page 18 of 20

AIA DOCUMENT G703

APPLICATION NO: 12 PERIOD TO: 3/31/2025

FERIOD TO.	3/31/2
APPLICATION DATE:	

Α	В	С	D	Е	F	G		Н	
			WORK COMPL	ETED	MATERIALS	TOTAL	%		
					PRESENTLY STORED	COMPLETED AND STORED	COMPLETE TO DATE	BALANCE TO FINISH	RETAINAGE
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TO DATE	(G ÷ C)	(C - G)	(IF VARIABLE RATE)
			(0+1)		D OR E)	(D+E+F)	(0.0)		
973	Security System Material	\$60,000.00	\$0.00	\$0.00	\$0.00	(D+E+F) \$0.00	0.00%	\$60,000.00	0.00
973	Security System Labor	\$15.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
975	Second Floor	\$10,000,00	\$0.00	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	0.0070	<i><i><i>ϕ</i> 10,000.00</i></i>	0.00
976	Distribution Equipment Mat	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	750.00
977	Distribution Equipment Lab	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	
978	Feeder Material	\$18,000.00		\$0.00	\$0.00	\$0.00	0.00%	\$18,000.00	
979	Feeder Labor	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	
980 981	Branch Circuit Material	\$25,000.00 \$45.000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$25,000.00 \$45,000.00	
981	Branch Circuit Labor Mechanical Equip Mat	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	
983	Mechanical Equip Labor	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,000.00	
984	Finish Device Material	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,000.00	
985	Finish Device Labor	\$7,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,500.00	
986	Fire Alarm Materials	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	
987	Fire Alarm Labor	\$22,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,000.00	
988	Light Fixture Materials	\$220,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$220,000.00	
989	Light Fixture Labor	\$55,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$55,000.00	
990 991	Lighting Controls Material Lighting Controls Labor	\$10,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$10,000.00	
991	Telcom Materials	\$7,500.00 \$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,000.00	
993	Telcom Labor	\$60,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$60,000.00	
994	Audio Visual Material	\$175,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$175,000.00	
995	Audio Visual Labor	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	
996	Security System Material	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
997	Security System Labor	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
998	Roof		\$0.00						
999	Mechanical Equipment Mat	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	
1,000	Mechanical Equipment Lab	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,000.00	
1,001	Lightning Protection Mat Lightning Protection Lab	\$5,000.00 \$10,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	0.00%	\$5,000.00	
1,002	Pv System Material	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$125.000.00	
1,003	Pv System Labor	\$200,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$200,000.00	
1,005	Temp Electric	\$75,000.00	\$48,247.50	\$6,750.00	\$0.00	\$54,997.50	73.33%	\$20,002.50	
1,006	Electrical Totals	\$3,020,000.00	\$242,182.50	\$57,665.00	\$0.00	\$299,847.50	9.93%	\$2,720,152.50	14,992.38
1	DIVISION 26 SUBTOTALS:	\$3,020,000.00		\$57,665.00	\$0.00	\$299,847.50	9.93%	\$2,720,152.50	14,992.38
1,008			\$0.00						
	Sitework / Earthwork:	¢05 000 00	\$0.00	¢0.00	<b>\$0.00</b>	¢07 500 00	70 570/	¢7 500 00	4.075.00
1,010	Surveyor Labor	\$35,000.00 \$617,750.00	\$27,500.00 \$440,325.00	\$0.00 \$0.00	\$0.00 \$0.00	\$27,500.00 \$440,325.00	78.57% 71.28%	\$7,500.00	
1,011	Equipment / Fuel / Trucking	\$436,000.00	\$312,800.00	\$0.00	\$0.00	\$312,800.00	71.20%	\$177,425.00	
1,012	Enginering & Layout	\$50,000.00	\$35,500.00	\$0.00	\$0.00	\$35,500.00	71.00%	\$14,500.00	
1,014	Police Details	\$16,750.00		\$0.00	\$0.00	\$14,500.00	86.57%	\$2,250.00	
1.015	Tree Protection & Wood Chips	\$25.000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000,00	
1,016	Erorion Control - SWPPP (Materials & Labor)	\$21,000.00	\$12,500.00	\$0.00	\$0.00	\$12,500.00	59.52%	\$8,500.00	625.00
1,017	Tree Clearing	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	500.00
1,018	Fabric Material	\$15,500.00	\$10,300.00	\$0.00	\$0.00	\$10,300.00	66.45%	\$5,200.00	
1,019	Gravel / Fill / Stone	\$522,000.00	\$365,850.00	\$0.00	\$0.00	\$365,850.00	70.09%	\$156,150.00	
1,020	Concrete and Flowable Fill Materials	\$74,000.00	\$32,500.00	\$0.00	\$0.00	\$32,500.00	43.92%	\$41,500.00	
1,021	Precast Concrete Structures-Material	\$40,500.00	\$40,500.00	\$0.00	\$0.00	\$40,500.00	100.00%	\$0.00	1
1,022	Drainage Systems	\$106,000.00	\$76,000.00	\$0.00	\$0.00	\$76,000.00	71.70%	\$30,000.00	
1,023	Piping Mater Contemp	\$80,500.00	\$57,500.00	\$0.00	\$0.00	\$57,500.00	71.43%	\$23,000.00	
1,024	Water Systems	\$18,000.00		\$0.00	\$0.00	\$12,850.00	71.39%	\$5,150.00	
1,025	Granite Curbing	\$81,500.00 \$104,177.00	\$0.00 \$10,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$10,000.00	0.00%	\$81,500.00 \$94,177.00	
1,026	Pavement Pavement Markings	\$104,177.00 \$10.000.00	\$10,000.00 \$500.00	\$0.00	\$0.00	\$10,000.00 \$500.00	9.60%	\$94,177.00	
1,027		\$10,000.00	\$500.00	\$0.00	\$0.00	\$500.00	10.00%	\$9,500.00	
1,028	Site Signage								

AIA DOCUMENT G703

12	APPLICATION NO:
3/31/2025	PERIOD TO:
-	APPLICATION DATE:

A	В	C	D WORK COMPL	E	F MATERIALS	G TOTAL	0/	н	1
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1,030			\$0.00						
1,031	Sitework Totals	\$2,278,677.00	\$1,459,625.00	\$0.00	\$0.00	\$1,459,625.00	64%	\$819,052.00	72,981.25
1,032		. , ,	\$0.00			. , ,			
1,033	Site Improvements / Site Furnishings / Landscaping		\$0.00						
1,034	Concrete Unit Paving	\$130,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$130,000.00	0.00
1,035	Salvaged Porous Unit Paving	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,000.00	0.00
1,036	River Stone Surfacing	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
1,037	Tree Collars	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,000.00	0.00
1,038			\$0.00						
1,039	Granite-Site Items		\$0.00						
1,040	Granite Posts	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
1,041	Salvage Granite Treads	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
1,042	Reclaimed Granite Block Wall-Freestanding	\$160,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$160,000.00	0.00
1,043	Monothic Stone Steps	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$20,000.00	0.00
1,044	Salvaged Granite Block Steppers	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,500.00	0.00
1,045	Reclaimed Bluestone Benches	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	0.00
1,046	Salvaged Tread at Headwalls	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,000.00	0.00
1,047	Reclaimed Granite Spillway	\$22,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,000.00	0.00
1,048	Outlook Rail	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,000.00	0.00
1,049	Misc	\$11,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,500.00	0.00
1,050		<b>*</b> 04 000 00	\$0.00	<b>\$</b> 0.00	<b>A</b> O OO	<b>^</b>	0.000/	<b>*</b> 04 000 00	
1,051	Bike Shelter	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,000.00	0.00
1,052	Bike Racks	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,000.00	0.00
1,053	Benches	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$13,000.00	0.00
1,054	Install Site Furniture	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,000.00	0.00
1,055	Chain Link Fence	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,000.00	0.00
1,056	Landscaping	\$430,000.00 \$170.000.00	\$10,750.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$10,750.00 \$0.00	2.50% 0.00%	\$419,250.00 \$170.000.00	537.50 0.00
1,057	Irrigation	\$170,000.00	\$0.00	\$0.00	<b>Φ</b> 0.00	\$0.00	0.00%	\$170,000.00	0.00
1,058	Rigid Inclusions		\$0.00						
1,059	Design & Submittals	\$60,000.00	\$0.00	\$0.00	\$0.00	\$60,000.00	100.00%	\$0.00	3,000.00
1,060	Load Testing (1)	\$65,500.00	\$65,500.00	\$0.00	\$0.00	\$65,500.00	100.00%	\$0.00	3,275.00
1,062	Mobilization	\$85,000.00	\$85,000.00	\$0.00	\$0.00	\$85,000.00	100.00%	\$0.00	4,250.00
1,063	Layout	\$50,000.00	\$50.000.00	\$0.00	\$0.00	\$50,000.00	100.00%	\$0.00	2,500.00
1,064	Performance of CPTS (1 day)	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	1,250.00
1,065	CMC Installation	\$796,354.00	\$796,354.00	\$0.00	\$0.00	\$796,354.00	100.00%	\$0.00	39,817.70
1,066	P&P Bond	\$8,146.00	\$8,146.00	\$0.00	\$0.00	\$8,146.00	100.00%	\$0.00	407.30
1,067	Closeout Docs	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$10,000.00	0.00
1,068	Site Improvements / Site Furnishings / Landscaping Totals	\$2,170,000.00	\$1,100,750.00	\$0.00	\$0.00	\$1,100,750.00	51%	\$1,069,250.00	55,037.50
1,069			\$0.00					,	, , , , , , , , , , , , , , , , , , ,
1,070	DIVISION 31 - 33 SUBTOTALS:	\$4,448,677.00	\$2,560,375.00	\$0.00	\$0.00	\$2,560,375.00	\$1	\$1,888,302.00	128,018.75
1,071			\$0.00						, , , , , , , , , , , , , , , , , , ,
	GRAND TOTALS OF BASE CONTRACT WORK	\$30,387,000.00	\$12,416,920.73	\$1,133,740.41	\$148,664.00	\$13,699,325.14	45%	\$16,687,674.86	684,966.26
1.073		<i></i>	\$0.00	,		,,,		····,···,···	
	Change Order No.1		\$0.00						
1,075	CR 007 - Additional Tree Removals	\$5,929.00	\$5,929.00	\$0.00	\$0.00	\$5,929.00	100%	\$0.00	296.45
1,076	Change Order No.2		\$0.00						
1,077	CR 004 - Door Painting Changes	\$2,195.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,195.00	0.00
1,078	CR 005 - Partial Loam Removal (thru 7/17/24)	\$32,579.00	\$32,579.00	\$0.00	\$0.00	\$32,579.00	100%	\$0.00	1,628.95
1,079	CR 006R - RFI 108 Fireproofinng Reqts	\$14,365.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$14,365.00	0.00
1,080	CR 009 - Add SPD Panel PV	\$8,286.00	\$8,286.00	\$0.00	\$0.00	\$8,286.00	100%	\$0.00	414.30
	Change Order No.3		\$0.00						
1,082	CR 002 - Bulletin 001 Changes	\$11,357.00	\$6,548.80	\$0.00	\$0.00	\$6,548.80	58%	\$4,808.20	327.44
1,083	CR 003 - Fire Department Review Modifications	\$16,435.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$16,435.00	0.00
1,084 1,085	CR 0012R2 - RFI 050 Added W-1 Curtainwall Sill Ancorage	\$11,471.00	\$11,472.00	\$0.00	\$0.00	\$11,472.00	100%	-\$1.00	573.60
	CR 0016 - Additional Unsuitable Loam Soil Removals (9-24-24)	\$14,585.00	\$14,585.00	\$0.00	\$0.00	\$14,585.00	100%	\$0.00	729.25

Page 20 of 20

12

AIA DOCUMENT G703

Α	В	С	D	E	F	G		Н	
			WORK COMPLETED		MATERIALS	TOTAL %			
	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	PRESENTLY STORED (NOT IN D OR E)	COMPLETED AND STORED TO DATE (D+E+F)	COMPLETE TO DATE (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1.086	CR 0021 - Unsuitable RCS-1 Common Fill Soils Removal	\$24.009.00	\$24.009.00	\$0.00	\$0.00	\$24,009.00	100%	\$0.00	1.200.45
1.087	CR 0027 - Additional RCS-2 Unsuitable Soils	\$30,869.00	\$30,869.00	\$0.00	\$0.00	\$30,869,00	100%	\$0.00	1,543,45
1,088	CR 0029 - Low Concrete Compression Analysis	-\$2,500.00	-\$2,500.00	\$0.00	\$0.00	-\$2,500.00	100%	\$0.00	-125.00
1,089	Change Order No.4		\$0.00						
1,090	CR 025 - RFI 089 Water & Sewer Conflicts	\$12,516.00	\$12,516.00	\$0.00	\$0.00	\$12,516.00	100%	\$0.00	625.80
1,091	CR 028R - RFI 081 Telephone Extensions	\$12,892.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$12,892.00	0.00
1,092	Change Order No.5		\$0.00						
1,093	CR 026R - RFI 085 Mororized Shade Electrical Changes	\$14,210.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$14,210.00	0.00
1,094	CR 030 - Bulletin 003 Door 129 Credit & Added access panels	-\$934.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	-\$934.00	0.00
1,095	CR 036 - CUH-3 Submittal Review Change	\$1,340.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,340.00	0.00
1,096	CR 039 - Lightweight Concrete Shortage	\$7,751.00	\$7,751.00	\$0.00	\$0.00	\$7,751.00	100%	\$0.00	387.55
1,097	Change Order No.6		\$0.00						
1,098	CR 022R - RFI 066 Misc Iron FSB Clarification	\$30,899.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$30,899.00	0.00
1,099	Change Order No.7		\$0.00						
1,100	CR 010R - Bulletin 003 Changes	\$53,020.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$53,020.00	0.00
1,101	CR 034R - EV Charger Upgrades	\$12,616.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$12,616.00	0.00
1,102	CR 038R - Bulletin 005 Changes	\$5,183.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,183.00	0.00
1,101	CR 043 - RFI 108 Light Bollards	\$2,426.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,426.00	0.00
1,102	CR 046 - Davit Pull Test Credit	-\$700.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	-\$700.00	0.00
1,103	CR 051R - Alta Boxes	\$3,675.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,675.00	0.00
1,099									
1,100	CHANGE ORDER SUBTOTAL:	\$324,474.00	\$152,044.80	\$0.00	\$0.00	\$152,044.80	47%	\$172,429.20	7,602.24
1,101									
1.102	GRAND TOTAL INCLUDING CHANGE ORDER WORK:	\$30,711,474.00	\$12,568,965.53	\$1,133,740.41	\$148.664.00	\$13,851,369.94	\$0	\$16,860,104.06	692,568.50



## Packing List

Shipment:	189525		
Type of Container:		Date of loading:	03/17/2025
Receiver:	Advanced Metal Systems Corporation	# of pallets:	12
Destination:	Holliston, MA	Total weight (lbs):	36,551

pallet ID	length (inch)	width (inch)	height (inch)	gross weight (lbs)	net weight (lbs)	delivery note #
	item #	item name			quanti	ity
220310070	112.2	55.1	19.3	4,222	3,869	1180136836
	1316777	DCEFXXB923XNT28001300100B			35pc	S
220312633	112.2	74.8	11.0	2,670	2,207	1180136836
	1316352	DCEFXXB923XNT28001854100B			14pc	S
220313150	165 <b>.</b> 4	55.1	13.4	3,811	3,237	1180136836
	1316420	DCEFXXB923XNT41001300100B			20pc	S
220313198	165.4	55.1	13.4	3,811	3,237	1180136836
	1316420	DCEFXXB923XNT41001300100B			20pc	s
220313230	165.4	55.1	13.4	3,811	3,237	1180136836
	1316420	DCEFXXB923XNT41001300100B			20pc	S
220313302	165.4	55.1	13.4	3,811	3,237	1180136836
	1316420	DCEFXXB923XNT41001300100B		/	20pc	S
220313355	165.4	55.1	11.8	2,868	2,295	1180136837
	Z1702830	ZCEFXXB923XNT36701630080B			15pc	S
220313356	165.4	55.1	11.8	2,868	2,295	1180136837
	Z1702830	ZCEFXXB923XNT36701630080B			15pc	S
220313357	112.2	55.1	13.0	2,308	1,955	1180136837
	Z1315731	ZCEFXXB923XNT28001300080B			21pc	S
220313359	112.2	55.1	13.0	2,308	1,955	1180136837
	Z1315731	ZCEFXXB923XNT28001300080B			21pc	s

220313367	165.4	55.1	13.4	3,811	3,237	1180136836
	1316420	DCEFXXB923XNT4100130010	00B	20pcs		
220323544	47.2	31.5	102.8	255	189	1180136837
	1295238	DCZMODULO-MONTAGEKLA	AMMERN		26р	ICS



Certificate No. 1973464000647

ORIGINAL

#### **Marine Insurance Certificate**

Wiener Neudorf 10		Open Cover No. <b>Fundermax (AUT)</b>
-------------------	--	--

This is to certify that insurance has been granted under the above open cover to: **To Orders** 

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

#### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

#### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

#### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

## Forms of cover :

#### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

#### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

#### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

## Instructions to be followed in case of loss or damage

#### (Failure to comply with these instructions may prejudice any claim under the policy)

#### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

#### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.



Certificate No.

1973464000647

DUPLICATE

#### Marine Insurance Certificate

Place and Date of Issue	Issues	Open Cover No.
Wiener Neudorf	1 Original - 3	Fundermax (AUT)
03.17.2025	Copies	

This is to certify that insurance has been granted under the above open cover to: To Orders

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

#### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

#### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

#### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

## Forms of cover :

#### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

#### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

#### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

## Instructions to be followed in case of loss or damage

#### (Failure to comply with these instructions may prejudice any claim under the policy)

#### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

#### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.

## Allianz Global Corporate & Specialty SE



TRIPLICATE

Certificate No.

1973464000647

#### **Marine Insurance Certificate**

Place and Date of Issue Wiener Neudorf 03.17.2025	lssues 1 Original - 3 Copies	Open Cover No. Fundermax (AUT)
Place and Date of Issue	Issues	Open Cover No.

This is to certify that insurance has been granted under the above open cover to: To Orders

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

#### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

#### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

#### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

## Forms of cover :

#### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

#### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

#### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

## Instructions to be followed in case of loss or damage

#### (Failure to comply with these instructions may prejudice any claim under the policy)

#### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

#### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.



Certificate No. 1973464000647

#### COPY

### **Marine Insurance Certificate**

Place and Date of Issue Wiener Neudorf 03.17.2025	lssues 1 Original - 3 Copies	Open Cover No. <b>Fundermax (AUT)</b>
---	------------------------------------	--

This is to certify that insurance has been granted under the above open cover to: **To Orders** 

for account of whom it may concern, on the following goods: Composite items according to orders: 2110179537+2110179538

for the following voyage (conveyance, route):
port of Loading: Bremerhaven
port of discharge: Newark

Claims payable to the holder of this certificate. Settlement under one issue shall render all others null and void.

#### **Conditions:**

1. Austrian General Cargo Insurance Conditions (AÖTB) 2011

2. Terms and conditions of the above open Cover. In no case this insurance cover loss or damage to the insured cargo caused by the use of chemical, biological, bio-chemical substances or electromagnetic waves as weapons dangerous to public safety, irrespective of any other contributory causes. Furthermore the following clauses form part of this document: "Cyber-/Blackout-Exclusion Clause AGCS Version" and "Pandemic exclusion TR-Ware -AGCS-".

3. Form of cover: Full Cover (see page 2)

4. Applicable clauses 1, 2, 3 and 4 (see page 2)

#### All Risk Cover (A) War, Strikes and Institute CL 370 Clause

See page 2 for instructions to be followed in case of loss or damage.

In case of loss or damage immediately contact:

#### **Claim Surveyor:**

Rebulla Surveyors Sas Klagenfurt Klagenfurt and area of K nten/Austria will be ser Via Beccaria 13, 34133 TRIESTE AUSTRIA +39/040/570 9189 +39/040/5708 035 trieste@rebullasurveyors.it

Premium paid

For and on behalf of the leading company and all co-insurers:

Allianz Global Corporate & Specialty SE Kapstadtring 2, 22297 Hamburg Germany Telephone (040) 3617 - 3742 Facsimile (040) 3617 - 83742

Allianz Global Corporate & Specialty SE

Miller) Buchle

## Forms of cover :

#### Full Cover (unless otherwise agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods insured as a consequence of a risk insured against.

#### Stranding Cover (where agreed)

The insurance covers, irrespective of percentage, loss of or damage to the goods as a consequence of

- stranding; there is a case of stranding where the vessel a) carrying the goods strikes ground or runs aground, capsizes, sinks, founders, collides with other vessels or objects or is damaged by ice:
- accident to another means of conveyance carrying the goods; b)
- c) collapse of storage buildings;
- fire, lightning, explosion; earthquake, seaquake, volcanic d) eruptions and other natural catastrophes; impact or crashing of a flying object, parts thereof or its cargo;
- e) jettison, washing overboard or being lost overboard as a result of heavy weather;
- f) general average sacrifice;
- g) discharge, intermediate storage and loading of the goods at a port of refuge called at on account of a risk insured against.

The insurance also covers, irrespective of percentage, the total loss of whole packages, excluding loss arising from damage or disappearance

(e.g. theft, embezzlement, non-delivery) and

total loss of whole packages as a result of damage caused by accidents during loading and unloading of the means of conveyance.

The policy / certificate does not provide any cover or benefit for any business or activity to the extent that such cover or benefit and/or such business or activity would violate any applicable economic or trade sanction law or regulations as specified in the sanction clause of the policy / open cover.

#### Clauses :

- War Clauses\*) 1.
- Strikes Riots and Civil Commotions Clauses\*) 2.
- INSTITUTE RADIOACTIVE CONTAMINATION. CHEMICAL. 3. **BIOLOGICAL, BIO-CHEMICAL AND ELECTROMAGNETIC** WEAPONS EXCLUSIONS CLAUSE (CL 370)
- Sanction / Embargo Clause: No (re)insurer shall be deemed 4. to provide cover or any benefit and no (re)insurer shall be labile to pay any claim hereunder to the extent that the provision of such cover or benefit or payment of such claim would expose that re(insurer) to any sanction, prohibition or restriction under relevant trade or economic sanction laws or regulations.
- \*) Excluding the following territories (shipments to/from/via and or storages in):
  - Ukraine/Crimea, including but not limited to Donetsk and Luhansk regions
  - Russia and Belarus, within 200km of the land border with Ukraine
  - Sea of Azov and Black Sea within territorial waters of Ukraine and Russia

## Instructions to be followed in case of loss or damage

#### (Failure to comply with these instructions may prejudice any claim under the policy)

#### 1. Inspect goods immediately.

Even if loss or damage is only suspected, do not give a clean receipt but mark documents (e.g. shipping documents) by stating extent of damages suspected or noticed. When delivery is made by container, ensure that the container and its seals or locks are examined immediately by the responsible officials of the ship owners or the carrier. If the container is delivered damaged or with seals or locks broken or missing or with seals or locks other than as stated in the shipping documents, clause the delivery receipt accordingly, stating the assumed loss or damage, and retain all defective or irregular seals and locks for subsequent identification.

#### 2. Secure rights of recovery from third parties

Ship owners, rail authorities, postal authorities lorry owners, other carriers, forwarding agents, warehouses, customs and port authorities must be

- requested to attend a joint survey,
- requested to certify the loss or damage, and held liable in writing

where loss or damage is apparent - before taking delivery of the goods, where loss or damage is not apparent immediately upon discovery of said loss or damage, at the latest, however, before termination of time-limits

- 3. Care must be taken to minimize loss or damage and to avert further loss or damage.
- 4. Immediately contact the claims surveyor named in the certificate of marine insurance. On proving substantial reasons the nearest Lloyd's agent may be called in instead of the claims surveyor named.
- 5. Do not alter condition and packing of goods before arrival of the claims surveyor unless required by measures as under Clause 3.
- 6. Immediate notice of claim must be given to underwriters.
- 7. A full set of claim documents must be presented to underwriters, in particular:
  - Claim bill
  - Certificate of marine insurance / Cargo Insurance Certificate
  - Survey report
  - Bill of lading, way-bill or other contracts of carriage or storage
  - Shipping invoice
  - Documents showing number, measurements or weight at time of shipping and arrival
  - Certificate of loss or damage / Correspondence regarding liability of third parties according to Clause 2.
  - Subrogation form issued in favour of underwriters signed by the party holding rights under the contract of carriage.

In any case the documents mentioned must be submitted to underwriters well before expiry of any time-limits of carriers etc. as under Clause 2 to leave sufficient time for claims against third parties.

8. No claim will considered by underwriters unless submitted within 15 months after termination of the insurance.

Apart from surveying damage the claims surveyor has no authority to commit underwriters. Through the appointment of the surveyor there arises no personal right or obligation for the latter to settle claims. This certificate of marine insurance is subject to German law and jurisdiction as per DTV Cargo 2000 / 2008 section 26.

The court of jurisdiction - even where claims are agreed payable through an agent - is to be at the place where this insurance certificate is issued or Hamburg.

For you to create

## Delivery note/Packing list print date 03/17/2025

Please indicate on payments and inquiries Number / Date

1180136836 / 03/17/2025

Customer number 3000413

In Charge Valentino Zeko Tel.: +43 5 9494 4921 Fax: +43 5 9494 74697 E-Mail: valentino.zeko@fundermax.biz

Sales agent Plachko John Telnr.: +01 570 573 2471 email: john.plachko@fundermax.biz

Ship-to party 30000870 Advanced Metal Systems Corporation contact: David Cohen phone: 508-429-0480 Pope Industrial Park 37 Pope Road HOLLISTON MA 01746 USA

Sold-to party 3000413 FunderMax North America Inc. 9401-P Southern Pine Blvd CHARLOTTE NC 28273 USA

Shipping point: FunderMax Wr. Neudorf Shipping Conditions: By sea freight Terms of Delivery: DDP Holliston Carrier: Logwin Air + Ocean Austria GmbH Shipment Number: 189525

zu Auftrag 2110179537

\*\*DROP SHIP TO CUSTOMER VIA SEA FREIGHT\*\* SHIP WITH PO 4500277575\*\*

PO: BELMONT LIBRARY FULL PANELS

SHIP-TO: ADVANCED METAL SYSTEMS 37 POPE RD HOLLISTON, MA 01746

CONTACT: DAVID COHEN 508-429-0480

Gross weight 11,768.161 kg

Net weight 10,098.161 kg

Packing pieces: 7

Pos.	Material ID Material description	Quantity	Weight
	confirmation: 2110179865 / Pos. 10 from 01/30/2025		
Purchas	se order: 4500277574 / Pos. 10 from 01/30/2025		
10	1316420 Max Compact Exterior	100.00 ST	7,342.1 kg
	Core: Brown		
	F-Quality Decor: B923 Enigma Oak	533.000 m²	
	Surface: NT	5,737.164 sqf	
	4100.0 x 1300.0 x 10.00 mm Customs tariff: 39207990		
	country of origin : AT		
	confirmation: 2110179865 / Pos. 20 from 01/30/2025		
	se order: 4500277574 / Pos. 20 from 01/30/2025		
20	1316777 Max Compact Exterior	35.00 ST	1,754.9 kg
	Core: Brown F-Quality	127.400 m²	
	Decor: B923 Enigma Oak	4.074.000 (	
	Surface: NT 2800.0 x 1300.0 x 10.00 mm	1,371.322 sqf	
	Customs tariff: 39207990		
Ordor o	country of origin : AT confirmation: 2110179865 / Pos. 30 from 01/30/2025		
	se order: 4500277574 / Pos. 30 from 01/30/2025		
30	1316352 Max Compact Exterior	14.00 ST	1,001.1 kg
	Core: Brown		
	F-Quality Decor: B923 Enigma Oak	72.677 m²	
	Surface: NT	782.287 sqf	
	2800.0 x 1854.0 x 10.00 mm Customs tariff: 39207990		
	country of origin : AT		
900001	1490388 GR Palette 2850x1400mm	1.000 ZPL	
900002	1490391 SP Palette 2850x1900mm	1.000 ZPL	
		5.415 m²	
000000		58.287 sqf	
900003	1490390 JU Palette 4200x1400mm	5.000 ZPL	
		29.400 m²	
		246 450 206	
		316.459 sqf	

**Fundermax** 

For you to create

For you to create

## Delivery note/Packing list print date 03/17/2025

Please indicate on payments and inquiries Number / Date

1180136837 / 03/17/2025

Customer number 3000413

In Charge Valentino Zeko Tel.: +43 5 9494 4921 Fax: +43 5 9494 74697 E-Mail: valentino.zeko@fundermax.biz

Sales agent Plachko John Telnr.: +01 570 573 2471 email: john.plachko@fundermax.biz

Advanced Metal Systems Corporation contact: David Cohen phone: 508-429-0480 Pope Industrial Park 37 Pope Road HOLLISTON MA 01746 USA

Ship-to party 30000870

Sold-to party 3000413 FunderMax North America Inc. 9401-P Southern Pine Blvd CHARLOTTE NC 28273 USA

Shipping point: FunderMax Wr. Neudorf Shipping Conditions: By sea freight Terms of Delivery: DDP Holliston Carrier: Logwin Air + Ocean Austria GmbH Shipment Number: 189525

zu Auftrag 2110179538

\*\*DROP SHIP TO CUSTOMER VIA SEA FREIGHT\*\* SHIP WITH PO 4500277574 JAGA1801-1802

PO: BELMONT LIBRARY MODULO

SHIP-TO: ADVANCED METAL SYSTEMS 37 POPE RD HOLLISTON, MA 01746

CONTACT: DAVID COHEN 508-429-0480 Gross weight 4,810.968 kg

Net weight 3,940.968 kg

Packing pieces: 5

FunderMax GmbH, Klagenfurter Straße 87-89, A-9300 St. Veit/Glan, www.fundermax.at VAT No. ATU26130102. Registered in Klagenfurt No: FN 90081 y. ARA-Licence No. 5406

Pos. Materi	al ID Material description	Quantity	Weight
	ation: 2110179862 / Pos. 10 from 01/30/2025 er: 4500277575 / Pos. 10 from 01/30/2025		
Purchase ord	er. 45002775757 Pos. 10 11011 01/30/2025		
10 <b>Z170</b>	2830 Max Compact Exterior	30.00 ST	2,081.8 kg
F-Qu		179.463 m²	
Surfa 3670 115	or: B923 Enigma Oak ace: NT 0.0 x 1630.0 x 8.00 mm 947 GA1801	1,931.724 sqf	
coun	oms tariff: 39207990 try of origin : AT A 1801		
	o 210 pcs 3670 x 211.2mm r width 3670 x 203.2mm		
	ation: 2110179862 / Pos. 20 from 01/30/2025 er: 4500277575 / Pos. 20 from 01/30/2025		
20 <b>Z131</b>	5731 Max Compact Exterior	42.00 ST	1,773.4 kg
F-Qu	: Brown lality br: B923 Enigma Oak	152.880 m²	
Surfa 2800 115 JAC Cust coun	ace: NT 1.0 x 1300.0 x 8.00 mm 1948 GA1802 oms tariff: 39207990 try of origin : AT A 1802	1,645.587 sqf	
cut to cove	o 252 pcs 2800 x 211.2mm r width: 2800 x 203.2mm		
	ation: 2110179862 / Pos. 30 from 01/30/2025 er: 4500277575 / Pos. 30 from 01/30/2025		
30 <b>1001</b>	9299 CNC Auftragsgrundkosten EXT	1.00 ST	
	ation: 2110179862 / Pos. 40 from 01/30/2025 er: 4500277575 / Pos. 40 from 01/30/2025		
40 1001	9670 Modulo Template costs	2.00 ST	
	ation: 2110179862 / Pos. 50 from 01/30/2025 er: 4500277575 / Pos. 50 from 01/30/2025		
50 <b>1001</b>	9660 Modulo Edge fabrication - 4100mm	1,541.400 M	
	ation: 2110179862 / Pos. 60 from 01/30/2025 er: 4500277575 / Pos. 60 from 01/30/2025		
	9515 Modulo Edge fabrication - 2800mm	1,411.200 M	

For you to create

Pos.	Material ID Material description	Quantity	Weight
Order	confirmation: 2110179862 / Pos. 70 from 01/30/2025		
Purcha	ase order: 4500277575 / Pos. 70 from 01/30/2025		
70	1295238 Accessories Compact	26 CAR	85.8 kg
	DCZMODULO-MONTAGEKLAMMERN		
	Customs tariff: 76042990		
	country of origin : TR	0.736 m²	
		7.920 sqf	
Order	confirmation: 2110179862 / Pos. 80 from 01/30/2025		
Purcha	ase order: 4500277575 / Pos. 80 from 01/30/2025		
80	680023 40'container loading HPL/CP	1.00 ST	
	40'container loading HPL/CP		
	confirmation: 2110179862 / Pos. 90 from 01/30/2025		
	ase order: 4500277575 / Pos. 90 from 01/30/2025	- I	
90	10020026 Container Weighing fee HPL/Compact Container weighing fee HPL/CP	1.00 ST	
Order	confirmation: 2110179862 / Pos. 100 from 01/30/2025	•	
Purcha	ase order: 4500277575 / Pos. 100 from 01/30/2025		
100	680021 40' container Surcharge	1.00 ST	
	confirmation: 2110179862 / Pos. 110 from 01/30/2025 ase order: 4500277575 from 01/30/2025		
110	10019560 Flatbed Delivery - US	1.00 ST	
900001	1490390 JU Palette 4200x1400mm	2.000 ZPL	
		11.760 m²	
		126.584 sqf	
900002	1490388 GR Palette 2850x1400mm	2.000 ZPL	

For you to create



#### BILL OF SALE TO G&R Construction and The Town of Belmont

#### From

#### Jantile Boston, LLC.

#### KNOW ALL MEN BY THESE PRESENTS THAT

Jantile Inc. (hereinafter called the "Seller"), for and in consideration of the sum of \$103.244.00 and other good and valuable consideration to it in hand paid by G&R Construction, as Executive Construction Manager for Belmont Public Library, Project ("Buyer") with its principal office located in Hanover, Mass.(hereinafter called "G&R Construction"), receipt of which is hereby acknowledged, and further intending to be legally bound hereby, does hereby sell, transfer and assign to G&R Construction the goods, materials and/or equipment described in Schedule A hereto (hereinafter called the "Goods") and located on the premises described in that schedule, manufactured or in the process of manufacture for delivery to, or for use on or in connection with comercial construction project known Belmont Public Library as **Project** (hereinafter called the "Project"). And in the event that any of the Goods are in process of manufacture, this Bill of Sale is expressly intended to sell, transfer and assign the same in their completed state, as well as in the form and state they possess at the time of the execution of this instrument.

TO HAVE AND TO HOLD all and singular the Goods for Buyer, its successors and assigns, to their own use and behoof forever.

And the said Seller does hereby covenant with Buyer that it is the lawful owner of Goods; that they are free from all liens and claims whatsoever; that it has good right to sell the same; that it will warrant and defend same against the claims and demands of all persons.

The Seller will provide safe and proper storage for the Goods on its own premises or such other premises as may be described in the said Schedule until such time as Goods are delivered to the Project. Seller shall not move the Goods or its place of business identified above without thirty (30) days prior written notice to G&R Construction and/or Buyer.

The Seller will physically separate and/or segregate the Goods by means of ropes or other barriers, or as may otherwise be directed by G&R Construction, from any and all items of similar type and kind and will cause to be placed conspicuously and securely on the Goods in its plant or warehouse or other place described in Schedule A, as the case may be, a sign or signs in a form satisfactory to G&R Construction, which will identify such Goods as the property of Buyer and as intended for use on or in connection with the Project.

Seller agrees that Buyer, in addition to all of Buyer's other rights in connection with the Goods, has a security interest in the Goods securing Seller's performance of its duties and obligations under this Bill of Sale and the Subcontract/Purchase Contract, and that this Bill of Sale shall constitute a Security Agreement to Buyer and also a Financing Statement, both in accordance with the provisions of the uniform Commercial Code of every jurisdiction wherein such Code, or a variation of such Code, is in effect, and may also be so used by Buyer without in

any way abrogating, restricting or limiting the rights of Buyer under this Bill of Sale, the Subcontract/Purchase Contract referenced in Schedule A hereto, or under applicable law. The Seller hereby irrevocably nominates, constitutes, appoints and designates G&R Construction as its attorney-in-fact with the right, but not the obligation, to make, execute and deliver any and all other documents or papers, including without limitation. Security Agreements and Financing Statements, deemed necessary and proper by G&R Construction, in order to give full effect not only to the intent and meaning of the within sale, transfer and assignment, but also to the full protection intended to be herein given to Buyer under all other provisions of this Bill of Sale, the Subcontract/Purchase Contract and applicable law. The Seller hereby ratifies and confirms all acts and actions taken and done by G&R Construction as attorney-in-fact.

The Seller will cause the Goods to be continuously insured against fire, theft and all other hazards for the full amount of the Contract Value stated in Schedule A hereto, or such other amounts as may be agreed upon by Buyer, and the Seller does hereby agree to defend, indemnify and hold Buyer harmless for any loss, theft or destruction of the said Goods or any part thereof however caused, notwithstanding the payment made to Seller or the transfer of title to such property in this Bill of Sale. The policies of insurance provided for in this paragraph shall name G&R Construction, BUYER, as an additional insured or as a loss payee insured thereunder to the full extent of Buyer's insurable interest in the Goods. Such policies of insurance shall, in all material respects, including, without limitation, dates of expiration, deductibles and, if applicable, loss payable endorsements thereto, be in a form acceptable to Buyer, and shall specifically waive any cause(s) of action the insurer(s) under such policies may acquire by subrogation or otherwise against Buyer in connection with any loss, theft or destruction of the Goods. The amount of such insurance shall be increased from time to time in proportion to the increase in value of the Goods by any further process of manufacture or as may otherwise be directed by Buyer and the policies of insurance shall be renewed as necessary to fully protect Buyer's interest in the Goods under their delivery to the Project site. In the event such policies of insurance do not name Buyer as an insured, such policies of insurance shall contain a Loss Payable Endorsement, properly executed by the insurer(s) under such policies, which provide that loss shall be payable to Buyer in the full amount of the Contract Value or such other amount as may be agreed to by G&R Construction. Within ten (10) days of the execution of this Bill of Sale, Seller shall furnish certificate(s) of insurance which evidence such coverage to Buyer (including a copy of Loss Payable Endorsement as provided herein and which provide that the insurance will not be cancelled or changed until the expiration of thirty (30) days after written notice of such cancellation or change has been received by G&R Construction and/or Buyer.

Seller agrees that Contract Value set forth in Schedule A includes all Federal, State, County, Municipal and other taxes, including, but not limited to sales, use and other personal property taxes, which are or may be imposed by law on the sale, transfer, assignment or use of the Goods. Seller further agrees that any payment for the Goods, including any partial payment with respect thereto, shall constitute payment in full of all such sales, use and other personal property taxes.

Seller acknowledges and agrees that it executes this Bill of Sale in furtherance of the Subcontract/Purchase Contract referenced in Schedule A hereto, and that the sale, transfer and assignment of the Goods hereunder does not constitute acceptance of such Goods and further does not limit or impair Buyer's rights and remedies or relieve Seller of any of its duties and

obligations under the aforesaid Subcontract/Purchase Contract, with respect to such Goods or otherwise, including any warranties or guarantees provided therein by operation of law. Accordingly, the obligation for the performance of said Subcontract/Purchase Contract between Seller and Buyer shall continue in full force and effect, including but not limited to, the obligation to deliver the Goods described in Schedule A pursuant to the terms of the Subcontract/Purchase Contract.

This Bill of Sale and all matters arising in connection with this Bill of Sale shall be governed in all respects by the laws of the State of Massachussetts, without giving effect to principles of conflicts of law. Any litigation arising out of or connected in any way with this Bill of Sale shall take place in a state or federal court of competent jurisdiction in the County of Worcester, Town of Milford and State of Massachusetts. There shall be no consolidation of actions or proceedings or joinder of issues that would result in the removal of the applicable action or proceeding from the court hereinabove provided. The parties hereby waive trial by jury in any such action or proceeding. IN WITNESS WHEREOF, the said Seller has hereunto set its hand and seal and otherwise duly executed and signed this instrument this 20<sup>th</sup> day of March, 2025.

Jantile Boston, LLC Seller

Signature

Richard Harnden Name of Authorized Signator

Project Manager Official Title (Officer)

CORPORATE SEAL:

#### FOR CORPORATION

STATE OF: Massachussetts)

: SS:

COUNTY OF Norfolk)

On the 20<sup>th</sup> day of March, 2025 before me personally came Richard Harnden, to me known, who being by me duly sworn, did depose and say:

That he resides in Middleborough, MA that he is the Project Manager (Officer) of Jantile Boston, LLC. the Corporation described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to said instrument is such corporate seal; and that it was so affixed by order of the Board of Directors of said corporation, and that he signed his name thereto by like order.

1)DELDES

Wendy Champers; NOTARY PUBLIC My commission expires: 12/2/27

### **Transfer of Title**

Project Owner: G&R Construction and The Town of Belmont

Know all men by these presents That Jantile Boston, LLC. in consideration of the

Sum of **\$103,244.00** less retainage, paid by owner do hereby grant, sell, transfer and deliver unto the said owner the following goods and chattels on attached Stored Material List.

The above-mentioned materials being all or part of the materials for the following project: Belmont Public Library project. Such now are being stored at Jantile Boston, LLC warehouse at 6 Perry Drive, Foxboro, MA 02368.

To have and hold and singular the said good and chattels to the said owner mentioned above and assigns to their own use behoove forever. And hereby covenant with the Guarantee that we are the lawful owner of said goods and chattels: that they are free from all encumbrances: that we have good right to sell the same as aforesaid: and that we will warrant and defend the same against the lawful claims and demands of all persons. We also agree to relinquish all final rights, titles and interests in the above-mentioned materials for the sum stated above, less retainage and agree not to make and future claims to the owner and above the amount stated.

We also grant the owner and his agents and his agents the right any time to enter the stored site of said materials and remove said materials as so desired by owner.

IN WITNESS WHEREOF, the said Seller has hereunto set its hand and seal and otherwise duly executed and signed this instrument this 20<sup>th</sup> day of March, 2025.

Signature

Richard Harnden – Project Manager Jantile Boston LLC

STATE OF: Massachusetts)

: SS:

COUNTY OF Norfolk)

On the 20<sup>th</sup> day of March, 2025 before me personally came Richard Harnden, to me known, who being by me duly sworn, did depose and say:

That he resides in Middleborough, Ma. that he is Project Manager (Officer) of Jantile Boston, LLC. the Corporation described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to said instrument is such corporate seal; and that it was so affixed by order of the Board of Directors of said corporation, and that he signed his name thereto by like order.

Wendy Chambers, NOT PUBLIC

Wendy Chambers, NOTARY PUBLIC My commission expires: 12/2/27



### Stored Material Addendum Schedule A

March 20, 2025

#### **Project: Belmont Public Library Project**

Description of Material Insured:	Amount
Waterfall Tile	\$51,637
Frammento Tile	\$11,232
WOW Peacock Tile	\$32,431
Setting Materials	\$7,944

#### Stored at:

6 Perry Drive Foxboro, MA 02035











	Client#: 358780 JANTILEINC							
	40	CORD CERT	FIC	CATE OF LIAB		-	-	DATE (MM/DD/YYYY) 3/21/2025
THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.								
IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer any rights to the certificate holder in lieu of such endorsement(s).								
-	DUCE				CONTACT Tyler E			
		r Strong & Buckelew			PHONE (A/C, No, Ext): 856-47		FAX (A/C, No):	
-		x 99106			E-MAIL ADDRESS: tdonde	@connerstr	ong.com	
		en, NJ 08101 1-3220				. ,	FORDING COVERAGE	NAIC #
-		1-5220			INSURER A : Traveler	-		25674
INSU	IRED	Jantile Boston LLC			INSURER B : Traveler			25658 16535
		100 Business Park Drive			INSURER C : Zurich A			27154
		Armonk, NY 10504			INSURER D : Atlantic			25682
							Company of America	25666
CO	VFR	AGES CER	TIFICA	TE NUMBER:	INSURER F : Haveler		REVISION NUMBER:	20000
THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.								
INSR LTR		TYPE OF INSURANCE	ADDL SU	VD POLICY NUMBER		POLICY EXP (MM/DD/YYYY)	LIMIT	S
Α	X	COMMERCIAL GENERAL LIABILITY		DTCO6T225968TIL2	07/01/2024	07/01/2025	EACH OCCURRENCE DAMAGE TO RENTED PREMISES (Ea occurrence)	\$2,000,000 \$300,000
							MED EXP (Any one person)	\$ <b>10,000</b>
							PERSONAL & ADV INJURY	\$2,000,000
	GEN	N'L AGGREGATE LIMIT APPLIES PER:					GENERAL AGGREGATE	\$4,000,000
		POLICY X PRO- JECT LOC OTHER:					PRODUCTS - COMP/OP AGG	\$ <b>4,000,000</b> \$
Е	AUT	OMOBILE LIABILITY		8106T2266152426G	07/01/2024	07/01/2025	COMBINED SINGLE LIMIT (Ea accident)	<sub>\$</sub> 2,000,000
	X						BODILY INJURY (Per person)	\$
		OWNED AUTOS ONLY HIRED SCHEDULED AUTOS NON-OWNED					BODILY INJURY (Per accident) PROPERTY DAMAGE	\$
		HIRED AUTOS ONLY NON-OWNED AUTOS ONLY					(Per accident)	\$ \$
В		UMBRELLA LIAB X OCCUR		CUP8W2974652426	07/01/2024	07/01/2025	EACH OCCURRENCE	\$5,000,000
	X	EXCESS LIAB CLAIMS-MADE					AGGREGATE	\$5,000,000
С		DED RETENTION \$		AEC740979001			2nd Layer XS	\$\$5M x \$5M
F	AND	RKERS COMPENSATION EMPLOYERS' LIABILITY Y / N		UB4Y8363962426G	07/01/2024	07/01/2025		4 000 000
	OFF	ICER/MEMBER EXCLUDED?	N / A				E.L. EACH ACCIDENT	\$1,000,000
	İf ye	ndatory in NH)					E.L. DISEASE - EA EMPLOYEE	
D		CRIPTION OF OPERATIONS below		7100425280002	07/01/2024	07/01/2025	E.L. DISEASE - POLICY LIMIT \$1,000,000 Limit	\$ <b>1,000,000</b>
DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required) RE: Belmont Public Library - 336 Concord Avenue, Belmont, MA 02478 Stored Material: Wall and Floor Tile, Setting Materials Stored Material Value: \$103,244.00								
Stored Material Location: 6 Perry Drive, Foxboro, MA 02035								
(See Attached Descriptions)								
CE	RTIF	ICATE HOLDER			CANCELLATION			
G&R Construction 1236 Hanover Street				SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.				

AUTHORIZED REPRESENTATIVE

<u>mel</u> W. ' Whenel Trapen

1236 Hanover Street Hanover, MA 02339

<sup>© 1988-2015</sup> ACORD CORPORATION. All rights reserved.

### **DESCRIPTIONS (Continued from Page 1)**

G&R Construction, Inc., The Town of Belmont, CHA Consulting and Oudens Ello Architecture LLC are included as Additional Insureds on a primary and non-contributory basis on the above referenced Commercial General Liability Policy, Auto Liability Policy, and Excess Liability Policy if required by written contract. Waiver of Subrogation applies if required by written contract and permitted by law.



### **CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY) 3/20/2025

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.									
IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).									
PRODUCER		UCIT		CONTACT	noniqu	<i>,</i> ,.			
RogersGray, A Baldwin Risk Partner			F	NAME: PHONE	000 55	2 4004	FAX	077.04	0.0450
410 University Ave			-	(A/C, No, Ext): (	800-55	3-1801	(A/C, No	: 877-81	6-2156
Westwood MA 02090			-	ADDRESS: Ma	ail@ro	gersgray.com			
			-	INSURER(S) AFFORDING COVERAGE NAIO				NAIC #	
				INSURER A : S	electiv	e Insurance C	o of Sout		19259
INSURED K & K Acoustical Ceilings, Inc.			K&KACOU-02	INSURER B : Selective Insurance Co of the					39926
1881 Main Street Unit #7			_	INSURER C : P	hiladel	phia Indemnit	y Insuran		18058
Tewksbury MA 01876				INSURER D : A	.I.M. N	lutual Insuran	ce Compan		33758
				INSURER E :					
				INSURER F :					
COVERAGES CERT	TIFIC	CATE	NUMBER: 1988492250				<b>REVISION NUMBER:</b>		
THIS IS TO CERTIFY THAT THE POLICIES INDICATED. NOTWITHSTANDING ANY REI CERTIFICATE MAY BE ISSUED OR MAY F EXCLUSIONS AND CONDITIONS OF SUCH F	QUIR PERTA POLIC	EME AIN,	NT, TERM OR CONDITION ( THE INSURANCE AFFORDE LIMITS SHOWN MAY HAVE F	OF ANY CON ED BY THE P BEEN REDUC	TRACT OLICIE ED BY	OR OTHER I S DESCRIBEI PAID CLAIMS.	DOCUMENT WITH RESP	ECT TO	WHICH THIS
LTR TYPE OF INSURANCE	INSD	WVD	POLICY NUMBER	(MM/DI	CY EFF D/YYYY)	POLICY EXP (MM/DD/YYYY)	LIN	ITS	
A X COMMERCIAL GENERAL LIABILITY	Y	Y	S 2069709	1/1/2	2025	1/1/2026	EACH OCCURRENCE DAMAGE TO RENTED PREMISES (Ea occurrence)	\$ 1,000 \$ 500,0	,
							MED EXP (Any one person)	\$ 15,00	0
							PERSONAL & ADV INJURY	\$ 1,000	,000
GEN'L AGGREGATE LIMIT APPLIES PER:							GENERAL AGGREGATE	\$ 3,000	.000
POLICY X PRO- JECT X LOC							PRODUCTS - COMP/OP AGO		,
X OTHER: GL/Prop Ded							Deductible	\$0	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
	Y	Y	A 9099283	1/1/2	2025	1/1/2026	COMBINED SINGLE LIMIT (Ea accident)	\$ 1,000	.000
X ANY AUTO			11 0000200		2020	11 11 2020	(Ea accident) BODILY INJURY (Per person)	\$ 20,00	,
OWNED SCHEDULED							BODILY INJURY (Per acciden		
X HIRED ONLY X NON-OWNED							PROPERTY DAMAGE	\$	
AUTOS ONLY AUTOS ONLY							(Per accident)	· ·	
								\$	
A X UMBRELLA LIAB X OCCUR	Y	Y	S 2069709	1/1/2	2025	1/1/2026	EACH OCCURRENCE	+ + + + + + + + + + + + + + + + + + + +	00,000
EXCESS LIAB CLAIMS-MADE							AGGREGATE	\$\$10,0	00,000
								\$	
D WORKERS COMPENSATION AND EMPLOYERS' LIABILITY		Y	WMZ-800-8008592-2025A	1/1/2	2025	1/1/2026	X PER OTH- STATUTE ER		
ANYPROPRIETOR/PARTNER/EXECUTIVE N OFFICER/MEMBER EXCLUDED?	N/A						E.L. EACH ACCIDENT	\$ 1,000	,000
(Mandatory in NH)							E.L. DISEASE - EA EMPLOYE	e \$1,000	,000
If yes, describe under DESCRIPTION OF OPERATIONS below							E.L. DISEASE - POLICY LIMI	\$ 1,000	,000
C Excess Umbrella	]		PHUB893707	1/1/2	2025	1/1/2026	Per Occur/Aggregate	\$10,0	00,000
							-		
DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICL When Required by Written Contract the follo				e, may be attache	ed if mor	re space is require	ed)		
General Liability – Additional Insured Ongoin				8 10/23) Prim	ary an	d Non-Contrib	outory Basis & Waiver of	Subroga	ation
(CG7300 10/23)	-		ntributony Doolo Mining f	Cubroaction	(0 1 70	00 04/00	-	5	
Automobile – Additional Insured, Primary an Workers Compensation – Waiver of Subrog	ation	(WC	000313 4/84)	-					
Primary Umbrella – Follows Form over unde	erlvin	a Ge	neral Liability, Automobile,	and employe	rs Liab	ility. Addition	al insured follows form F	rimary a	nd
Non-Contributory Basis (CXL449 06/17), Wa Excess Umbrella - Follows form over the Pri	aiver	ot Si / Um	progation (CXL456 06/22 brella & Primary and Non-C	Contributory (I	MANU	SCRIPT 1 10/	15) Waiver of Subroceti	on (MAN	USCRIPT 2
See Attached		, 5/11							
CERTIFICATE HOLDER				CANCELLA					
-									
SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE									
THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.									
G & R Construction									
253 Centre St				AUTHORIZED R	EDDEer				
Quincy MA 02169					LINCOL		11		
				. /	1	11/4	burn		
Aure ()									
					© 19	988-2015 AC	ORD CORPORATION	All rial	hts reserved.

AGENCY CUSTOMER ID: K&KACOU-02

LOC #:

10	OR	-B
AC	Un	$\boldsymbol{\nu}$

### ADDITIONAL REMARKS SCHEDULE

Page 1 of 1

AGENCY RogersGray, A Baldwin Risk Partner	NAMED INSURED K & K Acoustical Ceilings, Inc. 1881 Main Street Unit #7		
POLICY NUMBER	Tewksbury MA 01876		
CARRIER NAIC CODE			
		EFFECTIVE DATE:	

#### ADDITIONAL REMARKS

#### THIS ADDITIONAL REMARKS FORM IS A SCHEDULE TO ACORD FORM,

FORM NUMBER: 25 FORM TITLE: CERTIFICATE OF LIABILITY INSURANCE

10/15) No residential exclusions Project: Belmont Public Library Stored Location: 1881 Main St #10, Tewksbury, MA 01876 Property \$: \$381,000.00 Property: Turf Felt Baffles & 9Wood Wood Grille Panels

G & R Construction is included as cited above.

### ElitePac<sup>®</sup> General Liability Extension Endorsement

#### COMMERCIAL GENERAL LIABILITY CG 73 00 10 23

#### SUMMARY OF COVERAGES (including index)

This is a summary of the various additional coverages and coverage modifications provided by this endorsement. No coverage is provided by this summary. Refer to the actual endorsement (Pages **3**-through-**9**) for changes affecting your insurance protection.

DESCRIPTION	PAGE FOUND
Additional Insureds — Primary and Non-Contributory Provision	Page 8
Blanket Additional Insureds — As Required By Contract	Page 5
<ul> <li>Owners, Lessees or Contractors (includes Architects, Engineers or Surveyors)</li> <li>Lessors of Leased Equipment</li> <li>Managers or Lessors of Premises</li> <li>Mortgagees, Assignees and Receivers</li> <li>Any Other person or organization other than a joint venture</li> <li>Grantors of Permits</li> </ul>	
Broad Form Vendors Coverage	Page 7
Damage To Premises Rented To You (Including Fire, Lightning or Explosion)	Page 3
Electronic Data Liability (\$100,000)	Page 4
Employee Definition Amended	Page 9
Employees As Insureds Modified	Page 5
Employer's Liability Exclusion Amended (Not applicable in New York)	Page 3
Incidental Malpractice Exclusion modified	Page 8
Knowledge of Occurrence, Claim, Suit or Loss	Page 8
Liberalization Clause	Page 8
Mental Anguish Amendment (Not applicable to New York)	Page 10
Newly Formed or Acquired Organizations	Page 5
Non-Owned Aircraft	Page 3
Non-Owned Watercraft (under 60 feet)	Page 3
Not-for-profit Members — as additional insureds	Page 5
Personal And Advertising Injury — Discrimination Amendment (Not applicable in New York)	Page 9
Products Amendment (Medical Payments)	Page 4
Supplementary Payments Amended — Bail Bonds (\$5,000) and Loss of Earnings (\$1,000)	Page 4
Two or More Coverage Parts or Policies Issued By Us	Page 9
Unintentional Failure to Disclose Hazards	Page 8
Waiver of Transfer of Rights of Recovery (subrogation)	Page 8
When Two or More Coverage Parts of this Policy Apply to a Loss	Page 3
Copyright, 2023 Selective Insurance Company of America. All rights reserved.	CG 73 00 10

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

**INSURED'S COPY** 

CG 73 00 10 23 Page 1 of 10 THIS PAGE IS INTENTIONALLY LEFT BLANK.

**INSURED'S COPY** 

### ElitePac<sup>®</sup> General Liability Extension Endorsement

#### COMMERCIAL GENERAL LIABILITY CG 73 00 10 23

### THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies the insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART

The **SECTIONS** of the Commercial General Liability Coverage Form identified in this endorsement will be amended as shown below. However, **if (a) two or more Coverage Parts of this policy, or (b) two or more forms or endorsements within the same Coverage Part apply to a loss,** coverage provision(s) with the broadest language will apply, unless specifically stated otherwise within the particular amendment covering that loss.

With respect to coverage provided by this endorsement, the provisions of the Coverage Form apply unless modified by the endorsement.

#### **COVERAGES** — Amendments

SECTION I — COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY

#### EXCLUSIONS

#### **Employer's Liability Amendment**

(This provision is not applicable in the State of New York).

The following is added to Exclusion e. Employer's Liability under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions:

This exclusion also does not apply to any "temporary worker".

#### Non-Owned Aircraft, Auto or Watercraft

- A. Paragraph (2) of Exclusion g. Aircraft, Auto Or Watercraft under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions is deleted in its entirety and replaced with the following:
  - (2) A watercraft you do not own that is:
    - (a) Less than 26 feet long and not being used to carry persons or property for a charge; or
    - (b) At least 26 feet, but less than 60 feet long, and not being used to carry persons or property for a charge. Any person is an insured who uses or is responsible for the use of such watercraft with your expressed or implied consent. However, if the insured has any other valid and collectible insurance for "bodily injury" or "property damage" that would be covered under this provision, or on any other basis, this coverage is then excess, and subject to Condition 4. Other Insurance, b. Excess Insurance under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS.

B. The following is added to Exclusion g. Aircraft, Auto Or Watercraft under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions:

This exclusion does not apply to:

(6) Any aircraft, not owned or operated by any insured, which is hired, chartered or loaned with a paid crew. However, if the insured has any other valid and collectible insurance for "bodily injury" or "property damage" that would be covered under this provision, or on any other basis, this coverage is then excess, and subject to Condition 4. Other Insurance, b. Excess Insurance under SECTION IV COMMERCIAL GENERAL LIABILITY CONDITIONS.

#### Damage To Premises Rented to You

A. The last paragraph of Paragraph 2. Exclusions under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE is deleted in its entirety and replaced with the following:

Exclusions **c. through n.** do not apply to damage by fire, lightning or explosion to premises rented to you or temporarily occupied by you with the permission of the owner. A separate limit of insurance applies to this coverage as described in **SECTION III** — **LIMITS OF INSURANCE.** 

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

- B. Paragraph 6. under SECTION III LIMITS OF INSURANCE is deleted in its entirety and replaced with the following:
  - 6. Subject to Paragraph 5. above, the most we will pay under COVERAGE A for damages because of "property damage" to any one premises, while rented to you, or in the case of damage caused by fire, lightning or explosion, while rented to you or temporarily occupied by you with permission of the owner, for all such damage caused by fire, lightning or explosion proximately caused by the same event, whether such damage results from fire, lightning or explosion or any combination of the three, is the amount shown in the Declarations for the Damage To Premises Rented To You Limit.
- C. Paragraph a. of Definition 9. "Insured contract" under SECTION V — DEFINITIONS is deleted in its entirety and replaced with the following:
  - a. A contract for a lease of premises. However, that portion of the contract for a lease of premises that indemnifies any person or organization for damage by fire, lightning or explosion to premises while rented to you or temporarily occupied by you with the permission of the owner is not an "insured contract";

#### **Electronic Data Liability**

- A. Exclusion p. Access or Disclosure Of Confidential Or Personal Information And Data-related Liability under COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY, 2. Exclusions is deleted in its entirety and replaced by the following:
  - p. Access or Disclosure Of Confidential Or Personal Information And Data-related Liability

Damages arising out of:

- (1) Any access to or disclosure of any person's or organization's confidential or personal information, including patents, trade secrets, processing methods, customer lists, financial information, credit card information or any other type of nonpublic information; or
- (2) The loss of, loss of use of, damage to, corruption of, inability to access, or inability to manipulate "electronic data" that does not result from physical injury to tangible property.

This exclusion applies even if damages are claimed for notification costs, credit monitoring expenses, forensic expenses, public relations expenses or any other loss, cost or expense incurred by you or others arising out of that which is described in Paragraph (1) or (2) above. B. The following paragraph is added to SECTION III — LIMITS OF INSURANCE:

Subject to **5.** above, the most we will pay under **COVERAGE A** for "property damage" because of all loss of "electronic data" arising out of any one "occurrence" is a sub-limit of \$100,000.

#### SECTION I — COVERAGE C MEDICAL PAYMENTS EXCLUSIONS

#### Any Insured Amendment

Exclusion **a. Any Insured** under **COVERAGE C MEDICAL PAYMENTS, 2. Exclusions** is deleted in its entirety and replaced with the following:

a. Any Insured

To any insured.

This exclusion does not apply to:

- (1) "Not-for-profit members";
- (2) "Golfing facility" members who are not paid a fee, salary, or other compensation; or
- (3) "Volunteer workers".

This exclusion exception does not apply if **COVERAGE C MEDICAL PAYMENTS** is excluded by another endorsement to this Coverage Part.

#### **Product Amendment**

Exclusion f. Products-Completed Operations Hazard under COVERAGE C MEDICAL PAYMENTS, 2. Exclusions is deleted in its entirety and replaced with the following:

#### f. Products-Completed Operations Hazard

Included within the "products-completed operations hazard".

This exclusion does not apply to "your products" sold for use or consumption on your premises, while such products are still on your premises.

This exclusion exception, does not apply if **COVERAGE C MEDICAL PAYMENTS** is excluded by another endorsement to this Coverage Part.

## SECTION I — SUPPLEMENTARY PAYMENTS — COVERAGES A AND B

#### Expenses For Bail Bonds And Loss Of Earnings

- A. Subparagraph 1.b. under SUPPLEMENTARY PAYMENTS — COVERAGES A AND B is deleted in its entirety and replaced with the following:
  - **b.** Up to \$5,000 for cost of bail bonds required because of accidents or traffic law violations arising out of the use of any vehicle to which Bodily Injury Liability Coverage applies. We do not have to furnish these bonds.

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

- B. Subparagraph 1.d. under SUPPLEMENTARY PAYMENTS — COVERAGES A AND B is deleted in its entirety and replaced with the following:
  - **d.** All reasonable expenses incurred by the insured at our request to assist us in the investigation or defense of the claim or "suit", including actual loss of earnings up to \$1,000 a day because of time off from work.

#### SECTION II — WHO IS AN INSURED — Amendments

#### **Not-for-Profit Organization Members**

The following paragraph is added to SECTION II — WHO IS AN INSURED:

If you are an organization other than a partnership, joint venture, or a limited liability company, and you are a not-for-profit organization, the following are included as additional insureds:

- **1.** Your officials;
- 2. Your trustees;
- 3. Your members;
- 4. Your board members;
- 5. Your commission members;
- 6. Your agency members;
- 7. Your insurance managers;
- 8. Your elective or appointed officers; and
- 9. Your "not-for-profit members".

However only with respect to their liability for your activities or activities they perform on your behalf.

#### **Employees As Insureds Modified**

- A. Subparagraph 2.a.(1)(a) under SECTION II WHO IS AN INSURED does not apply to "bodily injury" to a "temporary worker" caused by a co-"employee" who is not a "temporary worker".
- B. Subparagraph 2.a.(2) under SECTION II WHO IS AN INSURED does not apply to "property damage" to the property of a "temporary worker" or "volunteer worker" caused by a co-"employee" who is not a "temporary worker" or "volunteer worker".
- C. Subparagraph 2.a.(1)(d) under SECTION II WHO IS AN INSURED does not apply to "bodily injury" caused by cardio-pulmonary resuscitation or first aid services administered by a co-"employee".

With respect to this provision only, Subparagraph (1) of Exclusion 2. e. Employer's Liability under SECTION I — COVERAGES, COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY does not apply.

#### **Newly Formed Or Acquired Organizations**

A. Subparagraph 3.a. under SECTION II — WHO IS AN INSURED is deleted in its entirety and replaced with the following:

- a. Coverage under this provision is afforded only until the 180th day after you acquire or form the organization or the end of the policy period, whichever is earlier. However,
   COVERAGE A does not apply to "bodily injury" or "property damage" that occurred before you acquired or formed the organization.
- B. The following paragraph is added to SECTION
   II WHO IS AN INSURED, Paragraph 3:

If you are engaged in the business of construction of dwellings three stories or less in height, or other buildings three stories or less in height and less than 25,000 square feet in area, you will also be an insured with respect to "your work" only, for the period of time described above, for your liability arising out of the conduct of any partnership or joint venture of which you are or were a member, even if that partnership or joint venture is not shown as a Named Insured. However, this provision only applies if you maintain or maintained an interest of at least fifty percent in that partnership or joint venture for the period of that partnership or joint venture.

This provision does not apply to any partnership or joint venture that has been dissolved or otherwise ceased to function for more than thirty-six months.

With respect to the insurance provided by this provision, **Newly Formed or Acquired Organizations,** the following is added to **SECTION IV** — **COMMERCIAL GENERAL LIABILITY**, Paragraph **4. Other Insurance,** Subparagraph **b. Excess Insurance:** 

The insurance provided by this provision, **Newly Formed or Acquired Organizations,** is excess over any other insurance available to the insured, whether primary, excess, contingent or on any other basis.

(All other provisions of this section remain unchanged)

Blanket Additional Insureds — As Required By Contract

A. Subject to the Primary and Non-Contributory provision set forth in this endorsement, SECTION II
 — WHO IS AN INSURED is amended to include as an additional insured:

#### 1. Owners, Lessees or Contractors/Architects, Engineers and Surveyors

a. Any person or organization for whom you are performing operations when you and such person or organization have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional insured on your commercial general liability policy; and

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

**INSURED'S COPY** 

**b.** Any other person or organization, including any architects, engineers or surveyors not engaged by you, whom you are required to add as an additional insured under your policy in the contract or agreement in Paragraph **a.** above:

Such person or organization is an additional insured only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by:

- (1) Your acts or omissions; or
- (2) The acts of omissions of those acting on your behalf;

in the performance of your ongoing operations performed for the additional insured in Paragraph **a.**, above.

However, this insurance does not apply to:

"Bodily injury", "property damage" or "personal and advertising injury" arising out of the rendering of, or the failure to render, any professional architectural, engineering or surveying services by or for you, including:

- (1) The preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; and
- (2) Supervisory, inspection, architectural or engineering activities.

Professional services do not include services within construction means, methods, techniques, sequences and procedures employed by you in connection with your operations in your capacity as a construction contractor.

A person or organization's status as an additional insured under this endorsement ends when your operations for the person or organization described in Paragraph **a.** above are completed.

#### 2. Other Additional Insureds

Any of the following persons or organizations with whom you have agreed in a written contract, written agreement or written permit that such persons or organizations be added as an additional insured on your commercial general liability policy:

#### a. Lessors of Leased Equipment

Any person or organization from whom you lease equipment, but only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by your maintenance, operation or use of equipment leased to you by such person or organization. With respect to the insurance afforded to these additional insureds, this insurance does not apply to any "occurrence" which takes place after the equipment lease expires.

#### b. Managers or Lessors of Premises

Any person or organization from whom you lease premises, but only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by you or those acting on your behalf in connection with the ownership, maintenance or use of that part of the premises leased to you.

This insurance does not apply to any "occurrence" which takes place after you cease to be a tenant of that premises.

#### c. Mortgagees, Assignees or Receivers

Any person or organization with respect to their liability as mortgagee, assignee or receiver and arising out of the ownership, maintenance or use of your premises.

This insurance does not apply to any "occurrence" which takes place after the mortgage is satisfied, or the assignment or receivership ends.

#### d. Any Person or Organization Other Than A Joint Venture

Any person or organization (other than a joint venture of which you are a member), but only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by your acts or omissions or the acts of omissions of those acting on your behalf in the performance of your ongoing operations or in connection with property owned by you.

e. State or Governmental Agency or Political Subdivision — Permits or Authorizations

Any state or governmental agency or subdivision or political subdivision, but only with respect to:

(1) Operations performed by you or on your behalf for which the state or governmental agency or subdivision or political subdivision has issued a permit or authorization; or

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

- (2) The following hazards for which the state or governmental agency or subdivision or political subdivision has issued a permit or authorization in connection with premises you own, rent or control and to which this insurance applies:
  - (a) The existence, maintenance, repair, construction, erection or removal of advertising signs, awnings, canopies, cellar entrances, coal holes, driveways, manholes, marquees, hoist away openings, sidewalk vaults, street banners or decorations and similar exposures;
  - (b) The construction, erection or removal of elevators; or
  - (c) The ownership, maintenance or use of any elevators covered by this insurance.

This insurance does not apply to:

- i. "Bodily injury" or "property damage" arising out of operations performed for the federal government, state or municipality; or
- ii. "Bodily injury" or "property damage" included within the "products-completed operations hazard".

With respect to Paragraphs **2.b.** through **2.d.**, this insurance does not apply to structural alterations, new construction or demolition operations performed by or on behalf of such person or organization.

- **B.** The insurance coverage afforded to the additional insureds in this coverage extension:
  - Does not apply unless the written contract or written agreement has been signed by the Named Insured or written permit issued prior to the "bodily injury" or "property damage" or "personal and advertising injury";
  - 2. Only applies to the extent permitted by law; and
  - **3.** Will not be broader than that which you are required by the written contract, written agreement, or written permit to provide to such additional insured.

#### **Broad Form Vendors Coverage**

Subject to the **Primary and Non-Contributory** provision set forth in this endorsement, **SECTION II** — **WHO IS AN INSURED** is amended to include as an additional insured any person or organization (referred to below as vendor) for whom you have agreed in a written contract or written agreement to provide coverage as an additional insured under your policy. Such person or organization is an additional insured only with respect to "bodily injury" or "property damage" arising out of "your products" which are distributed or sold in the regular course of the vendor's business. However, the insurance afforded the vendor does not apply to:

- a. "Bodily injury" or "property damage" for which the vendor is obligated to pay damages by reason of the assumption of liability in a contract or agreement; however this exclusion does not apply to liability for damages that the vendor would have in the absence of the contract or agreement;
- **b.** Any express warranty unauthorized by you;
- **c.** Any physical or chemical change in the product made intentionally by the vendor;
- **d.** Repackaging, unless unpacked solely for the purpose of inspection, demonstration, testing, or the substitution of parts under instructions from the manufacturer, and then repackaged in the original container;
- e. Any failure to make such inspections, adjustments, tests or servicing as the vendor has agreed to make or normally undertakes to make in the usual course of business in connection with the sale of the product; or
- f. Products which, after distribution or sale by you, have been labeled or re-labeled or used as a container, part of ingredient of any other thing or substance by or for the vendor; however this insurance does not apply to any insured person or organization, from who you have acquired such products, or any ingredient, part or container, entering into, accompanying or containing such products.

The provisions of this coverage extension do not apply unless the written contract or written agreement has been signed by the Named Insured prior to the "bodily injury" or "property damage".

**INSURED'S COPY** 

#### **Incidental Malpractice**

Subparagraph **2.a.(1)(d)** under **SECTION II** — **WHO IS AN INSURED** is deleted in its entirety and replaced with the following:

(d) Arising out of his or her providing or failing to provide professional health care services.

This does not apply to nurses, emergency medical technicians or paramedics if you are not in the business or occupation of providing any such professional services.

This also does not apply to "bodily injury" caused by cardio-pulmonary resuscitation or first aid services administered by a co-"employee".

This provision does not apply if you are a Social Service or Senior Living risk.

## SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS — Amendments

#### Knowledge Of Occurrence, Claim, Suit Or Loss

The following is added to Paragraph 2. Duties in the Event of Occurrence, Offense, Claim or Suit under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

The requirements under this paragraph do not apply until after the "occurrence" or offense is known to:

- 1. You, if you are an individual;
- 2. A partner, if you are a partnership;
- **3.** An "executive officer" or insurance manager, if you are a corporation;
- **4.** Your members, managers or insurance manager, if you are a limited liability company; or
- 5. Your elected or appointed officials, officers, members, trustees, board members, commission members, agency members, or your administrator or your insurance manager if you are an organization other than a partnership, joint venture, or limited liability company.

#### Primary and Non-Contributory Provision

The following is added to Paragraph 4. Other Insurance, b. Excess Insurance under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

This insurance is primary to and we will not seek contribution from any other insurance available to an additional insured under this policy provided that:

(1) The additional insured is a Named Insured under such other insurance; and

(2) You have agreed in a written contract, written agreement or written permit that this insurance would be primary and would not seek contribution from any other insurance available to the additional insured.

#### Unintentional Failure To Disclose Hazards

The following is added to Paragraph 6. Representations under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

However, if you should unintentionally fail to disclose any existing hazards in your representations to us at the inception date of the policy, or during the policy period in connection with any additional hazards, we shall not deny coverage under this Coverage Part based upon such failure to disclose hazards.

#### Waiver Of Transfer Of Rights Of Recovery

The following is added to Paragraph 8. Transfer of Rights Of Recovery Against Others To Us under SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:

We will waive any right of recovery against a person or organization because of payments we make under this Commercial General Liability Coverage Part. This waiver applies only if the insured has agreed in a written contract or written agreement to:

- **1.** Waive any right of recovery against that person or organization; or
- 2. Assume the liability of that person or organization pursuant to a written contract or written agreement that qualifies as an "insured contract"; and
- **3.** Include such person or organization as an additional insured on your policy.

Such waiver by us applies only to that person or organization identified above, and only to the extent that the insured has waived its right of recovery against such person or organization prior to loss.

#### Liberalization

The following condition is added to **SECTION IV** — **COMMERCIAL GENERAL LIABILITY CONDITIONS**:

If we revise this Coverage Part to provide more coverage without additional premium charge, subject to our filed company rules, your policy will automatically provide the additional coverage as of the day the revision is effective in your state.

INSURED'S COPY

## Two or More Coverage Parts or Policies Issued By Us

(This provision is not Applicable in the state of New York or Wisconsin).

## The following condition is added to **SECTION IV** — **COMMERCIAL GENERAL LIABILITY CONDITIONS:**

It is our intention that the various coverage parts or policies issued to you by us, or any company affiliated with us, do not provide any duplication or overlap of coverage. We have exercised diligence to draft our coverage parts and policies to reflect this intention. However, if the facts and circumstances that will respond to any claim or "suit" give rise to actual or claimed duplication or overlap of coverage between the various coverage parts or policies issued to you by us or any company affiliated with us, the limit of insurance under all such coverage parts or policies combined shall not exceed the highest applicable limit under this coverage, or any one of the other coverage forms or policies.

This condition does not apply to any Excess or Umbrella policy issued by us specifically to apply as excess insurance over this coverage part or policy to which this coverage part is attached.

#### SECTION V — DEFINITIONS

#### Discrimination

(This provision does not apply in New York).

**A.** The following is added to Definition **14.** "Personal and advertising injury":

"Personal and advertising injury" also means "discrimination" that results in injury to the feelings or reputation of a natural person, however only if such "discrimination" or humiliation is:

- 1. Not done by or at the direction of:
  - a. The insured; or
  - b. Anyone considered an insured under SECTION II WHO IS AN INSURED;
- **2.** Not done intentionally to cause harm to another person.
- **3.** Not directly or indirectly related to the employment, prospective employment or termination of employment of any person or persons by any insured.
- **4.** Not arising out of any "advertisement" by the insured.
- B. The following definition is added to SECTION V DEFINITIONS:

"Discrimination" means:

**a.** Any act or conduct that would be considered discrimination under any applicable federal, state, or local statute, ordinance or law;

- **b.** Any act or conduct that results in disparate treatment of, or has disparate impact on, a person, because of that person's race, religion, gender, sexual orientation, age, disability or physical impairment; or
- **c.** Any act or conduct characterized or interpreted as discrimination by a person based on that person's race, religion, gender, sexual orientation, age, disability or physical impairment.

It does not include acts or conduct characterized or interpreted as sexual intimidation or sexual harassment, or intimidation or harassment based on a person's gender.

#### Electronic Data

The following definition is added to **SECTION V** — **DEFINITIONS**:

"Electronic data" means information, facts or programs stored as or on, created or used on, or transmitted to or from computer software, including systems and applications software, hard or floppy disks, CD-ROMS, tapes, drives, cell, data processing devices or any other media which are used with electronically controlled equipment. For the purpose of the Electronic Data Liability coverage provided by this endorsement, Definition **17**. "Property damage" is deleted in its entirety and replaced by the following:

- **17.** "Property damage" means:
  - **a.** Physical injury to tangible property, including all resulting loss of use of that property. All such loss of use shall be deemed to occur at the time of the physical injury that caused it; or
  - **b.** Loss of, loss of use of, damage to, corruption of, inability to access, or inability to properly manipulate "electronic data", resulting from physical injury to tangible property. All such loss of "electronic data" shall be deemed to occur at the time of the "occurrence" that caused it.

For the purpose of the Electronic Data Liability coverage provided by this endorsement, "electronic data" is not tangible property.

#### Employee Amendment

Definition 5. "Employee" under SECTION V — DEFINITIONS is deleted in its entirety and replaced by the following:

5. "Employee" includes a "leased worker", or a "temporary worker". If you are a School, "Employee" also includes a student teacher.

#### **Golfing Facility**

The following definition is added to **SECTION V** — **DEFINITIONS**:

"Golfing facility" means a golf course, golf club, driving range, or miniature golf course.

Copyright, 2023 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission.

#### **Mental Anguish Amendment**

(This provision does not apply in New York).

Definition 3. "Bodily injury" under SECTION V — DEFINITIONS is deleted in its entirety and replaced with the following:

3. "Bodily injury" means bodily injury, sickness or disease sustained by a person, including death resulting from any of these at any time. This includes mental anguish resulting from any bodily injury, sickness or disease sustained by a person. (In New York, mental anguish has been determined to be "bodily injury").

#### Not-for-profit Member

The following definition is added to **SECTION V** — **DEFINITIONS**:

"Not-for-profit member" means a person who is a member of a not-for-profit organization, including clubs and churches, who receives no financial or other compensation.

### Contracting, Installation, Service and Repair General Liability Extended ElitePac<sup>®</sup> Endorsement

COMMERCIAL GENERAL LIABILITY CG 79 88 10 23

### THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART

With respect to coverage provided by this endorsement, the provisions of the Coverage Form apply unless modified by the endorsement.

#### A. BLANKET ADDITIONAL INSUREDS

#### 1. Ongoing Operations

**SECTION II — WHO IS AN INSURED** is amended to include as an additional insured:

- a. Any person or organization for whom you are performing operations when you and such person or organization have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional insured on your commercial general liability policy; and
- b. Any other person or organization, including any architects, engineers or surveyors not engaged by you, whom you are required to add as an additional insured under your policy in the contract or agreement in Paragraph 1. above;

If the written contract, written agreement, or written permit requires the additional insured be added with respect to liability arising out of your ongoing operations, or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or -Contractors Scheduled Person Or Organization endorsement CG 20 10 10-01 edition or its equivalent, such person or organization is an additional insured only with respect to liability arising out of your ongoing operations performed under that contract, agreement, or permit.

If the written contract, written agreement, or written permit does not require that the additional insured be added with respect to liability arising out of your ongoing operations, or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or Contractors -Scheduled Person Or Organization endorsement CG 20 10 07-04 (or subsequent) edition or its equivalent, then such person or organization is an additional insured only with respect to "bodily injury", "property damage" or "personal and advertising injury" caused in whole or in part by your ongoing operations performed under that contract, agreement, or permit.

#### 2. Completed Operations

**SECTION II** — WHO IS AN INSURED is amended to include as an additional insured:

- a. Any person or organization for whom you are performing or have performed operations when you and such person or organization have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional insured on your commercial general liability policy; and
- b. Any other person or organization, including any architects, engineers or surveyors not engaged by you, whom you are required to add as an additional insured under your policy in the contract or agreement in Paragraph 1. above;

If the written contract, written agreement, or written permit requires the additional insured be added with respect to liability arising out of "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard", or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or Contractors -Completed Operations endorsement CG 20 37 10-01 edition or its equivalent, such person or organization is an additional insured only with respect to their liability arising out of "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard".

If the written contract, written agreement, or written permit does not require that the additional insured be added with respect to liability arising out of "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard", or requires coverage for the additional insured to be included by the use of ISO's Additional Insured - Owners, Lessees or Completed Contractors -Operations endorsement CG 20 37 07-04 (or subsequent) edition or its equivalent, then such person or organization is an additional insured only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by "your work" performed under that contract, agreement, or permit and included in the "products-completed operations hazard".

- **3.** The insurance afforded to the additional insureds in Paragraphs **1.** and **2.** above:
  - a. Does not apply unless the written contract or written agreement has been signed by the Named Insured or written permit issued prior to the "bodily injury", "property damage" or "personal and advertising injury";
  - **b.** Only applies to the extent permitted by law; and
  - **c.** Will not be broader than that which you are required by the written contract, written agreement, or written permit to provide to such additional insured.

#### 4. Exclusions

a. With respect to the insurance afforded to additional insureds under a. Ongoing Operations the following is added to 2. Exclusions under SECTION I — COVERAGE A — BODILY INJURY AND PROPERTY DAMAGE LIABILITY:

This insurance does not apply to "bodily injury", "property damage", or "personal and advertising injury" occurring after:

- (1) All work, including materials, parts or equipment furnished in connection with such work, on the project (other than service, maintenance or repairs) to be performed by or on behalf of the additional insured(s) at the site of the covered operations has been completed; or
- (2) That portion of "your work" out of which the injury or damage arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as a part of the same project.
- b. With respect to the insurance afforded to these additional insureds under a. Ongoing Operations and b. Completed Operations, the following is added to 2. Exclusions under SECTION I COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY:

This insurance does not apply to:

"Bodily injury", "property damage", or "personal and advertising injury" arising out of the rendering of, or the failure to render, any professional architectural, engineering or surveying services, including:

- (1) The preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; or
- (2) Supervisory, inspection, architectural or engineering activities.

#### 5. Conditions

With respect to the insurance afforded to these additional insureds under **a. Ongoing Operations** and **b. Completed Operations** the following is added to Paragraph **4. Other Insurance, a. Primary Insurance** under **SECTION IV — COMMERCIAL GENERAL LIABILITY CONDITIONS:** 

This insurance is primary to and will not seek contribution from any other insurance available to an additional insured under this policy provided that:

**a.** The additional insured is a Named Insured under such other insurance; and

- **b.** You have agreed in a written contract, written agreement or written permit that this insurance would be primary and would not seek contribution from any other insurance available to the additional insured.
- B. PROPERTY DAMAGE CARE, CUSTODY OR CONTROL
  - 1. The following is added to Exclusion j. under SECTION I — COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY:

Paragraphs (4) and (5) of this exclusion do not apply for the limited purpose of providing the coverage and sub-limits of liability as set forth below.

We will pay those sums that the insured becomes legally obligated to pay as damages because of "property damage" to:

- **a.** Personal property, including keys, in the care, custody or control of an insured; and
- **b.** That particular part of real property on which you or any contractors or subcontractors working directly or indirectly on your behalf are performing operations, if the "property damage" arises out of those operations.

The most we will pay under **a**. and **b**. above in any one "occurrence" or for all damages during any one policy period is a sub-limit of \$100,000.

These limits are included in and not in addition to the Limits of Insurance shown in the Declarations of the Commercial General Liability Policy.

Our right and duty to defend the insured against any "suit" for damages under **a**. and **b**. above ends when we have used up the applicable sub-limit of liability in the payment of judgments or settlements under it.

 With respect this provision only, the following is added to Definition 17. under SECTION V — DEFINITIONS:

"Property damage" also includes adjustment of locks to fit new keys or the cost of new locks, including their installation, when replacing keys covered in Paragraph **1.(a)** above provided that such "property damage" is not a result of any dishonest act on the part of any insured, or the insured's employees or agents, whether acting alone or in collusion.

- C. OTHER INSURANCE AMENDMENT SUPPLEMENTAL COVERAGE FOR INSURED'S INVOLVEMENT IN A CONTROLLED (WRAP-UP) INSURANCE PROGRAM
  - 1. The following is added to SECTION IV COMMERCIAL GENERAL LIABILITY CONDITIONS, Paragraph 4. Other Insurance b. Excess Insurance (1)(a):
    - (v) That is covered by a "controlled (wrap-up) insurance program" in which you are enrolled for your ongoing operations or operations included within the "products-completed operations hazard", unless such "controlled (wrap-up) insurance program" is specifically excluded from coverage on this policy.
  - 2. The following is added to SECTION V DEFINITIONS:

"Controlled (wrap-up) insurance program" means a centralized insurance program under which one party has secured either insurance or self-insurance covering some or all of the contractors or subcontractors performing work on one or more specific project(s).

#### D. FELLOW EMPLOYEE EXTENSION

Under SECTION II — WHO IS AN INSURED Paragraphs 2.a. and 2.a. (1) are replaced by the following:

a. Your "volunteer workers" only while performing duties related to the conduct of your business, or your "employees", other than either your "executive officers" (if you are an organization other than a partnership, joint venture, or limited liability company) or your managers (if you are a limited liability company), but only for acts within the scope of their employment by you or while performing duties related to the conduct of your business. However, none of these "employees" or "volunteer workers" are insureds for "bodily injury" or "personal and advertising injury" arising out of his or her providing or failing to provide professional health care services.

With respect to this provision only, Subparagraph (1) of Exclusion 2. e. Employer's Liability under SECTION I — COVERAGES, COVERAGE A BODILY INJURY AND PROPERTY DAMAGE LIABILITY does not apply.

#### E. CONTRACTUAL LIABILITY (RAILROADS)

**Definition 9.** under **SECTION V** — **DEFINITIONS** is amended as follows:

- **1.** Paragraph **c.** is deleted in its entirety and replaced by the following:
  - c. Any easement or license agreement;
- 2. Paragraph f.(1) is deleted in its entirety.

#### F. CONTRACTUAL LIABILITY AMENDMENT — (PERSONAL AND ADVERTISING INJURY)

If it is required in a written contract, written agreement or written permit with the insured that any contractual liability exclusion for personal injury be removed from the policy, then Exclusion e. Contractual Liability under COVERAGE B PERSONAL AND ADVERTISING INJURY, 2. Exclusions is deleted in its entirety and replaced by the following:

e. Contractual Liability

"Personal and advertising Injury" for which the insured has assumed liability in a contract or agreement arising out of an "advertisement". This exclusion does not apply to liability for damages that the insured would have in the absence of the contract or agreement".

#### G. WAIVER OF GOVERNMENTAL IMMUNITY

We will waive, both in the adjustment of claims and in the defense of "suits" against the insured, any governmental immunity of the insured, unless the insured requests in writing that we not do so.

Waiver of immunity as a defense will not subject us to liability for any portion of a claim or judgment in excess of the applicable limit of insurance.

#### H. DAMAGE TO PREMISES RENTED TO YOU

The Limit of Insurance for Damage To Premises Rented To You is increased to \$1,000,000.

### ElitePac<sup>®</sup> Commercial Automobile Extension

### THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

#### BUSINESS AUTO COVERAGE FORM

With respect to coverage provided by this endorsement, the provisions of the Business Auto Coverage Form apply unless modified by the endorsement.

#### AMENDMENT TO SECTION I — COVERED AUTOS COVERAGES AND SECTION II — COVERED AUTOS LIABILITY COVERAGE

If this policy provides Auto Liability coverage for Owned Autos, the following extension is applicable:

#### **EMPLOYEE OWNED AUTOS - BUSINESS USE**

Solely for purposes of the coverage extended by this endorsement:

A. The following is added to SECTION I, A. Description of Covered Auto Designation Symbols:

Coverage symbols 1, 2, 3, 4, 5, 6 and 7 are amended to include the following:

Any "auto" owned by an "employee" specifically described on the Declarations page or on file with us when issued on a non-specified "auto" basis is considered an "auto" you own and not a covered "auto" you hire, borrow or lease; and

B. The following is added to SECTION II, A.1. Who Is An Insured:

An "employee" who is the owner of a specifically described "auto" on the Declarations page or on file with us when issued on a non-specified "auto" basis is an "insured".

If the "employee" owned "auto" is used:

- **1.** Without your permission;
- 2. Outside the scope of any policies and procedures your business has for acceptable vehicle usage;
- **3.** For any purpose other than the conduct of your business; or
- **4.** By anyone other than the "employee" who owns the "auto", except another "employee",

the limits of liability available to the "employee" or anyone other than a named "insured" under all coverages shall be limited to the higher of:

- 1. \$250,000; or
- **2.** The compulsory or financial responsibility law limits where the "auto" is licensed and principally garaged.

## AMENDMENTS TO SECTION II — LIABILITY COVERAGE

A. If this policy provides Auto Liability coverage for Owned Autos, the following extensions are applicable accordingly:

#### NEWLY ACQUIRED OR FORMED ORGANIZATIONS

## The following is added to SECTION II, A.1. — Who Is An Insured:

Any organization you newly acquire or form, other than a partnership, joint venture or limited liability company over which you maintain ownership or majority interest, will qualify as a Named Insured if there is no similar insurance available to that organization. However:

- Coverage under this provision is afforded only until the 180th day after you acquire or form the organization or the end of the policy period, whichever is earlier;
- 2. Coverage does not apply to "bodily injury" or "property damage" resulting from an "accident" that occurred before you acquired or formed the organization.

No person or organization is an "insured" with respect to the conduct of any current or past partnership, joint venture or limited liability company that is not shown as a Named Insured in the Declarations.

## EXPENSES FOR BAIL BONDS AND LOSS OF EARNINGS

Paragraphs (2) and (4) of SECTION II, A.2.a. — Supplementary Payments are deleted in their entirety and replaced with the following:

(2) Up to the Limit of Insurance shown on the ElitePac Schedule for the cost of bail bonds (including bonds for related traffic law violations) required because of an "accident" covered under this policy. We do not have to furnish these bonds.

Copyright, 2022 Selective Insurance Company of America. All rights reserved. Includes copyrighted material of Insurance Services Office, Inc., with its permission. (4) All reasonable expenses incurred by the "insured" at our request. This includes actual loss of earnings because of time off from work, which we will pay up to the Limit of Insurance shown on the ElitePac Schedule.

### EMPLOYEE INDEMNIFICATION AND EMPLOYER'S LIABILITY AMENDMENT

### The following is added to SECTION II, B.4. - Exclusions:

This exclusion does not apply to a "volunteer worker" who is not entitled to workers compensation, disability or unemployment compensation benefits.

#### FELLOW EMPLOYEE COVERAGE

The Fellow Employee Exclusion, SECTION II, B.5. — is deleted in its entirety.

#### CARE, CUSTODY OR CONTROL AMENDMENT

The following is added to SECTION II, B.6. - Exclusions:

This exclusion does not apply to property owned by anyone other than an "insured", subject to the following:

- 1. The most we will pay under this exception for any one "accident" is the Limit of Insurance stated in the ElitePac Schedule; and
- **2.** A per "accident" deductible as stated in the ElitePac Schedule applies to this exception.
- **B.** If this policy provides Auto Liability coverage for Owned Autos, Non-Owned Autos or Hired Autos, the following extensions are applicable accordingly:

#### LIMITED LIABILITY COMPANIES

### The following is added to **SECTION II, A.1. — Who Is An Insured:**

If you are a limited liability company, your members and managers are "insureds" while using a covered "auto" you don't own, hire or borrow during the course of their duties for you.

### BLANKET ADDITIONAL INSUREDS — As Required By Contract

### The following is added to SECTION II, A.1. — Who Is An Insured:

Any person or organization whom you have agreed in a written contract, written agreement or written permit that such person or organization be added as an additional "insured" on the Business Auto Coverage Part on your policy is an additional "insured", but only with respect to liability for "bodily injury" or "property damage" caused, in whole or in part, by your ownership, maintenance or use of a covered "auto". This coverage shall be primary and non-contributory with respect to the additional "insured". This provision only applies if:

- 1. It is required in the written contract, written agreement or written permit identified in this section;
- 2. It is permitted by law; and

- **3.** The written contract or written agreement has been executed (executed means signed by a named insured) or written permit issued prior to the "bodily injury" or "property damage".
- **C.** If this policy provides Auto Liability coverage for Non-Owned Autos, the following extension is applicable accordingly:

#### EMPLOYEES AS INSUREDS

If this policy provides Auto Liability coverage for Non-Owned Autos, the following is added to **SECTION II, A.1. — Who Is An Insured:** 

Any "employee" of yours is an "insured" while using a covered "auto" you don't own, hire or borrow in your business or your personal affairs.

An "employee" of yours is an "insured" while operating an "auto" hired or rented under a contract or agreement in that "employee's" name with your permission, while performing duties related to the conduct of your business.

## AMENDMENTS TO SECTION III — PHYSICAL DAMAGE COVERAGE

For those covered "autos" for which Comprehensive, Specified Causes of Loss or Collision coverage shown in the Declaration, the following extensions of coverage are applicable:

#### TOWING AND LABOR

**SECTION III, A.2.** — **Towing** is deleted in its entirety and replaced with the following:

We will pay all reasonable towing and labor costs up to the applicable Limit of Insurance shown on the ElitePac Schedule per tow each time a covered "Private Passenger Auto", "Social Service Van or Bus", "Light Truck" or any commercial "auto" with a gross vehicle weight or gross combination weight greater than 10,000 pounds is disabled.

For labor charges to be eligible for reimbursement the labor must be performed at the place of disablement.

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

#### **GLASS BREAKAGE DEDUCTIBLE**

The following is added to SECTION III, A.3. — Glass Breakage — Hitting A Bird Or Animal — Falling Objects or Missiles:

If damaged glass is repaired rather than replaced, no deductible will apply for such repair. This extension does not apply to Emergency Services Organizations and Governmental Entities.

#### ADDITIONAL TRANSPORTATION EXPENSES SECTION III, A.4.a. — Transportation Expenses is deleted in its entirety and replaced with the following:

We will pay up to the Limit of Insurance shown on the ElitePac Schedule for temporary transportation expenses that you incur because of any "loss" to a covered "auto", but only if the covered "auto" carries the coverages and meets the requirements described in Paragraphs **1**. or **2**. below:

- We will pay temporary transportation expenses for total theft of a covered "auto". We will only pay for such expenses incurred during the period beginning 24 hours after the theft and ending, regardless of the policy's expiration, when the covered "auto" is returned to use or we pay for its "loss".
- 2. For "loss" other than total theft of a covered "auto" under Comprehensive or Specified Causes of Loss Coverage, or for any "loss" under Collision Coverage to a covered "auto", we will only pay for those temporary transportation expenses incurred during a period of time reasonably required to repair or replace the covered "auto", even if that time period extends beyond the policy expiration date.

Paragraph **2.** of this extension does not apply while there are spare or reserve "autos" available to you for your operations.

The 24 hour waiting period found on any other form endorsed onto the Auto Coverage part does not apply for any covered Rental Reimbursement "loss".

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

#### HIRED AUTO PHYSICAL DAMAGE COVERAGE

If Comprehensive, Specified Causes of Loss or Collision coverage applies to a covered "auto", the following is added to **SECTION III, A.4.** — **Coverage Extensions**:

Physical Damage coverage is hereby extended to apply to Physical Damage "loss" to "autos" leased, hired, rented or borrowed without a driver. We will provide coverage equal to the broadest coverage available to any covered "auto" shown on the Declarations; however, the most we will pay for "loss" to each "auto" under this coverage extension is the lesser of:

- 1. The Limit of Insurance stated in the ElitePac Schedule; or
- 2. The actual cash value of the damaged or stolen property as of the time of the "loss"; or
- 3. The actual cost of repairing or replacing the damaged or stolen property with other property of like kind and quality. A part is of like kind and quality when it is of equal or better condition than the pre-accident part. We will use the original equipment from the manufacturer when:
  - (a) The operational safety of the vehicle might otherwise be impaired;
  - (b) Reasonable and diligent efforts to locate the appropriate rebuilt, aftermarket or used part have been unsuccessful; or

(c) A new original equipment part of like kind and quality is available and will result in the lowest overall repair cost.

For each leased, hired, rented or borrowed covered "auto" our obligation to pay each applicable "loss" will be reduced by the hired "auto" deductible on this policy. If there is no hired "auto" coverage symbol 8 for physical damage coverage on the policy, our obligation to pay for each "loss" will be reduced by the deductible equal to the highest deductible applicable to any owned "auto" for that coverage. No deductible will be applied to any "loss" caused by fire or lightning.

**SECTION IV, B.5. Other Insurance** Condition, Paragraph **5.b.** is deleted in its entirety and replaced by the following:

For Hired Auto Physical Damage Coverage, the following are deemed to be covered "autos" you own:

- 1. Any covered "auto" you lease, hire, rent, or borrow; and
- 2. Any covered "auto" hired or rented by your "employee" under a contract or agreement in that "employee's" name, with your permission, while performing duties related to the conduct of your business.

However, any "auto" that is leased, hired, rented or borrowed with a driver is not a covered "auto".

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

#### HIRED AUTO LOSS OF USE COVERAGE

If Comprehensive, Specified Causes of Loss or Collision coverage applies to a covered "auto", the following is added to **SECTION III, A.4.** — **Coverage Extensions**:

We will pay expenses for which you are legally responsible to pay for loss of use of a leased, hired, rented or borrowed "auto" if it results from an "accident". The per day limit in the Business Auto Coverage form does not apply and the most we will pay per "accident" is the Limit of Insurance shown on the ElitePac Schedule.

Loss of Use Expense limits afforded by any endorsement added to the commercial auto policy shall apply in excess of the coverage afforded by this ElitePac form.

This coverage extension does not apply to Emergency Services Organizations, Governmental Entities, and Schools.

### AUTO LOAN/LEASE GAP COVERAGE (Not Applicable in New York)

If Comprehensive, Specified Causes of Loss or Collision coverage applies to a covered "auto", the following is added to **SECTION III, A.4.** — **Coverage Extensions**:

Copyright, 2022 Selective Insurance Company of America. All rights reserved.

Includes copyrighted material of Insurance Services Office, Inc., with its permission.

In the event of a total "loss" to a covered "auto" we will pay any unpaid amount due on the lease or loan for a covered "auto", less:

- **1.** The amount paid under the Physical Damage Coverage Section of the policy; and
- 2. Any:
  - **a.** Overdue lease/loan payments at the time of "loss";
  - **b.** Financial penalties imposed under a lease for excessive use, abnormal wear and tear, high mileage or similar charges;
  - **c.** Security deposits not refunded by the lessor or financial institution;
  - **d.** Costs for extended warranties, credit life, health, accident, or disability insurance purchased with the loan or lease; and
  - e. Carry-over balances from previous leases or loans.

You are responsible for the deductible applicable to the "loss" for the covered "auto".

#### PERSONAL EFFECTS

The following is added to **SECTION III, A.4.** — **Coverage Extensions:** 

If this policy provides Comprehensive Coverage for a covered "auto" you own and that covered "auto" is stolen, we will pay up to the Limit of Insurance shown on the ElitePac Schedule, without application of a deductible, for lost personal effects that were in the covered "auto" at the time of theft. Personal effects do not include jewelry, tools, money, or securities. This coverage is excess over any other collectible insurance.

#### **AIRBAG COVERAGE**

The following is added to SECTION III, B.3.a. - Exclusions:

Mechanical breakdown does not include the accidental discharge of an airbag.

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

#### EXPANDED AUDIO, VISUAL, AND DATA ELECTRONIC EQUIPMENT COVERAGE

#### SECTION III, B.4. — Exclusions

This exclusion does not apply to the following:

- **1.** Global positioning systems;
- 2. "Telematic devices"; or
- 3. Electronic equipment that reproduces, receives or transmits visual or data signals and accessories used with such equipment, provided such equipment is:
  - **a.** Permanently installed in or upon the covered "auto" at the time of the "loss";

- **b.** Removable from a housing unit that is permanently installed in the covered "auto" at the time of the "loss";
- **c.** Designed to be solely operated by use of power from the "auto's" electrical system; or
- **d.** Designed to be used solely in or upon the covered "auto".

For each covered "loss" to such equipment, a deductible of \$50 shall apply, unless the deductible otherwise applicable to such equipment is less than \$50, at which point the lower deductible, if any, will apply.

## COMPREHENSIVE DEDUCTIBLE — LOCATION TRACKING DEVICE

The following is added to **SECTION III, D. - Deductible**:

Any Comprehensive Coverage Deductible shown in the Declarations will be reduced by 50% for any "loss" caused by theft if the covered "auto" is equipped with a location tracking device and that device was the sole method used to recover the "auto".

#### PHYSICAL DAMAGE LIMIT OF INSURANCE

**SECTION III, C.** — Limit Of Insurance is deleted in its entirety and replaced with the following:

The most we will pay for a "loss" in any one "accident" is the lesser of:

- 1. The actual cash value of the damaged or stolen property as of the time of the "loss"; or
- 2. The cost of repairing or replacing the damaged or stolen property with other property of like kind and quality.

This coverage extension does not apply to Emergency Services Organizations and Governmental Entities.

#### GREEN AUTOMOBILE REPLACEMENT COVERAGE

In the event of a total "loss" to an owned "auto" that is a "gasoline powered auto" for which Comprehensive, Specified Causes of Loss, or Collision coverage applies, Physical Damage coverage will be amended as follows:

If the owned "gasoline powered auto" is replaced by you with a "green auto", we will pay an additional 10% of the "gasoline powered auto's" actual cash value up to a maximum of \$3,000, provided the "auto" is replaced and a copy of a bill of sale or new lease agreement is received by us within 60 calendar days of the date of the "loss".

Regardless of the number of "autos" deemed a total loss, the most we will pay under this coverage extension for any one "loss" is \$10,000.

## AMENDMENTS TO SECTION IV — BUSINESS AUTO CONDITIONS

## DUTIES IN THE EVENT OF ACCIDENT, CLAIM, SUIT OR LOSS

#### The following is added to SECTION IV, A.2.a. — Duties In The Event Of Accident, Claim, Suit Or Loss:

The notice requirements for reporting "accident" claim, "suit" or "loss" information to us, including provisions related to the subsequent investigation of such "accident", claim, "suit" or "loss" do not apply until the "accident", claim, "suit" or "loss" is known to:

- 1. You, if you are an individual;
- 2. A partner, if you are a partnership;
- **3.** An executive officer or insurance manager, if you are a corporation;
- **4.** Your members, managers or insurance manager, if you are a limited liability company;
- 5. Your elected or appointed officials, trustees, board members or your insurance manager, if you are an organization other than a partnership, joint venture or limited liability company.

However, this section does not amend the provisions relating to notification of police or protection or examination of the property that was subject to the "loss".

#### WAIVER OF SUBROGATION

864

9099283

SECTION IV, A.5. — Transfer Of Rights Of Recovery Against Others To Us is deleted in its entirety and replaced with the following:

We waive any right of recovery we may have against any person or organization because of payments we make for "bodily injury" or "property damage" resulting from the ownership, maintenance or use of a covered "auto" but only when you have assumed liability for such "bodily injury" or "property damage" in an "insured con-tract". In all other circumstances, if a person or organization to or for whom we make payment under this Coverage Form has rights to recover damages from another, those rights are transferred to us.

#### MULTIPLE DEDUCTIBLES

## The following is added to SECTION IV, A. — Loss Conditions:

If a "loss" from one event involves two or more covered "autos" and coverage under Comprehensive or Specified Causes of Loss applies, only the highest applicable deductible will be applied.

#### CONCEALMENT, MISREPRESENTATION OR FRAUD The following is added to SECTION IV, B.2. — Concealment, Misrepresentation Or Fraud:

If you should unintentionally fail to disclose any existing hazards in your representations to us prior to the inception date of the policy or during the policy period in connection with any newly discovered hazards, we will not deny coverage under this Coverage Form based upon such failure.

#### POLICY PERIOD, COVERAGE TERRITORY

**SECTION IV, B.7.** — **Policy Period, Coverage Territory** is deleted in its entirety and replaced with the following:

Under this Coverage Form, we cover "accidents" and "losses" occurring:

- **a.** During the policy period shown in the Declarations; and
- **b.** Within the "Coverage Territory".

We also cover "loss" to or "accidents" involving a covered "auto" while being transported between any of these places.

## TWO OR MORE COVERAGE FORMS OR POLICIES ISSUED BY US — DEDUCTIBLES

## The following is added to SECTION IV, B.8. — Two Or More Coverage Forms Or Policies Issued By Us:

If a "loss" covered under this Coverage Form also involves a "loss" to other property resulting from the same "accident" that is covered under this policy or another policy issued by us or any member company of ours, only the highest applicable deductible will be applied.

### AMENDMENTS TO SECTION V — DEFINITIONS

## BODILY INJURY INCLUDING MENTAL ANGUISH (Not Applicable in New York)

The definition of bodily injury is deleted in its entirety and replaced by the following:

"Bodily injury" means bodily injury, sickness, or disease sustained by a person, including death resulting from any of these. "Bodily injury" includes mental anguish resulting from bodily injury, sickness or disease sustained by a person.

## ADDITIONS TO SECTION V — DEFINITIONS COVERAGE TERRITORY

"Coverage Territory" means:

- 1. The United States of America (including its territories and possessions), Canada and Puerto Rico; and
- 2. Anywhere in the world, except for any country or jurisdiction that is subject to trade or other economic sanction or embargo by the United States of America, if a covered "auto" is leased, hired, rented, or borrowed without a driver for a period of 30 days or less, and the insured's responsibility to pay "damages" is determined in a "suit" on the merits in and under the substantive law of the United States of America (including its territories and possessions), Puerto Rico, or Canada, or in a settlement we agree to.

If we are prevented by law, or otherwise, from defending the "insured" in a "suit" brought in a location described in Paragraph **2.** above, the insured will conduct a defense of that "suit". We will reimburse the "insured" for the reasonable and necessary expenses incurred for the defense of any such "suit" seeking damages to which this insurance applies, and that we would have paid had we been able to exercise our right and duty to defend.

#### **GASOLINE POWERED AUTO**

An "auto" that is designed to be solely powered by petroleum-based fuel.

#### **GREEN AUTO**

An "auto" that is designed to be powered by both petroleum-based fuel and electric power; or solely by electricity or any other renewable energy source.

#### LIGHT TRUCK

"Light Truck" means a truck with a gross vehicle weight rating of 10,000 pounds or less.

#### PRIVATE PASSENGER AUTO

"Private Passenger Auto" means a four-wheel "auto" of the private passenger or station wagon type. A pickup, panel truck or van not used for business is included within the definition of a "private passenger auto".

#### SOCIAL SERVICE VAN OR BUS

"Social Service Van or Bus" means a van or bus used by a government entity, civic, charitable or social service organization to provide transportation to clients incidental to the social services sponsored by the organization, including special trips and outings.

#### TELEMATIC DEVICE

"Telematic Device" includes devices designed for the collection and dissemination of data for the purpose of monitoring vehicle and/or driver performance. This includes Global Positioning System technology, wireless safety communications and automatic driving assistance systems, all integrated with computers and mobile communications technology in automotive navigation systems.

#### VOLUNTEER WORKER

"Volunteer worker" means a person who performs business duties for you, for no financial or other compensation.

# OTHER INSURANCE CONDITION FOR ADDITIONAL INSUREDS — NON-CONTRIBUTORY - BLANKET BASIS

COMMERCIAL UMBRELLA LIABILITY CXL 449 06 17

### THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

COMMERCIAL UMBRELLA LIABILITY COVERAGE PART

The following is added to SECTION IV — CONDITIONS, Paragraph H. Other Insurance:

With respect to each additional insured under **SECTION II, WHO IS AN INSURED**, Paragraph **A.5.**, this insurance is (i) excess over any "underlying policy", and (ii) primary to, and we will not seek contribution from, any other insurance providing coverage to any such additional insured whether primary or excess. However, we will not waive our right to seek contribution from other insurance unless:

- a. The additional insured is a Named Insured under such other insurance;
- b. The additional insured is included as an additional insured on an "underlying policy";
- c. You have agreed in a written contract, written agreement or written permit that this insurance would be primary to and/or would not seek contribution from any other insurance provided to the additional insured; and
- **d.** The written contract or written agreement has been executed (executed means signed by the Named Insured) or written permit issued prior to the "bodily injury" or "property damage" or "personal and advertising injury".

The most we will pay on behalf of the additional insured is the amount of insurance required by the written contract, written agreement or written permit, less any amounts payable by any "underlying insurance", subject to **SECTION III** — LIMITS OF INSURANCE.

This provision is included within and does not act to increase the Limits of Insurance stated in the Declarations.

### WAIVER OF TRANSFER OF RIGHTS OF RECOVERY AGAINST OTHERS TO US — BLANKET BASIS (WAIVER OF SUBROGATION)

COMMERCIAL UMBRELLA LIABILITY CXL 456 06 22

### THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

This endorsement modifies insurance provided under the following:

COMMERCIAL UMBRELLA LIABILITY COVERAGE PART

#### A. The following is added to Paragraph M. Transfer Of Rights Of Recovery Against Others To Us under SECTION IV — CONDITIONS:

We will waive any right of recovery against a person or organization because of payments we make under this Commercial Umbrella Liability Coverage Part. This waiver applies only if the insured has agreed in a written contract or written agreement to:

- 1. Either:
  - **a.** Waive any right of recovery against that person or organization; or
  - **b.** Assume the liability of that person or organization pursuant to a written contract or written agreement that qualifies as an "insured contract";
- 2. And:
  - **a.** Include such person or organization as an additional insured on your Commercial Umbrella Liability Coverage Part; and
  - **b.** The "underlying insurance" contains a substantially similar waiver of recovery rights.

Such waiver by us applies only to the person or organization identified above and only to the extent that the insured has waived its right of recovery against such person or organization prior to loss.

B. The following Definition is added to SECTION V — DEFINITIONS:

"Insured contract" means:

- a. A contract for a lease of premises. However, that portion of the contract for a lease of premises that indemnifies any person or organization for damage by fire to premises while rented to you or temporarily occupied by you with permission of the owner is not an "insured contract";
- b. A sidetrack agreement;
- **c.** Any easement or license agreement, except in connection with construction or demolition operations on or within 50 feet of a railroad;

- **d.** An obligation, as required by ordinance, to indemnify a municipality, except in connection with work for a municipality;
- e. An elevator maintenance agreement;
- f. That part of any other contract or agreement pertaining to your business (including an indemnification of a municipality in connection with work performed for a municipality) under which you assume the tort liability of another party to pay for "bodily injury" or "property damage" to a third person or organization. Tort liability means a liability that would be imposed by law in the absence of any contract or agreement.

Paragraph **f.** does not include that part of any contract or agreement:

- (1) That indemnifies a railroad for "bodily injury" or "property damage" arising out of construction or demolition operations, within 50 feet of any railroad property and affecting any railroad bridge or trestle, tracks, roadbeds, tunnel, underpass or crossing;
- (2) That indemnifies an architect, engineer or surveyor for injury or damage arising out of:
  - (a) Preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; or
  - (b) Giving directions or instructions, or failing to give them, if that is the primary cause of the injury or damage; or
- (3) Under which the insured, if an architect, engineer or surveyor, assumes liability for an injury or damage arising out of the insured's rendering or failure to render professional services, including those listed in (2) above and supervisory, inspection, architectural or engineering activities.

#### WAIVER OF OUR RIGHT TO RECOVER FROM OTHERS ENDORSEMENT

We have the right to recover our payments from anyone liable for an injury covered by this policy. We will not enforce our right against the person or organization named in the Schedule. (This agreement applies only to the extent that you perform work under a written contract that requires you to obtain this agreement from us.)

This agreement shall not operate directly or indirectly to benefit anyone not named in the Schedule.

Schedule

Waiver is effective from 01/01/2025 to 01/01/2026

Blanket waiver of subrogation applies when required by written contract.

Blanket Endorsement

This endorsement changes the policy to which it is attached and is effective on the date issued unless otherwise stated.

(The information below is required only when this endorsement is issued subsequent to preparation of the policy.)

Endorsement Effective 01/01/2025 Insured K & K Acoustical Ceilings Inc Insurance Company A.I.M. Mutual Insurance Company Policy No. WMZ-800-8008592-2025A Endorsement No. 2

Premium \$141,337.00

Countersigned by

1 200 Spe

WC 00 03 13 (Ed. 4-84)

## K & K ACOUSTICAL CEILINGS, INC.

March 20, 2025

Gentlemen,

This will acknowledge receipt of \_\_\_\_\_\_ representing the cost of the described property. We are handing you herewith bill of sale covering such described property.

In consideration of the payment of aforesaid sum in advance of the time provided for such payment by our contract supplied in connection with the work at \_\_\_\_\_\_ for acoustical ceiling we agree as follows:

- 1. We will deliver or cause to be delivered the said described property at the time required by you for the work under the above mentioned contract.
- We will cause to be placed conspicuously and securely upon the said described property in our storage at \_\_\_\_\_\_ a sign or signs which will show that the said described property is the property of \_\_\_\_\_\_.
- 3. Our obligation for the performance of our contract with you continues in full force and effect and the obligation to deliver the above-described property as part of said contract shall likewise continue. This letter is provided as an inducement for the above referenced payment.

K&K Acoustical Ceilings, Inc.

Kevin E. Kontos President

## K & K ACOUSTICAL CEILINGS, INC.

March 20, 2025

TO HAVE AND TO HOLD all singular and said goods and chattels to the said Purchaser, its successors and assigns to their own use and behoof forever.

And the Seller foes hereby covenant with the said Purchaser that it is the lawful owner of said goods and chattels; that they are free from all liens and claims whatsoever; that it has good right to sell the same; that is will warrant and defend same against the claims and demands of all persons.

The undersigned will cause to be placed conspicuously and securely on the said described goods and chattels in its plant or warehouse at \_\_\_\_\_\_ or other place mentioned in said schedule, as the case may be, a sign or signs which will show the said described property is the property of \_\_\_\_\_\_.

The undersigned will cause the said described property to be insured against fire, theft, and all other hazards in at least the value of the goods and chattels described in Stored Material Addendum and the undersigned does hereby agree to indemnify and hold the Purchaser harmless by reason of the payment made to the undersigned for any loss, theft or destruction of the said described property or any part thereof, notwithstanding the payment made to the undersigned of the transfer of title to the property in this bill of sale. The policies of insurance provided for in this paragraph shall be for the benefit of

\_\_\_\_\_\_ in for satisfactory to it, and the amount of such insurance shall be increased from time to time in proportion to the increase in value of said goods by any further process of manufacture.

Then obligation for the performance of the contract between \_\_\_\_\_\_ and K&K Acoustical Ceilings, Inc. shall continue in full force and effect including but not limited to the obligation to deliver the said property pursuant to the terms of said contract.


IN WITNESS WHEREOF the said Seller has caused this instrument to be duly executed and signed this \_\_\_\_\_ day of \_\_\_\_\_.

K&K Acoustical Ceilings, Inc.

Kevin & Kontes

Kevin E. Kontos President









### BILL OF SALE/RIGHT OF ENTRY

State of New Hampshire County of Hillsborough

Known All Persons by These Presents:

That we, Stanley Elevator Company, Inc. of Nine Henry Clay Drive, Merrimack, N.H. 03054, in consideration and upon receipt of the payment of the sum of Seventy-One Thousand Seven Hundred Sixty Dollars (\$71,760.00) do hereby sell and transfer title to Town of Belmont MA hereinafter, referred to as Owner, acting through its agent for these purposes only G&R Construction on the Belmont Public Library elevator installation (10070/1514) project, the following described goods, material and equipment located at Nine Henry Clay Drive, Merrimack, County of Hillsborough, State of New Hampshire:

LISTED ON BILL OF LADING No.: 20250311092309 (Copies attached)

The goods, materials and equipment described in this Bill of Sale may be inspected by Owner/ Architect/General Contractor or their agents during normal business hours.

Seller warrants that it is the true and lawful owner of the described goods, material and equipment, free of all encumbrances and liens; that they meet the requirements of the specifications for the Project; that Seller will faithfully preserve and protect the described goods, material and equipment until incorporated into the Project; and that acceptance by Owner of transfer of title shall not constitute a waiver by Owner or Owner's Agent of any claims arising out of the construction between Seller and Owner's Agent, nor of any claims for breach of warranty.

**IN WITNESS WHEREOF,** this Bill of Sale/Right of Entry is executed on March 25, 2025

Seller's Authorized Šignature

State of New Hampshire County of Hillsborough

On this 25<sup>th</sup> day of March 2025 personally appeared before me Cory R. Hussey, by me identified, who made oath that he is the Authorized Signatory for Stanley Elevator Company, Inc., that the signature affixed to the above instrument is his signature, and that it was authorized to be affixed by vote of the directors of Stanley Elevator Company, Inc.

HEATHER K. MURPHY, Notary Public State of New Hampshire Heather Murphy My Commission Expires February 3, 2026 Notary's Signature

My Commission Expires: February 3, 2026

	BILL OF LADING-SHORT FORM	514	No. 2025	50311092309
			110,-	}
the projectly deviced by the second s	2 (i) () as marked (realized) and (realized) as to contrast or particular properties (realized), and one many () being instructional three properties (realized) in memory any period set (reperiod) in the properties of the of plays of d (here)) at well derefanether. If we have note, which we do do not for anyther (section on the south (se- od plays of d (here)) at well derefanether. If we have note, which we do do not for anyther (section on the south (se- ion)).	15550.3.11	"applicable bill of India	
a sid de stimeting. H is implemits a prival, stim and a serie this a sprive sid in sit as any of suid projecty, that every Stightful Hill of Lading act fields (1) but a lading if fight	د زندی به سند ( (معاریف) معن (سیار) مد و نصاحت یا معاریف ( معاریف) معنی ( بر ) معیر ( با ر معاریف) معنی ( سیار و این این معاریف ( معاریف) معنی ( معاریف ) معیر معاریف ( معاریف ) معاریف ( معاریف ) معیر ( معاریف ) معاریف ) ( معاریف ) معاریف ( معاریف ) معنی ( معاریف ) این ( معاریف ) معاریف ) معاریف ) ( معاریف ) معاریف ) ( معاریف ) معاریف ) معاریف ( معاریف ) معاریف ) معاریف ) معاریف ) معاریف ) معاریف ) معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) معاریف ) ( معاریف ) ( م این ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( معاریف ) ( br>( معاریف ) ( br>( معاریف ) ( معار	Sen1: 16170033	to be delivered to the recourse on the could	consigner without
و میکنند و با ۱۹۷۵ تا استار به مناطق و بالاترون ویادیما و سروتیارد. با هما آن هاید سالنساز با مناطق و بالاترون ویادیما و سروتیارد.	rener adjunction 	(4) G. M. MARTON MEDIATING LAW IN A COMPANY.	shall sign the followin	
		75		but payment of freight;
FROM: ThyssenKrupp	Elevator Manufacturling fre. ] ] ] V	/ ] Thin hat Middleton, TN		tor Manufacturing Inc.
CONSIGNED TO:		SHIPPER'S NUMBERS		
STANLEY ELEVATO	R CO, INC DI LUC 2 0 000		If charges are I Hamp bere. "To be Pr	to be prepald, write or
C/O AMHERST COLI		5 0	- <u></u>	<u>P().</u>
9 HENRY CLAY DRIV			Rec'd S	f the charges on the
200 0 2000 0000 TOLED OF	By:		property described her	
MERRIMACK, NIL 03	1054 By			
	CARWER	Trailer ID	Agential	Cushice
3/11/2025	MC EXPRESS	A HER AND A HER AND A HER AND A HER AND A HER AND A		here acknow ledges
	CUSTOMER'S ORDER NUMBER		only the amount prepa Charges a	S\$299
1592065	115176	T37095	ś	
Job: CGY398-02/28/2	2025 (C/O AMHERST COLLEGE)			
Qiy Reg UnitID		PO #: 115176	Weight	RateClass
1 2001		Topo to a distant francisco de la anglanda de seconda de seconda de seconda de seconda de seconda de seconda d	1,050	60
			3,168	60
T 2 2 CF2				60
			2,832	
NA 1 2 CF2	1971 E.		309	60
$\frac{1}{2}$ $\frac{2}{2}$ CF2		i	250	60 60
1 2 SCO	44 C C C C C C C C C C C C C C C C C C	and nuclear	1,050	.60
		trance Products	655	
		I Pallevisox	254	.60
Job: EHB759-03/07/20 Qiy: Rec UniIID	025 (C/O BELMONT PUBLIC LIBRARY) Description	PO-#: 116926	Weight	RateClass
0 0044	619 CONTRAC	T/SPECIAL STEMS SS	175	60
1 2 0020	470 Shipping Sk	ids	200	
1 2 0020			220	
1 _4 2 GRR			2,080	60
1 2 MB0		ing Matl Pallet/Box	559	60
1 4 2 PT77		stway Products	500	60
AP 1 2 SE33		rance Products	427	60
1 2.SE37		rance Products	673	60
1 2 2 8149		Bal Frames	183	60
12 SP16		/ay Components	545	60
1		ay Components	83	60
1 3 GRJ0			594	60
1 3 GRJO		c Bundle	684	60
1 9.DP69		Pallet/Box	141	60.
1 1 9 10169		Pallet/Box	144	60
1 9 DS49	098 Wiring Matl I	Pallet/Box	137	60

if the shipment moves between two ports by a carrier by water, the law requires that the hill of lading shall stat U(1) - Where the rate is dependent on value, obligates dec condition state specifically in writing the agreed or in agreed or declared value of the property is literally colliculy valued by the shipper to be not exceeding.		1
The filter hoves used for this shipment conform to the specifications set forth in the box maker's rtificate thereon, and all other requirements of Consolitated Preight Classification.	#(Shipper's imprint in lice of stamp; not a part of bill of failing approved by the Interstate Commerce Commission.)	

RECEIVED, subject to the class	BILL OF LADING-SHORT FORM ORIGINAL NOT NEGOTIAIDE Igicallogs and farilis in effect on the date of the fisue of this fill of Lailing		AGENT'S NO.	No: 2025031109230
ى دەرەبىرىنى ئەۋەر بايلۇدىلىر اسىم يۇيغىلىق بەيرۇرۇردىس يەلىپىدىن بەرەبىي بەرەبىرى بەرەبىرى ئەرەبىيە ئەرىپىدە بىلىدە بىلىك بەرەبىي تەرەبىيە بەرەبىيە بەرەبىيە بەرەبىيە بەرەبىيە ب	દેશ કેટ્ટા પૂછ માં આવે ( માન્યા માં આવ્યું પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ br>માં પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્રચાલ પ્ પ્રચાલ પ્રચાલ br>પ્રચાલ પ્રચાલ br>પ્રચાલ પ્રચાલ br>પ્રચાલ પ્રચાલ પ્ર	" Scal:	15550.3.11 P6(70033	Subject to Section 7 of conditions, of applicable bill of tailing if this statument is to be delivered to the consigure without recourse on the consigner, the contignor what sign the following statement.
nizoper e bereite restilles dans be de familier with all closuris arises se terrif which generate fin termenet bisen fi and bis aragas	opened opened and the last being were been and the second s	al	Middleton, TN	The carrier shall not make deficery of this dopinent without pay them of freight and all other fawful charges. Thesecon Kroun Elevator Manufacturing Inc.
CONSIGNED TO: STANLEY ELEVAT C/O BELMONT PUL		•	SHIPPER'S NÜMBERS	(Niguiajure of canalgoot) If guarges are to be prepaid, write or stangohere: "To be Perpaid." PP()
9 HENRY CLAY D		-	······	Ree'd S 10 pipts in projection of the effective in the projecty described forces of Agent of Cashier:
3/11/2025	CABRIER. MC EXPRESS			Per
24-7694÷1	CUSTOMER'S DEDER NUMBER 116926		T37095	:Charges ustransed
Fotal Pieces: 24 Pro Number:	Total Weight: 16,913,00	App Phor	nintment Needed: STANLLY 19: 603/882-6	

Comments:

,

Before accepting this shipment, verify that all packages exist and arrived in good condition. Note any exceptions on this bill prior to signing

If the alignment moves between two parts by a carrier by water, the law requires that the hill of boling shall state v. N(11): - Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or de (The agreed or det) and extended to the shipper to be property is hereby specifically stated by the shipper to be not exceeding.	phefher il's carrier's or flippiers weight: clared value of the property. per	2
"The fibre haves used for this shipment conform to the specifications set forth in the box maker's certificate thereon, and all other requirements of Consolidated Freight Classification.	t(Shipper's impelation lies of stamps not a part of hill of lading approved by the Interstate Commerce Commission.)	
Thyssen Krupp Elevator surprea, pea.	AGENTPER:	

Stanley Elevator Company, Inc. Printed on Tue Mar 25, 2025 at 04:02 pm EDT

Job #: 10070 (1514) Belmont Public Libary (EHB759) 336 Concord Avenue Belmont, Massachusetts 02478



Uploaded By

Sam Duclos

**File Name** 

IMG\_2025\_03\_18\_08\_39\_56\_055.j...



Description

**Taken Date** 

**Upload Date** 

03/18/2025 at 08:39 am

03/18/2025 at 08:40 am

Description

Unclassified

Taken Date	Uploaded By
03/18/2025 at 08:39 am	Sam Duclos
Upload Date	File Name
03/18/2025 at 08:39 am	IMG_2025_03_18_08_39_25_682.j
Album	

Unclassified

Album



Description

Taken Date 03/18/2025 at 08:17 am Upload Date 03/18/2025 at 08:17 am

Album

Unclassified

Uploaded By Sam Duclos File Name IMG\_2025\_03\_18\_08\_17\_51\_113.j...

 Taken Date

 03/18/2025 at 08:16 am

 Upload Date

 03/18/2025 at 08:17 am

 Album

 Unclassified

LABERT SO AN EU

Description

Uploaded By Sam Duclos File Name IMG\_2025\_03\_18\_08\_16\_55\_358.j...



Printed on Tue Mar 25, 2025 at 04:02 pm EDT

Job #: 10070 (1514) Belmont Public Libary (EHB759) 336 Concord Avenue Belmont, Massachusetts 02478



Uploaded By

Sam Duclos

**File Name** 

IMG\_2025\_03\_18\_08\_16\_44\_790.j...



Description

Taken Date	Uploaded By
03/18/2025 at 08:16 am	Sam Duclos
Upload Date	File Name
03/18/2025 at 08:16 am	IMG_2025_03_18_08_16_40_471.j.
Album	

Unclassified





Description

Album

Description

**Taken Date** 

**Upload Date** 

Album

Unclassified

03/18/2025 at 08:16 am

03/18/2025 at 08:16 am

**Taken Date** 03/18/2025 at 08:16 am **Upload Date** 03/18/2025 at 08:16 am

Unclassified

**Uploaded By** Sam Duclos **File Name** IMG\_2025\_03\_18\_08\_16\_37\_932.j...

**Taken Date** 03/18/2025 at 08:15 am **Upload Date** 03/18/2025 at 08:15 am Album Unclassified

Description

**Uploaded By** Sam Duclos **File Name** IMG\_2025\_03\_18\_08\_15\_08\_155.j...

Page 2 of 3



Printed on Tue Mar 25, 2025 at 04:02 pm EDT

Job #: 10070 (1514) Belmont Public Libary (EHB759) 336 Concord Avenue Belmont, Massachusetts 02478



Uploaded By

Sam Duclos

**File Name** 

IMG\_2025\_03\_18\_08\_15\_03\_967.j...

Description

 Taken Date

 03/18/2025 at 08:14 am

 Upload Date

 03/18/2025 at 08:15 am

 Album

 Unclassified

Uploaded By Sam Duclos File Name IMG\_2025\_03\_18\_08\_14\_56\_917.j...

Description

**Taken Date** 

**Upload Date** 

Album

Unclassified

03/18/2025 at 08:15 am

03/18/2025 at 08:15 am

ATB/25 B14156 AM EDT

Description

 Taken Date
 Uploaded By

 03/18/2025 at 08:14 am
 Sam Duclos

 Upload Date
 File Name

 03/18/2025 at 08:14 am
 IMG\_2025\_03\_18\_08\_14\_54\_007.j...

 Album
 Unclassified



Oudens Ello Architecture

April 4, 2025

Town of Belmont 455 Concord Avenue Belmont, MA 02478

#### Belmont Public Library, Belmont MA PO Number: 2300579

OEA Project Number: 2301

#### INVOICE #: 2301-26

For services rendered through March 31, 2025

#### BASIC DESIGN SERVICES

BASIC DESIGN SERVICES			% of Phase	Previously Billed	Amount due
Firm	Discipline	Phase	Completed	Phase Total	this Invoice
Core Design Team:					
Oudens Ello Architecture	Architectural	Construction Admin	71%	\$305,211.00	\$27,441.00
Stimson	Landcape	Construction Admin	7%	\$4,000.00	\$0.00
Nitsch	Civil Engineering	Construction Admin	65%	\$13,000.00	\$0.00
LeMessurier	Structural Engineering	Construction Admin	85%	\$37,600.00	\$2,350.00
WSP	MEP/FP Engineering	Construction Admin	67%	\$70,200.00	\$7,800.00
HLB	Lighting Design	Construction Admin	85%	\$12,900.00	\$1,720.00
SGH	Building Envelope	Construction Documents	18%	\$1,757.00	\$380.00
Code Red	Code / Life Safety	Construction Admin	50%	\$1,250.00	\$0.00
Kalin Associates	Specifications	Construction Documents	100%	\$8,000.00	\$0.00
Specialty Consultants:					
A.M. Fogarty	Cost Estimation	Construction Documents	100%	\$17,500.00	\$0.00
The Green Engineer	Sustainability	Construction Documents	100%	\$11,000.00	\$0.00
The Green Engineer	Energy Modeling	Construction Documents	100%	\$10,000.00	\$0.00
UEC	Haz Mat Inspection Services	Design Development	98%	\$5,700.00	\$0.00
UEC	Haz Mat Specifications	Construction Documents	100%	\$2,800.00	\$0.00
WSP	Audiovisual Design	Construction Admin	67%	\$5,697.00	\$633.00
Acentech	Acoustical Engineering	Construction Admin	40%	\$4,200.00	\$0.00
WSP	Telecommunications	Construction Admin	67%	\$4,563.00	\$507.00
WSP	Security	Construction Admin	67%	\$3,861.00	\$429.00
Solar Design Associates	Photovoltaic Engineering	Construction Admin	44%	\$4,397.00	\$0.00
КМА	Accessibility Consulting	Construction Documents	85%	\$6,100.00	\$0.00
Oudens Ello Architecture	Specialty Consult. Managemnt	Construction Documents	83%	\$8,466.71	\$156.90
Oudens Ello Architecture	FF+E	Construction Admin	87%	\$43,528.00	\$0.00
			Total Basic	Design Services	\$41,416.90

ADDITIONAL SERVICES

Firm	Discipline	Phase	% of Phase	Previously Billed	Amount due
AS 1 - McPhail Associates	Geotechnical	Geotechnical Report	100%	\$22,000.00	\$0.00
AS 2 - BSC Group	Transportation Engineering	Traffic Memorandum	100%	\$6,700.00	\$0.00
AS 3 - BSC Group	Land Surveying	Underwood Lawn Survey	100%	\$6,600.00	\$0.00
AS 4 - OEA Markup A2-A3	Add Service Management		100%	\$1,330.00	\$0.00
AS 5 - UEC HazMat Monitor	ing Haz Mat	Construction Admin	56%	\$21,373.00	\$0.00
AS 7 - Colliers	Commissioning	Construction Admin	37%	\$13,934.00	\$0.00
AS 8 - McPhail Associates	CA and Field Observation	Construction Admin	97%	\$34,460.00	\$0.00
AS 9 - McPhail Associates	Soil Testing	Construction Admin	100%	\$19,992.50	\$0.00
			Total Add	ditional Services	\$0.00

REIMBURSABLE EXPENSES (receipts attached)

Task/Expense	Firm	Qty.	Rate/Unit	Total
In-house BW Prints - 8.5 x 11	OEA	216	\$0.10 pg	\$21.60
In-house BW Prints - 11 x 17	OEA	187	\$0.20 pg	\$37.40
In-house Color Prints - 8.5 x 11	OEA	82	\$0.50 pg	\$41.00
In-house Color Prints - 11 x 17	OEA	14	\$1.00 pg	\$14.00
In-house BW Prints - 24 x 36	OEA	12	\$4.50 pg	\$54.00
In-house BW Prints - 30 x 42	OEA	16	\$6.00 pg	\$96.00

#### Total Expenses \$264.00

Total Amount Due This Invoice

\$41,680.90

Payment due within **30 days** of receipt of invoice

46 Waltham Street, Suite 4A, Boston, MA 02118 T: 617.422.0980 F: 617.422.0981 www.oudens-ello.com

#### DESIGN TEAM FEE SUMMARY

Phase	Contract Fee	% of Work Completed	Fee Earned to Date	Remaining Fee
Schematic Design	\$200,000	100.0%	\$200,000.00	\$0.00
Design Development	\$960,454	100.0%	\$960,354.00	\$99.60
Construction Documents	\$1,094,652	98.8%	\$1,081,684.61	\$12,967.79
Bid	\$63,260	100.0%	\$63,260.00	\$0.00
Construction Administration	\$862,224	64.0%	\$551,642.00	\$310,582.00
Reimbursables (NTE)	\$75,000	20.2%	\$15,132.40	\$59,867.60
Additional Services	\$147,210	72.3%	\$106,397.00	\$40,812.50
FF&E	\$94,560	93.0%	\$87,928.00	\$6,632.00

# LeMessurier.

1380 Soldiers Field Road Boston, MA 02135 617-868-1200

Oudens Ello Architecture LLC Conrad Ello 46 Waltham Street Suite 4A Boston, MA 02118

Project

Belmont Public Library

Expenses billed at cost

#### Profes Fee

19.0094.000

ofessional Services to March 15, 2025					
e					
Description	Contract Amount	Percent Complete	Total Billed	Prior Billed	Current Billed
Schematic Design	8,750.00	100.00	8,750.00	8,750.00	0.00
Design Development	59,000.00	100.00	59,000.00	59,000.00	0.00
Construction Documents	94,000.00	100.00	94,000.00	94,000.00	0.00
Construction Administration	47,000.00	90.00	42,300.00	39,950.00	2,350.00
Total Fee	208,750.00		204,050.00	201,700.00	2,350.00
	Total Fee			2,350	.00
		In	voice Total	<mark>\$2,350</mark>	<mark>.00</mark>

#### **Outstanding Invoices**

Number	Date	Balance
3021945	2/22/2025	2,350.00
Total		2,350.00

March 29, 2025	
Project No:	19.0094.000
Invoice No:	3022094



#### **BILL TO**

OUDENS ELLO ARCHITECTURE 46 WALTHAM STREET, SUITE 4A BOSTON, MA 01240

#### INVOICE

Invoice Number: 40163827 Invoice Date: 13-MAR-2025 Contract Number: US-WSP-B2304432 Currency: USD

#### Professional Services Provided through 28-FEB-2025

Project Name: Belmont Public Library B2304432.000 (US-WSP-B2304432.000) Project Manager: Gregory Fenning

		Billing	s (% Of Estim	ation)		Billings (\$)	
Description	Budget	Total%	Previous%	Current%	Total	Previous	Current
MEP/FP Design Development	124,800.00	100.00	100.00	0.00	124,800.00	124,800.00	0.00
MEP/FP Construction Documents	148,200.00	100.00	100.00	0.00	148,200.00	148,200.00	0.00
MEP/FP Construction Administration	117,000.00	66.67	60.00	6.67	78,000.00	70,200.00	7,800.00
AV Design Development	11,000.00	100.00	100.00	0.00	11,000.00	11,000.00	0.00
AV Construction Documents	14,500.00	100.00	100.00	0.00	14,500.00	14,500.00	0.00
AV Construction Administration	9,500.00	66.63	59.97	6.66	6,330.00	5,697.00	633.00
Telcom Design Development	8,112.00	100.00	100.00	0.00	8,112.00	8,112.00	0.00
Telcom Construction Documents	9,633.00	100.00	100.00	0.00	9,633.00	9,633.00	0.00
Telcom Construction Administration	7,605.00	66.67	60.00	6.67	5,070.00	4,563.00	507.00
Plumbing Code Change 2024 Construction Documents	5,750.00	100.00	100.00	0.00	5,750.00	5,750.00	0.00
Security Design Development	6,864.00	100.00	100.00	0.00	6,864.00	6,864.00	0.00
Security Construction Documents	8,151.00	100.00	100.00	0.00	8,151.00	8,151.00	0.00
Security Construction Administration	6,435.00	66.67	60.00	6.67	4,290.00	3,861.00	429.00

Total

#### 477,550.00

430,700.00

421,331.00

9,369.00

#### **REMIT TO:**

By Check: P.O. Box 21120, , New York, NY, 10087, US

By Transfer: JP MORGAN CHASE BANK, One Chase Manhattan Plaza, New York, NY 10005, US

Account Name: WSP USA Buildings Inc. Account Number: 780176181 ABA: 021000021 SWIFT: CHASUS33XXX

#### Invoice Total

### 9,369.00 (USD)

#### OUTSTANDING INVOICES

Invoice Number	Date	Days Outstanding	Balance
40129090	20-DEC-2024	83	250.00
40139288	21-JAN-2025	51	9,369.00
40148775	12-FEB-2025	29	9,369.00
Total:			18,988.00

Horton Lees Brogden Lighting Design 38 East 32nd Street 11th Floor New York, NY 10016

## Invoice

Conrad Ello	February 28, 2025	
Oudens Ello Architecture	Project No:	221236.000
46 Waltham Street, Suite 4A	Invoice No:	105200
Boston, MA 02118		

#### Project 221236.000

Belmont Public Library

For the Period Ending February 28, 2025

Billing Phase	Phase Fee	Percent Complete	Fee Earned	Prior Billing	Current Fee
DD	28,950.00	100.00	28,950.00	28,950.00	0.00
CD	32,750.00	100.00	32,750.00	32,750.00	0.00
CA	17,200.00	85.00	14,620.00	12,900.00	1,720.00
Total Fee	78,900.00		76,320.00	74,600.00	1,720.00
	Total Fee				1,720.00
Billing Limits	Current	Prio	r T	o-Date	
Fees	1,720.00	74,600.00	76,	320.00	
Limit			78,	900.00	
Remaining			2,	580.00	
Expenses	0.00	0.00	)	0.00	
Limit			1,	975.00	
Remaining			1,	975.00	
		Total Due This Invoice			<mark>\$1,720.00</mark>

All invoices are due upon receipt. A late charge of 1.5% will be added to any unpaid balance after 60 days. If rejected for any reason, please notify Accounting within 7 days.

HLB

All invoices are due upon receipt. A late charge of 1.5% will be added to any unpaid balance after 60 days. If rejected for any reason please notify Accounting within 7 days

Print Log		
Account:	Oudens Ello Architecture	
Project No:	2301	
Project Name:	Belmont Public Library	
Date Range:	Month - March 2025	
Source:	Sharp BC70C31	
Size:	Color:	Count:
8.5x11	B/W	216
8.5x11	Full Color	82
11x17	B/W	187
11x17	Full Color	14
Source:	HP DesignJet T2530	
Size:	Color:	Count:
Arch C	B/W	0
Arch C	Full Color	0
Arch D	B/W	12
Arch D	Full Color	0
Arch E	B/W	0
Arch E	Full Color	0
Arch E1	B/W	16
Arch E1	Full Color	0